



Accountants and Advisors

**ROCHESTER SCHOOL MODERNIZATION PROGRAM  
OCTOBER SUBMISSION REPORT**





Baker Tilly Virchow Krause, LLP  
One Penn Plaza, Suite 3000  
New York, NY 10119  
tel 212 697 6900  
fax 212 490 1412  
bakertilly.com

November 25, 2014

To Whom It May Concern:

This is the tenth Monitor's Report (the "Report") under the January 13, 2014 Consulting Services Agreement between the Rochester Joint Schools Construction Board ("RJSCB") and Baker Tilly Virchow Krause, LLP ("BT") by which BT is retained as the Independent Compliance Officer ("ICO") for the Rochester School Modernization Program ("RSMP") Phase 1B. This report is authored by Brian Sanvidge and others at BT and is based on information obtained by BT. In this tenth report, we set forth various procedures performed and the findings as a result of those procedures.

#### BT's Role as ICO

At the commencement of the BT ICO engagement, BT established an office in the RSMP headquarters to promote communication with the Project Manager ("PM") and provide efficient responses to issues raised by the PM or the RSMP workforce. BT continues to maintain a daily presence at the RSMP headquarters.

BT has also automated the contractor document submission process for a more accurate and efficient reporting system. Our digital document submission “cloud” system, referred to as the GoFileRoom Portal, provides each Prime Contractor (“PC”) with access to upload a copy of their monthly diversity documents, and to view an archive of their submissions. These monthly diversity documents to be submitted to BT for review include: DDP-3A, DDP-3, certified payroll transcripts, the monthly report and a copy of a check to the Rochester Careers in Construction Fund, and copies of checks written by the PC to eligible business entities (“EBE”) sub-contractors together with the matching invoice. BT has included these items in a “Document Submission Checklist,” which has been provided to all PCs, in an effort to assist them in following monthly compliance procedures. During the month of April, all PCs were forwarded electronic templates of the required forms and were encouraged to complete the documentation electronically. These templates have been further refined and are updated periodically to ensure optimal accuracy and efficiency in our data analysis.

BT’s GoFileRoom Portal serves as a digital inventory of all diversity paperwork and backup to the Monthly Compliance Report. Each document is itemized and details the PC, project name, sub-contractor, document name and date received. BT can, at the request of the RJSCB, produce a physical or digital inventory binder, organized by month, project or any other category. This system is designed so that the full inventory of archived diversity documents can be accessed electronically by the PM, the RJSCB, or any other party with approved access. As new contractors are hired, BT continues to provide them with GoFileRoom accounts.

When uploaded, these documents are automatically electronically stamped with the date of receipt. Upon upload of the documents, BT is notified, prompting our analysts to review the documents and capture the data in a database used for our monthly reports to the RJSCB, as well as, any Construction Manager. Such data includes:

- Reported contract and change order values incurred by the PC
- Reported contract and change order values incurred by and paid to each sub-contractor
- Reported percentage of contract value allocated to EBE contractors
- PC’s and subs’ reported hours worked by employees

- A database of construction work hours performed, ensuring a proper calculation for the contractor's contribution to the Rochester Careers in Construction ("RCIC") Fund.
- A database of employee addresses, ensuring accurate depiction of Rochester resident participation in the RSMP construction workforce.
- Reported data from the approved DP-1 (EBE Utilization Plan) and the DDP-3A (Monthly EBE Utilization Report). This data collection facilitates the comparative analysis used to confirm the reported EBE status of each PC or sub-contractor.
- A chart tracking the status of all required documentation from each contractor for each project. This tracking system reports what documentation has been received and approved, documentation not yet received, and documents containing errors or omissions. In addition, BT captures responses from the PCs as to whether "no work" was performed by the sub-contractor.
- Response status to e-mails and other forms of correspondence BT issues to contractors relative to the procurement of documentation not received or documentation that contain errors or missing support.

BT maintains open lines of communication with the PCs. Staff in Manhattan and Rochester address any compliance questions or concerns regularly. We continue to provide new contractors with instructions regarding the monthly compliance submissions and assistance with completing the required reports. New contractors are also provided access to GoFileRoom accounts.

### BT's Action Plan

BT has and will continue to examine and monitor the implementation of the RSMP Diversity Plan. Through the online portal and various internal databases, we have recorded, reviewed and tracked contractor submissions for each of the Phase 1B school projects to include all submitted Forms DP-1, DP-2 (EBE Letter of Intent to Perform), DDP-3A, DDP-3 (Monthly Employment Utilization), certified payroll transcript, RCIC Fund Report and check and copies of checks paid to EBE sub-contractors with the matching invoice. Contractors who have not provided a timely

response to document requests issued by BT are notified regarding their delinquent submissions. BT continues to work with the contractors to foster timely compliance with all required submissions.

To accomplish our objectives, we have incorporated the use of digital systems, analytical procedures, controls and processes, designed to ensure that compliance to the diversity goals are adhered to by the contractors who have been, or are in the process of being, awarded contracts by the RJSCB. In view of the foregoing, BT has employed the following procedures:

1. Prior to contract award, BT provides the RJSCB with a written approval report, including all supporting documents. Further, BT collects from the PC and submits complete DP-2 packets for each PC on each project to the Executive Director within 45 days of award.
2. In the event of a new contract award, BT provides a written approval report, including all supporting documents, showing that the Eligible Business Enterprise Certification is in compliance with requirements.
3. Furthermore, BT is taking measures to ensure that the current EBE sub-contractors are certified in the areas that they are engaged to perform with their PC.
4. BT will continue efforts to examine each DP-1 to verify it is within the scope of services identified in the Empire State database and will show the results of this examination in the written approval report. This report will include a listing of all EBE firms that are non-compliant with certification submissions. This information will be the basis for recommendations to the RJSCB for potential penalty assessment.
5. BT will continue efforts to evaluate the DP-1s and DP-2s for changes. Any changes will be presented by the ICO at the RJSCB MWBE Services and Procurement meeting.

6. BT will continue to collect and keep track of all DDP-3A forms which represent all change orders between PCs and sub-contractors. BT will also continue to collect copies of all sub-contracts from each PC as well as proof of payment.
7. BT collected and reviewed monthly data used to create a monthly analysis to determine if diversity workforce goals have been met. This analysis addresses specific issues on a case-by-case basis with the RJSCB and the contractors.
8. Upon completion of the review and analysis, BT will sign all of the correct or corrected diversity forms. BT has and will continue to communicate with the contractors and make attempts to rectify any compliance issues, such as outstanding documentation. BT will provide the RJSCB and the PM with the list of contractors that are not in compliance.
9. Further, we have been tasked with collecting and uploading to GoFileRoom, the executed sub-contracts between each PC and their sub-contracts. To date, we have collected 92.66% of the sub-contracts for the current Phase 1B projects.

BT is committed to monitor and investigate actions, conduct, operations or omissions of the contractors or any of their key people, employees, sub-contractors, consultants, suppliers, vendors, affiliated businesses, or other entities as they relate to the PC's responsibilities. As such, BT has established a twenty-four (24) hour "Hot-Line" telephone number to facilitate the reporting by the companies' key people and employees of any suspected or actual improper or illegal conduct.

BT understands that the current responsibilities include both promoting and monitoring the Phase 1 compliance. We are aware that the combination of these roles was the result of legislation and that future legislation could separate these responsibilities. We will continue our combined role, unless any changes in legislation direct otherwise.

### **Monitoring Team Staffing**

The work done under the monitoring engagement is performed primarily by BT. Our work includes document review, performing analyses, conducting interviews of company personnel and monitoring calls to the 24-hour “Hot Line”.

BT’s team is led by Brian Sanvidge, CIG, CFE and Joel Podgor, CPA, CFE, whose biographies were previously provided to the RJSCB. Their role is principally to oversee the execution of the monitoring engagement, conduct investigative interviews and design and supervise the implementation of data reporting procedures. The following individuals from BT have significant involvement in this project. Their respective curriculum vitae have also been previously provided:

- Ann Petterson, EA, CFE, CAMS is a Senior Manager in the Business Fraud and Investigation (“BFI”) group of Baker Tilly.
- Matthew O’Leary, CPA/CFF/CITP, CFE, Senior Accountant in the BFI group of Baker Tilly.
- Jeffrey Wild, Staff Accountant in the BFI group of Baker Tilly.
- Diana Cincotta, Staff Accountant in the BFI group of Baker Tilly.
- Daniele Lapin, Staff Accountant in the BFI group of Baker Tilly.
- Michael Abbondandolo, Staff Accountant in the BFI group of Baker Tilly.
- Frank Risler, CFE, CPP, EnCE, Computer Specialist, is a retained consultant in the firm’s BFI group, specializing in computer forensics, data transfer and recovery and e-discovery.

## October 2014 Compliance Report

All of the figures presented in this report relate to submissions by contractors and sub-contractors for Phase 1B of the Rochester School Modernization Program. All submissions received by November 25, 2014 have been included.

### Analysis of Workforce for October Submission

#### Process and Procedures:

Each of the contractors and sub-contractors are required to submit form DDP-3 and corresponding certified payroll transcript. DDP-3 summarizes the workforce breakdown in terms of race and gender. The aforementioned documents were uploaded to a web-based filing system, GoFileRoom (“GFR”) Solution. The system is a web-based portal which safely and securely retains documents; essentially, a digital File Room for uploading and downloading documents. Contractor File Folders are created for each PC involved in the RSMP. All documentation received via the web portal is reviewed, approved and uploaded to the respective contractor file. This system allows the PCs to electronically submit the required documents in a manner that makes the document submission, review and publishing an efficient process. Each PC has access to their respective documents as well as those of their sub-contractors. The Program Manager (“PM”) and the RJSCB will have universal access to all document submissions from all contractors.

Our analysis includes a verification of the figures presented on form DDP-3 to the certified payroll transcript submitted, and a calculation of women and minority involvement in both work hours and workforce numbers. The analysis below is based on cumulative information received. As of November 25, 2014, we have received approximately 78.64% of the requested document submissions for the October reporting period. Approximately 98.08% of all data requested for the period of January through October 2014 has been received and approved. A breakdown of monthly compliance percentages can be seen in **Exhibit 1**



### Participation in Work Hours

A detailed diversity report summarizing the workforce participation of each contractor from the period beginning January through the current reporting period has been included as **Exhibit 2**.

The data presented below is for work hours completed in the month of October alone; work hour data received prior to the date of this report for work completed in prior months will be presented in a separate table. A complete breakdown of the findings summarized below can be found in **Exhibit 3**.

WORKFORCE PARTICIPATION IN OCTOBER 2014 WORK HOURS		
Total Work Hours Performed By Women:	1,620.80	6.46%
Total Work Hours Performed By Men:	23,487.75	93.54%
Total Work Hours for all Workers:	25,108.55	100.00%

  

MINORITY PARTICIPATION IN OCTOBER 2014 WORK HOURS		
Number of Work Hours Performed by Minority Women:	357.75	1.42%
Number of Work Hours Performed by Minority Men:	3,536.50	14.08%
Number of Work Hours Performed by Caucasian Women	1,263.05	5.03%
Number of Work Hours Performed by Minorities:	5,157.30	20.54%

\*Minority women includes women in sub-categories “Black”, “Hispanic”, “Asian or Pacific Islander”, and “American Indian or Alaskan Native”.

### Workforce Participation

The data presented below summarizes the work force count during the month of October. A complete breakdown of the findings summarized below can be found in **Exhibit 4**.

WORKFORCE PARTICIPATION BY COUNT OCTOBER 2014		
Total Number of Female Workers:	46	12.60%
Total Number of Male Workers:	319	87.40%
Total Number of Workers:	365	100.00%

## MINORITY PARTICIPATION BY COUNT OCTOBER 2014

Total Number of Female Minorities in the Workforce:	6	1.64%
Total Number of Male Minorities in the Workforce:	44	12.05%
Caucasian Females in Workforce:	40	10.96%
<hr/>		
Total Number of Minorities in the Workforce:	90	24.66%
<hr/>		

### Comparison to Goals:

CATEGORY	GOAL	PERCENTAGE OF WORKFORCE PARTICIPATION REALIZED (WORK HOURS)	PERCENTAGE OF WORKFORCE PARTICIPATION REALIZED (COUNT)
Minorities (Male and Female)	20.00%	15.50%	13.70%
Women (Non-Minority Only)	6.90%	5.03%	10.96%

### Analysis:

In October, non-minority female categories have met the participation goals for workforce count but have not met the participation goals for work hours realized. The minority participation goals have not been met for workforce hours or workforce count.

### Analysis of Workforce to Date

CATEGORY	PRIOR MONITOR REPORT (DECEMBER 2013)	BAKER TILLY HOURS THROUGH SEPTEMBER 2014 REPORT	PRIOR PERIOD SUBMISSIONS	OCTOBER WORK HOURS	TOTAL WORK HOURS
Minority Work Hours	220,429	116,422	685	3,894	<b>341,430</b>
Non-Minority Women	107,538	31,676	258	1,263	<b>140,735</b>
Non-Minority Males	610,168	444,973	3282.75	19,951	<b>1,078,375</b>
<b>Total Work Hours</b>	<b>938,135</b>	<b>593,071</b>	<b>4225.75</b>	<b>25,108</b>	<b>1,560,540</b>

\*Minority includes sub-categories “Black”, “Hispanic”, “Asian or Pacific Islander”, and “American Indian or Alaskan Native”.

Analysis: Women and Minority participation in total work hours have met the participation goals in overall work hours.

CATEGORY	GOAL PERCENTAGES	ACTUAL PERCENTAGE OF WORKFORCE PARTICIPATION (WORK HOURS)
All Minorities (Male and Female)	20.00%	21.88%
Women (Non-Minority Only)	6.90%	9.02%

\*Note: The participation totals rely on the accuracy of prior period reporting which have not been verified.

\*Note: Minority Women are included in the minority category only

### **Business Participation Utilization**

Policies and Procedures:

Each of the PCs are required to submit form DDP-3A which lists their current contract amount as well as the current contract amount of all sub-contractors that qualify as a Minority Business Enterprise (“MBE”), Women Owned Business Entity (“WBE”), Small Business Entity (“SBE”) and Disadvantaged Business Entity (“DBE”). Our analysis includes calculation of the percentages of MBE, WBE, SBE and DBE contract amounts relative to the total contract amounts of all PCs for Phase 1B projects. A complete breakdown of the findings summarized below can be found in **Exhibit 5**.

Goals:

The Rochester School Modernization Program participation goals for Minority, Women, Disadvantaged and Small Business Enterprises are apportioned as follows:

- 15% to Minority Business Enterprises (MBE)
- 5% Women Businesses Enterprises (WBE)
- 5 % Small Business Enterprises (SBE)
- 2% Disadvantaged Business Enterprises (DBE)

CERTIFICATION	RSMP TOTAL CONTRACT VALUE	EBE TOTAL CONTRACT VALUE	PERCENTAGE	GOALS
MBE	239,904,228	38,460,465	16.03%	15%
WBE	239,904,228	16,473,053	6.87%	5%
SBE	239,904,228	10,669,954	4.45%	5%
DBE	239,904,228	5,840,849	2.43%	2%

Business participation in Minority Business, Women Business Enterprises and Disadvantaged Business Enterprises has met the participation goals for the current reporting period. Participation in Small Business Enterprises has not met the participation goals.

In the July 8<sup>th</sup> Board meeting, it was requested that BT provide a breakdown of the payments progress towards the EBE compliance goal for each contractor. We have included as **Exhibit 6**, an eligible business entity participation report which presents the current contract allocation to EBE sub-contractors and the payment progress for each sub-contract. We will continue to track the contractor compliance to EBE goals through verification of the total amounts paid to EBE sub-contractors and analyze the reasonableness of reaching the EBE goal percentages with the time left to complete the project. BT is currently working to confirm all payments made prior to January 2014 included in this report.

As part of our analysis, we also require PCs to submit proof of payments to their sub-contractors to confirm PC compliance with the EBE goals and that the sub-contractor has been paid for certified services performed. To date, we have reviewed approximately \$12.46 million in proof of payments to sub-contractors, for services performed for the period of January 2014 through October 2014.

Further, we are periodically comparing the reported original contracts and change orders listed on each contractor's DDP-3A with the RSMP's records of approved contracts, to ensure the most accurate contract value is reported. In addition, we made adjustments to our Eligible Business Entity Participation Report (Exhibit 6) to reflect a 50% reduction to the credit granted to a PC when the EBE sub-contractor's role is that of a certified supplier. As such, any sub-contractor listed in this report as "Supplier – EBE Certified" will have this reduction applied to their contract in the totals section of Exhibit 6 for each EBE summary category. In cases where we identified that the sub-contractor's role is that of a supplier, but they are not certified as a supplier, they will be listed in Exhibit 6 as "Broker (Not EBE Certified as a Supplier)". In these cases, the PC will only receive a 25% credit of the actual contract/purchase order amount from that sub-contract.

### **Participation of Rochester Residents in Workforce**

Currently, 68 Rochester Residents are active in Phase 1B of the Rochester School Modernization Project, which reflects 18.63% of the 365 members active in the October workforce.

Furthermore, we have received compliance reports covering prior reporting periods, in which we have identified additional Rochester residents active on projects which were not previously included in prior reports. This data has been included in **Exhibit 7**.

Totals were calculated from the address provided on certified payroll transcripts submitted by the contractors. Rochester residents employed by firms that were not required to submit certified payroll reports were not included in this calculation. It should be noted that residents who are working on multiple projects under Phase 1B are only included once in the count.

### **Additional Matters**

During October, BT received bid packages for the demolition and asbestos removal at James P.B. Duffy (School 12) BT contacted each prime and sub-contractor to confirm their communication and interests in the contract. BT developed a work paper disclosing the interested subcontractor's MBE, WBE, SBE, and DBE contacts. Using updated New York State databases, BT was able to confirm each firm's EBE certification and status.

Upon receipt of the bid packages, BT reviewed their submitted DP-1 Eligible Business Entity ("EBE") Utilization Plan. At the end of November, BT recommended that the contract be awarded to Mark Cerrone, Inc. The contract amount is \$1,408,890.00 (including allowances). By recommending the award to Mark Cerrone, Inc., the entire contract will be allocated to EBE registered firms, as Mark Cerrone is a NYS Certified WBE.

BT has worked extensively in assisting Mark Cerrone, Inc. in meeting the compliance goals issued by the RSMP.

Mark Cerrone, Inc. has committed fully to working with BT to close any deficit that may exist as the project begins. They have also committed to provide BT with all executed subcontracts within 30 days of award.

During the month of October, BT also began to work with a DBE/SBE sub-contractor to assist in the review of monthly compliance documents.

Further, we have continued our work with several PCs during October to address EBE compliance issues. In addition, we have created new GoFileRoom accounts for changing staff members and trained these staff members in the monthly compliance procedures.

In addition, we have continued our analysis of PCs who have sub-contracted work to firms that have more than one certification (for example, a sub-contractor who is both New York State certified as an MBE and a DBE). We found several cases where a PC had far exceeded their MBE or WBE goals, yet they fell short on their DBE and SBE goals. As one or more of the MBE or WBE firms listed were also qualified as a DBE or SBE, we advised the PC to revise their DDP-3A to reclassify the sub-contractor's classification from the MBE or WBE designation to the DBE or SBE classification. In doing so, several PCs have transitioned, or are in the process of transitioning, from not meeting certain EBE goals to meeting all EBE goals. Additionally, in reclassifying said contract amounts, the goal in overall contract allocation to Disadvantaged Business entities has been met.

As always, we remain available to discuss any aspect of this report or any additional areas in which you may have questions. Please do not hesitate to contact us.

Respectfully submitted,



Brian P. Sanvidge, CIG, CFE

## EXHIBIT LIST

1. Submission Compliance Report
2. Diversity Participation Report - Detail by Contractor and Project
3. Participation in Work Hours Report
4. Participation in Workforce Report
5. Business Participation Utilization
6. Eligible Business Entity Participation Report - Detail by Contractor and Project
7. Rochester Resident Report - Detail by Project





# EXHIBIT 2

## Diversity Participation Report - Detail by Contractor and Project

### District Wide Technology 1B

		All Employees		Caucasian		Black		Hispanic		Asian or Pacific Islander		American Indian or Native American	
		M	F	M	F	M	F	M	F	M	F	M	F
<b>District Wide Technology 1B</b>													
Hewitt Young Electric													
		3260.5	342.5	2193.5	342.5	876	-	191	-	-	-	-	-
Carney Electric		-	-	-	-	-	-	-	-	-	-	-	-
<b>Contractor's Participation:</b>		<b>3,261</b>	<b>343</b>	<b>2,194</b>	<b>343</b>	<b>876</b>	<b>-</b>	<b>191</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>
<b>Minority Male Participation:</b>				<b>60.88%</b>	<b>9.51%</b>	<b>24.31%</b>			<b>5.30%</b>				
<b>Minority Female Participation:</b>													
<b>Caucasian Female Participation:</b>					<b>9.51%</b>								
<hr/>													
Millennium Strategies													
		402	-	402	-	-	-	-	-	-	-	-	-
Foxwise USA		229	-	-	-	229	-	-	-	-	-	-	-
<b>Contractor's Participation:</b>		<b>631</b>	<b>-</b>	<b>402</b>	<b>-</b>	<b>229</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>
<b>Minority Male Participation:</b>				<b>63.71%</b>		<b>36.29%</b>							
<b>Minority Female Participation:</b>													
<b>Caucasian Female Participation:</b>													
<hr/>													
<b>District Wide Technology 1B</b>													
<b>Project-Wide Participation:</b>		<b>3,892</b>	<b>343</b>	<b>2,596</b>	<b>343</b>	<b>1,105</b>			<b>191</b>				
<b>Minority Male Participation:</b>				<b>61.30%</b>	<b>8.09%</b>	<b>26.10%</b>			<b>4.51%</b>				
<b>Minority Female Participation:</b>													
<b>Caucasian Female Participation:</b>					<b>8.09%</b>								

# EXHIBIT 2

## East High School – Field & Track Improvements 1B

	All Employees		Caucasian		Black		Hispanic		Asian or Pacific Islander		American Indian or Native American	
	M	F	M	F	M	F	M	F	M	F	M	F
	<b>East High School – Field &amp; Track Improvements 1B</b>											
DiFiore Construction												
	3703	439.5	3042	272.5	32.5	167	628.5	-	-	-	-	-
Cardwell Construction	226	18	208	18	9	-	9	-	-	-	-	-
Chenango Contracting, Inc	914	-	-	-	124	-	-	-	790	-	-	-
Decca Paving	144	17.5	136	17.5	8	-	-	-	-	-	-	-
Lysander Construction, LLC	182.55	-	121.5	-	61.05	-	-	-	-	-	-	-
Nagle Athletic Services	776.75	-	700.25	-	76.5	-	-	-	-	-	-	-
Secor Fencing	-	-	-	-	-	-	-	-	-	-	-	-
Wayside Contractors	-	-	-	-	-	-	-	-	-	-	-	-
<b>Contractor's Participation:</b>	<b>5,946</b>	<b>475</b>	<b>4,208</b>	<b>308</b>	<b>311</b>	<b>167</b>	<b>638</b>	<b>-</b>	<b>790</b>	<b>-</b>	<b>-</b>	<b>-</b>
			65.53%	4.80%	4.84%	2.60%	9.93%		12.30%			
<b>Minority Male Participation:</b>		27.07%										
<b>Minority Female Participation:</b>		2.60%										
<b>Caucasian Female Participation:</b>		4.80%										
<hr/>												
<b>East High School – Field &amp; Track Improvements 1B</b>												
<b>Project-Wide Participation:</b>	5,946	475	4,208	308	311	167	638		790			
			65.53%	4.80%	4.84%	2.60%	9.93%		12.30%			
<b>Minority Male Participation:</b>		27.07%										
<b>Minority Female Participation:</b>		2.60%										
<b>Caucasian Female Participation:</b>		4.80%										

# EXHIBIT 2

## East High School & Edison Educational Campus 1B

	All Employees		Caucasian		Black		Hispanic		Asian or Pacific Islander		American Indian or Native American	
	M	F	M	F	M	F	M	F	M	F	M	F
<b>East High School &amp; Edison Educational Campus 1B</b>												
LPCiminelli, Inc.	6305.65	3507.4	5678.6	1467.9	290.55	1223	336.5	816.5	-	-	-	-
Dataflow Reprographics, Inc	-	-	-	-	-	-	-	-	-	-	-	-
Fisher Associates	-	-	-	-	-	-	-	-	-	-	-	-
Rogers Enterprises	-	-	-	-	-	-	-	-	-	-	-	-
S&W Contracting	-	-	-	-	-	-	-	-	-	-	-	-
Safety Zone Ventures	-	-	-	-	-	-	-	-	-	-	-	-
SLR Contracting & Service Company	44.5	4	44.5	4	-	-	-	-	-	-	-	-
<b>Contractor's Participation:</b>	<b>6,350</b>	<b>3,511</b>	<b>5,723</b>	<b>1,472</b>	<b>291</b>	<b>1,223</b>	<b>337</b>	<b>817</b>	-	-	-	-
			58.03%	14.93%	2.95%	12.40%	3.41%	8.28%				
<b>Minority Male Participation:</b>		6.36%										
<b>Minority Female Participation:</b>		20.68%										
<b>Caucasian Female Participation:</b>		14.93%										
<hr/>												
<b>East High School &amp; Edison Educational Campus 1B</b>												
<b>Project-Wide Participation:</b>	<b>6,350</b>	<b>3,511</b>	<b>5,723</b>	<b>1,472</b>	<b>291</b>	<b>1,223</b>	<b>337</b>	<b>817</b>				
			58.03%	14.93%	2.95%	12.40%	3.41%	8.28%				
<b>Minority Male Participation:</b>		6.36%										
<b>Minority Female Participation:</b>		20.68%										
<b>Caucasian Female Participation:</b>		14.93%										

# EXHIBIT 2

## East High School 1B

	All Employees		Caucasian		Black		Hispanic		Asian or Pacific Islander		American Indian or Native American	
	M	F	M	F	M	F	M	F	M	F	M	F
	<b>East High School 1B</b>											
Cannon Design												
	761.5	278.7	521.5	278.7	238	-	-	-	2	-	-	-
Architectura PC	5.25	70.1	5.25	70.1	-	-	-	-	-	-	-	-
Fisher Associates	139	-	139	-	-	-	-	-	-	-	-	-
Watts Architecture & Engineering	15.75	1.25	15.75	1.25	-	-	-	-	-	-	-	-
<b>Contractor's Participation:</b>	<b>922</b>	<b>350</b>	<b>682</b>	<b>350</b>	<b>238</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>2</b>	<b>-</b>	<b>-</b>	<b>-</b>
			53.59%	27.53%	18.72%				0.16%			
<b>Minority Male Participation:</b>		18.88%										
<b>Minority Female Participation:</b>		-										
<b>Caucasian Female Participation:</b>		27.53%										

# EXHIBIT 2

## East High School 1B

	All Employees		Caucasian		Black		Hispanic		Asian or Pacific Islander		American Indian or Native American	
	M	F	M	F	M	F	M	F	M	F	M	F
	The Pike Company	3478.5	1020.5	2722.5	1020.5	679.5	-	24	-	-	-	52.5
Ajay Glass & Mirror	8552.5	-	7631	-	921.5	-	-	-	-	-	-	-
ASA Contractors	632	-	473	-	147.5	-	11.5	-	-	-	-	-
DiFiore Construction	1044	176.5	876.5	176.5	89.5	-	78	-	-	-	-	-
FiberTech Environmental	5800	364	1623.5	297	3020.5	-	1156	67	-	-	-	-
Firestop Technologies	180.25	-	125.25	-	55	-	-	-	-	-	-	-
G & J Contracting	11	-	10	-	-	-	-	-	-	-	1	-
Genesee Restoration	2673.5	597.5	1473.5	597.5	447.5	-	425	-	-	-	327.5	-
Hamburg Overhead Door	41	-	41	-	-	-	-	-	-	-	-	-
Houtenbrinks	105	-	105	-	-	-	-	-	-	-	-	-
M.A. Ferrauilo Plbg. & Htg., Inc.	131.5	-	83.5	-	48	-	-	-	-	-	-	-
OCM Construction	137	-	-	-	32	-	40.5	-	-	-	64.5	-
Redhawk Equipment	67	-	67	-	-	-	-	-	-	-	-	-
Rochester Rigging & Erectors	99	-	62	-	-	-	37	-	-	-	-	-
Scott Construction	112	-	-	-	112	-	-	-	-	-	-	-
Scott's Unlimited	223.65	-	131.65	-	92	-	-	-	-	-	-	-
Secor Fencing	4	-	4	-	-	-	-	-	-	-	-	-
Shades of Color	302	-	302	-	-	-	-	-	-	-	-	-
Steve General Contractors	872	232	330	232	534	-	-	-	-	-	8	-
Tiede Zoeller	362	-	362	-	-	-	-	-	-	-	-	-
Wayside Contractors	106	-	106	-	-	-	-	-	-	-	-	-
<b>Contractor's Participation:</b>	<b>24,934</b>	<b>2,391</b>	<b>16,529</b>	<b>2,324</b>	<b>6,179</b>	<b>-</b>	<b>1,772</b>	<b>67</b>	<b>-</b>	<b>-</b>	<b>454</b>	<b>-</b>
			<b>60.49%</b>	<b>8.50%</b>	<b>22.61%</b>		<b>6.49%</b>	<b>0.25%</b>			<b>1.66%</b>	
<b>Minority Male Participation:</b>		<b>30.76%</b>										
<b>Minority Female Participation:</b>		<b>0.25%</b>										
<b>Caucasian Female Participation:</b>		<b>8.50%</b>										

# EXHIBIT 2

## East High School 1B

		All Employees		Caucasian		Black		Hispanic		Asian or Pacific Islander		American Indian or Native American	
		M	F	M	F	M	F	M	F	M	F	M	F
<b>East High School 1B</b>													
<b>Project-Wide Participation:</b>		25,855	2,741	17,211	2,674	6,417		1,772	67	2			454
<b>Minority Male Participation:</b>		30.23%		60.19%	9.35%	22.44%		6.20%	0.23%	0.01%			1.59%
<b>Minority Female Participation:</b>		0.23%											
<b>Caucasian Female Participation:</b>		9.35%											

# EXHIBIT 2

## Edison Educational Campus 1B

		All Employees		Caucasian		Black		Hispanic		Asian or Pacific Islander		American Indian or Native American	
		M	F	M	F	M	F	M	F	M	F	M	F
<b>Edison Educational Campus 1B</b>													
Hewitt Young Electric													
		<b>10105.5</b>	<b>117.5</b>	7500	117.5	1212.5	-	1393	-	-	-	-	-
	Bethany Technologies	-	-	-	-	-	-	-	-	-	-	-	-
	Journee Tech Staffing	-	-	-	-	-	-	-	-	-	-	-	-
	Sheen and Shine	-	-	-	-	-	-	-	-	-	-	-	-
	Unified Electric	<b>604.5</b>	-	412	-	176.5	-	-	-	16	-	-	-
<b>Contractor's Participation:</b>		<b>10,710</b>	<b>118</b>	<b>7,912</b>	<b>118</b>	<b>1,389</b>	<b>-</b>	<b>1,393</b>	<b>-</b>	<b>16</b>	<b>-</b>	<b>-</b>	<b>-</b>
				<b>73.06%</b>	<b>1.09%</b>	<b>12.83%</b>		<b>12.87%</b>		<b>0.15%</b>			
<b>Minority Male Participation:</b>		<b>25.85%</b>											
<b>Minority Female Participation:</b>		<b>-</b>											
<b>Caucasian Female Participation:</b>		<b>1.09%</b>											
<hr/>													
Labella Associates, P.C.													
		<b>871</b>	<b>45.5</b>	696	45.5	165	-	10	-	-	-	-	-
	Heather Demoras Design	-	-	-	-	-	-	-	-	-	-	-	-
	Jensen / BRV Engineering	<b>378.5</b>	-	378.5	-	-	-	-	-	-	-	-	-
<b>Contractor's Participation:</b>		<b>1,250</b>	<b>46</b>	<b>1,075</b>	<b>46</b>	<b>165</b>	<b>-</b>	<b>10</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>
				<b>82.98%</b>	<b>3.51%</b>	<b>12.74%</b>		<b>0.77%</b>					
<b>Minority Male Participation:</b>		<b>13.51%</b>											
<b>Minority Female Participation:</b>		<b>-</b>											
<b>Caucasian Female Participation:</b>		<b>3.51%</b>											

# EXHIBIT 2

## Edison Educational Campus 1B

	All Employees		Caucasian		Black		Hispanic		Asian or Pacific Islander		American Indian or Native American	
	M	F	M	F	M	F	M	F	M	F	M	F
	Landry Mechanical Contractors	8036.5	366.5	7940.5	366.5	-	-	96	-	-	-	-
Day Automation Systems	20.5	-	20.5	-	-	-	-	-	-	-	-	-
Hewitt Young Electric	732	-	646	-	80	-	6	-	-	-	-	-
Superior Thermal	698	56	698	-	-	56	-	-	-	-	-	-
<b>Contractor's Participation:</b>	<b>9,487</b>	<b>423</b>	<b>9,305</b>	<b>367</b>	<b>80</b>	<b>56</b>	<b>102</b>	-	-	-	-	-
			93.89%	3.70%	0.81%	0.57%	1.03%					
<b>Minority Male Participation:</b>		1.84%										
<b>Minority Female Participation:</b>		0.57%										
<b>Caucasian Female Participation:</b>		3.70%										
<hr/>												
M.A. Ferrauilo Plbg. & Htg., Inc.	3721.5	134	3527.5	134	194	-	-	-	-	-	-	-
Coldwater Insulation	204	-	192	-	12	-	-	-	-	-	-	-
<b>Contractor's Participation:</b>	<b>3,926</b>	<b>134</b>	<b>3,720</b>	<b>134</b>	<b>206</b>	-	-	-	-	-	-	-
			91.63%	3.30%	5.07%							
<b>Minority Male Participation:</b>		5.07%										
<b>Minority Female Participation:</b>		-										
<b>Caucasian Female Participation:</b>		3.30%										



# EXHIBIT 2

## Edison Educational Campus 1B

	All Employees		Caucasian		Black		Hispanic		Asian or Pacific Islander		American Indian or Native American	
	M	F	M	F	M	F	M	F	M	F	M	F
	The Pike Company	12581	1233.5	10636	1225.5	1764	8	-	-	-	-	181
Ajay Glass & Mirror	838	-	838	-	-	-	-	-	-	-	-	-
Alliance Door and Hardware	8	-	8	-	-	-	-	-	-	-	-	-
Cummings Construction	2523	-	1993	-	-	-	-	-	530	-	-	-
Firestop Technologies	521.75	-	453.75	-	68	-	-	-	-	-	-	-
G & J Contracting	379	-	379	-	-	-	-	-	-	-	-	-
Geneva Granite	16	-	16	-	-	-	-	-	-	-	-	-
Grayco Corp	1578.3	-	1578.3	-	-	-	-	-	-	-	-	-
Gym Equipment & Specialties. of NY Inc.	60	-	36	-	24	-	-	-	-	-	-	-
Gyptech Systems	444	-	236	-	208	-	-	-	-	-	-	-
Houtenbrinks	309	-	309	-	-	-	-	-	-	-	-	-
Installrite Systems	96	16	56	16	40	-	-	-	-	-	-	-
Mark Cerrone Inc.	1794.5	208	646.5	-	348	-	736	208	-	-	64	-
Nagle Athletic Services	265	-	238.75	-	26.25	-	-	-	-	-	-	-
New York Fence	2	-	2	-	-	-	-	-	-	-	-	-
Patterson Stevens	1340.75	-	962	-	378.75	-	-	-	-	-	-	-
Redhawk Equipment	-	-	-	-	-	-	-	-	-	-	-	-
Scott's Unlimited	214.5	-	116	-	98.5	-	-	-	-	-	-	-
Shades of Color	604	-	566	-	38	-	-	-	-	-	-	-
Spencer Virnoche, Inc.	685	104	685	104	-	-	-	-	-	-	-	-
Spencer Virnoche/Upstate Interiors	471	-	348	-	-	-	123	-	-	-	-	-
Structural Services of New York	2488.5	365	2100	349	294	16	-	-	-	-	94.5	-
Tiede Zoeller	3221	-	2113	-	579	-	529	-	-	-	-	-

# EXHIBIT 2

## Edison Educational Campus 1B

	All Employees		Caucasian		Black		Hispanic		Asian or Pacific Islander		American Indian or Native American	
	M	F	M	F	M	F	M	F	M	F	M	F
<b>Contractor's Participation:</b>	30,440	1,927	24,316	1,695	3,867	24	1,388	208	530	-	340	-
			75.12%	5.24%	11.95%	0.07%	4.29%	0.64%	1.64%		1.05%	
<b>Minority Male Participation:</b>	18.93%											
<b>Minority Female Participation:</b>	0.71%											
<b>Caucasian Female Participation:</b>	5.24%											

---

## Edison Educational Campus 1B

<b>Project-Wide Participation:</b>	55,812	2,646	46,327	2,358	5,707	80	2,893	208	546		340	
			79.25%	4.03%	9.76%	0.14%	4.95%	0.36%	0.93%		0.58%	
<b>Minority Male Participation:</b>	16.23%											
<b>Minority Female Participation:</b>	0.49%											
<b>Caucasian Female Participation:</b>	4.03%											

---

# EXHIBIT 2

## Environmental Contract 1B

	All Employees		Caucasian		Black		Hispanic		Asian or Pacific Islander		American Indian or Native American	
	M	F	M	F	M	F	M	F	M	F	M	F
	<b>Environmental Contract 1B</b>											
OSO, Inc	1006	27	791	27	215	-	-	-	-	-	-	-
ME Holvey Consulting, LLC.	-	39.75	-	39.75	-	-	-	-	-	-	-	-
Safety Zone Environmental	194	16	194	16	-	-	-	-	-	-	-	-
Tetra Tech	33.5	83.5	33.5	83.5	-	-	-	-	-	-	-	-
<b>Contractor's Participation:</b>	<b>1,234</b>	<b>166</b>	<b>1,019</b>	<b>166</b>	<b>215</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>
			<b>72.76%</b>	<b>11.88%</b>	<b>15.36%</b>							
<b>Minority Male Participation:</b>		<b>15.36%</b>										
<b>Minority Female Participation:</b>		-										
<b>Caucasian Female Participation:</b>		<b>11.88%</b>										

## Environmental Contract 1B

<b>Project-Wide Participation:</b>	<b>1,234</b>	<b>166</b>	<b>1,019</b>	<b>166</b>	<b>215</b>							
			<b>72.76%</b>	<b>11.88%</b>	<b>15.36%</b>							
<b>Minority Male Participation:</b>		<b>15.36%</b>										
<b>Minority Female Participation:</b>		-										
<b>Caucasian Female Participation:</b>		<b>11.88%</b>										

# EXHIBIT 2

## Franklin High School & Monroe High School 1B

	All Employees		Caucasian		Black		Hispanic		Asian or Pacific Islander		American Indian or Native American	
	M	F	M	F	M	F	M	F	M	F	M	F
	Franklin High School & Monroe High School 1B Campus CMG Inc.	2389	-	1415	-	974	-	-	-	-	-	-
<b>Contractor's Participation:</b>	<b>2,389</b>	<b>-</b>	<b>1,415</b>	<b>-</b>	<b>974</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>
<b>Minority Male Participation:</b>	<b>40.77%</b>		<b>59.23%</b>		<b>40.77%</b>							
<b>Minority Female Participation:</b>	-											
<b>Caucasian Female Participation:</b>	-											
<hr/>												
<b>Franklin High School &amp; Monroe High School 1B</b>												
<b>Project-Wide Participation:</b>	<b>2,389</b>		<b>1,415</b>		<b>974</b>							
<b>Minority Male Participation:</b>	<b>40.77%</b>		<b>59.23%</b>		<b>40.77%</b>							
<b>Minority Female Participation:</b>	-											
<b>Caucasian Female Participation:</b>	-											

# EXHIBIT 2

## Henry Hudson School No. 28 1B

		All Employees		Caucasian		Black		Hispanic		Asian or Pacific Islander		American Indian or Native American	
		M	F	M	F	M	F	M	F	M	F	M	F
<b>Henry Hudson School No. 28 1B</b>													
Bell Mechanical Contractor, Inc.		5661.5	643	4415	643	1238.5	-	8	-	-	-	-	-
Boulter Industrial		120	-	120	-	-	-	-	-	-	-	-	-
Capital Concrete Cutting		70	-	70	-	-	-	-	-	-	-	-	-
Day Automation Systems		23	-	23	-	-	-	-	-	-	-	-	-
Hewitt Young Electric		510	-	510	-	-	-	-	-	-	-	-	-
Leo J. Roth		3348	373	2681	373	667	-	-	-	-	-	-	-
Mark Cerrone Inc.		8	-	8	-	-	-	-	-	-	-	-	-
OSO, Inc		549	-	537	-	12	-	-	-	-	-	-	-
Unified Electric		414.5	-	282.5	-	-	-	-	-	132	-	-	-
<b>Contractor's Participation:</b>		<b>10,704</b>	<b>1,016</b>	<b>8,647</b>	<b>1,016</b>	<b>1,918</b>	<b>-</b>	<b>8</b>	<b>-</b>	<b>132</b>	<b>-</b>	<b>-</b>	<b>-</b>
				<b>73.77%</b>	<b>8.67%</b>	<b>16.36%</b>		<b>0.07%</b>		<b>1.13%</b>			
<b>Minority Male Participation:</b>		<b>17.56%</b>											
<b>Minority Female Participation:</b>		<b>-</b>											
<b>Caucasian Female Participation:</b>		<b>8.67%</b>											

# EXHIBIT 2

## Henry Hudson School No. 28 1B

	All Employees		Caucasian		Black		Hispanic		Asian or Pacific Islander		American Indian or Native American	
	M	F	M	F	M	F	M	F	M	F	M	F
Kaplan-Schmidt Electric, Inc.												
	8213.5	828	6357.5	828	1126	-	730	-	-	-	-	-
Apex Enterprises LLC	-	-	-	-	-	-	-	-	-	-	-	-
Hill & Dale	24	-	24	-	-	-	-	-	-	-	-	-
OSO, Inc	455	-	15	-	440	-	-	-	-	-	-	-
Steve General Contractors	1007	-	112	-	440	-	455	-	-	-	-	-
Uzo 1 International, Ltd.	-	-	-	-	-	-	-	-	-	-	-	-
<b>Contractor's Participation:</b>	<b>9,700</b>	<b>828</b>	<b>6,509</b>	<b>828</b>	<b>2,006</b>	<b>-</b>	<b>1,185</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>
			61.82%	7.87%	19.05%		11.26%					
<b>Minority Male Participation:</b>		<b>30.31%</b>										
<b>Minority Female Participation:</b>		<b>-</b>										
<b>Caucasian Female Participation:</b>		<b>7.87%</b>										
Labella Associates, P.C.												
	861	35.5	612	35.5	158	-	91	-	-	-	-	-
Heather Demoras Design	18.3	9.9	18.3	9.9	-	-	-	-	-	-	-	-
Jensen / BRV Engineering	-	-	-	-	-	-	-	-	-	-	-	-
RAVI Engineering	75	-	16	-	-	-	-	-	59	-	-	-
Razak Associates	20.75	3.5	18.75	-	-	-	-	-	2	3.5	-	-
<b>Contractor's Participation:</b>	<b>975</b>	<b>49</b>	<b>665</b>	<b>45</b>	<b>158</b>	<b>-</b>	<b>91</b>	<b>-</b>	<b>61</b>	<b>4</b>	<b>-</b>	<b>-</b>
			64.95%	4.43%	15.43%		8.89%		5.96%	0.34%		
<b>Minority Male Participation:</b>		<b>30.28%</b>										
<b>Minority Female Participation:</b>		<b>0.34%</b>										
<b>Caucasian Female Participation:</b>		<b>4.43%</b>										

# EXHIBIT 2

## Henry Hudson School No. 28 1B

	All Employees		Caucasian		Black		Hispanic		Asian or Pacific Islander		American Indian or Native American	
	M	F	M	F	M	F	M	F	M	F	M	F
	Manning Squires Hennig	12425	-	11360.5	-	1064.5	-	-	-	-	-	-
American Janitor Service	57	19.5	57	19.5	-	-	-	-	-	-	-	-
Apollo steel	3291.5	-	3083.5	-	-	-	-	-	208	-	-	-
Archie Donoughe	115	-	86.5	-	-	-	28.5	-	-	-	-	-
Elmer W. Davis	5242.5	156	3416.5	-	864	-	962	156	-	-	-	-
Firestop Technologies	133	-	121	-	12	-	-	-	-	-	-	-
G & J Contracting	29.5	-	29.5	-	-	-	-	-	-	-	-	-
GP Land & Carpet Corp	1471	364.5	1471	-	-	364.5	-	-	-	-	-	-
Highland Masonry & Restoration	401	-	274	-	32	-	95	-	-	-	-	-
Keeler Construction	71.5	2.5	55.5	2.5	16	-	-	-	-	-	-	-
KSP Painting	1426	-	1410	-	16	-	-	-	-	-	-	-
Mark Cerrone Inc.	694.5	16	539	-	32	-	123.5	16	-	-	-	-
New York Fence	194.5	-	194.5	-	-	-	-	-	-	-	-	-
Northeast Interior Systems Inc.	1764.5	96	1764.5	-	-	96	-	-	-	-	-	-
Patterson Stevens	-	-	-	-	-	-	-	-	-	-	-	-
RE Kru2 Corp.	4652	-	4313	-	339	-	-	-	-	-	-	-
Rochester Davis Fetch	11674.5	9.5	11497	9.5	33.5	-	144	-	-	-	-	-
Susquehanna Sheet Metal	40	-	40	-	-	-	-	-	-	-	-	-
Tiede Zoeller	4516	-	3976	-	324	-	216	-	-	-	-	-
United Thermal Systems	241	-	164	-	77	-	-	-	-	-	-	-
Uzo 1 International, Ltd.	193.5	7	190.5	7	3	-	-	-	-	-	-	-
Van Putte Landscape	214.75	-	153.5	-	-	-	61.25	-	-	-	-	-
<b>Contractor's Participation:</b>	<b>48,848</b>	<b>671</b>	<b>44,197</b>	<b>39</b>	<b>2,813</b>	<b>461</b>	<b>1,630</b>	<b>172</b>	<b>208</b>	-	-	-
<b>Minority Male Participation:</b>			<b>89.25%</b>	<b>0.08%</b>	<b>5.68%</b>	<b>0.93%</b>	<b>3.29%</b>	<b>0.35%</b>	<b>0.42%</b>			
<b>Minority Female Participation:</b>		<b>9.39%</b>										
<b>Caucasian Female Participation:</b>		<b>1.28%</b>										
		<b>0.08%</b>										

# EXHIBIT 2

## Henry Hudson School No. 28 1B

	All Employees		Caucasian		Black		Hispanic		Asian or Pacific Islander		American Indian or Native American	
	M	F	M	F	M	F	M	F	M	F	M	F
	NAIRY Mechanical	7117	350	6358.5	302	622	48	136.5	-	-	-	-
Coldwater	474	-	426	-	48	-	-	-	-	-	-	-
Monroe Piping	3282	-	2512	-	770	-	-	-	-	-	-	-
OSO, Inc	36	-	36	-	-	-	-	-	-	-	-	-
Steve General Contractors	130	-	-	-	130	-	-	-	-	-	-	-
<b>Contractor's Participation:</b>	<b>11,039</b>	<b>350</b>	<b>9,333</b>	<b>302</b>	<b>1,570</b>	<b>48</b>	<b>137</b>	-	-	-	-	-
			81.94%	2.65%	13.79%	0.42%	1.20%					
<b>Minority Male Participation:</b>		14.99%										
<b>Minority Female Participation:</b>		0.42%										
<b>Caucasian Female Participation:</b>		2.65%										
<hr/>												
<b>Henry Hudson School No. 28 1B</b>												
<b>Project-Wide Participation:</b>	81,266	2,914	69,350	2,230	8,465	509	3,051	172	401	4		
			82.38%	2.65%	10.06%	0.60%	3.62%	0.20%	0.48%	0.00%		
<b>Minority Male Participation:</b>		14.16%										
<b>Minority Female Participation:</b>		0.81%										
<b>Caucasian Female Participation:</b>		2.65%										



# EXHIBIT 2

## James P.B. Duffy School No. 12 1B

	All Employees		Caucasian		Black		Hispanic		Asian or Pacific Islander		American Indian or Native American	
	M	F	M	F	M	F	M	F	M	F	M	F
<b>James P.B. Duffy School No. 12 1B</b>												
SEI Design Group Architects, PC	309.5	233.5	309.5	233.5	-	-	-	-	-	-	-	-
ArchStetics Architecture	-	-	-	-	-	-	-	-	-	-	-	-
Building Energy Solutions	-	54	-	54	-	-	-	-	-	-	-	-
Dataflow Reprographics, Inc	-	228.5	-	37.5	-	191	-	-	-	-	-	-
Environmental Design & Research P.C.	-	-	-	-	-	-	-	-	-	-	-	-
IBC Engineering	242.5	-	176	-	66.5	-	-	-	-	-	-	-
Kenel J Antoine Architect & Associates	23	-	-	-	23	-	-	-	-	-	-	-
NPV, Inc	-	-	-	-	-	-	-	-	-	-	-	-
Popli Design Group	3.5	-	1	-	-	-	-	-	2.5	-	-	-
Vargas Associates	-	33.5	-	33.5	-	-	-	-	-	-	-	-
<b>Contractor's Participation:</b>	<b>579</b>	<b>550</b>	<b>487</b>	<b>359</b>	<b>90</b>	<b>191</b>	-	-	<b>3</b>	-	-	-
			43.14%	31.78%	7.93%	16.93%			0.22%			
<b>Minority Male Participation:</b>		8.15%										
<b>Minority Female Participation:</b>		16.93%										
<b>Caucasian Female Participation:</b>		31.78%										

## James P.B. Duffy School No. 12 1B

<b>Project-Wide Participation:</b>	579	550	487	359	90	191			3			
			43.13%	31.78%	7.93%	16.93%			0.22%			
<b>Minority Male Participation:</b>		8.16%										
<b>Minority Female Participation:</b>		16.93%										
<b>Caucasian Female Participation:</b>		31.78%										

# EXHIBIT 2

## John Williams School No. 5 1B

	All Employees		Caucasian		Black		Hispanic		Asian or Pacific Islander		American Indian or Native American	
	M	F	M	F	M	F	M	F	M	F	M	F
<b>John Williams School No. 5 1B</b>												
Bell Mechanical Contractor, Inc.	9904.5	821	7820.5	821	2084	-	-	-	-	-	-	-
Boulter Industrial	276	-	276	-	-	-	-	-	-	-	-	-
Day Automation Systems	124	-	124	-	-	-	-	-	-	-	-	-
Hewitt Young Electric	710	-	710	-	-	-	-	-	-	-	-	-
Journee Construction	332.5	-	332.5	-	-	-	-	-	-	-	-	-
LJ Insulation	2061	-	1657	-	64	-	340	-	-	-	-	-
Mark Cerrone Inc.	117	-	-	-	-	-	-	-	117	-	-	-
Mechanical Testing Inc.	253.5	-	253.5	-	-	-	-	-	-	-	-	-
MGM Insulation	-	-	-	-	-	-	-	-	-	-	-	-
OSO Inc (T&M CO)	266	-	266	-	-	-	-	-	-	-	-	-
OSO, Inc	663.5	-	643.5	-	20	-	-	-	-	-	-	-
The Kimmel Company Inc	2593.5	-	1978	-	615.5	-	-	-	-	-	-	-
Unified Electric	443.5	-	248.5	-	-	-	-	-	195	-	-	-
<b>Contractor's Participation:</b>	<b>17,745</b>	<b>821</b>	<b>14,310</b>	<b>821</b>	<b>2,784</b>	<b>-</b>	<b>340</b>	<b>-</b>	<b>312</b>	<b>-</b>	<b>-</b>	<b>-</b>
			<b>77.08%</b>	<b>4.42%</b>	<b>14.99%</b>		<b>1.83%</b>		<b>1.68%</b>			
<b>Minority Male Participation:</b>		<b>18.50%</b>										
<b>Minority Female Participation:</b>		<b>-</b>										
<b>Caucasian Female Participation:</b>		<b>4.42%</b>										

# EXHIBIT 2

## John Williams School No. 5 1B

	All Employees		Caucasian		Black		Hispanic		Asian or Pacific Islander		American Indian or Native American	
	M	F	M	F	M	F	M	F	M	F	M	F
	Erdman Anthony	115.5	29	115.5	29	-	-	-	-	-	-	-
<b>Contractor's Participation:</b>	<b>116</b>	<b>29</b>	<b>116</b>	<b>29</b>	-	-	-	-	-	-	-	-
			79.93%	20.07%								
<b>Minority Male Participation:</b>	-											
<b>Minority Female Participation:</b>	-											
<b>Caucasian Female Participation:</b>	20.07%											
<hr/>												
Kaplan-Schmidt Electric, Inc.	10430.5	1100	8323.5	1100	1918	-	189	-	-	-	-	-
OSO, Inc	-	-	-	-	-	-	-	-	-	-	-	-
Steve General Contractors	1130	-	530	-	592	-	-	-	-	-	8	-
<b>Contractor's Participation:</b>	<b>11,561</b>	<b>1,100</b>	<b>8,854</b>	<b>1,100</b>	<b>2,510</b>	-	<b>189</b>	-	-	-	<b>8</b>	-
			69.93%	8.69%	19.83%		1.49%				0.06%	
<b>Minority Male Participation:</b>	21.38%											
<b>Minority Female Participation:</b>	-											
<b>Caucasian Female Participation:</b>	8.69%											

# EXHIBIT 2

	All Employees		Caucasian		Black		Hispanic		Asian or Pacific Islander		American Indian or Native American	
	M	F	M	F	M	F	M	F	M	F	M	F
	LeChase Construction Services	5154.5	80	5154.5	-	-	-	-	-	-	-	-
Accurate Acoustical	10721	692	8688	692	702	-	1030	-	-	-	301	-
Bedford Paving	159	-	71	-	88	-	-	-	-	-	-	-
Bereza Iron Works	405	-	389	-	-	-	-	-	-	-	16	-
BRG Corporation	432.5	-	432.5	-	-	-	-	-	-	-	-	-
Cummings Construction	2775.5	-	2678.5	-	97	-	-	-	-	-	-	-
DeClerck Flooring Inc.	162.5	-	162.5	-	-	-	-	-	-	-	-	-
Downey- Goodlein	883	-	883	-	-	-	-	-	-	-	-	-
Eugene G. Sackett	3181	-	2292	-	332	-	-	-	557	-	-	-
Firestop Solutions Inc.	10	-	10	-	-	-	-	-	-	-	-	-
Firestop Technologies	64	-	64	-	-	-	-	-	-	-	-	-
G & J Contracting	-	-	-	-	-	-	-	-	-	-	-	-
Geneva Granite	20	-	20	-	-	-	-	-	-	-	-	-
GP Land & Carpet Corp	2513.5	69.5	2513.5	69.5	-	-	-	-	-	-	-	-
Gym Equipment & Specialties. of NY Inc.	150	-	150	-	-	-	-	-	-	-	-	-
Highland Masonry & Restoration	82	-	62	-	-	-	20	-	-	-	-	-
Home Guard Enviromental	533	-	164.5	-	360.5	-	8	-	-	-	-	-
I.C. Construction Services	-	-	-	-	-	-	-	-	-	-	-	-
IC Painting	2693	402	2693	402	-	-	-	-	-	-	-	-
Installrite Systems	32	-	16	-	16	-	-	-	-	-	-	-
Kraftwerks	244	-	172	-	56	-	16	-	-	-	-	-
Lakeview Construction	48.33	-	29.2	-	-	-	19.13	-	-	-	-	-
Mark Cerrone Inc.	-	-	-	-	-	-	-	-	-	-	-	-
Martens Janitorial	1204	266	279	32	925	234	-	-	-	-	-	-
OSO, Inc	2722	160	2700	160	22	-	-	-	-	-	-	-
R.W. Painting	1562	-	1562	-	-	-	-	-	-	-	-	-
Rochester Window Cleaning	206.25	-	135	-	33.25	-	-	-	-	-	38	-

# EXHIBIT 2

## John Williams School No. 5 1B

	All Employees		Caucasian		Black		Hispanic		Asian or Pacific Islander		American Indian or Native American	
	M	F	M	F	M	F	M	F	M	F	M	F
	Secor Fencing	101	-	101	-	-	-	-	-	-	-	-
Seth Allen	16	-	16	-	-	-	-	-	-	-	-	-
Sheen and Shine	67.5	-	32	-	-	-	35.5	-	-	-	-	-
Spencer Virnoche, Inc.	136	-	40	-	32	-	64	-	-	-	-	-
Spring Sheet Metal & Roofing	451.5	-	426.5	-	25	-	-	-	-	-	-	-
Susquehanna Sheet Metal	174	-	174	-	-	-	-	-	-	-	-	-
Takeform Architectural Graphics	28	-	28	-	-	-	-	-	-	-	-	-
Uzo 1 International, Ltd.	153.25	2.5	139.75	2.5	13.5	-	-	-	-	-	-	-
Victory Lifts	53	-	53	-	-	-	-	-	-	-	-	-
<b>Contractor's Participation:</b>	<b>37,138</b>	<b>1,672</b>	<b>32,331</b>	<b>1,358</b>	<b>2,702</b>	<b>234</b>	<b>1,193</b>	<b>-</b>	<b>557</b>	<b>-</b>	<b>355</b>	<b>80</b>
			<b>83.31%</b>	<b>3.50%</b>	<b>6.96%</b>	<b>0.60%</b>	<b>3.07%</b>		<b>1.44%</b>		<b>0.91%</b>	<b>0.21%</b>
<b>Minority Male Participation:</b>	<b>12.38%</b>											
<b>Minority Female Participation:</b>	<b>0.81%</b>											
<b>Caucasian Female Participation:</b>	<b>3.50%</b>											
<hr/>												
Steve General Contractors	560.5	-	280	-	261.5	-	19	-	-	-	-	-
Elmer W. Davis	1145	-	457.25	-	662.75	-	25	-	-	-	-	-
OSO, Inc	48	-	48	-	-	-	-	-	-	-	-	-
Structural Remediation Services Inc	159	-	159	-	-	-	-	-	-	-	-	-
<b>Contractor's Participation:</b>	<b>1,913</b>	<b>-</b>	<b>944</b>	<b>-</b>	<b>924</b>	<b>-</b>	<b>44</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>
			<b>49.37%</b>		<b>48.33%</b>		<b>2.30%</b>					
<b>Minority Male Participation:</b>	<b>50.63%</b>											
<b>Minority Female Participation:</b>	<b>-</b>											
<b>Caucasian Female Participation:</b>	<b>-</b>											

# EXHIBIT 2

## John Williams School No. 5 1B

	All Employees		Caucasian		Black		Hispanic		Asian or Pacific Islander		American Indian or Native American	
	M	F	M	F	M	F	M	F	M	F	M	F
	Thurston Dudek	2709	-	2709	-	-	-	-	-	-	-	-
Allied Fire Protection	64	-	64	-	-	-	-	-	-	-	-	-
DDT Construction	-	-	-	-	-	-	-	-	-	-	-	-
JHP Industrial Supply	-	-	-	-	-	-	-	-	-	-	-	-
MGM Insulation	253	-	229	-	24	-	-	-	-	-	-	-
<b>Contractor's Participation:</b>	<b>3,026</b>	<b>-</b>	<b>3,002</b>	<b>-</b>	<b>24</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>
			99.21%		0.79%							
<b>Minority Male Participation:</b>		0.79%										
<b>Minority Female Participation:</b>		-										
<b>Caucasian Female Participation:</b>		-										
<hr/>												
Young & Wright	432.5	761.72	4	761.72	428.5	-	-	-	-	-	-	-
Dwyer Architectural	2	5	2	5	-	-	-	-	-	-	-	-
Sienna Envir. Tech	13	26	13	23	-	-	-	3	-	-	-	-
Watts Architecture & Engineering	102.25	19	102.25	19	-	-	-	-	-	-	-	-
<b>Contractor's Participation:</b>	<b>550</b>	<b>812</b>	<b>121</b>	<b>809</b>	<b>429</b>	<b>-</b>	<b>-</b>	<b>3</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>
			8.91%	59.40%	31.47%			0.22%				
<b>Minority Male Participation:</b>		31.47%										
<b>Minority Female Participation:</b>		0.22%										
<b>Caucasian Female Participation:</b>		59.40%										

# EXHIBIT 2

## John Williams School No. 5 1B

		All Employees		Caucasian		Black		Hispanic		Asian or Pacific Islander		American Indian or Native American	
		M	F	M	F	M	F	M	F	M	F	M	F
<b>John Williams School No. 5 1B</b>													
<b>Project-Wide Participation:</b>		72,048	4,434	59,677	4,117	9,373	234	1,766	3	869		363	80
				78.03%	5.38%	12.25%	0.31%	2.31%	0.00%	1.14%		0.47%	0.10%
<b>Minority Male Participation:</b>	16.17%												
<b>Minority Female Participation:</b>	0.41%												
<b>Caucasian Female Participation:</b>	5.38%												

# EXHIBIT 2

## Moving Services 1B

		All Employees		Caucasian		Black		Hispanic		Asian or Pacific Islander		American Indian or Native American	
		M	F	M	F	M	F	M	F	M	F	M	F
<b>Moving Services 1B</b>													
Corrigan Moving Systems													
		1773	200	978	200	260	-	429	-	106	-	-	-
	Journee Construction	573.3	348.7	-	-	573.3	348.7	-	-	-	-	-	-
<b>Contractor's Participation:</b>		2,346	549	978	200	833	349	429	-	106	-	-	-
				33.79%	6.91%	28.78%	12.04%	14.82%		3.66%			
<b>Minority Male Participation:</b>	47.26%												
<b>Minority Female Participation:</b>	12.04%												
<b>Caucasian Female Participation:</b>	6.91%												
<hr/>													
FM Office Express													
		558	11	440.5	7	96	4	21.5	-	-	-	-	-
	Installrite Systems	86	-	-	-	86	-	-	-	-	-	-	-
	Journee Construction	80.5	46.5	-	-	80.5	46.5	-	-	-	-	-	-
	OSO, Inc	70.5	-	-	-	70.5	-	-	-	-	-	-	-
<b>Contractor's Participation:</b>		795	58	441	7	333	51	22	-	-	-	-	-
				51.68%	0.82%	39.06%	5.92%	2.52%					
<b>Minority Male Participation:</b>	41.58%												
<b>Minority Female Participation:</b>	5.92%												
<b>Caucasian Female Participation:</b>	0.82%												



# EXHIBIT 2

## Moving Services 1B

	All Employees		Caucasian		Black		Hispanic		Asian or Pacific Islander		American Indian or Native American	
	M	F	M	F	M	F	M	F	M	F	M	F
	Clark Moving & Storage	2075.73	162	1592.93	162	332.05	-	150.75	-	-	-	-
FM Office Express	440	39.5	313	39.5	126	-	1	-	-	-	-	-
Interior Moving Service	22.5	-	-	-	22.5	-	-	-	-	-	-	-
<b>Contractor's Participation:</b>	<b>2,538</b>	<b>202</b>	<b>1,906</b>	<b>202</b>	<b>481</b>	<b>-</b>	<b>152</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>
<b>Minority Male Participation:</b>	<b>23.08%</b>		<b>69.57%</b>	<b>7.35%</b>	<b>17.54%</b>		<b>5.54%</b>					
<b>Minority Female Participation:</b>	<b>-</b>											
<b>Caucasian Female Participation:</b>	<b>7.35%</b>											
<hr/>												
<b>Moving Services 1B</b>												
<b>Project-Wide Participation:</b>	<b>5,680</b>	<b>808</b>	<b>3,324</b>	<b>409</b>	<b>1,647</b>	<b>399</b>	<b>602</b>		<b>106</b>			
<b>Minority Male Participation:</b>	<b>36.30%</b>		<b>51.25%</b>	<b>6.30%</b>	<b>25.39%</b>	<b>6.15%</b>	<b>9.28%</b>		<b>1.63%</b>			
<b>Minority Female Participation:</b>	<b>6.15%</b>											
<b>Caucasian Female Participation:</b>	<b>6.30%</b>											

# EXHIBIT 2

## Professional Services 1B

	All Employees		Caucasian		Black		Hispanic		Asian or Pacific Islander		American Indian or Native American	
	M	F	M	F	M	F	M	F	M	F	M	F
<b>Professional Services 1B</b>												
AP Safety and Security Corp.	12451	1169.78	1268.25	430.33	11165.75	707.45	17	32	-	-	-	-
<b>Contractor's Participation:</b>	<b>12,451</b>	<b>1,170</b>	<b>1,268</b>	<b>430</b>	<b>11,166</b>	<b>707</b>	<b>17</b>	<b>32</b>	-	-	-	-
<b>Minority Male Participation:</b>		<b>82.10%</b>	<b>9.32%</b>	<b>3.16%</b>	<b>81.98%</b>	<b>5.19%</b>	<b>0.12%</b>	<b>0.23%</b>				
<b>Minority Female Participation:</b>		<b>5.42%</b>										
<b>Caucasian Female Participation:</b>		<b>3.16%</b>										
<hr/>												
Hunt Engineers												
Edge-Global Technology Solutions	216	10	202	3	14	7	-	-	-	-	-	-
Hunt Engineers	-	-	-	-	-	-	-	-	-	-	-	-
OSO, Inc	24.5	8	24.5	-	-	8	-	-	-	-	-	-
Ram-Tech Engineers	-	-	-	-	-	-	-	-	-	-	-	-
	239	4	239	4	-	-	-	-	-	-	-	-
<b>Contractor's Participation:</b>	<b>480</b>	<b>22</b>	<b>466</b>	<b>7</b>	<b>14</b>	<b>15</b>	-	-	-	-	-	-
<b>Minority Male Participation:</b>		<b>2.79%</b>	<b>92.82%</b>	<b>1.40%</b>	<b>2.79%</b>	<b>2.99%</b>						
<b>Minority Female Participation:</b>		<b>2.99%</b>										
<b>Caucasian Female Participation:</b>		<b>1.40%</b>										

# EXHIBIT 2

## Professional Services 1B

	All Employees		Caucasian		Black		Hispanic		Asian or Pacific Islander		American Indian or Native American	
	M	F	M	F	M	F	M	F	M	F	M	F
	J&T Securities Inc.	4093	1009	2074	769	854	192	1165	48	-	-	-
<b>Contractor's Participation:</b>	<b>4,093</b>	<b>1,009</b>	<b>2,074</b>	<b>769</b>	<b>854</b>	<b>192</b>	<b>1,165</b>	<b>48</b>	-	-	-	-
			40.66%	15.07%	16.74%	3.76%	22.83%	0.94%				
<b>Minority Male Participation:</b>	<b>39.57%</b>											
<b>Minority Female Participation:</b>	<b>4.70%</b>											
<b>Caucasian Female Participation:</b>	<b>15.07%</b>											
<hr/>												
Kaizen Foodservice	-	22	-	22	-	-	-	-	-	-	-	-
Roth Consulting	-	-	-	-	-	-	-	-	-	-	-	-
<b>Contractor's Participation:</b>	<b>-</b>	<b>22</b>	<b>-</b>	<b>22</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>
			100.00%									
<b>Minority Male Participation:</b>	<b>-</b>											
<b>Minority Female Participation:</b>	<b>-</b>											
<b>Caucasian Female Participation:</b>	<b>100.00%</b>											
<hr/>												
SJB Services Inc.	210	22	-	22	210	-	-	-	-	-	-	-
<b>Contractor's Participation:</b>	<b>210</b>	<b>22</b>	<b>-</b>	<b>22</b>	<b>210</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>
			9.48%	90.52%								
<b>Minority Male Participation:</b>	<b>90.52%</b>											
<b>Minority Female Participation:</b>	<b>-</b>											
<b>Caucasian Female Participation:</b>	<b>9.48%</b>											

# EXHIBIT 2

## Professional Services 1B

	All Employees		Caucasian		Black		Hispanic		Asian or Pacific Islander		American Indian or Native American	
	M	F	M	F	M	F	M	F	M	F	M	F
	Vargas Associates	178	4029	-	3021	-	-	178	1008	-	-	-
Core Consulting and Staffing	192	50	39.5	1	152.5	49	-	-	-	-	-	-
The Employment Store	1829	498.3	499.2	114.8	1329.8	306.5	-	77	-	-	-	-
<b>Contractor's Participation:</b>	<b>2,199</b>	<b>4,577</b>	<b>539</b>	<b>3,137</b>	<b>1,482</b>	<b>356</b>	<b>178</b>	<b>1,085</b>	-	-	-	-
			7.95%	46.29%	21.87%	5.25%	2.63%	16.01%				
<b>Minority Male Participation:</b>		24.50%										
<b>Minority Female Participation:</b>		21.26%										
<b>Caucasian Female Participation:</b>		46.29%										
<hr/>												
Wendel Energy Services	157	64.5	157	-	-	-	-	-	-	55	-	9.5
<b>Contractor's Participation:</b>	<b>157</b>	<b>65</b>	<b>157</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>55</b>	<b>-</b>	<b>10</b>
			70.88%							24.83%		4.29%
<b>Minority Male Participation:</b>		-										
<b>Minority Female Participation:</b>		29.12%										
<b>Caucasian Female Participation:</b>		-										

# EXHIBIT 2

## Professional Services 1B

	All Employees		Caucasian		Black		Hispanic		Asian or Pacific Islander		American Indian or Native American	
	M	F	M	F	M	F	M	F	M	F	M	F
	Baker Tilly Virchow Krause, LLP	2922.95	1334.25	2922.95	1334.25	-	-	-	-	-	-	-
Compliance & Administrative Services of NY	36	274.5	-	-	36	274.5	-	-	-	-	-	-
Martens Janitorial	12	-	-	-	-	-	12	-	-	-	-	-
Rogers Enterprises	-	31	-	-	-	-	-	31	-	-	-	-
Supreme Quality Painting	100	-	-	-	100	-	-	-	-	-	-	-
We're Forms	31	2	31	2	-	-	-	-	-	-	-	-
<b>Contractor's Participation:</b>	<b>3,102</b>	<b>1,642</b>	<b>2,954</b>	<b>1,336</b>	<b>136</b>	<b>275</b>	<b>12</b>	<b>31</b>	-	-	-	-
			62.27%	28.17%	2.87%	5.79%	0.25%	0.65%				
<b>Minority Male Participation:</b>		3.12%										
<b>Minority Female Participation:</b>		6.44%										
<b>Caucasian Female Participation:</b>		28.17%										
<hr/>												
<b>Professional Services 1B</b>												
<b>Project-Wide Participation:</b>	22,691	8,528	7,457	5,723	13,862	1,544	1,372	1,196		55		10
			23.89%	18.33%	44.40%	4.95%	4.39%	3.83%		0.18%		0.03%
<b>Minority Male Participation:</b>		48.80%										
<b>Minority Female Participation:</b>		8.98%										
<b>Caucasian Female Participation:</b>		18.33%										

# EXHIBIT 2

## Program Manager 1B

		All Employees		Caucasian		Black		Hispanic		Asian or Pacific Islander		American Indian or Native American	
		M	F	M	F	M	F	M	F	M	F	M	F
		<b>Program Manager 1B</b>											
Gilbane Building Company		10307.5	-	9346	-	-	-	961.5	-	-	-	-	-
Savin Engineers		4360.5	1386	1453	-	2761.5	-	146	-	-	1386	-	-
<b>Contractor's Participation:</b>		<b>14,668</b>	<b>1,386</b>	<b>10,799</b>	<b>-</b>	<b>2,762</b>	<b>-</b>	<b>1,108</b>	<b>-</b>	<b>-</b>	<b>1,386</b>	<b>-</b>	<b>-</b>
				<b>67.27%</b>			<b>17.20%</b>			<b>6.90%</b>			<b>8.63%</b>
<b>Minority Male Participation:</b>		24.10%											
<b>Minority Female Participation:</b>		8.63%											
<b>Caucasian Female Participation:</b>		-											
<hr/>													
<b>Program Manager 1B</b>													
<b>Project-Wide Participation:</b>		<b>14,668</b>	<b>1,386</b>	<b>10,799</b>			<b>2,762</b>			<b>1,108</b>			<b>1,386</b>
				<b>67.27%</b>			<b>17.20%</b>			<b>6.90%</b>			<b>8.63%</b>
<b>Minority Male Participation:</b>		24.10%											
<b>Minority Female Participation:</b>		8.63%											
<b>Caucasian Female Participation:</b>		-											

# EXHIBIT 2

## School No. 28 & 58 1B

	All Employees		Caucasian		Black		Hispanic		Asian or Pacific Islander		American Indian or Native American	
	M	F	M	F	M	F	M	F	M	F	M	F
<b>School No. 28 &amp; 58 1B</b>												
LeChase Construction Services	8075	1903	7953	1870	-	-	122	33	-	-	-	-
Cummings Construction	1656	1520	1656	1520	-	-	-	-	-	-	-	-
Fisher Associates	1461	-	1384	-	77	-	-	-	-	-	-	-
Rogers Enterprises	671.5	-	150	-	521.5	-	-	-	-	-	-	-
<b>Contractor's Participation:</b>	<b>11,864</b>	<b>3,423</b>	<b>11,143</b>	<b>3,390</b>	<b>599</b>	<b>-</b>	<b>122</b>	<b>33</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>
			<b>72.88%</b>	<b>22.18%</b>	<b>3.92%</b>		<b>0.80%</b>	<b>0.22%</b>				
<b>Minority Male Participation:</b>		<b>4.72%</b>										
<b>Minority Female Participation:</b>		<b>0.22%</b>										
<b>Caucasian Female Participation:</b>		<b>22.18%</b>										
<hr/>												
<b>School No. 28 &amp; 58 1B</b>												
<b>Project-Wide Participation:</b>	<b>11,864</b>	<b>3,423</b>	<b>11,143</b>	<b>3,390</b>	<b>599</b>		<b>122</b>	<b>33</b>				
			<b>72.89%</b>	<b>22.18%</b>	<b>3.92%</b>		<b>0.80%</b>	<b>0.22%</b>				
<b>Minority Male Participation:</b>		<b>4.71%</b>										
<b>Minority Female Participation:</b>		<b>0.22%</b>										
<b>Caucasian Female Participation:</b>		<b>22.18%</b>										

# EXHIBIT 2

## School No. 5 & 12 1B

	All Employees		Caucasian		Black		Hispanic		Asian or Pacific Islander		American Indian or Native American	
	M	F	M	F	M	F	M	F	M	F	M	F
School No. 5 & 12 1B												
The Pike Company												
	4322	1866.5	3728	1519	-	-	594	347.5	-	-	-	-
<b>Contractor's Participation:</b>	4,322	1,867	3,728	1,519	-	-	594	348	-	-	-	-
			60.23%	24.55%			9.60%	5.62%				
<b>Minority Male Participation:</b>		9.60%										
<b>Minority Female Participation:</b>		5.62%										
<b>Caucasian Female Participation:</b>		24.55%										
<hr/>												
School No. 5 & 12 1B												
<b>Project-Wide Participation:</b>	4,322	1,867	3,728	1,519			594	348				
			60.24%	24.55%			9.60%	5.62%				
<b>Minority Male Participation:</b>		9.60%										
<b>Minority Female Participation:</b>		5.62%										
<b>Caucasian Female Participation:</b>		24.55%										



# EXHIBIT 2

## Thomas Jefferson High School 1B

	All Employees		Caucasian		Black		Hispanic		Asian or Pacific Islander		American Indian or Native American	
	M	F	M	F	M	F	M	F	M	F	M	F
<b>Thomas Jefferson High School 1B</b>												
Steve General Contractors												
	49	-	32	-	17	-	-	-	-	-	-	-
Alba Coatings	680	-	680	-	-	-	-	-	-	-	-	-
Pipitone Enterprises LLC	69	-	46	-	23	-	-	-	-	-	-	-
Structural Remediation Services Inc	52	-	34	-	18	-	-	-	-	-	-	-
<b>Contractor's Participation:</b>	<b>850</b>	<b>-</b>	<b>792</b>	<b>-</b>	<b>58</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>
<b>Minority Male Participation:</b>												
		6.82%		93.18%		6.82%						
<b>Minority Female Participation:</b>		-										
<b>Caucasian Female Participation:</b>		-										
<hr/>												
<b>Thomas Jefferson High School 1B</b>												
<b>Project-Wide Participation:</b>	<b>850</b>		<b>792</b>		<b>58</b>							
<b>Minority Male Participation:</b>		6.82%		93.18%		6.82%						
<b>Minority Female Participation:</b>		-										
<b>Caucasian Female Participation:</b>		-										

# EXHIBIT 2

## World of Inquiry School No. 58 1B

		All Employees		Caucasian		Black		Hispanic		Asian or Pacific Islander		American Indian or Native American	
		M	F	M	F	M	F	M	F	M	F	M	F
<b>World of Inquiry School No. 58 1B</b>													
East Coast Electric													
		22689.5	242	19384	242	3139.5	-	166	-	-	-	-	-
<b>Contractor's Participation:</b>		22,690	242	19,384	242	3,140	-	166	-	-	-	-	-
				84.53%	1.06%	13.69%		0.72%					
<b>Minority Male Participation:</b>	14.41%												
<b>Minority Female Participation:</b>	-												
<b>Caucasian Female Participation:</b>	1.06%												
<hr/>													
JCJ Architecture													
		3402	160.5	3401.5	144	-	0.5	0.5	-	-	16	-	-
ArchStetics Architecture		95	-	95	-	-	-	-	-	-	-	-	-
Fisher Associates		83	-	83	-	-	-	-	-	-	-	-	-
Joy Kuebler Landscape Architect		81	79	79	79	2	-	-	-	-	-	-	-
M/E Engineering PC		294.5	-	269	-	5.5	-	-	-	20	-	-	-
RAVI Engineering		79.5	63.5	79.5	63.5	-	-	-	-	-	-	-	-
<b>Contractor's Participation:</b>		4,035	303	4,007	287	8	1	1	-	20	16	-	-
				92.38%	6.60%	0.17%	0.01%	0.01%		0.46%	0.37%		
<b>Minority Male Participation:</b>	0.64%												
<b>Minority Female Participation:</b>	0.38%												
<b>Caucasian Female Participation:</b>	6.60%												

# EXHIBIT 2

## World of Inquiry School No. 58 1B

	All Employees		Caucasian		Black		Hispanic		Asian or Pacific Islander		American Indian or Native American	
	M	F	M	F	M	F	M	F	M	F	M	F
Labella Associates, P.C.	266.5	30.5	238.5	-	28	30.5	-	-	-	-	-	-
ArchStetics Architecture	2	-	2	-	-	-	-	-	-	-	-	-
Crosby Brownlee	-	-	-	-	-	-	-	-	-	-	-	-
Design Services, Inc	-	-	-	-	-	-	-	-	-	-	-	-
Watts Architecture & Engineering	15.5	-	8.5	-	-	-	7	-	-	-	-	-
<b>Contractor's Participation:</b>	<b>284</b>	<b>31</b>	<b>249</b>	<b>-</b>	<b>28</b>	<b>31</b>	<b>7</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>
			79.17%		8.90%	9.70%	2.23%					
<b>Minority Male Participation:</b>		11.13%										
<b>Minority Female Participation:</b>		9.70%										
<b>Caucasian Female Participation:</b>		-										
<hr/>												
Leo J. Roth	17033	501.5	14139.5	373.5	2583.5	128	310	-	-	-	-	-
Day Automation Systems	8.5	-	8.5	-	-	-	-	-	-	-	-	-
Hewitt Young Electric	463	-	458	-	5	-	-	-	-	-	-	-
Massive Testing & Balancing	-	-	-	-	-	-	-	-	-	-	-	-
OSO, Inc	128	-	128	-	-	-	-	-	-	-	-	-
Superior Thermal	2841	324	2841	-	-	324	-	-	-	-	-	-
<b>Contractor's Participation:</b>	<b>20,474</b>	<b>826</b>	<b>17,575</b>	<b>374</b>	<b>2,589</b>	<b>452</b>	<b>310</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>
			82.52%	1.75%	12.15%	2.12%	1.46%					
<b>Minority Male Participation:</b>		13.61%										
<b>Minority Female Participation:</b>		2.12%										
<b>Caucasian Female Participation:</b>		1.75%										

	All Employees		Caucasian		Black		Hispanic		Asian or Pacific Islander		American Indian or Native American	
	M	F	M	F	M	F	M	F	M	F	M	F
M.A. Ferrauilo Plbg. & Htg., Inc.	6272	277.5	4776	277.5	1496	-	-	-	-	-	-	-
Cannon & Noto Enterprise	-	-	-	-	-	-	-	-	-	-	-	-
Coldwater Insulation	620	-	584	-	36	-	-	-	-	-	-	-
Lakeview Construction	-	-	-	-	-	-	-	-	-	-	-	-
SRI Fire	4388.5	-	4388.5	-	-	-	-	-	-	-	-	-
Weydman Electric	-	-	-	-	-	-	-	-	-	-	-	-
<b>Contractor's Participation:</b>	<b>11,281</b>	<b>278</b>	<b>9,749</b>	<b>278</b>	<b>1,532</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>
			84.35%	2.40%	13.25%							
<b>Minority Male Participation:</b>		13.25%										
<b>Minority Female Participation:</b>		-										
<b>Caucasian Female Participation:</b>		2.40%										

# EXHIBIT 2

## World of Inquiry School No. 58 1B

	All Employees		Caucasian		Black		Hispanic		Asian or Pacific Islander		American Indian or Native American	
	M	F	M	F	M	F	M	F	M	F	M	F
	Manning Squires Hennig	<b>40064</b>	<b>222</b>	36906	222	1468	-	1690	-	-	-	-
Access Elevator & Lift Inc.	<b>10.25</b>	-	10.25	-	-	-	-	-	-	-	-	-
Alliance Door and Hardware	<b>33</b>	-	33	-	-	-	-	-	-	-	-	-
American Janitor Service	<b>66</b>	<b>127</b>	66	127	-	-	-	-	-	-	-	-
Apollo steel	-	-	-	-	-	-	-	-	-	-	-	-
AR Pierrepont Co	<b>6950.5</b>	-	6533	-	11.5	-	406	-	-	-	-	-
Auburn Crane & Rigging, Inc.	<b>563</b>	-	563	-	-	-	-	-	-	-	-	-
Bauer Specialty	<b>248</b>	-	248	-	-	-	-	-	-	-	-	-
Bereza Iron Works	<b>6697</b>	-	5892	-	-	-	-	216.5	-	588.5	-	-
BRG Corporation	<b>3011</b>	-	3011	-	-	-	-	-	-	-	-	-
DeClerck Flooring Inc.	<b>439.5</b>	-	439.5	-	-	-	-	-	-	-	-	-
Elmer W. Davis	<b>3701</b>	<b>225</b>	3055	225	333	-	313	-	-	-	-	-
Environmental Construction Group	<b>329</b>	-	188	-	9	-	132	-	-	-	-	-
Firestop Solutions Inc.	<b>581</b>	<b>2</b>	581	-	-	-	-	2	-	-	-	-
G & J Contracting	<b>278.5</b>	-	278.5	-	-	-	-	-	-	-	-	-
Garden Grove	<b>1661.5</b>	-	1556.5	-	105	-	-	-	-	-	-	-
Grayco Corp	<b>30</b>	-	30	-	-	-	-	-	-	-	-	-
Gym Equipment & Specialties. of NY Inc.	<b>227.5</b>	-	227.5	-	-	-	-	-	-	-	-	-
Henderson-Johnson	<b>30</b>	-	30	-	-	-	-	-	-	-	-	-
Hewitt Young Electric	<b>48.5</b>	-	48.5	-	-	-	-	-	-	-	-	-
Hewitt Young Electric	<b>320.5</b>	<b>5</b>	246	5	43.5	-	31	-	-	-	-	-
Highland Masonry & Restoration	-	-	-	-	-	-	-	-	-	-	-	-
Kraftwerks	<b>38</b>	-	38	-	-	-	-	-	-	-	-	-
Kranes Inc.	<b>479.5</b>	-	479.5	-	-	-	-	-	-	-	-	-
Lupini	<b>551.5</b>	-	551.5	-	-	-	-	-	-	-	-	-
Northeast Interior Systems Inc.	<b>2802.5</b>	<b>32</b>	2802.5	-	-	32	-	-	-	-	-	-
OSO, Inc	<b>2614</b>	<b>4</b>	2523	4	91	-	-	-	-	-	-	-

# EXHIBIT 2

## World of Inquiry School No. 58 1B

	All Employees		Caucasian		Black		Hispanic		Asian or Pacific Islander		American Indian or Native American	
	M	F	M	F	M	F	M	F	M	F	M	F
	Pittsburgh Stage, Inc.	73	-	73	-	-	-	-	-	-	-	-
ProSquared Facility Solutions	177.5	-	131.5	-	46	-	-	-	-	-	-	-
Rochester Davis Fetch	12	-	12	-	-	-	-	-	-	-	-	-
Schindler Elevator Company	604.5	-	547	-	-	-	57.5	-	-	-	-	-
Steve General Contractors	50	-	25	-	25	-	-	-	-	-	-	-
Susquehanna Sheet Metal	60	-	60	-	-	-	-	-	-	-	-	-
Tiede Zoeller	3393	-	2837	-	318	-	238	-	-	-	-	-
US Ceiling	19589.5	-	13143.5	-	1754	-	4140	-	552	-	-	-
<b>Contractor's Participation:</b>	<b>95,735</b>	<b>617</b>	<b>83,166</b>	<b>583</b>	<b>4,204</b>	<b>32</b>	<b>7,008</b>	<b>2</b>	<b>769</b>	<b>-</b>	<b>589</b>	<b>-</b>
			<b>86.32%</b>	<b>0.61%</b>	<b>4.36%</b>	<b>0.03%</b>	<b>7.27%</b>		<b>0.80%</b>		<b>0.61%</b>	
<b>Minority Male Participation:</b>	<b>13.04%</b>											
<b>Minority Female Participation:</b>	<b>0.03%</b>											
<b>Caucasian Female Participation:</b>	<b>0.61%</b>											
<hr/>												
<b>World of Inquiry School No. 58 1B</b>												
<b>Project-Wide Participation:</b>	<b>154,497</b>	<b>2,296</b>	<b>134,130</b>	<b>1,763</b>	<b>11,500</b>	<b>515</b>	<b>7,491</b>	<b>2</b>	<b>789</b>	<b>16</b>	<b>589</b>	<b>-</b>
			<b>85.55%</b>	<b>1.12%</b>	<b>7.33%</b>	<b>0.33%</b>	<b>4.78%</b>	<b>0.00%</b>	<b>0.50%</b>	<b>0.01%</b>	<b>0.38%</b>	
<b>Minority Male Participation:</b>	<b>12.99%</b>											
<b>Minority Female Participation:</b>	<b>0.34%</b>											
<b>Caucasian Female Participation:</b>	<b>1.12%</b>											

# EXHIBIT 2

## Program-Wide Participation:

All Employees		Caucasian		Black		Hispanic		Asian or Pacific Islander		American Indian or Native American	
M	F	M	F	M	F	M	F	M	F	M	F
469,942	36,086	379,385	26,829	63,372	4,862	21,935	2,845	3,505	1,461	1,745	90
		74.97%	5.30%	12.52%	0.96%	4.33%	0.56%	0.69%	0.29%	0.34%	0.02%
<b>Minority Male Participation:</b>		17.90%									
<b>Minority Female Participation:</b>		2.10%									
<b>Caucasian Female Participation:</b>		5.30%									

---

SUMMARY OF WORKFORCE PARTICIPATION  
OCTOBER REPORTING PERIOD  
EXHIBIT 3

	Male Employee Hours	Female Employee Hours	Caucasian Male Hours	Caucasian Female Hours	Minority Male Hours	Minority Female Hours
<b>District Wide Technology Phase 1B</b>	<b>112</b>	-	<b>33</b>		<b>80</b>	-
Hewitt Young Electric	112	-	33		80	-
<b>East High School Phase 1B</b>	<b>291</b>	<b>11</b>	<b>151</b>	<b>11</b>	<b>141</b>	-
Cannon Design	226	11	107	11	120	-
The Pike Company	65	-	44		21	-
<b>Edison Educational Campus Phase 1B</b>	<b>1,971</b>	<b>46</b>	<b>1,802</b>	<b>46</b>	<b>169</b>	-
Hewitt Young Electric	611	-	574		37	-
Labella Associates, P.C.	400	6	386	6	14	-
Landry Mechanical Contractors	601	-	515		86	-
The Pike Company	359	40	327	40	32	-
<b>Environmental Contract Phase 1B</b>	<b>71</b>	<b>11</b>	<b>71</b>	<b>11</b>	-	-
OSO, Inc	71	11	71	11	-	-
<b>Henry Hudson School No. 28 Phase 1B</b>	<b>270</b>	<b>6</b>	<b>248</b>	<b>6</b>	<b>22</b>	-
Bell Mechanical Contractor, Inc.	-	-	-		-	-
Kaplan-Schmidt Electric, Inc.	26	6	26	6	-	-
Labella Associates, P.C.	41	-	23		18	-
Manning Squires Hennig	203	-	199		4	-
<b>James P.B. Duffy School No. 12 Phase 1B</b>	<b>66</b>	<b>101</b>	<b>62</b>	<b>53</b>	<b>4</b>	<b>48</b>
SEI Design Group Architects, PC	66	101	62	53	4	48
<b>John Williams School No. 5 Phase 1B</b>	<b>915</b>	<b>50</b>	<b>674</b>	<b>34</b>	<b>241</b>	<b>16</b>
Bell Mechanical Contractor, Inc.	115	28	115	28	-	-
Erdman Anthony	29	-	29		-	-
Kaplan-Schmidt Electric, Inc.	54	6	54	6	-	-
LeChase Construction Services	79	16	71		8	16
Steve General Contractors	640	-	407		233	-
<b>Moving Services Phase 1B</b>	-	-	-		-	-
Clark Moving & Storage	-	-	-		-	-
Corrigan Moving Systems	-	-	-		-	-
<b>Professional Services Phase 1B</b>	<b>420</b>	<b>429</b>	<b>418</b>	<b>302</b>	<b>2</b>	<b>128</b>
Baker Tilly Virchow Krause, LLP	413	130	411	99	2	31
Hunt Engineers	-	-	-		-	-
Vargas Associates	-	278		202	-	76
Wendel Energy Services	7	21	7		-	21



SUMMARY OF WORKFORCE PARTICIPATION  
OCTOBER REPORTING PERIOD  
EXHIBIT 3

	Male Employee Hours	Female Employee Hours	Caucasian Male Hours	Caucasian Female Hours	Minority Male Hours	Minority Female Hours
<b>Program Manager Phase 1B</b>	<b>1,454</b>	<b>149</b>	<b>1,052</b>		<b>402</b>	<b>149</b>
Gilbane Building Company	1,454	149	1,052		402	149
<b>School No. 28 &amp; 58 Phase 1B</b>	<b>868</b>	<b>351</b>	<b>828</b>	<b>351</b>	<b>40</b>	<b>-</b>
LeChase Construction Services	868	351	828	351	40	-
<b>School No. 5 &amp; 12 Phase 1B</b>	<b>366</b>	<b>201</b>	<b>286</b>	<b>201</b>	<b>80</b>	<b>-</b>
The Pike Company	366	201	286	201	80	-
<b>Thomas Jefferson High School Phase 1B</b>	<b>-</b>	<b>-</b>	<b>-</b>		<b>-</b>	<b>-</b>
SEI Design Group Architects, PC	-	-	-		-	-
Steve General Contractors	-	-	-		-	-
<b>World of Inquiry School No. 58 Phase 1B</b>	<b>16,686</b>	<b>267</b>	<b>14,329</b>	<b>249</b>	<b>2,357</b>	<b>18</b>
East Coast Electric	1,922	-	1,620		302	-
JCJ Architecture	460	124	460	124	-	-
Labella Associates, P.C.	55	18	55		-	18
Leo J. Roth	1,970	-	1,854		116	-
Manning Squires Hennig	12,280	125	10,341	125	1,939	-
<b>Grand Total</b>	<b>23,488</b>	<b>1,621</b>	<b>19,951</b>	<b>1,263</b>	<b>3,537</b>	<b>358</b>
<b>Percentages</b>	<b>93.54%</b>	<b>6.46%</b>	<b>79.46%</b>	<b>5.03%</b>	<b>5.03%</b>	<b>1.42%</b>

# EXHIBIT 4

SUMMARY OF WORKFORCE COUNT  
OCTOBER REPORTING PERIOD  
EXHIBIT 4

	Male Employee Count	Female Employee Count	Minority Male Count	Minority Female Count
<b>District Wide Technology Phase 1B</b>	<b>3</b>	-	<b>1</b>	-
Hewitt Young Electric	3	-	1	-
<b>East High School Phase 1B</b>	<b>16</b>	<b>3</b>	<b>4</b>	-
Cannon Design	10	3	2	-
The Pike Company	6	-	2	-
<b>Edison Educational Campus Phase 1B</b>	<b>30</b>	<b>4</b>	<b>5</b>	-
Hewitt Young Electric	5	-	1	-
Labella Associates, P.C.	6	-	1	-
Landry Mechanical Contractors	14	3	2	-
The Pike Company	5	1	1	-
<b>Environmental Contract Phase 1B</b>	-	<b>1</b>	-	-
OSO, Inc	-	1	-	-
<b>Henry Hudson School No. 28 Phase 1B</b>	<b>13</b>	-	<b>2</b>	-
Bell Mechanical Contractor, Inc.			-	-
Kaplan-Schmidt Electric, Inc.	1	-	-	-
Labella Associates, P.C.	2	-	1	-
Manning Squires Hennig	10	-	1	-
<b>James P.B. Duffy School No. 12 Phase 1B</b>	<b>7</b>	<b>8</b>	<b>1</b>	<b>1</b>
SEI Design Group Architects, PC	7	8	1	1
<b>John Williams School No. 5 Phase 1B</b>	<b>24</b>	<b>1</b>	<b>4</b>	-
Bell Mechanical Contractor, Inc.	4	-	-	-
Erdman Anthony	2	-	-	-
Kaplan-Schmidt Electric, Inc.	2	-	-	-
LeChase Construction Services	7	1	1	-
Steve General Contractors	9	-	3	-
<b>Moving Services Phase 1B</b>			-	-
Clark Moving & Storage			-	-
Corrigan Moving Systems			-	-
<b>Professional Services Phase 1B</b>	<b>9</b>	<b>11</b>	<b>2</b>	<b>3</b>
Baker Tilly Virchow Krause, LLP	7	4	2	1
Hunt Engineers			-	-
Vargas Associates	-	6	-	1
Wendel Energy Services	2	1	-	1
<b>Program Manager Phase 1B</b>	<b>12</b>	<b>1</b>	<b>3</b>	<b>1</b>
Gilbane Building Company	12	1	3	1
<b>School No. 28 &amp; 58 Phase 1B</b>	<b>14</b>	<b>3</b>	<b>1</b>	-
LeChase Construction Services	14	3	1	-
<b>School No. 5 &amp; 12 Phase 1B</b>	<b>4</b>	<b>3</b>	<b>1</b>	-
The Pike Company	4	3	1	-
<b>Thomas Jefferson High School Phase 1B</b>			-	-
SEI Design Group Architects, PC			-	-
Steve General Contractors			-	-
<b>World of Inquiry School No. 58 Phase 1B</b>	<b>187</b>	<b>11</b>	<b>20</b>	<b>1</b>
East Coast Electric	19	-	2	-
JCJ Architecture	12	4	-	-
Labella Associates, P.C.	2	1	-	1
Leo J. Roth	15	2	1	-
Manning Squires Hennig	139	4	17	-
<b>Grand Total</b>	<b>319</b>	<b>46</b>	<b>44</b>	<b>6</b>
<b>Percentage</b>	<b>87.40%</b>	<b>12.60%</b>	<b>12.05%</b>	<b>1.64%</b>

# Business Participation Utilization

## EXHIBIT 5

October 2014 Report

Project		Total Contract	MBE Contract Allocation	WBE Contract Allocation	SBE Contract Allocation	DBE Contract Allocation				
<b>Program Manager Phase 1B</b>		<b>12,380,871</b>	<b>4,037,590</b>	<b>32.61%</b>						
Program Manager	Gilbane Building Company	12,380,871	4,037,590	32.61%						
<b>District Wide Phase 1A</b>		<b>91,250</b>								
Architect	Clark Patterson Lee	91,250								
<b>District Wide Technology Phase 1A</b>		<b>3,044,059</b>	<b>372,000</b>	<b>12.22%</b>	<b>118,740</b>	<b>3.90%</b>				
Prime Contractor	Hewitt Young Electric	3,044,059	372,000	12.22%	118,740	3.90%				
<b>District Wide Technology Phase 1B</b>		<b>2,459,100</b>	<b>446,623</b>	<b>18.16%</b>		<b>44,000</b>	<b>1.79%</b>			
Prime Contractor	Hewitt Young Electric	1,938,685	360,500	18.60%						
Prime Contractor	Millennium Strategies	520,415	86,123	16.55%		44,000	8.45%			
<b>Moving Services Phase 1A</b>		<b>1,192,062</b>	<b>26,749</b>	<b>2.24%</b>	<b>5,023</b>	<b>0.42%</b>	<b>19,974</b>	<b>1.68%</b>		
Moving Service	Hertz Furniture	394,175	6,773	1.72%			10,045	2.55%		
Moving Services	Corrigan Moving Systems	255,921								
Moving Services	Lafayette Storage & Moving	152,328	15,070	9.89%	5,023	3.30%	5,023	3.30%		
Moving Services	FM Office Express	118,469	4,906	4.14%			4,906	4.14%		
Moving Services	MDI	271,170								
<b>Moving Services Phase 1B</b>		<b>487,634</b>	<b>139,204</b>	<b>28.55%</b>	<b>114,722</b>	<b>23.53%</b>	<b>20,825</b>	<b>4.27%</b>	<b>8,330</b>	<b>1.71%</b>
Moving Services	Corrigan Moving Systems	189,062	27,881	14.75%	4,647	2.46%	9,294	4.92%	3,717	1.97%
Moving Services	FM Office Express	101,919	90,723	89.01%	4,665	4.58%	4,665	4.58%	1,866	1.83%
Moving Services	Clark Moving & Storage	196,653	20,601	10.48%	105,410	53.60%	6,867	3.49%	2,747	1.40%

# EXHIBIT 5

Project		Total Contract	WBE Contract Allocation	WBE Contract Allocation	WBE Contract Allocation	SBE Contract Allocation	SBE Contract Allocation	DBE Contract Allocation	DBE Contract Allocation	
<b>Professional Services Phase 1A</b>		<b>5,584,499</b>	<b>1,200,460</b>	<b>21.50%</b>	<b>1,124,853</b>	<b>20.14%</b>	<b>30,100</b>	<b>0.54%</b>	<b>5,000</b>	<b>0.09%</b>
ICO	Landon & Rian	1,102,460	1,102,460	100.00%						
Kitchen Equipment	Main-Ford General Supply Co	986,038								
Moving Services	Vargas Associates	1,641,191			1,112,353	67.78%				
Pre-Apprenticeship Program	CCP	562,070								
Prime Contractor	SWBR Architects	934,950	56,000	5.99%			17,600	1.88%		
Prime Contractor	Lawley Services	37,500	4,500	12.00%						
Special Inspection & Testing	SJB Services Inc.	320,291	37,500	11.71%	12,500	3.90%	12,500	3.90%	5,000	1.56%
<b>Professional Services Phase 1B</b>		<b>2,488,755</b>	<b>123,523</b>	<b>4.96%</b>	<b>86,600</b>	<b>3.48%</b>	<b>17,076</b>	<b>0.69%</b>	<b>57,820</b>	<b>2.32%</b>
Energy Audit Consultant	Wendel Energy Services	262,748	7,985	3.04%	6,000	2.28%				
Food Service Consulting	Kaizen Foodservice	230,196			46,608	20.25%				
Kitchen Equipment	Main-Ford General Supply Co	609,070								
Prime Contractor	Hunt Engineers	199,241	85,360	42.84%	9,720	4.88%	3,960	1.99%	9,720	4.88%
Professional Services	Baker Tilly Virchow Krause, LLP	902,500	17,678	1.96%	11,772	1.30%	616	0.07%	18,100	2.01%
Special Inspection & Testing	SJB Services Inc.	285,000	12,500	4.39%	12,500	4.39%	12,500	4.39%	30,000	10.53%
<b>Environmental Contract Phase 1A</b>		<b>564,250</b>	<b>84,637</b>	<b>15.00%</b>	<b>28,500</b>	<b>5.05%</b>	<b>36,530</b>	<b>6.47%</b>	<b>414,582</b>	<b>73.47%</b>
Environmental Monitoring	OSO, Inc	564,250	84,637	15.00%	28,500	5.05%	36,530	6.47%	414,582	73.47%
<b>Environmental Contract Phase 1B</b>		<b>558,377</b>	<b>100,000</b>	<b>17.91%</b>	<b>42,693</b>	<b>7.65%</b>	<b>38,111</b>	<b>6.83%</b>	<b>377,573</b>	<b>67.62%</b>
Environmental Monitoring	OSO, Inc	558,377	100,000	17.91%	42,693	7.65%	38,111	6.83%	377,573	67.62%
<b>School No. 17 &amp; 50 Phase 1A</b>		<b>1,944,056</b>	<b>147,755</b>	<b>7.60%</b>	<b>68,317</b>	<b>3.51%</b>	<b>12,000</b>	<b>0.62%</b>	<b>20,500</b>	<b>1.05%</b>
Construction Manager	The Pike Company	1,944,056	147,755	7.60%	68,317	3.51%	12,000	0.62%	20,500	1.05%
<b>Enrico Fermi School No. 17 Phase 1A</b>		<b>25,582,283</b>	<b>3,449,818</b>	<b>13.49%</b>	<b>1,875,906</b>	<b>7.33%</b>	<b>543,891</b>	<b>2.13%</b>	<b>972,870</b>	<b>3.80%</b>
Architect	Labella Associates, P.C.	60,046	8,550	14.24%	2,850	4.75%	2,850	4.75%	1,140	1.90%
Architect	SWBR Architects	1,909,523	259,823	13.61%	105,570	5.53%	55,700	2.92%	18,365	0.96%
Prime Contractor	East Coast Electric	2,839,320	400,933	14.12%	144,300	5.08%	60,036	2.11%	56,611	1.99%
Prime Contractor	M.A. Ferrauilo Plbg. & Htg., Inc.	4,361,400	648,133	14.86%	219,776	5.04%	184,146	4.22%	93,250	2.14%
Prime Contractor	Manning Squires Hennig	16,070,092	2,109,779	13.13%	1,357,410	8.45%	228,160	1.42%	803,505	5.00%
Prime Contractor	Testa Construction	341,901	22,600	6.61%	46,000	13.45%	13,000	3.80%		

**EXHIBIT 5**

Project		Total Contract	WBE Contract Allocation	WBE Contract Allocation	WBE Contract Allocation	SBE Contract Allocation	SBE Contract Allocation	DBE Contract Allocation	DBE Contract Allocation	
<b>Helen Barrett Montgomery School No. 50 Phase 1A</b>		<b>20,817,104</b>	<b>2,476,175</b>	<b>11.89%</b>	<b>974,023</b>	<b>4.68%</b>	<b>775,106</b>	<b>3.72%</b>	<b>672,627</b>	<b>3.23%</b>
Prime Contractor	Bell Mechanical Contractor, Inc.	4,301,940	146,305	3.40%	125,000	2.91%	122,000	2.84%		
Prime Contractor	Clark Patterson Lee	1,632,566	122,605	7.51%	97,675	5.98%	72,637	4.45%	34,580	2.12%
Prime Contractor	East Coast Electric	2,686,379	381,840	14.21%	137,950	5.14%	48,925	1.82%	36,105	1.34%
Prime Contractor	Manning Squires Hennig	11,368,787	1,678,412	14.76%	568,296	5.00%	512,294	4.51%	592,003	5.21%
Prime Contractor	Thurston Dudek	827,432	147,012	17.77%	45,102	5.45%	19,250	2.33%	9,939	1.20%
<b>Charlotte High School &amp; Franklin Educational Campus Phase 1A</b>		<b>1,557,359</b>	<b>205,500</b>	<b>13.20%</b>	<b>90,000</b>	<b>5.78%</b>				
Construction Manager	Campus CMG Inc.	1,557,359	205,500	13.20%	90,000	5.78%				
<b>Charlotte High School Phase 1A</b>		<b>24,625,248</b>	<b>3,750,041</b>	<b>15.23%</b>	<b>1,457,576</b>	<b>5.92%</b>	<b>1,337,492</b>	<b>5.43%</b>	<b>630,844</b>	<b>2.56%</b>
Architect	CJS Architects	1,272,890	190,934	15.00%	53,017	4.17%	64,717	5.08%	25,458	2.00%
Commissioning Agent	Erdman Anthony	38,960	6,170	15.84%	2,300	5.90%				
Prime Contractor	Concord Electric	2,444,578	254,493	10.41%	175,324	7.17%	150,505	6.16%		
Prime Contractor	M.A. Ferraulo Plbg. & Htg., Inc.	2,731,632	406,363	14.88%	156,656	5.73%	130,546	4.78%	54,136	1.98%
Prime Contractor	The Pike Company	16,338,058	2,674,002	16.37%	985,764	6.03%	920,889	5.64%	514,771	3.15%
Prime Contractor	Thurston Dudek	1,799,130	218,080	12.12%	84,515	4.70%	70,835	3.94%	36,479	2.03%
<b>Franklin Educational Campus Phase 1A</b>		<b>4,709,930</b>	<b>1,351,635</b>	<b>28.70%</b>	<b>208,840</b>	<b>4.43%</b>	<b>232,050</b>	<b>4.93%</b>	<b>64,600</b>	<b>1.37%</b>
Commissioning Agent	Erdman Anthony	25,635								
Prime Contractor	Kaplan-Schmidt Electric, Inc.	398,423	45,000	11.29%	15,000	3.76%	21,500	5.40%	6,000	1.51%
Prime Contractor	Leo J. Roth	411,564								
Prime Contractor	Thurston Dudek	147,101	6,635	4.51%	6,090	4.14%	6,550	4.45%	8,600	5.85%
Prime Contractor	Cucchiara Construction	3,727,207	1,300,000	34.88%	187,750	5.04%	204,000	5.47%	50,000	1.34%
<b>East High School &amp; Edison Educational Campus Phase 1B</b>		<b>2,107,845</b>	<b>371,789</b>	<b>17.64%</b>	<b>131,775</b>	<b>6.25%</b>	<b>110,000</b>	<b>5.22%</b>	<b>66,000</b>	<b>3.13%</b>
Construction Manager	LPCiminelli, Inc.	2,107,845	371,789	17.64%	131,775	6.25%	110,000	5.22%	66,000	3.13%
<b>East High School Phase 1B</b>		<b>12,579,995</b>	<b>1,871,617</b>	<b>14.88%</b>	<b>748,323</b>	<b>5.95%</b>	<b>587,518</b>	<b>4.67%</b>	<b>186,361</b>	<b>1.48%</b>
Architect	Cannon Design	1,383,640	151,925	10.98%	185,258	13.39%				
Prime Contractor	The Pike Company	11,196,355	1,719,692	15.36%	563,065	5.03%	587,518	5.25%	186,361	1.66%
<b>East High School – Field &amp; Track Phase 1B</b>		<b>1,941,373</b>	<b>424,298</b>	<b>21.86%</b>	<b>101,024</b>	<b>5.20%</b>	<b>133,935</b>	<b>6.90%</b>	<b>36,576</b>	<b>1.88%</b>
Prime Contractor	DiFiore Construction	1,941,373	424,298	21.86%	101,024	5.20%	133,935	6.90%	36,576	1.88%

# EXHIBIT 5

Project		Total Contract	WBE Contract Allocation	WBE Contract Allocation	WBE Contract Allocation	SBE Contract Allocation	SBE Contract Allocation	DBE Contract Allocation	DBE Contract Allocation	
<b>Edison Educational Campus Phase 1B</b>		<b>22,447,125</b>	<b>3,319,214</b>	<b>14.79%</b>	<b>1,076,994</b>	<b>4.80%</b>	<b>1,477,440</b>	<b>6.58%</b>	<b>1,177,579</b>	<b>5.25%</b>
Architect	Labella Associates, P.C.	1,573,525	279,520	17.76%	68,940	4.38%	133,990	8.52%	23,976	1.52%
Prime Contractor	Hewitt Young Electric	1,870,291	258,005	13.79%	81,000	4.33%	81,000	4.33%		
Prime Contractor	Landry Mechanical Contractors	3,583,096	510,000	14.23%	170,335	4.75%	85,000	2.37%	33,500	0.93%
Prime Contractor	M.A. Ferraulo Plbg. & Htg., Inc.	921,892	103,000	11.17%	34,500	3.74%	34,500	3.74%	13,800	1.50%
Prime Contractor	The Pike Company	14,498,321	2,168,688	14.96%	722,219	4.98%	1,142,950	7.88%	1,106,303	7.63%
<b>School No. 28 &amp; 58 Phase 1B</b>		<b>2,783,832</b>	<b>399,978</b>	<b>14.37%</b>	<b>115,329</b>	<b>4.14%</b>	<b>88,340</b>	<b>3.17%</b>		
Construction Manager	LeChase Construction Services	2,783,832	399,978	14.37%	115,329	4.14%	88,340	3.17%		
<b>Henry Hudson School No. 28 Phase 1B</b>		<b>19,810,879</b>	<b>1,914,388</b>	<b>9.66%</b>	<b>2,876,368</b>	<b>14.52%</b>	<b>2,133,425</b>	<b>10.77%</b>	<b>182,007</b>	<b>0.92%</b>
Architect	Labella Associates, P.C.	1,506,950	277,840	18.44%	75,647	5.02%	56,517	3.75%	28,007	1.86%
Prime Contractor	Bell Mechanical Contractor, Inc.	3,424,541	229,592	6.70%	153,649	4.49%	137,883	4.03%	43,000	1.26%
Prime Contractor	Kaplan-Schmidt Electric, Inc.	1,702,972	244,478	14.36%	42,313	2.48%	19,656	1.15%	32,000	1.88%
Prime Contractor	Manning Squires Hennig	11,705,457	1,022,322	8.73%	2,543,679	21.73%	769,720	6.58%	54,000	0.46%
Prime Contractor	NAIRY Mechanical	1,470,959	140,156	9.53%	61,080	4.15%	1,149,649	78.16%	25,000	1.70%
<b>World of Inquiry School No. 58 Phase 1B</b>		<b>37,351,512</b>	<b>5,717,672</b>	<b>15.31%</b>	<b>3,319,884</b>	<b>8.89%</b>	<b>1,897,768</b>	<b>5.08%</b>	<b>386,342</b>	<b>1.03%</b>
Architect	JCJ Architecture	2,942,776	310,522	10.55%	221,765	7.54%	114,500	3.89%		
Commissioning Agent	Labella Associates, P.C.	113,933	16,950	14.88%	5,650	4.96%	5,650	4.96%	2,260	1.98%
Prime Contractor	East Coast Electric	3,911,338	457,515	11.70%	204,443	5.23%	144,200	3.69%	32,130	0.82%
Prime Contractor	Leo J. Roth	6,481,173	1,693,207	26.13%	1,307,499	20.17%	299,936	4.63%	193,472	2.99%
Prime Contractor	M.A. Ferraulo Plbg. & Htg., Inc.	2,333,529	447,095	19.16%	101,650	4.36%	166,250	7.12%	56,028	2.40%
Prime Contractor	Manning Squires Hennig	21,568,762	2,792,383	12.95%	1,478,877	6.86%	1,167,232	5.41%	102,452	0.48%
<b>School No. 5 &amp; 12 Phase 1B</b>		<b>1,920,047</b>	<b>228,000</b>	<b>11.87%</b>	<b>98,018</b>	<b>5.10%</b>	<b>12,185</b>	<b>0.63%</b>		
Construction Manager	The Pike Company	1,920,047	228,000	11.87%	98,018	5.10%	12,185	0.63%		

# EXHIBIT 5

Project		Total Contract	WBE Contract Allocation	WBE Contract Allocation	WBE Contract Allocation	SBE Contract Allocation	SBE Contract Allocation	DBE Contract Allocation	DBE Contract Allocation	
<b>John Williams School No. 5 Phase 1B</b>		<b>18,397,460</b>	<b>2,922,291</b>	<b>15.88%</b>	<b>1,312,740</b>	<b>7.14%</b>	<b>770,090</b>	<b>4.19%</b>	<b>433,573</b>	<b>2.36%</b>
Architect	Young & Wright	1,310,148	147,372	11.25%	52,700	4.02%	10,750	0.82%	32,980	2.52%
Prime Contractor	Bell Mechanical Contractor, Inc.	5,129,528	601,440	11.73%	266,423	5.19%	342,551	6.68%	123,325	2.40%
Prime Contractor	Erdman Anthony	33,680	6,170	18.32%	2,300	6.83%				
Prime Contractor	Kaplan-Schmidt Electric, Inc.	2,157,498	372,297	17.26%	53,825	2.49%			43,000	1.99%
Prime Contractor	LeChase Construction Services	8,096,096	1,243,554	15.36%	875,077	10.81%	354,374	4.38%	211,301	2.61%
Prime Contractor	Steve General Contractors	467,639	436,336	93.31%	5,000	1.07%	5,000	1.07%		
Prime Contractor	Thurston Dudek	1,202,871	115,123	9.57%	57,415	4.77%	57,415	4.77%	22,966	1.91%
<b>James P.B. Duffy School No. 12 Phase 1B</b>		<b>1,167,510</b>	<b>155,625</b>	<b>13.33%</b>	<b>51,400</b>	<b>4.40%</b>	<b>49,000</b>	<b>4.20%</b>	<b>28,000</b>	<b>2.40%</b>
Architect	SEI Design Group Architects, PC	1,127,920	148,000	13.12%	49,000	4.34%	49,000	4.34%	28,000	2.48%
Prime Contractor	Erdman Anthony	39,590	7,625	19.26%	2,400	6.06%				
<b>Franklin Auditorium &amp; Monroe High School Phase 1B</b>		<b>1,131,500</b>	<b>170,000</b>	<b>15.02%</b>	<b>57,000</b>	<b>5.04%</b>				
Construction Manager	Campus CMG Inc.	1,131,500	170,000	15.02%	57,000	5.04%				
<b>Franklin Auditorium Phase 1A</b>		<b>5,231,365</b>	<b>2,073,410</b>	<b>39.63%</b>	<b>298,204</b>	<b>5.70%</b>	<b>266,599</b>	<b>5.10%</b>	<b>78,085</b>	<b>1.49%</b>
Architect	Young & Wright	697,438	104,187	14.94%	34,850	5.00%	34,729	4.98%	37,710	5.41%
Prime Contractor	Kaplan-Schmidt Electric, Inc.	894,729	261,189	29.19%	79,252	8.86%	98,700	11.03%	24,600	2.75%
Prime Contractor	M.A. Ferrauilo Plbg. & Htg., Inc.	1,465,739	83,699	5.71%	76,503	5.22%	24,170	1.65%	798	0.05%
Prime Contractor	Steve General Contractors	2,173,459	1,624,335	74.74%	107,600	4.95%	109,000	5.02%	14,977	0.69%
<b>Monroe High School Phase 1B</b>		<b>2,037,962</b>	<b>230,975</b>	<b>11.33%</b>	<b>75,195</b>	<b>3.69%</b>	<b>3,750</b>	<b>0.18%</b>	<b>1,500</b>	<b>0.07%</b>
Architect	CJS Architects	1,962,029	219,725	11.20%	71,445	3.64%				
Architect	Labella Associates, P.C.	75,933	11,250	14.82%	3,750	4.94%	3,750	4.94%	1,500	1.98%
<b>Thomas Jefferson Phase 1B</b>		<b>1,504,841</b>	<b>231,338</b>	<b>15.37%</b>	<b>12,500</b>	<b>0.83%</b>	<b>12,500</b>	<b>0.83%</b>	<b>6,929</b>	<b>0.46%</b>
Architect	SEI Design Group Architects, PC	1,253,503								
Prime Contractor	Steve General Contractors	251,338	231,338	92.04%	12,500	4.97%	12,500	4.97%	6,929	2.76%

# EXHIBIT 5

Project		Total Contract	WBE Contract Allocation		WBE Contract Allocation		SBE Contract Allocation		DBE Contract Allocation	
<b>Furniture, Fixtures &amp; Equipment</b>		<b>1,404,148</b>	<b>518,161</b>	<b>36.90%</b>	<b>2,508</b>	<b>0.18%</b>	<b>20,248</b>	<b>1.44%</b>	<b>33,150</b>	<b>2.36%</b>
Charlotte - FF&E	Facilities Equipment and Service	233,761	5,750	2.46%					2,250	0.96%
Charlotte - FF&E	Hertz Furniture	355,735	6,773	1.90%			10,045	2.82%		
Charlotte - FF&E	School Specialty	286,971	16,177	5.64%					5,392	1.88%
Charlotte - FF&E	FM Resources	527,680	489,461	92.76%	2,508	0.48%	10,203	1.93%	25,508	4.83%
<b>Project Wide Allocation</b>		<b>Total Contract</b>	<b>MBE Contract Allocation</b>		<b>WBE Contract Allocation</b>		<b>SBE Contract Allocation</b>		<b>DBE Contract Allocation</b>	
		<b>239,904,228</b>	<b>38,460,465</b>	<b>16.03%</b>	<b>16,473,053</b>	<b>6.87%</b>	<b>10,669,954</b>	<b>4.45%</b>	<b>5,840,849</b>	<b>2.43%</b>





# EXHIBIT 6

## East High School – Field & Track Improvements 1B

DiFiore Construction

	<b>EBE Status</b>	<b>Amount Paid up to Last Payment</b>	<b>Current Payment</b>	<b>Currently Paid Through</b>	<b>Total Paid to Date</b>	<b>Original Contract</b>	<b>Total Change Orders</b>	<b>Total Contract</b>	<b>Percentage Paid</b>
Cardwell Construction	SBE	43,062			43,062	82,500	4,817	87,317	49.32%
Chenango Contracting, Inc	MBE	365,490			365,490	424,298		424,298	86.14%
Decca Paving	DBE	34,436			34,436	36,000	576	36,576	94.15%
JC Smith - Supplier (EBE Certified)	WBE	28,160			28,160	11,400	11,159	22,559	124.83%
Lysander Construction, LLC	WBE					39,260	1,896	41,156	
Minority Material Haulers	SBE						46,618	46,618	
Minority Material Haulers	WBE	123,152			123,152	39,790		39,790	309.50%
MJ Dreher Trucking Inc.	WBE	14,438			14,438	10,000	4,438	14,438	100.00%

**Contractor's Eligible Business Entity Participation:**

<b>Original Contract:</b>	1,638,000		
<b>Change Orders to Date:</b>	303,373		
<b>Total Current Contract:</b>	1,941,373		<b>Required Percentage:</b>
<b>MBE Portion of Current Contract:</b>	424,298	21.86%	15.00%
<b>WBE Portion of Current Contract:</b>	101,024	5.20%	5.00%
<b>SBE Portion of Current Contract:</b>	133,935	6.90%	5.00%
<b>DBE Portion of Current Contract:</b>	36,576	1.88%	2.00%

---

# EXHIBIT 6

## East High School & Edison Educational Campus 1B

LPCiminelli, Inc.

	<b>EBE Status</b>	<b>Amount Paid up to Last Payment</b>	<b>Current Payment</b>	<b>Currently Paid Through</b>	<b>Total Paid to Date</b>	<b>Original Contract</b>	<b>Total Change Orders</b>	<b>Total Contract</b>	<b>Percentage Paid</b>
Dataflow Reprographics, Inc	WBE	115			115	15,000		15,000	0.77%
Fisher Associates	WBE					12,894		12,894	
Rogers Enterprises	SBE	184,693			184,693	110,000		110,000	167.90%
Rogers Enterprises	MBE	3,000			3,000	3,000	127,800	130,800	2.29%
S&W Contracting	MBE	76,681			76,681	49,119		49,119	156.11%
S&W Contracting	WBE					103,881		103,881	
Safety Zone Ventures	DBE	32,400			32,400	41,000		41,000	79.02%
SLR Contracting & Service Company	DBE	13,912			13,912	25,000		25,000	55.65%
SLR Contracting & Service Company	MBE	132,624			132,624	191,870		191,870	69.12%

### Contractor's Eligible Business Entity Participation:

<b>Original Contract:</b>	2,047,055		
<b>Change Orders to Date:</b>	60,790		
<b>Total Current Contract:</b>	2,107,845		<b>Required Percentage:</b>
<b>MBE Portion of Current Contract:</b>	371,789	17.64%	15.00%
<b>WBE Portion of Current Contract:</b>	131,775	6.25%	5.00%
<b>SBE Portion of Current Contract:</b>	110,000	5.22%	5.00%
<b>DBE Portion of Current Contract:</b>	66,000	3.13%	2.00%

# EXHIBIT 6

## East High School 1B

Cannon Design

	<b>EBE Status</b>	<b>Amount Paid up to Last Payment</b>	<b>Current Payment</b>	<b>Currently Paid Through</b>	<b>Total Paid to Date</b>	<b>Original Contract</b>	<b>Total Change Orders</b>	<b>Total Contract</b>	<b>Percentage Paid</b>
Architectura PC	WBE	23,553			23,553	81,808		81,808	28.79%
Fisher Associates	WBE	73,488			73,488	37,354	66,096	103,450	71.04%
RAVI Engineering	MBE	5,534			5,534	5,534		5,534	100.00%
Razak Associates	MBE	53,518			53,518	105,963		105,963	50.51%
Singleton Construction	MBE	10,000			10,000	10,000		10,000	100.00%
Watts Architecture & Engineering	MBE	23,164			23,164	30,428		30,428	76.13%

### Contractor's Eligible Business Entity Participation:

<b>Original Contract:</b>	1,187,200		
<b>Change Orders to Date:</b>	196,440		
<b>Total Current Contract:</b>	1,383,640		<b>Required Percentage:</b>
<b>MBE Portion of Current Contract:</b>	151,925	10.98%	15.00%
<b>WBE Portion of Current Contract:</b>	185,258	13.39%	5.00%
<b>SBE Portion of Current Contract:</b>			5.00%
<b>DBE Portion of Current Contract:</b>			2.00%

# EXHIBIT 6

## East High School 1B

The Pike Company

	<b>EBE Status</b>	<b>Amount Paid up to Last Payment</b>	<b>Current Payment</b>	<b>Currently Paid Through</b>	<b>Total Paid to Date</b>	<b>Original Contract</b>	<b>Total Change Orders</b>	<b>Total Contract</b>	<b>Percentage Paid</b>
ASA Contractors	SBE	26,916			26,916	80,000		80,000	33.65%
Casarsa Construction Supply	SBE	37,340			37,340	35,000		35,000	106.69%
Firestop Technologies	SBE	39,960			39,960	44,000		44,000	90.82%
G & J Contracting	DBE	79,224			79,224	22,900		22,900	345.96%
Genesee Restoration	WBE	518,714			518,714	503,990	16,075	520,065	99.74%
Minority Material Haulers	SBE	18,562			18,562	35,000		35,000	53.03%
OCM Construction	DBE	60,560			60,560	108,500		108,500	55.82%
Redhawk Equipment	SBE	34,443			34,443	87,770	7,755	95,525	36.06%
Rochester Rigging & Erectors	DBE	36,973			36,973	51,000	3,961	54,961	67.27%
Scott Construction	SBE	39,750			39,750	30,650	4,000	34,650	114.72%
Scott's Unlimited	SBE	131,514			131,514	205,000	32,483	237,483	55.38%
Shades of Color	WBE	22,500			22,500	43,000		43,000	52.33%
Steve General Contractors	MBE	1,100,352			1,100,352	1,598,625	121,067	1,719,692	63.99%
Wayside Contractors	SBE	4,000			4,000	25,860		25,860	15.47%

### Contractor's Eligible Business Entity Participation:

<b>Original Contract:</b>	10,601,900		
<b>Change Orders to Date:</b>	594,455		
<b>Total Current Contract:</b>	11,196,355		<b>Required Percentage:</b>
<b>MBE Portion of Current Contract:</b>	1,719,692	15.36%	15.00%
<b>WBE Portion of Current Contract:</b>	563,065	5.03%	5.00%
<b>SBE Portion of Current Contract:</b>	587,518	5.25%	5.00%
<b>DBE Portion of Current Contract:</b>	186,361	1.66%	2.00%

# EXHIBIT 6

## Edison Educational Campus 1B

Hewitt Young Electric

	<b>EBE Status</b>	<b>Amount Paid up to Last Payment</b>	<b>Current Payment</b>	<b>Currently Paid Through</b>	<b>Total Paid to Date</b>	<b>Original Contract</b>	<b>Total Change Orders</b>	<b>Total Contract</b>	<b>Percentage Paid</b>
Crosby Brownlee	WBE	30,093			30,093	81,000		81,000	37.15%
Journee Tech Staffing	SBE	74,743			74,743	81,000		81,000	92.27%
Unified Electric	MBE	397,128			397,128	250,000	8,005	258,005	153.92%

**Contractor's Eligible Business Entity Participation:**

<b>Original Contract:</b>	1,588,000		
<b>Change Orders to Date:</b>	282,291		
<b>Total Current Contract:</b>	1,870,291		<b>Required Percentage:</b>
<b>MBE Portion of Current Contract:</b>	258,005	13.79%	15.00%
<b>WBE Portion of Current Contract:</b>	81,000	4.33%	5.00%
<b>SBE Portion of Current Contract:</b>	81,000	4.33%	5.00%
<b>DBE Portion of Current Contract:</b>			2.00%

Labella Associates, P.C.

	<b>EBE Status</b>	<b>Amount Paid up to Last Payment</b>	<b>Current Payment</b>	<b>Currently Paid Through</b>	<b>Total Paid to Date</b>	<b>Original Contract</b>	<b>Total Change Orders</b>	<b>Total Contract</b>	<b>Percentage Paid</b>
ArchStetics Architecture	SBE	25,544			25,544	59,940	13,000	72,940	35.02%
Design Services, Inc	DBE	11,800			11,800	23,976		23,976	49.22%
Heather Demoras Design	WBE	40,418			40,418	40,759	9,000	49,759	81.23%
Jensen / BRV Engineering	SBE	3,075			3,075	61,050		61,050	5.04%
NPV, Inc	WBE	19,181			19,181	19,181		19,181	100.00%
RAVI Engineering	MBE	154,872			154,872	107,892	71,500	179,392	86.33%
Razak Associates	MBE	82,255			82,255	71,928	28,200	100,128	82.15%

**Contractor's Eligible Business Entity Participation:**

<b>Original Contract:</b>	1,322,935		
<b>Change Orders to Date:</b>	250,590		
<b>Total Current Contract:</b>	1,573,525		<b>Required Percentage:</b>
<b>MBE Portion of Current Contract:</b>	279,520	17.76%	15.00%
<b>WBE Portion of Current Contract:</b>	68,940	4.38%	5.00%
<b>SBE Portion of Current Contract:</b>	133,990	8.52%	5.00%
<b>DBE Portion of Current Contract:</b>	23,976	1.52%	2.00%

# EXHIBIT 6

## Edison Educational Campus 1B

### Landry Mechanical Contractors

	<b>EBE Status</b>	<b>Amount Paid up to Last Payment</b>	<b>Current Payment</b>	<b>Currently Paid Through</b>	<b>Total Paid to Date</b>	<b>Original Contract</b>	<b>Total Change Orders</b>	<b>Total Contract</b>	<b>Percentage Paid</b>
Indoor Air Testing	WBE					13,630		13,630	
JC Insulation - Supplier (EBE Certified)	SBE	94,537			94,537	170,000		170,000	55.61%
JC Smith - Supplier (EBE Certified)	DBE	48,220			48,220	67,000		67,000	71.97%
Mechanical Testing Inc.	WBE					31,840		31,840	
MGM Insulation	MBE	97,603			97,603	465,000		465,000	20.99%
Pipitone Enterprises LLC	WBE	104,213			104,213	124,865		124,865	83.46%
Unified Electric	MBE					45,000		45,000	

### Contractor's Eligible Business Entity Participation:

<b>Original Contract:</b>	3,400,000		
<b>Change Orders to Date:</b>	183,096		
<b>Total Current Contract:</b>	3,583,096		<b>Required Percentage:</b>
<b>MBE Portion of Current Contract:</b>	510,000	14.23%	15.00%
<b>WBE Portion of Current Contract:</b>	170,335	4.75%	5.00%
<b>SBE Portion of Current Contract:</b>	85,000	2.37%	5.00%
<b>DBE Portion of Current Contract:</b>	33,500	0.93%	2.00%

# EXHIBIT 6

## Edison Educational Campus 1B

M.A. Ferraiulo Plbg. & Htg., Inc.

	<b>EBE Status</b>	<b>Amount Paid up to Last Payment</b>	<b>Current Payment</b>	<b>Currently Paid Through</b>	<b>Total Paid to Date</b>	<b>Original Contract</b>	<b>Total Change Orders</b>	<b>Total Contract</b>	<b>Percentage Paid</b>
Cannon & Noto Enterprise	MBE	6,997			6,997	40,000		40,000	17.49%
Coldwater Insulation	WBE	41,466			41,466	34,500		34,500	120.19%
JC Smith - Supplier (EBE Certified)	DBE	29,758			29,758	27,600		27,600	107.82%
JHP Industrial Supply Co. - Supplier (EBE Certified)	MBE					126,000		126,000	
Kris Kimmel Drafting	SBE	765			765	12,500		12,500	6.12%
Lakeview Construction	SBE	945			945	22,000		22,000	4.30%

### Contractor's Eligible Business Entity Participation:

<b>Original Contract:</b>	690,000		
<b>Change Orders to Date:</b>	231,892		
<b>Total Current Contract:</b>	921,892		<b>Required Percentage:</b>
<b>MBE Portion of Current Contract:</b>	103,000	11.17%	15.00%
<b>WBE Portion of Current Contract:</b>	34,500	3.74%	5.00%
<b>SBE Portion of Current Contract:</b>	34,500	3.74%	5.00%
<b>DBE Portion of Current Contract:</b>	13,800	1.50%	2.00%



# EXHIBIT 6

## Edison Educational Campus 1B

The Pike Company

	<b>EBE Status</b>	<b>Amount Paid up to Last Payment</b>	<b>Current Payment</b>	<b>Currently Paid Through</b>	<b>Total Paid to Date</b>	<b>Original Contract</b>	<b>Total Change Orders</b>	<b>Total Contract</b>	<b>Percentage Paid</b>
Cummings Construction	MBE	266,022			266,022	1,236,502	28,892	1,265,394	21.02%
Firestop Technologies	SBE	64,619			64,619	134,685	18,167	152,852	42.28%
G & J Contracting	DBE	337,025			337,025		781,000	781,000	43.15%
G & J Contracting	MBE	56,600			56,600	339,569	279,931	619,500	9.14%
Grayco Corp	SBE	326,258			326,258	523,000	38,155	561,155	58.14%
Gym Equipment & Specialties. of NY Inc.	SBE	6,413			6,413	54,000		54,000	11.88%
Mark Cerrone Inc.	WBE	482,701			482,701	713,000	9,219	722,219	66.84%
MJ Dreher Trucking Inc.	DBE	308,052			308,052	311,735	13,568	325,303	94.70%
Redhawk Equipment	SBE					14,300		14,300	
Scott's Unlimited	MBE	87,430			87,430	152,328	39,467	191,795	45.59%
Shades of Color	MBE	58,560			58,560	92,000		92,000	63.65%
Spencer Virnoche/Upstate Interiors	SBE	126,819			126,819	357,500	3,143	360,643	35.16%

### Contractor's Eligible Business Entity Participation:

<b>Original Contract:</b>	14,229,000		
<b>Change Orders to Date:</b>	269,321		
<b>Total Current Contract:</b>	14,498,321		<b>Required Percentage:</b>
<b>MBE Portion of Current Contract:</b>	2,168,688	14.96%	15.00%
<b>WBE Portion of Current Contract:</b>	722,219	4.98%	5.00%
<b>SBE Portion of Current Contract:</b>	1,142,950	7.88%	5.00%
<b>DBE Portion of Current Contract:</b>	1,106,303	7.63%	2.00%

# EXHIBIT 6

## Environmental Contract 1B

OSO, Inc	EBE Status	Amount Paid up to Last Payment	Current Payment	Currently Paid Through	Total Paid to Date	Original Contract	Total Change Orders	Total Contract	Percentage Paid
CanAm Environmental Safety, Inc.	SBE					3,800		3,800	
Cornerstone Training Institute	SBE	36,911			36,911	15,200	15,532	30,732	120.11%
ME Holvey Consulting, LLC.	SBE	3,579			3,579	1,550	2,029	3,579	100.00%
OSO, Inc	DBE					362,975		362,975	
OSO, Inc	MBE					100,000		100,000	
RAVI Engineering	DBE	14,598			14,598	7,600	6,998	14,598	100.00%
Safety Zone Environmental	WBE	42,693			42,693	19,000	23,693	42,693	100.00%

### Contractor's Eligible Business Entity Participation:

<b>Original Contract:</b>	380,000		
<b>Change Orders to Date:</b>	178,377		
<b>Total Current Contract:</b>	558,377		<b>Required Percentage:</b>
<b>MBE Portion of Current Contract:</b>	100,000	17.91%	15.00%
<b>WBE Portion of Current Contract:</b>	42,693	7.65%	5.00%
<b>SBE Portion of Current Contract:</b>	38,111	6.83%	5.00%
<b>DBE Portion of Current Contract:</b>	377,573	67.62%	2.00%

Campus CMG Inc.	EBE Status	Amount Paid up to Last Payment	Current Payment	Currently Paid Through	Total Paid to Date	Original Contract	Total Change Orders	Total Contract	Percentage Paid
Jai II, Inc	MBE					170,000		170,000	
OSO, Inc	WBE					57,000		57,000	

### Contractor's Eligible Business Entity Participation:

<b>Original Contract:</b>	1,131,500		
<b>Change Orders to Date:</b>			
<b>Total Current Contract:</b>	1,131,500		<b>Required Percentage:</b>
<b>MBE Portion of Current Contract:</b>	170,000	15.02%	15.00%
<b>WBE Portion of Current Contract:</b>	57,000	5.04%	5.00%
<b>SBE Portion of Current Contract:</b>			5.00%
<b>DBE Portion of Current Contract:</b>			2.00%

# EXHIBIT 6

## Henry Hudson School No. 28 1B

Bell Mechanical Contractor, Inc.

	<b>EBE Status</b>	<b>Amount Paid up to Last Payment</b>	<b>Current Payment</b>	<b>Currently Paid Through</b>	<b>Total Paid to Date</b>	<b>Original Contract</b>	<b>Total Change Orders</b>	<b>Total Contract</b>	<b>Percentage Paid</b>
Boulter Industrial	SBE	650			650	20,000		20,000	3.25%
Herman HVAC Products	SBE					49,500	4,905	54,405	
JC Smith - Supplier (EBE Certified)	DBE	40,953			40,953	60,000		60,000	68.26%
JHP Industrial Supply - Supplier (EBE Certified)	MBE	61,270			61,270	620,076	18,290	638,366	9.60%
JHP Industrial Supply - Supplier (EBE Certified)	DBE	5,839			5,839	26,000		26,000	22.46%
Mark Cerrone Inc.	WBE	28,120			28,120	37,000	-2,735	34,265	82.07%
Mechanical Testing Inc.	WBE					32,500	450	32,950	
MS Unlimited	WBE	26,180			26,180	56,500		56,500	46.34%
OSO, Inc	WBE	12,384			12,384	11,799	18,135	29,934	41.37%
RF Peck Co.	SBE					10,000		10,000	
Unified Electric	MBE	51,788			51,788	70,000		70,000	73.98%
VJ Stanley	SBE					41,578		41,578	
WaterWise	SBE					11,900		11,900	

**Contractor's Eligible Business Entity Participation:**

<b>Original Contract:</b>	3,233,500		
<b>Change Orders to Date:</b>	191,041		
<b>Total Current Contract:</b>	3,424,541		<b>Required Percentage:</b>
<b>MBE Portion of Current Contract:</b>	229,592	6.70%	15.00%
<b>WBE Portion of Current Contract:</b>	153,649	4.49%	5.00%
<b>SBE Portion of Current Contract:</b>	137,883	4.03%	5.00%
<b>DBE Portion of Current Contract:</b>	43,000	1.26%	2.00%

# EXHIBIT 6

## Henry Hudson School No. 28 1B

Kaplan-Schmidt Electric, Inc.

	<b>EBE Status</b>	<b>Amount Paid up to Last Payment</b>	<b>Current Payment</b>	<b>Currently Paid Through</b>	<b>Total Paid to Date</b>	<b>Original Contract</b>	<b>Total Change Orders</b>	<b>Total Contract</b>	<b>Percentage Paid</b>
Apex Enterprises LLC - Supplier (EBE Certified)	MBE	243,591			243,591	233,810	9,145	242,955	100.26%
Deborah Jean - Broker (Not EBE Certified as Supplier)	WBE	142,794			142,794	503,136	4,614	507,750	28.12%
OSO, Inc	DBE	32,000			32,000	32,000		32,000	100.00%
Steve General Contractors	MBE	116,850			116,850	123,000		123,000	95.00%
Uzo 1 International, Ltd. - Supplier (EBE Certified)	SBE	39,258			39,258	39,312		39,312	99.86%

### Contractor's Eligible Business Entity Participation:

<b>Original Contract:</b>	1,638,200		
<b>Change Orders to Date:</b>	64,772		
<b>Total Current Contract:</b>	1,702,972		<b>Required Percentage:</b>
<b>MBE Portion of Current Contract:</b>	244,478	14.36%	15.00%
<b>WBE Portion of Current Contract:</b>	42,313	2.48%	5.00%
<b>SBE Portion of Current Contract:</b>	19,656	1.15%	5.00%
<b>DBE Portion of Current Contract:</b>	32,000	1.88%	2.00%

# EXHIBIT 6

## Henry Hudson School No. 28 1B

Labella Associates, P.C.

	<b>EBE Status</b>	<b>Amount Paid up to Last Payment</b>	<b>Current Payment</b>	<b>Currently Paid Through</b>	<b>Total Paid to Date</b>	<b>Original Contract</b>	<b>Total Change Orders</b>	<b>Total Contract</b>	<b>Percentage Paid</b>
ArchStetics Architecture	SBE	32,632			32,632	56,517		56,517	57.74%
Design Services, Inc	DBE	4,420			4,420	22,607	5,400	28,007	15.78%
Heather Demoras Design	WBE	53,470			53,470	38,431	15,431	53,862	99.27%
NPV, Inc	WBE	7,234			7,234	18,085	3,700	21,785	33.21%
RAVI Engineering	MBE	109,125			109,125	90,426	34,900	125,326	87.07%
Razak Associates	MBE	110,887			110,887	79,123	47,375	126,498	87.66%
Steve General Contractors	MBE	960			960	717		717	133.91%
Watts Architecture & Engineering	MBE	25,299			25,299	25,300		25,300	100.00%

### Contractor's Eligible Business Entity Participation:

<b>Original Contract:</b>	1,367,475		
<b>Change Orders to Date:</b>	139,475		
<b>Total Current Contract:</b>	1,506,950		<b>Required Percentage:</b>
<b>MBE Portion of Current Contract:</b>	277,840	18.44%	15.00%
<b>WBE Portion of Current Contract:</b>	75,647	5.02%	5.00%
<b>SBE Portion of Current Contract:</b>	56,517	3.75%	5.00%
<b>DBE Portion of Current Contract:</b>	28,007	1.86%	2.00%

---

# EXHIBIT 6

## Henry Hudson School No. 28 1B

Manning Squires Hennig

	<b>EBE Status</b>	<b>Amount Paid up to Last Payment</b>	<b>Current Payment</b>	<b>Currently Paid Through</b>	<b>Total Paid to Date</b>	<b>Original Contract</b>	<b>Total Change Orders</b>	<b>Total Contract</b>	<b>Percentage Paid</b>
Access Elevator & Lift Inc.	SBE	8,438			8,438	12,500		12,500	67.50%
Beaver Creek Industries	SBE					208,725		208,725	
Casarsa Construction Supply	SBE					7,000		7,000	
Cooper Sign Company	MBE	7,044			7,044	8,821		8,821	79.86%
Drapery Industries	SBE	18,446			18,446	20,495		20,495	90.00%
Elmer W. Davis	SBE	122,175			122,175	35,000		35,000	349.07%
Environmental Services Unlimited	MBE					42,000		42,000	
Firestop Technologies	SBE	125,100			125,100	139,000		139,000	90.00%
G & J Contracting	DBE	80,081			80,081	54,000		54,000	148.30%
GP Land & Carpet Corp	MBE					173,501		173,501	
Keeler Construction	WBE					53,000		53,000	
KSP Painting	SBE					140,000		140,000	
Mark Cerrone Inc.	WBE	1,943,575			1,943,575	2,328,470	100,000	2,428,470	80.03%
Mark Cerrone Inc.	MBE					100,000	-100,000		
Northeast Interior Systems Inc.	SBE					200,000		200,000	
OCM Construction	MBE	14,986			14,986	798,000		798,000	1.88%
RE Kru2 Corp.	SBE					7,000		7,000	
Susquehanna Sheet Metal	WBE	51,069			51,069	62,209		62,209	82.09%

**Contractor's Eligible Business Entity Participation:**

<b>Original Contract:</b>	11,222,000		
<b>Change Orders to Date:</b>	483,457		
<b>Total Current Contract:</b>	11,705,457		<b>Required Percentage:</b>
<b>MBE Portion of Current Contract:</b>	1,022,322	8.73%	15.00%
<b>WBE Portion of Current Contract:</b>	2,543,679	21.73%	5.00%
<b>SBE Portion of Current Contract:</b>	769,720	6.58%	5.00%
<b>DBE Portion of Current Contract:</b>	54,000	0.46%	2.00%

# EXHIBIT 6

## Henry Hudson School No. 28 1B

NAIRY Mechanical	EBE Status	Amount Paid up to Last Payment	Current Payment	Currently Paid Through	Total Paid to Date	Original Contract	Total Change Orders	Total Contract	Percentage Paid
Coldwater	WBE	59,800			59,800	60,385	695	61,080	97.90%
Journee Construction	MBE	15,156			15,156	87,000	-71,844	15,156	100.00%
NAIRY Mechanical	SBE	501,607			501,607	1,149,649		1,149,649	43.63%
OSO, Inc	DBE	13,417			13,417	25,000		25,000	53.67%
Steve General Contractors	MBE	95,241			95,241	125,000		125,000	76.19%

### Contractor's Eligible Business Entity Participation:

<b>Original Contract:</b>	1,212,400		
<b>Change Orders to Date:</b>	258,559		
<b>Total Current Contract:</b>	1,470,959		<b>Required Percentage:</b>
<b>MBE Portion of Current Contract:</b>	140,156	9.53%	15.00%
<b>WBE Portion of Current Contract:</b>	61,080	4.15%	5.00%
<b>SBE Portion of Current Contract:</b>	1,149,649	78.16%	5.00%
<b>DBE Portion of Current Contract:</b>	25,000	1.70%	2.00%

Erdman Anthony	EBE Status	Amount Paid up to Last Payment	Current Payment	Currently Paid Through	Total Paid to Date	Original Contract	Total Change Orders	Total Contract	Percentage Paid
Convergent Technologies	WBE					2,400		2,400	
Popli Design Group	MBE					7,625		7,625	

### Contractor's Eligible Business Entity Participation:

<b>Original Contract:</b>	39,590		
<b>Change Orders to Date:</b>			
<b>Total Current Contract:</b>	39,590		<b>Required Percentage:</b>
<b>MBE Portion of Current Contract:</b>	7,625	19.26%	15.00%
<b>WBE Portion of Current Contract:</b>	2,400	6.06%	5.00%
<b>SBE Portion of Current Contract:</b>			5.00%
<b>DBE Portion of Current Contract:</b>			2.00%

# EXHIBIT 6

## James P.B. Duffy School No. 12 1B

SEI Design Group Architects, PC

	<b>EBE Status</b>	<b>Amount Paid up to Last Payment</b>	<b>Current Payment</b>	<b>Currently Paid Through</b>	<b>Total Paid to Date</b>	<b>Original Contract</b>	<b>Total Change Orders</b>	<b>Total Contract</b>	<b>Percentage Paid</b>
ArchStetics Architecture	SBE	4,725			4,725	18,000	-8,000	10,000	47.25%
Building Energy Solutions	WBE	10,127			10,127	5,000	20,000	25,000	40.51%
Dataflow Reprographics, Inc	WBE	11,995			11,995	14,000		14,000	85.68%
Environmental Design & Research P.C.	SBE	36,432			36,432	31,000	8,000	39,000	93.42%
Kenel J Antoine Architect & Associates	MBE	51,100			51,100	69,000		69,000	74.06%
NPV, Inc	WBE	3,740			3,740	10,000		10,000	37.40%
Popli Design Group	MBE	74,755			74,755	79,000		79,000	94.63%
Vargas Associates	DBE	29,579			29,579	25,000	3,000	28,000	105.64%

### Contractor's Eligible Business Entity Participation:

<b>Original Contract:</b>	961,900		
<b>Change Orders to Date:</b>	166,020		
<b>Total Current Contract:</b>	1,127,920		<b>Required Percentage:</b>
<b>MBE Portion of Current Contract:</b>	148,000	13.12%	15.00%
<b>WBE Portion of Current Contract:</b>	49,000	4.34%	5.00%
<b>SBE Portion of Current Contract:</b>	49,000	4.34%	5.00%
<b>DBE Portion of Current Contract:</b>	28,000	2.48%	2.00%



# EXHIBIT 6

## John Williams School No. 5 1B

Bell Mechanical Contractor, Inc.

	<b>EBE Status</b>	<b>Amount Paid up to Last Payment</b>	<b>Current Payment</b>	<b>Currently Paid Through</b>	<b>Total Paid to Date</b>	<b>Original Contract</b>	<b>Total Change Orders</b>	<b>Total Contract</b>	<b>Percentage Paid</b>
Boulter Industrial	SBE	21,635			21,635	21,753	4,338	26,091	82.92%
Indoor Air Technologies	WBE					5,400		5,400	
JC Smith - Supplier (EBE Certified)	WBE	247,138			247,138	426,055		426,055	58.01%
JHP Industrial Supply Co. - Supplier (EBE Certified)	MBE	127,728			127,728	1,230,000	4,566	1,234,566	10.35%
Journee Construction - Demo	DBE	37,736			37,736	52,000	-14,264	37,736	100.00%
Journee Construction-Cut/Patch	SBE	1,733			1,733	75,000	-52,820	22,180	7.81%
Journee Construction-Insulation	MBE	34,798			34,798	363,000	-328,202	34,798	100.00%
Journee- Firestop	DBE					26,000	-26,000		
Mechanical Testing Inc.	WBE					47,995		47,995	
MGM Insulation	MBE	96,900			96,900	198,000		198,000	48.94%
OSO Inc (T&M CO)	DBE	4,345			4,345	21,283	6,735	28,018	15.51%
OSO, Inc	DBE	92,016			92,016	55,480	2,091	57,571	159.83%
RF Peck Co.	SBE					293,885	395	294,280	
Unified Electric	MBE	43,772			43,772	60,000		60,000	72.95%

### Contractor's Eligible Business Entity Participation:

<b>Original Contract:</b>	5,044,000		
<b>Change Orders to Date:</b>	85,528		
<b>Total Current Contract:</b>	5,129,528		<b>Required Percentage:</b>
<b>MBE Portion of Current Contract:</b>	601,440	11.73%	15.00%
<b>WBE Portion of Current Contract:</b>	266,423	5.19%	5.00%
<b>SBE Portion of Current Contract:</b>	342,551	6.68%	5.00%
<b>DBE Portion of Current Contract:</b>	123,325	2.40%	2.00%

# EXHIBIT 6

## John Williams School No. 5 1B

Erdman Anthony

	EBE Status	Amount Paid up to Last Payment	Current Payment	Currently Paid Through	Total Paid to Date	Original Contract	Total Change Orders	Total Contract	Percentage Paid
Convergent Technologies	WBE					2,300		2,300	
Popli Design Group	MBE	2,879			2,879	6,170		6,170	46.65%

**Contractor's Eligible Business Entity Participation:**

<b>Original Contract:</b>	33,680		
<b>Change Orders to Date:</b>			
<b>Total Current Contract:</b>	33,680		<b>Required Percentage:</b>
<b>MBE Portion of Current Contract:</b>	6,170	18.32%	15.00%
<b>WBE Portion of Current Contract:</b>	2,300	6.83%	5.00%
<b>SBE Portion of Current Contract:</b>			5.00%
<b>DBE Portion of Current Contract:</b>			2.00%

Kaplan-Schmidt Electric, Inc.

	EBE Status	Amount Paid up to Last Payment	Current Payment	Currently Paid Through	Total Paid to Date	Original Contract	Total Change Orders	Total Contract	Percentage Paid
BSV Enterprises - Supplier (EBE Certified)	MBE	182,832			182,832	367,350		367,350	49.77%
Deborah Jean - Broker (Not EBE Certified as Supplier)	WBE	152,810			152,810	645,900		645,900	23.66%
Journee Construction	MBE	232,709			232,709	220,000	-169,541	50,459	461.18%
OSO, Inc	DBE	36,229			36,229	43,000		43,000	84.25%
Steve General Contractors	MBE	198,545			198,545	230,000		230,000	86.32%
Uzo 1 International, Ltd.	MBE					44,244	-44,244		

**Contractor's Eligible Business Entity Participation:**

<b>Original Contract:</b>	2,149,000		
<b>Change Orders to Date:</b>	8,498		
<b>Total Current Contract:</b>	2,157,498		<b>Required Percentage:</b>
<b>MBE Portion of Current Contract:</b>	372,297	17.26%	15.00%
<b>WBE Portion of Current Contract:</b>	53,825	2.49%	5.00%
<b>SBE Portion of Current Contract:</b>			5.00%
<b>DBE Portion of Current Contract:</b>	43,000	1.99%	2.00%

# EXHIBIT 6

## John Williams School No. 5 1B

LeChase Construction Services

	<b>EBE Status</b>	<b>Amount Paid up to Last Payment</b>	<b>Current Payment</b>	<b>Currently Paid Through</b>	<b>Total Paid to Date</b>	<b>Original Contract</b>	<b>Total Change Orders</b>	<b>Total Contract</b>	<b>Percentage Paid</b>
Cummings Construction	MBE	122,035			122,035	527,000	-70,485	456,515	26.73%
Downey- Goodlein	WBE					161,977	34,055	196,032	
G & J Contracting	DBE	40,500			40,500	58,900	-3,000	55,900	72.45%
Gym Equipment & Specialties. of NY Inc.	SBE					50,450	9,765	60,215	
Home Guard Enviromental	MBE	261,000			261,000	290,000	69,459	359,459	72.61%
I.C. Construction Services	MBE					322,000	12,243	334,243	
Kraftwerks	WBE					111,000	-1,899	109,101	
Mark Cerrone Inc.	WBE	325,375			325,375	345,000	156,744	501,744	64.85%
Martens Janitorial	SBE					123,750	14,747	138,497	
Nickerson Corporation	WBE					68,500	-300	68,200	
OSO, Inc	DBE	61,251			61,251	137,000	10,139	147,139	41.63%
Sheen and Shine	DBE					9,435	-1,173	8,262	
Spencer Virnoche/Upstate Interiors	SBE					40,560		40,560	
Susquehana Sheet Metal	SBE	106,884			106,884	67,000	8,602	75,602	141.38%
Uzo 1 International, Ltd.	MBE					92,000	1,337	93,337	
Victory Lifts	SBE					39,500		39,500	

### Contractor's Eligible Business Entity Participation:

<b>Original Contract:</b>	7,187,000		
<b>Change Orders to Date:</b>	909,096		
<b>Total Current Contract:</b>	8,096,096		<b>Required Percentage:</b>
<b>MBE Portion of Current Contract:</b>	1,243,554	15.36%	15.00%
<b>WBE Portion of Current Contract:</b>	875,077	10.81%	5.00%
<b>SBE Portion of Current Contract:</b>	354,374	4.38%	5.00%
<b>DBE Portion of Current Contract:</b>	211,301	2.61%	2.00%

# EXHIBIT 6

## John Williams School No. 5 1B

Steve General Contractors	EBE Status	Amount Paid up to Last Payment	Current Payment	Currently Paid Through	Total Paid to Date	Original Contract	Total Change Orders	Total Contract	Percentage Paid
OSO, Inc	WBE					5,000		5,000	
Steve General Contractors	MBE					371,000	86,639	457,639	
Structural Remediation Services Inc	SBE					5,000		5,000	

### Contractor's Eligible Business Entity Participation:

<b>Original Contract:</b>	381,000		
<b>Change Orders to Date:</b>	86,639		
<b>Total Current Contract:</b>	467,639		<b>Required Percentage:</b>
<b>MBE Portion of Current Contract:</b>	457,639	97.86%	15.00%
<b>WBE Portion of Current Contract:</b>	5,000	1.07%	5.00%
<b>SBE Portion of Current Contract:</b>	5,000	1.07%	5.00%
<b>DBE Portion of Current Contract:</b>			2.00%

# EXHIBIT 6

## John Williams School No. 5 1B

Thurston Dudek

	<b>EBE Status</b>	<b>Amount Paid up to Last Payment</b>	<b>Current Payment</b>	<b>Currently Paid Through</b>	<b>Total Paid to Date</b>	<b>Original Contract</b>	<b>Total Change Orders</b>	<b>Total Contract</b>	<b>Percentage Paid</b>
DDT Construction	SBE	58,208			58,208	57,415		57,415	101.38%
JHP Industrial Supply - Supplier (EBE Certified)	MBE	50,857			50,857	114,245		114,245	44.52%
Journee Construction	MBE	8,000			8,000	8,000		8,000	100.00%
MGM Insulation	MBE	37,500			37,500	50,000		50,000	75.00%
OSO, Inc	DBE	22,966			22,966	22,966		22,966	100.00%
Pipitone Enterprises LLC	WBE	15,338			15,338	15,338		15,338	100.00%
Safety Zone Environmental	WBE	34,498			34,498	42,077		42,077	81.99%

### Contractor's Eligible Business Entity Participation:

<b>Original Contract:</b>	1,148,300		
<b>Change Orders to Date:</b>	54,571		
<b>Total Current Contract:</b>	1,202,871		<b>Required Percentage:</b>
<b>MBE Portion of Current Contract:</b>	115,123	9.57%	15.00%
<b>WBE Portion of Current Contract:</b>	57,415	4.77%	5.00%
<b>SBE Portion of Current Contract:</b>	57,415	4.77%	5.00%
<b>DBE Portion of Current Contract:</b>	22,966	1.91%	2.00%

# EXHIBIT 6

## John Williams School No. 5 1B

Young & Wright

	EBE Status	Amount Paid up to Last Payment	Current Payment	Currently Paid Through	Total Paid to Date	Original Contract	Total Change Orders	Total Contract	Percentage Paid
Bolton Surveying	SBE	6,500			6,500	5,000	1,500	6,500	100.00%
Dwyer Architectural	WBE	11,223			11,223	18,500		18,500	60.66%
Existing Conditions Surveys	WBE	20,200			20,200	20,200		20,200	100.00%
Foundation Design	SBE	4,250			4,250	4,250		4,250	100.00%
Sienna Envir. Tech	DBE	33,980			33,980	40,000	-7,020	32,980	103.03%
Toscano Clements Taylor	WBE	14,000			14,000	25,000	-11,000	14,000	100.00%
Watts Architecture & Engineering	MBE	130,597			130,597	124,628	22,744	147,372	88.62%

### Contractor's Eligible Business Entity Participation:

<b>Original Contract:</b>	1,152,750		
<b>Change Orders to Date:</b>	157,398		
<b>Total Current Contract:</b>	1,310,148		<b>Required Percentage:</b>
<b>MBE Portion of Current Contract:</b>	147,372	11.25%	15.00%
<b>WBE Portion of Current Contract:</b>	52,700	4.02%	5.00%
<b>SBE Portion of Current Contract:</b>	10,750	0.82%	5.00%
<b>DBE Portion of Current Contract:</b>	32,980	2.52%	2.00%

# EXHIBIT 6

## Monroe High School 1B

CJS Architects

	<b>EBE Status</b>	<b>Amount Paid up to Last Payment</b>	<b>Current Payment</b>	<b>Currently Paid Through</b>	<b>Total Paid to Date</b>	<b>Original Contract</b>	<b>Total Change Orders</b>	<b>Total Contract</b>	<b>Percentage Paid</b>
Environmental Design & Research P.C.	WBE	33,351			33,351	38,775		38,775	86.01%
RAVI Engineering	MBE	59,269			59,269	90,475		90,475	65.51%
Sienna Envir. Tech	WBE	20,450			20,450	17,040	15,630	32,670	62.60%
Watts Architecture & Engineering	MBE	52,465			52,465	129,250		129,250	40.59%

**Contractor's Eligible Business Entity Participation:**

<b>Original Contract:</b>	1,481,931			
<b>Change Orders to Date:</b>	480,098			
<b>Total Current Contract:</b>	1,962,029			<b>Required Percentage:</b>
<b>MBE Portion of Current Contract:</b>	219,725	11.20%	15.00%	
<b>WBE Portion of Current Contract:</b>	71,445	3.64%	5.00%	
<b>SBE Portion of Current Contract:</b>			5.00%	
<b>DBE Portion of Current Contract:</b>			2.00%	

Labella Associates, P.C.

	<b>EBE Status</b>	<b>Amount Paid up to Last Payment</b>	<b>Current Payment</b>	<b>Currently Paid Through</b>	<b>Total Paid to Date</b>	<b>Original Contract</b>	<b>Total Change Orders</b>	<b>Total Contract</b>	<b>Percentage Paid</b>
ArchStetics Architecture	SBE					3,750		3,750	
Crosby Brownlee	WBE					3,750		3,750	
Design Services, Inc	DBE					1,500		1,500	
Watts Architecture & Engineering	MBE	1,825			1,825	11,250		11,250	16.22%

**Contractor's Eligible Business Entity Participation:**

<b>Original Contract:</b>	75,933			
<b>Change Orders to Date:</b>				
<b>Total Current Contract:</b>	75,933			<b>Required Percentage:</b>
<b>MBE Portion of Current Contract:</b>	11,250	14.82%	15.00%	
<b>WBE Portion of Current Contract:</b>	3,750	4.94%	5.00%	
<b>SBE Portion of Current Contract:</b>	3,750	4.94%	5.00%	
<b>DBE Portion of Current Contract:</b>	1,500	1.98%	2.00%	

# EXHIBIT 6

## Moving Services 1B

Corrigan Moving Systems

	<b>EBE Status</b>	<b>Amount Paid up to Last Payment</b>	<b>Current Payment</b>	<b>Currently Paid Through</b>	<b>Total Paid to Date</b>	<b>Original Contract</b>	<b>Total Change Orders</b>	<b>Total Contract</b>	<b>Percentage Paid</b>
Clark Moving & Storage - Supplier (EBE Certified)	WBE	2,908			2,908	9,293		9,293	31.29%
Journee Construction	MBE					27,881		27,881	
Journee Construction	DBE					3,717		3,717	
Journee Construction	SBE					9,294		9,294	

### Contractor's Eligible Business Entity Participation:

<b>Original Contract:</b>	135,648		
<b>Change Orders to Date:</b>	53,414		
<b>Total Current Contract:</b>	189,062		<b>Required Percentage:</b>
<b>MBE Portion of Current Contract:</b>	27,881	14.75%	15.00%
<b>WBE Portion of Current Contract:</b>	4,647	2.46%	5.00%
<b>SBE Portion of Current Contract:</b>	9,294	4.92%	5.00%
<b>DBE Portion of Current Contract:</b>	3,717	1.97%	2.00%

FM Office Express

	<b>EBE Status</b>	<b>Amount Paid up to Last Payment</b>	<b>Current Payment</b>	<b>Currently Paid Through</b>	<b>Total Paid to Date</b>	<b>Original Contract</b>	<b>Total Change Orders</b>	<b>Total Contract</b>	<b>Percentage Paid</b>
FM Office Express	MBE					82,098	8,625	90,723	
Installrite Systems	SBE	2,172			2,172	4,665		4,665	46.55%
Journee Construction	DBE	2,961			2,961	1,866		1,866	158.66%
OSO, Inc	WBE	2,468			2,468	4,665		4,665	52.89%

### Contractor's Eligible Business Entity Participation:

<b>Original Contract:</b>	93,294		
<b>Change Orders to Date:</b>	8,625		
<b>Total Current Contract:</b>	101,919		<b>Required Percentage:</b>
<b>MBE Portion of Current Contract:</b>	90,723	89.01%	15.00%
<b>WBE Portion of Current Contract:</b>	4,665	4.58%	5.00%
<b>SBE Portion of Current Contract:</b>	4,665	4.58%	5.00%
<b>DBE Portion of Current Contract:</b>	1,866	1.83%	2.00%



# EXHIBIT 6

## Moving Services 1B

Clark Moving & Storage

	<b>EBE Status</b>	<b>Amount Paid up to Last Payment</b>	<b>Current Payment</b>	<b>Currently Paid Through</b>	<b>Total Paid to Date</b>	<b>Original Contract</b>	<b>Total Change Orders</b>	<b>Total Contract</b>	<b>Percentage Paid</b>
Clark Moving & Storage	WBE					105,410		105,410	
FM Office Express	MBE	14,595			14,595	19,872	729	20,601	70.85%
Interior Moving Service	SBE	1,458			1,458	6,624	243	6,867	21.23%
Rogers Enterprises	DBE					2,650	97	2,747	

**Contractor's Eligible Business Entity Participation:**

<b>Original Contract:</b>	132,480		
<b>Change Orders to Date:</b>	64,173		
<b>Total Current Contract:</b>	196,653		<b>Required Percentage:</b>
<b>MBE Portion of Current Contract:</b>	20,601	10.48%	15.00%
<b>WBE Portion of Current Contract:</b>	105,410	53.60%	5.00%
<b>SBE Portion of Current Contract:</b>	6,867	3.49%	5.00%
<b>DBE Portion of Current Contract:</b>	2,747	1.40%	2.00%

Hunt Engineers

	<b>EBE Status</b>	<b>Amount Paid up to Last Payment</b>	<b>Current Payment</b>	<b>Currently Paid Through</b>	<b>Total Paid to Date</b>	<b>Original Contract</b>	<b>Total Change Orders</b>	<b>Total Contract</b>	<b>Percentage Paid</b>
Dataflow Reprographics, Inc	WBE	2,007			2,007	9,720		9,720	20.65%
Edge-Global Technology Solutions	SBE					3,960		3,960	
OSO, Inc	DBE					9,720		9,720	
Ram-Tech Engineers	MBE	40,678			40,678	85,360		85,360	47.65%

**Contractor's Eligible Business Entity Participation:**

<b>Original Contract:</b>	199,241		
<b>Change Orders to Date:</b>			
<b>Total Current Contract:</b>	199,241		<b>Required Percentage:</b>
<b>MBE Portion of Current Contract:</b>	85,360	42.84%	15.00%
<b>WBE Portion of Current Contract:</b>	9,720	4.88%	5.00%
<b>SBE Portion of Current Contract:</b>	3,960	1.99%	5.00%
<b>DBE Portion of Current Contract:</b>	9,720	4.88%	2.00%

# EXHIBIT 6

## Professional Services 1B

Kaizen Foodservice

	<b>EBE Status</b>	<b>Amount Paid up to Last Payment</b>	<b>Current Payment</b>	<b>Currently Paid Through</b>	<b>Total Paid to Date</b>	<b>Original Contract</b>	<b>Total Change Orders</b>	<b>Total Contract</b>	<b>Percentage Paid</b>
Roth Consulting	WBE	46,537			46,537	52,920	-6,313	46,608	99.85%

**Contractor's Eligible Business Entity Participation:**

<b>Original Contract:</b>	221,196		
<b>Change Orders to Date:</b>	9,000		
<b>Total Current Contract:</b>	230,196		<b>Required Percentage:</b>
<b>MBE Portion of Current Contract:</b>			15.00%
<b>WBE Portion of Current Contract:</b>	46,608	20.25%	5.00%
<b>SBE Portion of Current Contract:</b>			5.00%
<b>DBE Portion of Current Contract:</b>			2.00%

SJB Services Inc.

	<b>EBE Status</b>	<b>Amount Paid up to Last Payment</b>	<b>Current Payment</b>	<b>Currently Paid Through</b>	<b>Total Paid to Date</b>	<b>Original Contract</b>	<b>Total Change Orders</b>	<b>Total Contract</b>	<b>Percentage Paid</b>
Edr Companies	WBE					12,500		12,500	
FM Office Express	MBE	976			976	7,500		7,500	13.01%
Larsen Engineering	SBE	9,705			9,705	12,500		12,500	77.64%
Popli Design Group	DBE					30,000		30,000	
Popli Design Group	MBE					5,000		5,000	

**Contractor's Eligible Business Entity Participation:**

<b>Original Contract:</b>	250,000		
<b>Change Orders to Date:</b>	35,000		
<b>Total Current Contract:</b>	285,000		<b>Required Percentage:</b>
<b>MBE Portion of Current Contract:</b>	12,500	4.39%	15.00%
<b>WBE Portion of Current Contract:</b>	12,500	4.39%	5.00%
<b>SBE Portion of Current Contract:</b>	12,500	4.39%	5.00%
<b>DBE Portion of Current Contract:</b>	30,000	10.53%	2.00%

# EXHIBIT 6

## Professional Services 1B

Wendel Energy Services

	<b>EBE Status</b>	<b>Amount Paid up to Last Payment</b>	<b>Current Payment</b>	<b>Currently Paid Through</b>	<b>Total Paid to Date</b>	<b>Original Contract</b>	<b>Total Change Orders</b>	<b>Total Contract</b>	<b>Percentage Paid</b>
Larsen Engineering	MBE	7,985			7,985	7,985		7,985	100.00%
Lighthouse Energy, LLC.	WBE	6,000			6,000	6,000		6,000	100.00%

**Contractor's Eligible Business Entity Participation:**

<b>Original Contract:</b>	132,500		
<b>Change Orders to Date:</b>	130,248		
<b>Total Current Contract:</b>	262,748		<b>Required Percentage:</b>
<b>MBE Portion of Current Contract:</b>	7,985	3.04%	15.00%
<b>WBE Portion of Current Contract:</b>	6,000	2.28%	5.00%
<b>SBE Portion of Current Contract:</b>			5.00%
<b>DBE Portion of Current Contract:</b>			2.00%

# EXHIBIT 6

## Professional Services 1B

Baker Tilly Virchow Krause, LLP

	EBE Status	Amount Paid up to Last Payment	Current Payment	Currently Paid Through	Total Paid to Date	Original Contract	Total Change Orders	Total Contract	Percentage Paid
Compliance & Administrative Services of NY	MBE	10,495			10,495		14,762	14,762	71.10%
J&N Computer Services, Inc. - Supplier (EBE Certified)	WBE					991	532	1,523	
Martens Janitorial	SBE	821			821		821	821	99.98%
Rogers Enterprises	DBE					18,100		18,100	
Supreme Quality Painting	MBE	2,916			2,916		2,916	2,916	100.00%
Tasteful Connections, Inc.	WBE						1,025	1,025	
We're Forms	WBE	2,469			2,469	2,469	7,517	9,986	24.72%

**Contractor's Eligible Business Entity Participation:**

<b>Original Contract:</b>	780,000		
<b>Change Orders to Date:</b>	122,500		
<b>Total Current Contract:</b>	902,500		<b>Required Percentage:</b>
<b>MBE Portion of Current Contract:</b>	17,678	1.96%	15.00%
<b>WBE Portion of Current Contract:</b>	11,772	1.30%	5.00%
<b>SBE Portion of Current Contract:</b>	821	0.09%	5.00%
<b>DBE Portion of Current Contract:</b>	18,100	2.01%	2.00%

Gilbane Building Company

	EBE Status	Amount Paid up to Last Payment	Current Payment	Currently Paid Through	Total Paid to Date	Original Contract	Total Change Orders	Total Contract	Percentage Paid
Savin Engineers	MBE	3,601,601			3,601,601	4,039,600	-2,010	4,037,590	89.20%

**Contractor's Eligible Business Entity Participation:**

<b>Original Contract:</b>	11,590,668		
<b>Change Orders to Date:</b>	790,203		
<b>Total Current Contract:</b>	12,380,871		<b>Required Percentage:</b>
<b>MBE Portion of Current Contract:</b>	4,037,590	32.61%	15.00%
<b>WBE Portion of Current Contract:</b>			5.00%
<b>SBE Portion of Current Contract:</b>			5.00%
<b>DBE Portion of Current Contract:</b>			2.00%

# EXHIBIT 6

## School No. 28 & 58 1B

LeChase Construction Services

	<b>EBE Status</b>	<b>Amount Paid up to Last Payment</b>	<b>Current Payment</b>	<b>Currently Paid Through</b>	<b>Total Paid to Date</b>	<b>Original Contract</b>	<b>Total Change Orders</b>	<b>Total Contract</b>	<b>Percentage Paid</b>
Cummings Construction	MBE	469,330			469,330	399,978		399,978	117.34%
Dataflow Reprographics, Inc	WBE	7,315			7,315	303	7,012	7,315	100.00%
Fisher Associates	WBE	103,932			103,932	108,014		108,014	96.22%
Rogers Enterprises	SBE	100,669			100,669	38,920	49,420	88,340	113.96%

**Contractor's Eligible Business Entity Participation:**

<b>Original Contract:</b>	2,628,776		
<b>Change Orders to Date:</b>	155,056		
<b>Total Current Contract:</b>	2,783,832		<b>Required Percentage:</b>
<b>MBE Portion of Current Contract:</b>	399,978	14.37%	15.00%
<b>WBE Portion of Current Contract:</b>	115,329	4.14%	5.00%
<b>SBE Portion of Current Contract:</b>	88,340	3.17%	5.00%
<b>DBE Portion of Current Contract:</b>			2.00%

The Pike Company

	<b>EBE Status</b>	<b>Amount Paid up to Last Payment</b>	<b>Current Payment</b>	<b>Currently Paid Through</b>	<b>Total Paid to Date</b>	<b>Original Contract</b>	<b>Total Change Orders</b>	<b>Total Contract</b>	<b>Percentage Paid</b>
CHC Construction	MBE	16,800			16,800	228,000		228,000	7.37%
Dataflow Reprographics, Inc	WBE					40,000		40,000	
Mid-City Signs	WBE	518			518	500	518	1,018	50.88%
Safety Zone Environmental	WBE	3,500			3,500	57,000		57,000	6.14%
Scott Construction	SBE					10,000	2,185	12,185	

**Contractor's Eligible Business Entity Participation:**

<b>Original Contract:</b>	1,562,990		
<b>Change Orders to Date:</b>	357,057		
<b>Total Current Contract:</b>	1,920,047		<b>Required Percentage:</b>
<b>MBE Portion of Current Contract:</b>	228,000	11.87%	15.00%
<b>WBE Portion of Current Contract:</b>	98,018	5.10%	5.00%
<b>SBE Portion of Current Contract:</b>	12,185	0.63%	5.00%
<b>DBE Portion of Current Contract:</b>			2.00%

# EXHIBIT 6

## Thomas Jefferson High School 1B

Steve General Contractors

	EBE Status	Amount Paid up to Last Payment	Current Payment	Currently Paid Through	Total Paid to Date	Original Contract	Total Change Orders	Total Contract	Percentage Paid
Pipitone Enterprises LLC	WBE					12,500		12,500	
Steve General Contractors	MBE					218,000	13,338	231,338	
Structural Remediation Services Inc	DBE					5,000	1,929	6,929	

**Contractor's Eligible Business Entity Participation:**

<b>Original Contract:</b>	238,000			
<b>Change Orders to Date:</b>	13,338			
<b>Total Current Contract:</b>	251,338		<b>Required Percentage:</b>	
<b>MBE Portion of Current Contract:</b>	231,338	92.04%	15.00%	
<b>WBE Portion of Current Contract:</b>	12,500	4.97%	5.00%	
<b>SBE Portion of Current Contract:</b>	12,500	4.97%	5.00%	
<b>DBE Portion of Current Contract:</b>	6,929	2.76%	2.00%	

East Coast Electric

	EBE Status	Amount Paid up to Last Payment	Current Payment	Currently Paid Through	Total Paid to Date	Original Contract	Total Change Orders	Total Contract	Percentage Paid
Adonis Construction	MBE					465,000	-7,485	457,515	
Bethany Technologies	WBE					23,000		23,000	
Jaclyn Building Services	SBE					168,200	-24,000	144,200	
JHP Industrial Supply - Supplier (EBE Certified)	DBE	58,656			58,656	64,260		64,260	91.28%
MS Unlimited	WBE					167,369		167,369	
OSO, Inc	WBE	12,619			12,619	11,800	2,274	14,074	89.66%

**Contractor's Eligible Business Entity Participation:**

<b>Original Contract:</b>	3,183,680			
<b>Change Orders to Date:</b>	727,658			
<b>Total Current Contract:</b>	3,911,338		<b>Required Percentage:</b>	
<b>MBE Portion of Current Contract:</b>	457,515	11.70%	15.00%	
<b>WBE Portion of Current Contract:</b>	204,443	5.23%	5.00%	
<b>SBE Portion of Current Contract:</b>	144,200	3.69%	5.00%	
<b>DBE Portion of Current Contract:</b>	32,130	0.82%	2.00%	

# EXHIBIT 6

## World of Inquiry School No. 58 1B

JCJ Architecture

	EBE Status	Amount Paid up to Last Payment	Current Payment	Currently Paid Through	Total Paid to Date	Original Contract	Total Change Orders	Total Contract	Percentage Paid
ArchStetics Architecture	SBE	79,963			79,963	99,000	15,500	114,500	69.84%
Fisher Associates	WBE	117,835			117,835	39,000	113,225	152,225	77.41%
Joy Kuebler Landscape Architect	WBE	34,790			34,790	70,000	10,080	80,080	43.44%
RAVI Engineering	MBE	253,469			253,469	437,000	184,044	621,044	40.81%
Toscano Clements Taylor	WBE	29,500			29,500	26,500	3,000	29,500	100.00%

**Contractor's Eligible Business Entity Participation:**

<b>Original Contract:</b>	2,220,700		
<b>Change Orders to Date:</b>	722,076		
<b>Total Current Contract:</b>	2,942,776		<b>Required Percentage:</b>
<b>MBE Portion of Current Contract:</b>	310,522	10.55%	15.00%
<b>WBE Portion of Current Contract:</b>	221,765	7.54%	5.00%
<b>SBE Portion of Current Contract:</b>	114,500	3.89%	5.00%
<b>DBE Portion of Current Contract:</b>			2.00%

Labella Associates, P.C.

	EBE Status	Amount Paid up to Last Payment	Current Payment	Currently Paid Through	Total Paid to Date	Original Contract	Total Change Orders	Total Contract	Percentage Paid
ArchStetics Architecture	SBE					5,650		5,650	
Crosby Brownlee	WBE					5,650		5,650	
Design Services, Inc	DBE					2,260		2,260	
Watts Architecture & Engineering	MBE	1,661			1,661	16,950		16,950	9.80%

**Contractor's Eligible Business Entity Participation:**

<b>Original Contract:</b>	113,933		
<b>Change Orders to Date:</b>			
<b>Total Current Contract:</b>	113,933		<b>Required Percentage:</b>
<b>MBE Portion of Current Contract:</b>	16,950	14.88%	15.00%
<b>WBE Portion of Current Contract:</b>	5,650	4.96%	5.00%
<b>SBE Portion of Current Contract:</b>	5,650	4.96%	5.00%
<b>DBE Portion of Current Contract:</b>	2,260	1.98%	2.00%

# EXHIBIT 6

## World of Inquiry School No. 58 1B

Leo J. Roth

	<b>EBE Status</b>	<b>Amount Paid up to Last Payment</b>	<b>Current Payment</b>	<b>Currently Paid Through</b>	<b>Total Paid to Date</b>	<b>Original Contract</b>	<b>Total Change Orders</b>	<b>Total Contract</b>	<b>Percentage Paid</b>
Krieg Construction	WBE	579,693			579,693	1,307,499		1,307,499	44.34%
Massive Testing & Balancing	SBE					65,000		65,000	
MGM Insulation	MBE	174,926			174,926	1,689,870	3,337	1,693,207	10.33%
OSO, Inc	DBE	33,662			33,662	118,900	74,572	193,472	17.40%
PS Supply - Supplier (EBE Certified)	SBE	399,382			399,382	469,872		469,872	85.00%

### Contractor's Eligible Business Entity Participation:

<b>Original Contract:</b>	5,906,800		
<b>Change Orders to Date:</b>	574,373		
<b>Total Current Contract:</b>	6,481,173		<b>Required Percentage:</b>
<b>MBE Portion of Current Contract:</b>	1,693,207	26.13%	15.00%
<b>WBE Portion of Current Contract:</b>	1,307,499	20.17%	5.00%
<b>SBE Portion of Current Contract:</b>	299,936	4.63%	5.00%
<b>DBE Portion of Current Contract:</b>	193,472	2.99%	2.00%



# EXHIBIT 6

## World of Inquiry School No. 58 1B

M.A. Ferrauilo Plbg. & Htg., Inc.

	<b>EBE Status</b>	<b>Amount Paid up to Last Payment</b>	<b>Current Payment</b>	<b>Currently Paid Through</b>	<b>Total Paid to Date</b>	<b>Original Contract</b>	<b>Total Change Orders</b>	<b>Total Contract</b>	<b>Percentage Paid</b>
Cannon & Noto Enterprise	MBE	333,028			333,028	123,027	80,632	203,659	163.52%
Coldwater Insulation	WBE	59,997			59,997	90,000		90,000	66.66%
JC Smith - Supplier (EBE Certified)	DBE	101,869			101,869	81,320	30,736	112,056	90.91%
JHP Industrial Supply Co. - Supplier (EBE Certified)	MBE	41,041			41,041	486,873		486,873	8.43%
Kris Kimmel Drafting	SBE	21,150			21,150	13,500	-9,000	4,500	470.00%
Lakeview Construction	SBE	83,812			83,812	160,000	1,750	161,750	51.82%
Weydman Electric	WBE					11,650		11,650	

### Contractor's Eligible Business Entity Participation:

<b>Original Contract:</b>	2,033,000		
<b>Change Orders to Date:</b>	300,529		
<b>Total Current Contract:</b>	2,333,529		<b>Required Percentage:</b>
<b>MBE Portion of Current Contract:</b>	447,095	19.16%	15.00%
<b>WBE Portion of Current Contract:</b>	101,650	4.36%	5.00%
<b>SBE Portion of Current Contract:</b>	166,250	7.12%	5.00%
<b>DBE Portion of Current Contract:</b>	56,028	2.40%	2.00%

# EXHIBIT 6

## World of Inquiry School No. 58 1B

Manning Squires Hennig

	EBE Status	Amount Paid up to Last Payment	Current Payment	Currently Paid Through	Total Paid to Date	Original Contract	Total Change Orders	Total Contract	Percentage Paid
Clinton Downing	MBE					455,000	-1,185	453,815	
DeClerck Flooring Inc.	SBE					83,000	2,493	85,493	
Fisher Associates	WBE	25,769			25,769	7,600		7,600	339.06%
G & J Contracting	MBE	399,201			399,201	480,000	8,494	488,494	81.72%
Garden Grove	SBE	789,441			789,441	877,500	204,239	1,081,739	72.98%
Kraftwerks	DBE					83,960	18,492	102,452	
Kraftwerks	WBE					46,000	18,023	64,023	
OCM Construction	MBE	238,360			238,360	406,500	13,100	419,600	56.81%
Pavilion Drainage - Supplier (EBE Certified)	MBE	28,706			28,706	50,000		50,000	57.41%
PDS Construction	WBE	84,054			84,054	75,000		75,000	112.07%
Scott Construction	MBE					45,237		45,237	
Spectrum Windows & Walls	WBE					23,250		23,250	
Steve General Contractors	MBE	863,312			863,312	1,075,000	53,355	1,128,355	76.51%
Susquehanna Sheet Metal	WBE					58,000	264	58,264	
US Ceiling	WBE	803,493			803,493	920,000	330,740	1,250,740	64.24%
US Ceiling	MBE	792,887			792,887	85,000	18,691	103,691	764.66%
Uzo 1 International, Ltd.	MBE					124,995	3,196	128,191	

**Contractor's Eligible Business Entity Participation:**

<b>Original Contract:</b>	17,807,000		
<b>Change Orders to Date:</b>	3,761,762		
<b>Total Current Contract:</b>	21,568,762		<b>Required Percentage:</b>
<b>MBE Portion of Current Contract:</b>	2,792,383	12.95%	15.00%
<b>WBE Portion of Current Contract:</b>	1,478,877	6.86%	5.00%
<b>SBE Portion of Current Contract:</b>	1,167,232	5.41%	5.00%
<b>DBE Portion of Current Contract:</b>	102,452	0.48%	2.00%

# EXHIBIT 7

REPORTING PERIOD	SCHOOL	CONTRACTOR	NUMBER OF ROCHESTER RESIDENTS ACTIVE EMPLOYEES	TOTAL NUMBER OF ACTIVE EMPLOYEES	PERCENTAGE
------------------	--------	------------	--	----------------------------------	------------

## August 2014

John Williams School No. 5					
		Bell Mechanical Contractor, Inc.	1	5	20.00%
<b>TOTAL AUGUST 2014 COUNT</b>			<b>1</b>	<b>5</b>	<b>20.00%</b>

## September 2014

World of Inquiry School No. 58					
		East Coast Electric	7	20	35.00%
<b>TOTAL SEPTEMBER 2014 COUNT</b>			<b>7</b>	<b>20</b>	<b>35.00%</b>

## October 2014

District Wide Technology					
		Hewitt Young Electric	2	3	66.67%
East High School					
		Ajay Glass & Mirror	2	3	66.67%
		The Pike Company	1	2	50.00%
Edison Educational Campus					
		Hewitt Young Electric	2	11	18.18%
		Landry Mechanical Contractors	3	9	33.33%
		The Pike Company	5	6	83.33%
John Williams School No. 5					
		Kaplan-Schmidt Electric, Inc.	2	2	100.00%
		Martens Janitorial	2	2	100.00%
		Steve General Contractors	1	6	16.67%
Program Manager					

# EXHIBIT 7

REPORTING PERIOD	SCHOOL	CONTRACTOR	NUMBER OF ROCHESTER RESIDENTS ACTIVE EMPLOYEES	TOTAL NUMBER OF ACTIVE EMPLOYEES	PERCENTAGE
		Gilbane Building Company	3	9	33.33%
		Savin Engineers	4	4	100.00%
<b>School No. 28 &amp; 58</b>					
		LeChase Construction Services	1	14	7.14%
<b>World of Inquiry School No. 58</b>					
		AR Pierrepont Co	6	19	31.58%
		Bereza Iron Works	2	8	25.00%
		East Coast Electric	6	19	31.58%
		Elmer W. Davis	4	10	40.00%
		Firestop Solutions Inc.	3	3	100.00%
		Leo J. Roth	4	12	33.33%
		Manning Squires Hennig	5	31	16.13%
		OSO, Inc	1	6	16.67%
		Superior Thermal	4	5	80.00%
		US Ceiling	5	18	27.78%
<b>TOTAL OCTOBER 2014 COUNT</b>			<b>68</b>	<b>202</b>	<b>33.66%</b>