



**ROCHESTER SCHOOL MODERNIZATION PROGRAM
MAY SUBMISSION REPORT**





Anchin, Block & Anchin LLP
Accountants & Advisors
1375 Broadway New York, NY 10018
212 840-3456
www.anchin.com

Rochester Joint Schools Construction Board
70 Carlson Road, Suite 200
Rochester, NY 14610

July 7, 2022

To the Rochester Joint Schools Construction Board:

This is the thirty-eighth Monitor’s Report (the “Report”) under the May 26, 2019 Consulting Services Transfer Agreement between the Rochester Joint Schools Construction Board (“RJSCB”) and Anchin, Block & Anchin LLP (“Anchin”) by which Anchin is retained as the Independent Compliance Officer (“ICO”) for the Rochester School Modernization Program (“RSMP”). This report is authored by Brian Sanvidge and others at Anchin and is based on information obtained by Anchin. In this report, we set forth various procedures performed and our findings as a result of those procedures.

Transfer of ICO Services

On May 26, 2019, Baker Tilly Virchow Krause, LLP (“BT”) and Anchin entered into an agreement in which BT transferred the remainder of their contractual ICO services to Anchin. By the execution of the agreement, BT agreed to transfer all information and work papers to Anchin. BT has agreed to transfer the remainder of their contracted services as of this date and are no longer responsible for this contract.

Anchin’s Role as ICO

Anchin has established an office in the RSMP headquarters to promote communication with the Project Manager (“PM”) and provide efficient responses to issues raised by the PM or the RSMP workforce.

Anchin has also automated the contractor document submission process for a more accurate and efficient reporting system. We utilize an online document submission system, referred to as Huddle. Anchin has also received access to BT's online document submission system, referred to as the GoFileRoom Portal, in order to allow Anchin to access all documentation previously received by BT. The Huddle document submission system provides each Prime Contractor ("PC") with access to upload a copy of their monthly diversity documents, and to view an archive of their submissions. These monthly diversity documents to be submitted to Anchin for review include: DDP-3A, DDP-3, certified payroll transcripts, the monthly report and a copy of a check to the Rochester Careers in Construction Fund, and copies of checks written by the PC to eligible business entities ("EBE") sub-contractors together with the matching invoice. BT included these items in a "Document Submission Checklist," which has been provided to all PCs, in an effort to assist them in following monthly compliance procedures. During May 2014, all PCs were forwarded electronic templates of the required forms and were encouraged to complete the documentation electronically. These templates have been further refined and are updated periodically to ensure optimal accuracy and efficiency in our data analysis.

The GoFileRoom and Huddle Portals serve as a digital inventory of all diversity paperwork and backup to the Monthly Compliance Report. Each document is itemized and details the PC, project name, sub-contractor, document name and date received. Anchin can, at the request of the RJSCB, produce a physical or digital inventory binder, organized by month, project or any other category. This system is designed so that the full inventory of archived diversity documents can be accessed electronically by the PM, the RJSCB, or any other party with approved access.

When uploaded, these documents are automatically electronically stamped with the date of receipt. Upon upload of the documents, Anchin is notified, prompting our analysts to review the documents and capture the data in a database used for our monthly reports to the RJSCB, as well as any Construction Manager. Such data includes:

- Reported contract and change order values incurred by the PC;

- Reported contract and change order values incurred by and paid to each sub-contractor;
- Reported percentage of contract value allocated to EBE contractors;
- PCs' and sub-contractors' reported hours worked by employees;
- A database of construction work hours performed, ensuring a proper calculation for the contractor's contribution to the Rochester Careers in Construction ("RCIC") Fund;
- A database of employee addresses, ensuring accurate depiction of Rochester resident participation in the RSMP construction workforce;
- Reported data from the approved DP-1 (EBE Utilization Plan) and the DDP-3A (Monthly EBE Utilization Report). This data collection facilitates the comparative analysis used to confirm the reported EBE status of each PC or sub-contractor;
- A chart tracking the status of all required documentation from each contractor for each project. This tracking system reports what documentation has been received and approved, documentation not yet received, and documents containing errors or omissions. In addition, Anchin captures responses from the PCs as to whether "*no work*" was performed by the sub-contractor; and
- Response status to e-mails and other forms of correspondence to contractors relative to the procurement of documentation not received or documentation that contains errors or missing support.

Anchin maintains open lines of communication with the PCs. Staff in Manhattan and Rochester address any compliance questions or concerns regularly. We continue to provide new contractors with instructions regarding the monthly compliance submissions and assistance with completing the required reports.

Anchin's Action Plan

Anchin has and will continue to examine and monitor the implementation of the RSMP Diversity Plan. Through the online portal and various internal databases, we have recorded, reviewed and tracked contractor submissions for each of the Phase 1 school projects to include all submitted Forms DP-1, DP-2 (EBE Letter of Intent to Perform), DDP-3A, DDP-3 (Monthly Employment Utilization), certified payroll transcript, RCIC Fund Report and checks and copies of checks paid to EBE sub-contractors with the matching invoice. Contractors who have not provided a timely

response to document requests issued by Anchin are notified regarding their delinquent submissions. Anchin continues to work with the contractors to foster timely compliance with all required submissions.

To accomplish our objectives, we have incorporated the use of digital systems, analytical procedures, controls and processes, designed to ensure that compliance to the diversity goals are adhered to by the contractors who have been, or are in the process of being awarded contracts by the RJSCB. In view of the foregoing, Anchin will maintain the following procedures:

1. Prior to contract award, Anchin provides the RJSCB with a written approval report, including all supporting documents. Further, Anchin collects from the PC and submits complete DP-2 packets for each PC on each project to the RJSCB within 45 days of award.
2. In the event of a new contract award, Anchin provides a written approval report, including all supporting documents, showing that the EBE Certification is in compliance with requirements.
3. Furthermore, Anchin is taking measures to ensure that the current EBE sub-contractors are certified in the areas that they are engaged to perform with their PC.
4. Anchin will continue efforts to examine each DP-1 to verify it is within the scope of services identified in the Empire State database and will show the results of this examination in the written approval report. This report will include a listing of all EBE firms that are non-compliant with certification submissions. This information will be the basis for recommendations to the RJSCB for potential penalty assessment.
5. Anchin will continue efforts to evaluate the DP-1s and DP-2s for changes. Any changes will be presented by the ICO at the RJSCB MWBE Services and Procurement meeting.

6. Anchin will continue to collect and keep track of all DDP-3A forms which represent all change orders between PCs and sub-contractors. Anchin will also continue to collect copies of all sub-contracts from each PC as well as proof of payment.
7. Anchin collected and reviewed monthly data used to create a monthly analysis to determine if diversity workforce goals have been met. This analysis addresses specific issues on a case-by-case basis with the RJSCB and the contractors.
8. Upon completion of the review and analysis, Anchin will sign all of the correct or corrected diversity forms. Anchin has and will continue to communicate with the contractors and make attempts to rectify any compliance issues, such as outstanding documentation. Anchin will provide the RJSCB and the PM with the list of contractors that are not in compliance.
9. Further, we have been tasked with collecting and uploading the executed sub-contracts between each PC and their sub-contractors.

Anchin understands that the current responsibilities include both promoting and monitoring Phase 1 and 2 compliance. We are aware that the combination of these roles was the result of legislation and that future legislation could separate these responsibilities. We will continue our combined role, unless any changes in legislation direct otherwise.

Monitoring Team Staffing

The work done under the monitoring engagement is performed primarily by Anchin. Our work includes document review, performing analyses, and conducting interviews of contractor personnel.

Anchin's team is led by Brian Sanvidge, CIG, CFE, whose biography was previously provided to the RJSCB. This role is principally to oversee the execution of the monitoring engagement,

conduct investigative interviews and design and supervise the implementation of data reporting procedures. The following individuals from Anchin have significant involvement in this project:

- Anthony Bracco, CPA/CFF, CFE, Partner in the Litigation, Forensic & Valuation Services (“LFVS”) group of Anchin
- Margaret Kolb, CPA/CFF, CFE, Director in the Business Risk Services group of Anchin
- Cecilia Chien, CPA, MBA, Manager in the LFVS group of Anchin
- Julie Fox, Manager in the Regulatory Compliance & Investigations (“RCI”) group of Anchin
- Jeffrey Wild, CFE, Manager in the RCI group of Anchin
- Myles Forsett, BBA, Staff in the RCI group of Anchin

May 2022 Phase 1 Compliance Report

All of the figures presented in this report relate to submissions by contractors and sub-contractors for Phase 1 of the Rochester School Modernization Program. All submissions received by July 7, 2022 have been included.

Analysis of Workforce for May 2022 Submission – Phase 1

Process and Procedures

Each of the contractors and sub-contractors are required to submit form DDP-3 and corresponding certified payroll transcripts. DDP-3 summarizes the workforce breakdown by race and gender. The aforementioned documents were uploaded to a web-based filing system, Huddle Workspace. The system is a web-based portal, which safely and securely retains documents; essentially, a digital file room for uploading and downloading documents. Contractor file folders are created for each PC involved in the RSMP. All documentation received via the web portal is reviewed, approved and uploaded to the respective contractor file. This system allows the PCs to electronically submit the required documents in a manner that makes the document submission, review and publishing an efficient process. Each PC has access to their respective documents as well as those of their sub-contractors. The PM and the RJSCB have universal access to all document submissions from all contractors.

Our analysis includes a verification of the data presented on form DDP-3 to the certified payroll transcript submitted, and a calculation of women and minority involvement in both work hours and workforce numbers. The analysis below is based on cumulative information received. As of July 7, 2022, there was no work reported for the May 2022 reporting period. As part of a forensic analysis of Landon & Rian's ICO data, BT collected and reviewed compliance documentation from the start of the program through December 2013. Approximately 97.92 percent of all data requested since the commencement of the project, (the period of May 2011 through May 2022) has been received and approved. A breakdown of monthly compliance percentages can be seen in **Exhibit 1**.

As many of the school projects move toward completion, we have seen a significant reduction in work hours performed and a reduction in document submissions. Anchin has reached out to the

sub-contractors as a reminder of their obligation to provide Anchin notice of “*No Work Performed*,” if not on site during the current reporting period. Anchin continues efforts to aid contractors in meeting their compliance requirements.

Participation in Work Hours

A detailed diversity report summarizing the workforce participation of each contractor through the current reporting period has been included as **Exhibit 2**. The data presented below represents work hours completed in the month of May 2022 exclusively; work hour data received prior to the date of this report for work completed in prior months is presented in a separate table. (See page 10, “Analysis of Workforce to Date”). A complete breakdown of the findings summarized below can be found in **Exhibit 3**.

| WORKFORCE PARTICIPATION MAY 2022 WORK HOURS | | |
|---|------|-------|
| Total Work Hours Performed by Women | 0.00 | 0.00% |
| Total Work Hours Performed by Men | 0.00 | 0.00% |
| Total Work Hours for all Workers | 0.00 | 0.00% |

| MINORITY PARTICIPATION IN MAY 2022 WORK HOURS | | |
|--|------|-------|
| Number of Work Hours Performed by Minority Women | 0.00 | 0.00% |
| Number of Work Hours Performed by Minority Men | 0.00 | 0.00% |
| Total Minority Work Hours | 0.00 | 0.00% |

| | | |
|----------------------------|------|-------|
| Caucasian Women Work Hours | 0.00 | 0.00% |
|----------------------------|------|-------|

*Minority women includes women in sub-categories “Black”, “Hispanic”, “Asian or Pacific Islander”, and “American Indian or Alaskan Native”.

Workforce Participation

The data presented below summarizes the work force count during the month of May 2022. A complete breakdown of the findings summarized below can be found in **Exhibit 4**.

| WORKFORCE PARTICIPATION IN MAY 2022 WORKFORCE COUNT | | |
|---|---|-------|
| Total Number of Female Workers | 0 | 0.00% |
| Total Number of Male Workers | 0 | 0.00% |
| Total Number of Workers | 0 | 0.00% |

| MINORITY PARTICIPATION IN MAY 2022 WORKFORCE COUNT | | |
|--|---|-------|
| Number Minority Female Workers | 0 | 0.00% |
| Number of Minority Male Workers | 0 | 0.00% |
| Total Number of Minorities in the Workforce | 0 | 0.00% |
| Caucasian Women in the Workforce | 0 | 0.00% |

Comparison to Goals

| COMPARISON TO GOALS MAY 2022 | | | | |
|------------------------------|-----------------|---|--|-------|
| CATEGORY | PERCENTAGE GOAL | WORKFORCE PARTICIPATION REALIZED (WORK HOURS) | WORKFORCE PARTICIPATION REALIZED (COUNT) | |
| Minorities (Male and Female) | 20.00% | 0.00% | 0.00% | 0.00% |
| Women (Non-Minority Only) | 6.90% | 0.00% | 0.00% | 0.00% |

Analysis: There were no hours reported for the May 2022 reporting period.

Analysis of Workforce to Date – Phase 1

The chart listed below, “Comparison to Goals”, reflects overall work hours inclusive of work hours completed on Phase 1A, Phase 1B, Phase 1C and Phase 1D projects through the current reporting period, May 2022. These calculations are predicated on the forensic analysis of the RSMP work performed prior to January 2014, during which time Landon & Rian served as the ICO of RSMP.

| CATEGORY | WORK HOURS THROUGH DECEMBER 2013 | WORK HOURS JANUARY 2014 – MARCH 2022 | ADJUSTMENTS / REVISIONS TO PRIOR REPORTS | PRIOR PERIOD SUBMISSIONS | MAY 2022 WORK HOURS | TOTAL WORK HOURS |
|---------------------|----------------------------------|--------------------------------------|--|--------------------------|---------------------|------------------|
| Minority Work Hours | 239,122.13 | 217,916.53 | - | - | - | 457,038.66 |
| Non-Minority Women | 84,019.35 | 60,260.83 | - | - | - | 144,280.18 |
| Non-Minority Male | 704,356.12 | 693,367.89 | - | - | - | 1,397,724.01 |
| Total Work Hours | 1,027,497.60 | 971,545.25 | - | - | - | 1,999,042.85 |

*Minority includes sub-categories “Black”, “Hispanic”, “Asian or Pacific Islander”, and “American Indian or Alaskan Native”.

*Note: Adjustments represent amendments to previously submitted and reported DP-3 forms. Adjusted numbers in November 2019 report to accurately reflect previous error.

Comparison to Goals

| COMPARISON TO GOALS OVERALL WORK HOURS | | | |
|--|-----------------|---|--|
| CATEGORY | PERCENTAGE GOAL | WORKFORCE PARTICIPATION REALIZED (WORK HOURS) | |
| Minorities (Male and Female) | 20.00% | 22.87% | |
| Women (Non-Minority Only) | 6.90% | 7.22% | |

*Note: The participation totals rely on the accuracy of prior period reporting which have not been verified.

*Note: Minority Women are included in the minority category only.

Analysis: Non-minority women and minority workforce participation goals in overall work hours have been met.

Business Participation Utilization – Phase 1

Policies and Procedures

Each of the PCs are required to submit Form DDP-3A which lists their current contract amount as well as the current contract amount of all sub-contractors that qualify as a Minority Business Enterprise (“MBE”), Women Owned Business Enterprise (“WBE”), Small Business Enterprise (“SBE”) and Disadvantaged Business Enterprise (“DBE”). Our analysis includes calculation of the percentages of MBE, WBE, SBE and DBE contract amounts relative to the total contract amounts of all PCs for all projects. A complete breakdown of the findings summarized below can be found in **Exhibit 5**.

Goals

The Rochester School Modernization Program participation goals for Minority, Women, Disadvantaged and Small Business Enterprises are apportioned as follows:

| | |
|-----|------------------------------------|
| 15% | Minority Business Enterprises |
| 5% | Women Business Enterprises |
| 5% | Small Business Enterprises |
| 2% | Disadvantaged Business Enterprises |

| CERTIFICATION | RSMP PHASE 1 TOTAL CONTRACT VALUE | EBE TOTAL CONTRACT VALUE | ACTUAL PERCENTAGE | GOAL |
|---------------|-----------------------------------|--------------------------|-------------------|--------|
| MBE | 289,377,829 | 45,557,397 | 15.74% | 15.00% |
| WBE | 289,377,829 | 21,467,094 | 7.42% | 5.00% |
| SBE | 289,377,829 | 10,912,204 | 3.77% | 5.00% |
| DBE | 289,377,829 | 6,742,138 | 2.33% | 2.00% |

The MBE, WBE, and DBE business participation goals have been met for the current reporting period. The SBE business participation goal has not been met.

We have provided a breakdown of the payments which reflect the progress towards the EBE compliance goal for each contractor. We have included as **Exhibit 6**, an EBE participation report that presents the current contract allocation to EBE sub-contractors and the payment progress for each sub-contract. We will continue to track the contractor compliance to EBE goals through verification of the total amounts paid to EBE sub-contractors and analyze the reasonableness of reaching the EBE goal percentages with the time left to complete the project.

As part of our analysis, we also require PCs to submit proof of payments to their sub-contractors. This part of the confirmation process helps to ensure PC compliance with the EBE goals and furthermore, that the sub-contractor has been paid for certified services performed.

In addition, we periodically perform a comparative analysis of the reported original contracts and change orders listed on each contractor's DDP-3A with the RSMP's records of approved contracts, to confirm that the most accurate contract value is reported. We also made adjustments to our Eligible Business Entity Participation Report (**Exhibit 6**) to reflect a 50 percent reduction to the credit granted to a PC when the EBE sub-contractor's role is that of a certified supplier. As such, any sub-contractor listed in this report as "Supplier – EBE Certified" will have this reduction applied to their contract in the totals section of **Exhibit 6** for each EBE summary category. In cases where we determined that the sub-contractor's role is that of a supplier, but they are not certified as a supplier, they are listed in **Exhibit 6** as "Broker (Not EBE Certified as a Supplier)". In these cases, the PC will only receive a 25 percent credit of the actual contract/purchase order amount from that sub-contract.


Participation of Rochester Residents in Workforce – Phase 1

The Rochester School Modernization Program – Phase 1 currently has no active workforce, therefore, no active Rochester residents.

As part of a forensic analysis of Landon & Rian's ICO data, BT collected and reviewed compliance documentation from the start of the program through December 2013. Using this data, BT expanded their analysis on the percentage of Rochester residents to include the full

project history. We have included a chart (**Exhibit 7**) outlining the Rochester resident headcount as a percentage of the overall headcount for each month.

We note that Rochester residents represent an historical average of 27.24 percent of the overall worker headcount. There was no activity to report on Phase 1 in May 2022. In addition, we have included below a line graph reflecting the historical trend of Rochester residents as a percentage of the monthly worker headcount.



May 2022 Phase 2 Compliance Report

As indicated in the introduction, this report is Anchin’s thirty-eighth to present Phase 2 compliance data. The data included in this report starts in January 2016, and predominantly reflects the involvement of professional services firms, construction service firms, and the Business Opportunity Program (“BOP”).

All of the figures presented in this report relate to submissions by contractors and sub-contractors for Phase 2 of the Rochester School Modernization Program. All submissions received by July 7, 2022 have been included.

Analysis of Workforce for May 2022 Submission – Phase 2

Process and Procedures

Each of the contractors and sub-contractors are required to submit form DP-3¹ and corresponding certified payroll transcripts. DP-3 summarizes the workforce breakdown by race and gender. The aforementioned documents were uploaded to a web-based filing system, Huddle Workspace. This system is a web-based portal, which safely and securely retains documents; essentially, a digital file room for uploading and downloading documents. Contractor file folders are created for each PC involved in the RSMP. All documentation received via the web portal is reviewed, approved and uploaded to the respective contractor file. This system allows the PCs to electronically submit the required documents in a manner that makes the document submission, review and publishing an efficient process. Each PC has access to their respective documents as well as those of their sub-contractors. The PM and the RJSCB have universal access to all document submissions from all contractors.

Our analysis includes a verification of the data presented on form DP-3 to the certified payroll transcript submitted, and a calculation of women and minority involvement in both work hours and workforce numbers. The analysis below is based on cumulative information received. As of July 7, 2022, we have received approximately 99.17 percent of the requested document submissions through the May 2022 reporting period. Approximately 97.07 percent of all data

¹ The Phase 2 diversity guidelines of the Rochester Schools Modernization Program refer to the workforce report as “DP-3,” whereas this has been called “DDP-3” during Phase 1.

requested since the commencement of the project, (the period of January 2016 through May 2022) has been received and approved. A breakdown of monthly compliance percentages can be seen in **Exhibit 8**.

Participation in Work Hours

A detailed diversity report summarizing the workforce participation of each contractor through the current reporting period has been included as **Exhibit 9**. The data presented below represents work hours completed in the month of May 2022. A complete breakdown of the findings summarized below can be found in **Exhibit 10**.

| WORKFORCE PARTICIPATION IN MAY 2022 WORK HOURS | | |
|--|-------|---------|
| Total Work Hours Performed by Women | 0.00 | 0.00% |
| Total Work Hours Performed by Men | 13.50 | 100.00% |
| Total Work Hours for all Workers | 13.50 | 100.00% |

| MINORITY PARTICIPATION IN MAY 2022 WORK HOURS | | |
|--|------|-------|
| Number of Work Hours Performed by Minority Women | 0.00 | 0.00% |
| Number of Work Hours Performed by Minority Men | 0.00 | 0.00% |
| Total Minority Work Hours | 0.00 | 0.00% |
| Caucasian Women Work Hours | 0.00 | 0.00% |

*Minority women includes women in sub-categories “Black”, “Hispanic”, “Asian or Pacific Islander”, and “American Indian or Alaskan Native”.

Workforce Participation

The data on the following page summarizes the work force count in the month of May 2022. A complete breakdown of the findings summarized below can be found in **Exhibit 11**.

| WORKFORCE PARTICIPATION IN MAY 2022 WORKFORCE COUNT | | |
|---|---|---------|
| Total Number of Female Workers | 0 | 00.00% |
| Total Number of Male Workers | 2 | 100.00% |
| Total Number of Workers | 2 | 100.00% |

| MINORITY PARTICIPATION IN MAY 2022 WORKFORCE COUNT | | |
|--|---|-------|
| Number Minority Female Workers | 0 | 0.00% |
| Number of Minority Male Workers | 0 | 0.00% |
| Total Number of Minorities in the Workforce | 0 | 0.00% |
| Caucasian Women in the Workforce | 0 | 0.00% |

Comparison to Goals:

| COMPARISON TO GOALS MAY 2022 | | | |
|------------------------------|-----------------|---|--|
| CATEGORY | PERCENTAGE GOAL | WORKFORCE PARTICIPATION REALIZED (WORK HOURS) | WORKFORCE PARTICIPATION REALIZED (AVERAGE COUNT) |
| Minorities (Male and Female) | 22.00% | 0.00% | 0.00% |
| Women (Non-Minority Only) | 8.00% | 0.00% | 0.00% |

*Note: Minority Women are included in the minority category only.

Analysis: For the month of May 2022, the minority participation goal has not been met for workforce hours or for workforce count. Additionally, the female participation goal has not been met for workforce hours or for workforce count.

Analysis of Workforce to Date – Phase 2

The chart below, “Comparison to Goals”, reflects overall work hours inclusive of work hours completed on Phase 2 projects through the current reporting period, May 2022.

| CATEGORY | WORK HOURS THROUGH APRIL 2022 | ADJUSTMENTS / REVISIONS TO PRIOR REPORTS | PRIOR PERIOD SUBMISSIONS | MAY 2022 WORK HOURS | TOTAL WORK HOURS |
|---------------------|-------------------------------|--|--------------------------|---------------------|------------------|
| Minority Work Hours | 425,910.02 | - | - | 0.00 | 425,910.02 |
| Non-Minority Women | 101,657.86 | - | - | 0.00 | 101,657.86 |
| Non-Minority Male | 1,053,641.48 | - | - | 13.50 | 1,053,654.98 |
| Total Work Hours | 1,581,209.36 | - | - | 836.30 | 1,581,222.86 |

*Minority includes sub-categories “Black”, “Hispanic”, “Asian or Pacific Islander”, and “American Indian or Alaskan Native”.

*Note: Adjustments represent amendments to previously submitted and reported DP-3 forms.

Comparison to Goals:

| COMPARISON TO GOALS OVERALL WORK HOURS | | |
|--|-----------------|---|
| CATEGORY | PERCENTAGE GOAL | WORKFORCE PARTICIPATION REALIZED (WORK HOURS) |
| Minorities (Male and Female) | 22.00% | 26.94% |

*Note: The participation totals rely on the accuracy of prior period reporting which have not been verified.

*Note: Minority Women are included in the minority category only.

Analysis: Minority workforce participation has met the participation goal in overall work hours, but non-minority women workforce participation has not met the participation goal.

Business Participation Utilization – Phase 2

Policies and Procedures

Each of the PCs are required to submit Form DP-3A² which lists their current contract amount as well as the current contract amount of all sub-contractors that qualify as a Minority Business Enterprise (“MBE”), Women Owned Business Enterprise (“WBE”), Small Business Enterprise (“SBE”) and Disadvantaged Business Enterprise (“DBE”). Our analysis includes calculation of the percentages of MBE, WBE, SBE and DBE contract amounts relative to the total contract amounts of all PCs for all projects. A complete breakdown of the findings summarized below can be found in **Exhibit 12**.

Goals

The Rochester School Modernization Program Phase 2 participation goals for Minority, Women, Disadvantaged and Small Business Enterprises are apportioned as follows:

| | |
|-----|------------------------------------|
| 17% | Minority Business Enterprises |
| 10% | Women Business Enterprises |
| 3% | Small Business Enterprises |
| 3% | Disadvantaged Business Enterprises |

| CERTIFICATION | RSMP PHASE 2 TOTAL CONTRACT VALUE | EBE TOTAL CONTRACT VALUE | ACTUAL PERCENTAGE | GOAL |
|---------------|-----------------------------------|--------------------------|-------------------|--------|
| MBE | 394,429,852 | 75,205,976 | 19.07% | 17.00% |
| WBE | 394,429,852 | 46,525,055 | 11.80% | 10.00% |
| SBE | 394,429,852 | 9,925,437 | 2.52% | 3.00% |
| DBE | 394,429,852 | 10,289,756 | 2.61% | 3.00% |

The MBE and WBE business participation goals have been met for the current reporting period. However, the SBE and DBE business participation goals have not been met for the current reporting period.

² The Phase 2 diversity guidelines of the Rochester Schools Modernization Program refer to the workforce report as “DP-3A,” whereas this has been called “DDP-3A” during Phase 1.

We have included as **Exhibit 13**, an EBE participation report which presents the current contract allocation to EBE sub-contractors and the payment progress for each sub-contract. We will continue to track the contractor compliance to EBE goals through verification of the total amounts paid to EBE sub-contractors and analyze the reasonableness of reaching the EBE goal percentages with the time left to complete the project.

As part of our analysis, we also require PCs to submit proof of payments to their sub-contractors. This part of the confirmation process helps to ensure PC compliance with the EBE goals and furthermore, that the sub-contractor has been paid for certified services performed.

In addition, we periodically perform a comparative analysis of the reported original contracts and change orders listed on each contractor's DP-3A with the RSMP's records of approved contracts, to confirm that the most accurate contract value is reported. Also, we made adjustments to our Eligible Business Entity Participation Report (**Exhibit 13**) to reflect a 50 percent reduction to the credit granted to a PC when the EBE sub-contractor's role is that of a certified supplier. As such, any sub-contractor listed in this report as "Supplier – EBE Certified" will have this reduction applied to their contract in the totals section of **Exhibit 13** for each EBE summary category.

Participation of Rochester Residents in Workforce – Phase 2


The Rochester Schools Modernization Program project had two active members for the May 2022 reporting period, none of which were Rochester residents. Totals were calculated from the addresses provided on certified payroll transcripts submitted by the contractors. This data has been included in **Exhibit 14**.

Additional Matters

During the month of May 2022, the Anchin team continued to contact prime contractors for outstanding compliance documentation. Our goal is to continue to follow up with prime contractors to collect documentation from prior reporting periods for them and their subcontractors. As the prime contractor, they are responsible for the collection and submission of their subcontractors' compliance documentation. Our database maintains records for each contractor and project to outline what documentation remains outstanding. Utilizing our records, we are able to contact each prime contractor and request the documentation.

As always, we remain available to discuss any aspect of this report or any additional areas in which you may have questions. Please do not hesitate to contact us.

Respectfully submitted,

A handwritten signature in cursive script that reads "Brian P. Sanvidge".

Brian P. Sanvidge, CIG, CFE

EXHIBIT LIST

1. Submission Compliance Report (Phase 1)
2. Diversity Participation Report - Detail by Contractor and Project (Phase 1)
3. Participation in Work Hours Report (Phase 1)
4. Participation in Workforce Report (Phase 1)
5. Business Participation Utilization (Phase 1)
6. Eligible Business Entity Participation Report - Detail by Contractor and Project (Phase 1)
7. Rochester Resident Report - Detail by Project (Phase 1)
8. Submission Compliance Report (Phase 2)
9. Diversity Participation Report - Detail by Contractor and Project (Phase 2)
10. Participation in Work Hours Report (Phase 2)
11. Participation in Workforce Report (Phase 2)
12. Business Participation Utilization (Phase 2)
13. Eligible Business Entity Participation Report - Detail by Contractor and Project (Phase 2)
14. Rochester Resident Report - Detail by Project (Phase 2)

EXHIBIT 1

EXHIBIT 1
MONTHLY COMPLIANCE PERCENTAGE EXHIBIT
MAY 2022 REPORT

| Document | Document Status | Summary - April 2011 - December 2013 | Summary of 2014 Submissions | Summary of 2015 Submissions | Summary of 2016 Submissions | Summary of 2017 Submissions | Summary of 2018 Submissions | Summary of 2019 Submissions | Summary of 2020 Submissions | January 2021 | February 2021 | March 2021 | April 2021 | May 2021 | June 2021 | July 2021 | August 2021 | September 2021 | October 2021 | November 2021 | December 2021 | January 2022 | February 2022 | March 2022 | April 2022 | May 2022 |
|---|-----------------------|--------------------------------------|-----------------------------|-----------------------------|-----------------------------|-----------------------------|-----------------------------|-----------------------------|-----------------------------|--------------|---------------|------------|------------|----------|-----------|-----------|-------------|----------------|--------------|---------------|---------------|--------------|----------------------------|------------|---------------|----------|
| Active Sub List | Received and Approved | | 7 | | 0 | 0 | 0 | 0 | 0 | | | | | | | | | | | | | | | | | |
| Certified Payroll | Received and Approved | 1,565 | 1,029 | 276 | 374 | 55 | 2 | 10 | 0 | | | | | | | | | | | | | | | | | |
| Commitment Report | Received and Approved | | 6 | 0 | 0 | 0 | 0 | 0 | 0 | | | | | | | | | | | | | | | | | |
| DDP-3 | Received and Approved | 3,045 | 1,610 | 694 | 589 | 105 | 13 | 10 | 0 | | | | | | | | | | | | | | | | | |
| DDP-3A | Received and Approved | 689 | 498 | 262 | 187 | 58 | 13 | 6 | 0 | | | | | | | | | | | | | | | | | |
| Monthly Report/Check to RCIC | Received and Approved | 1,444 | 1,029 | 269 | 369 | 48 | 2 | 0 | 0 | | | | | | | | | | | | | | | | | |
| Certified Payroll | No Work Performed | | 436 | 87 | 77 | 13 | | | 0 | | | | | | | | | | | | | | | | | |
| DDP-3 | No Work Performed | | 869 | 218 | 92 | 18 | | | 0 | | | | | | | | | | | | | | | | | |
| DDP-3A | No Work Performed | | 42 | 49 | 7 | 9 | | | 0 | | | | | | | | | | | | | | | | | |
| Monthly Report/Check to RCIC | No Work Performed | | 427 | 86 | 77 | 13 | | | 0 | | | | | | | | | | | | | | | | | |
| Certified Payroll | Not Yet Received | 36 | | | 6 | 2 | | | 0 | | | | | | | | | | | | | | | | | |
| DDP-3 | Not Yet Received | 52 | 1 | 2 | 21 | 8 | | | 0 | | | | | | | | | | | | | | | | | |
| DDP-3A | Not Yet Received | 27 | | | 18 | 1 | | | 0 | | | | | | | | | | | | | | | | | |
| Monthly Report/Check to RCIC | Not Yet Received | 150 | | 3 | 10 | 6 | | | 0 | | | | | | | | | | | | | | | | | |
| Certified Payroll | Pending Corrections | | | | 2 | 0 | | | 0 | | | | | | | | | | | | | | | | | |
| DDP-3 | Pending Corrections | | | | 3 | 1 | | | 0 | | | | | | | | | | | | | | | | | |
| Monthly Report/Check to RCIC | Pending Corrections | | | 1 | 2 | 1 | | | 0 | | | | | | | | | | | | | | | | | |
| Total 'No Work Performed' and 'Received and Approved' | | 6,743 | 5,753 | 1,941 | 1,772 | 319 | 30 | 26 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Total 'Not Yet Received,' 'Pending Corrections' and 'Missing Information' | | 265 | 1 | 6 | 62 | 19 | - | - | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| | | 7,008 | 5,754 | 1,947 | 1,834 | 338 | 30 | 26 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| | | | | | | | | | | | | | | | | | | | | | | | Total Compliance | | 97.92% | |
| | | | | | | | | | | | | | | | | | | | | | | | May 2022 Compliance | | 0.00% | |

* A downward adjustment of the historical Phase I total compliance percentage from 98.00% to 97.94% was made this period to account for an overstatement of this figure that was reported in the period January 2017 - May 2017.

EXHIBIT 2

Diversity Participation Report - Detail by Contractor and Project

Charlotte & Franklin 1A

| | | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|--|---------------|--------------|--------------|--------------|--------------|---|----------|---|---------------------------|---|------------------------------------|---|
| | | M | F | M | F | M | F | M | F | M | F | M | F |
| Charlotte & Franklin 1A | | | | | | | | | | | | | |
| Campus CMG Inc. | | | | | | | | | | | | | |
| | | 12745 | 4356 | 7642 | 4356 | 5103 | - | - | - | - | - | - | - |
| Contractor's Participation: | | 12,745 | 4,356 | 7,642 | 4,356 | 5,103 | - | - | - | - | - | - | - |
| Minority Male Participation: | | | | 44.69% | 25.47% | 29.84% | | | | | | | |
| Minority Female Participation: | | | - | | | | | | | | | | |
| Caucasian Female Participation: | | | 25.47% | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | | |
| Charlotte & Franklin 1A | | | | | | | | | | | | | |
| Project-Wide Participation: | | 12,745 | 4,356 | 7,642 | 4,356 | 5,103 | | | | | | | |
| Minority Male Participation: | | | | 44.69% | 25.47% | 29.84% | | | | | | | |
| Minority Female Participation: | | | - | | | | | | | | | | |
| Caucasian Female Participation: | | | 25.47% | | | | | | | | | | |

Charlotte High School 1A

EXHIBIT 2

| | | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|----------------------------------|---------------|--------------|---------------|--------------|---------------|--------------|--------------|---|---------------------------|--------------|------------------------------------|--------------|
| | | M | F | M | F | M | F | M | F | M | F | M | F |
| Charlotte High School 1A | | | | | | | | | | | | | |
| CJS Architects | | | | | | | | | | | | | |
| | | 8470 | 1740 | 8470 | 846 | - | - | - | - | - | 894 | - | - |
| | Baer & Associates, Llc | 241 | 14.5 | 241 | 14.5 | - | - | - | - | - | - | - | - |
| | Fisher Associates | 949 | 7 | 867.5 | 7 | - | - | - | - | 81.5 | - | - | - |
| | IBC Engineering | 2984 | 74.25 | 2669 | 74.25 | 315 | - | - | - | - | - | - | - |
| | RAVI Engineering | 1560.5 | 187 | 315 | 181 | 1039.5 | 6 | - | - | 206 | - | - | - |
| | Roche & Co | - | 557.85 | - | 557.85 | - | - | - | - | - | - | - | - |
| | Vargas Associates | - | - | - | - | - | - | - | - | - | - | - | - |
| | Watts Architecture & Engineering | 1145.75 | 161.25 | 1143.75 | 61.75 | 2 | 9.5 | - | - | - | - | - | 90 |
| Contractor's Participation: | | 15,350 | 2,742 | 13,706 | 1,742 | 1,357 | 16 | - | - | 288 | 894 | - | 90 |
| | | | | 75.75% | 9.63% | 7.50% | 0.09% | | | 1.59% | 4.94% | | 0.50% |
| Minority Male Participation: | | 9.09% | | | | | | | | | | | |
| Minority Female Participation: | | 5.53% | | | | | | | | | | | |
| Caucasian Female Participation: | | 9.63% | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | | |
| Concord Electric | | | | | | | | | | | | | |
| | | 14589.75 | - | 13059.25 | - | 1214 | - | 316.5 | - | - | - | - | - |
| | Accurate Acoustical | 131 | - | 131 | - | - | - | - | - | - | - | - | - |
| | Invictus Electrical, LLC | 1452 | - | 1268 | - | 184 | - | - | - | - | - | - | - |
| | Scott Construction | 1449.5 | - | 941.5 | - | 508 | - | - | - | - | - | - | - |
| Contractor's Participation: | | 17,622 | - | 15,400 | - | 1,906 | - | 317 | - | - | - | - | - |
| | | | | 87.38% | | 10.82% | | 1.80% | | | | | |
| Minority Male Participation: | | 12.62% | | | | | | | | | | | |
| Minority Female Participation: | | - | | | | | | | | | | | |
| Caucasian Female Participation: | | - | | | | | | | | | | | |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|----------------|------------|---------------|------------|--------------|------------|------------|---|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Erdman Anthony | 64 | 15 | 64 | 15 | - | - | - | - | - | - | - |
| Turner Engineering | 83.5 | - | 83.5 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 148 | 15 | 148 | 15 | - | - | - | - | - | - | - | - |
| | | | 90.77% | 9.23% | | | | | | | | |
| Minority Male Participation: | - | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | |
| Caucasian Female Participation: | 9.23% | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| M.A. Ferrauilo Plbg. & Htg., Inc. | 5656.5 | 607 | 5656.5 | 163 | - | 444 | - | - | - | - | - | - |
| Adonis Construction | 81 | - | 65 | - | 16 | - | - | - | - | - | - | - |
| Air Systems Balancing | 52 | 148 | 52 | 148 | - | - | - | - | - | - | - | - |
| Coldwater Insulation | 1590 | - | 1344 | - | - | - | 246 | - | - | - | - | - |
| Day Automation Systems | 87.5 | - | 87.5 | - | - | - | - | - | - | - | - | - |
| Drews Boiler Removal | 396 | - | 396 | - | - | - | - | - | - | - | - | - |
| Hewitt Young Electric | 1192 | 40 | 1192 | - | - | 40 | - | - | - | - | - | - |
| Jemco Water Treatment | 3 | - | 3 | - | - | - | - | - | - | - | - | - |
| OSO, Inc | 438.5 | 19 | 438.5 | 19 | - | - | - | - | - | - | - | - |
| Scott Construction | 1684 | 32 | 1684 | - | - | 32 | - | - | - | - | - | - |
| Structural Remediation Services Inc | 64 | - | 64 | - | - | - | - | - | - | - | - | - |
| The Kimmel Company Inc | 2894 | 15 | 1526.5 | 15 | 1367.5 | - | - | - | - | - | - | - |
| Unified Electric | 559.5 | - | 559.5 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 14,698 | 861 | 13,069 | 345 | 1,384 | 516 | 246 | - | - | - | - | - |
| | | | 83.99% | 2.22% | 8.89% | 3.32% | 1.58% | | | | | |
| Minority Male Participation: | 10.47% | | | | | | | | | | | |
| Minority Female Participation: | 3.32% | | | | | | | | | | | |
| Caucasian Female Participation: | 2.22% | | | | | | | | | | | |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|---|------------------|--------|-----------|---------|---------|------|----------|----|---------------------------|---|------------------------------------|-------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | The Pike Company | 22950 | 1738.5 | 16692.5 | - | 6073 | - | - | - | - | - | 184.5 |
| Accurate Acoustical | 14885.25 | 1060.5 | 12102.5 | 876 | 1774 | - | 692.75 | - | - | - | 316 | 184.5 |
| Bauer Specialty | 17 | - | 17 | - | - | - | - | - | - | - | - | - |
| Buffalo Hotel Supply | 14 | - | 14 | - | - | - | - | - | - | - | - | - |
| Buffalo Road Grass/BRG Corp | 4376.5 | - | 4376.5 | - | - | - | - | - | - | - | - | - |
| Concord Electric | 205.5 | - | 205.5 | - | - | - | - | - | - | - | - | - |
| Cummings Construction | 2587.5 | - | 2587.5 | - | - | - | - | - | - | - | - | - |
| Elmer W. Davis | 8074.25 | - | 5774 | - | 2117.25 | - | 183 | - | - | - | - | - |
| Environmental Construction Group | 22 | - | 22 | - | - | - | - | - | - | - | - | - |
| Eugene G. Sackett | 3411 | - | 3367 | - | - | - | 44 | - | - | - | - | - |
| Express Commercial | 177.5 | - | 177.5 | - | - | - | - | - | - | - | - | - |
| G & J Contracting | 84 | - | 84 | - | - | - | - | - | - | - | - | - |
| Genesee Restoration | 3096.5 | - | 2208 | - | 888.5 | - | - | - | - | - | - | - |
| Gym Equipment & Specialties. of NY Inc. | 165.5 | 47 | 165.5 | 47 | - | - | - | - | - | - | - | - |
| Herbert Darling | 156 | - | 156 | - | - | - | - | - | - | - | - | - |
| Home Guard Enviromental | 6830.5 | 30 | 24.5 | 30 | 2878.5 | - | 3927.5 | - | - | - | - | - |
| I.C. Construction Services | 4337 | 40 | 3841 | 40 | 274 | - | 126 | - | 96 | - | - | - |
| International Chimney Corp. | 892 | - | 91 | - | 801 | - | - | - | - | - | - | - |
| Killian Inc. | 3423 | - | 3415 | - | 8 | - | - | - | - | - | - | - |
| Leo J. Roth | 224 | - | 200 | - | 24 | - | - | - | - | - | - | - |
| North Coast Window Cleaning | 89 | - | 89 | - | - | - | - | - | - | - | - | - |
| Quality Structures | 522 | - | 522 | - | - | - | - | - | - | - | - | - |
| Readi Construction | 36 | - | 36 | - | - | - | - | - | - | - | - | - |
| Rw Painting | 669 | - | 669 | - | - | - | - | - | - | - | - | - |
| Safespan Scaffolding | 274 | 8 | 274 | - | - | - | - | 8 | - | - | - | - |
| Scott Construction | 1935.5 | - | 1575.5 | - | 360 | - | - | - | - | - | - | - |
| Sheen and Shine | 3575.5 | 171 | 2076.5 | 20 | 1467 | 116 | 32 | 35 | - | - | - | - |

EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|---|------------------------------------|--------------|---------------|--------------|---------------|--------------|--------------|--------------|---------------------------|----------|------------------------------------|--------------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Spencer Virnoche/Upstate Interiors | 866 | 344 | 866 | 344 | - | - | - | - | - | - | - |
| Steel Tech Fabricator Inc. | 237 | - | - | - | - | - | 129 | - | - | - | 108 | - |
| Steve General Contractors | 563 | - | 381 | - | 182 | - | - | - | - | - | - | - |
| Syracuse Scenery & Stage Lighting Co., Inc. | 27 | - | 27 | - | - | - | - | - | - | - | - | - |
| Victory Lifts | 26 | - | 26 | - | - | - | - | - | - | - | - | - |
| Will Enterprises | 34.5 | - | 34.5 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 84,784 | 3,439 | 62,098 | 1,357 | 16,847 | 116 | 5,134 | 43 | 96 | - | 609 | 1,923 |
| | | | 70.38% | 1.54% | 19.10% | 0.13% | 5.82% | 0.05% | 0.11% | | 0.69% | 2.18% |
| Minority Male Participation: | 25.72% | | | | | | | | | | | |
| Minority Female Participation: | 2.36% | | | | | | | | | | | |
| Caucasian Female Participation: | 1.54% | | | | | | | | | | | |

Charlotte High School 1A

EXHIBIT 2

| | | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|-------------------------------------|----------------|--------------|----------------|--------------|---------------|--------------|--------------|--------------|---------------------------|--------------|------------------------------------|--------------|
| | | M | F | M | F | M | F | M | F | M | F | M | F |
| Thurston Dudek | | 5406.5 | 91 | 4991.5 | 91 | - | - | 415 | - | - | - | - | - |
| | Adonis Construction | 589 | - | 488 | - | 77 | - | 24 | - | - | - | - | - |
| | DDT Construction | 918 | - | 390 | - | 264 | - | - | - | 264 | - | - | - |
| | LJ Insulation | 300 | - | 257 | - | 43 | - | - | - | - | - | - | - |
| | MGM Insulation | 16 | - | - | - | 16 | - | - | - | - | - | - | - |
| | OSO, Inc | 72 | - | 72 | - | - | - | - | - | - | - | - | - |
| | Pipitone Enterprises LLC | - | - | - | - | - | - | - | - | - | - | - | - |
| | Steve General Contractors | 50 | - | - | - | 50 | - | - | - | - | - | - | - |
| | Structural Remediation Services Inc | 179 | - | 179 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | | 7,531 | 91 | 6,378 | 91 | 450 | - | 439 | - | 264 | - | - | - |
| | | | | 83.69% | 1.19% | 5.90% | | 5.76% | | 3.46% | | | |
| Minority Male Participation: | 15.12% | | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | | |
| Caucasian Female Participation: | 1.19% | | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | | |
| Charlotte High School 1A | | | | | | | | | | | | | |
| Project-Wide Participation: | | 140,132 | 7,148 | 110,797 | 3,550 | 21,943 | 648 | 6,136 | 43 | 648 | 894 | 609 | 2,013 |
| | | | | 75.23% | 2.41% | 14.90% | 0.44% | 4.17% | 0.03% | 0.44% | 0.61% | 0.41% | 1.37% |
| Minority Male Participation: | 19.92% | | | | | | | | | | | | |
| Minority Female Participation: | 2.44% | | | | | | | | | | | | |
| Caucasian Female Participation: | 2.41% | | | | | | | | | | | | |

District Wide Technology 1A

EXHIBIT 2

| | | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------------|---------------|-----|-----------|-------|--------|---|----------|-------|---------------------------|---|------------------------------------|---|
| | | M | F | M | F | M | F | M | F | M | F | M | F |
| District Wide Technology 1A | | | | | | | | | | | | | |
| Hewitt Young Electric | | | | | | | | | | | | | |
| | | 14528 | 206 | 10815 | 206 | 3553 | - | 160 | - | - | - | - | - |
| | A-M Electrical, Inc | - | - | - | - | - | - | - | - | - | - | - | - |
| | Deborah Jean | 338 | 278 | 338 | 278 | - | - | - | - | - | - | - | - |
| Contractor's Participation: | | 14,866 | 484 | 11,153 | 484 | 3,553 | - | 160 | - | - | - | - | - |
| Minority Male Participation: | | | | 72.66% | 3.15% | 23.15% | | | 1.04% | | | | |
| Minority Female Participation: | | | | | | | | | | | | | |
| Caucasian Female Participation: | | | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | | |
| District Wide Technology 1A | | | | | | | | | | | | | |
| Project-Wide Participation: | | 14,866 | 484 | 11,153 | 484 | 3,553 | | | 160 | | | | |
| Minority Male Participation: | | | | 72.66% | 3.15% | 23.15% | | | 1.04% | | | | |
| Minority Female Participation: | | | | | | | | | | | | | |
| Caucasian Female Participation: | | | | | | | | | | | | | |

District Wide Technology 1B

EXHIBIT 2

| | | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|--|---------------|---------------|---------------|--------------|---------------|---|--------------|---|---------------------------|---|------------------------------------|---|
| | | M | F | M | F | M | F | M | F | M | F | M | F |
| District Wide Technology 1B | | | | | | | | | | | | | |
| Hewitt Young Electric | | | | | | | | | | | | | |
| | | 6373.5 | 390.5 | 4559.5 | 390.5 | 1610 | - | 204 | - | - | - | - | - |
| | Bethany Technologies | 209 | - | 209 | - | - | - | - | - | - | - | - | - |
| | Carney Electrical & Industrial Supplies, LLC | - | - | - | - | - | - | - | - | - | - | - | - |
| | Unified Electric | 136 | - | - | - | 96 | - | - | - | 40 | - | - | - |
| Contractor's Participation: | | 6,719 | 391 | 4,769 | 391 | 1,706 | - | 204 | - | 40 | - | - | - |
| | | | | 67.08% | 5.49% | 24.00% | | 2.87% | | 0.56% | | | |
| Minority Male Participation: | | | 27.43% | | | | | | | | | | |
| Minority Female Participation: | | | - | | | | | | | | | | |
| Caucasian Female Participation: | | | 5.49% | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | | |
| Millennium Strategies | | | | | | | | | | | | | |
| | | 3163 | 59 | 2489 | 59 | 674 | - | - | - | - | - | - | - |
| | Foxwise USA | 641 | - | - | - | 641 | - | - | - | - | - | - | - |
| Contractor's Participation: | | 3,804 | 59 | 2,489 | 59 | 1,315 | - | - | - | - | - | - | - |
| | | | | 64.43% | 1.53% | 34.04% | | | | | | | |
| Minority Male Participation: | | | 34.04% | | | | | | | | | | |
| Minority Female Participation: | | | - | | | | | | | | | | |
| Caucasian Female Participation: | | | 1.53% | | | | | | | | | | |

District Wide Technology 1B

EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|-----|-----------|-------|--------|---|----------|---|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| District Wide Technology 1B | | | | | | | | | | | | |
| Project-Wide Participation: | 10,523 | 450 | 7,258 | 450 | 3,021 | | 204 | | 40 | | | |
| Minority Male Participation: | | | 66.15% | 4.10% | 27.53% | | 1.86% | | 0.36% | | | |
| Minority Female Participation: | | | | | | | | | | | | |
| Caucasian Female Participation: | | | | 4.10% | | | | | | | | |

East High School – Field & Track Improvements 1B EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|---|---------------|-------|-----------|-------|-------|-----|----------|---|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| East High School – Field & Track Improvements 1B | | | | | | | | | | | | |
| DiFiore Construction | 3703 | 439.5 | 3042 | 272.5 | 32.5 | 167 | 628.5 | - | - | - | - | - |
| Cardwell Construction | 226 | 18 | 208 | 18 | 9 | - | 9 | - | - | - | - | - |
| Chenango Contracting, Inc | 914 | - | - | - | 124 | - | - | - | 790 | - | - | - |
| Decca Paving | 144 | 17.5 | 136 | 17.5 | 8 | - | - | - | - | - | - | - |
| Lysander Construction, LLC | 182.55 | - | 121.5 | - | 61.05 | - | - | - | - | - | - | - |
| Nagle Athletic Services | 776.75 | - | 700.25 | - | 76.5 | - | - | - | - | - | - | - |
| Secor Fencing | - | - | - | - | - | - | - | - | - | - | - | - |
| Wayside Contractors | - | - | - | - | - | - | - | - | - | - | - | - |

| | | | | | | | | | | | | |
|--|-------|--------|--------|-------|-------|-------|-------|---|--------|---|---|---|
| Contractor's Participation: | 5,946 | 475 | 4,208 | 308 | 311 | 167 | 638 | - | 790 | - | - | - |
| | | | 65.53% | 4.80% | 4.84% | 2.60% | 9.93% | | 12.30% | | | |
| Minority Male Participation: | | 27.07% | | | | | | | | | | |
| Minority Female Participation: | | 2.60% | | | | | | | | | | |
| Caucasian Female Participation: | | 4.80% | | | | | | | | | | |

| | | | | | | | | | | | | |
|---|-------|--------|--------|-------|-------|-------|-------|--|--------|--|--|--|
| East High School – Field & Track Improvements 1B | | | | | | | | | | | | |
| Project-Wide Participation: | 5,946 | 475 | 4,208 | 308 | 311 | 167 | 638 | | 790 | | | |
| | | | 65.53% | 4.80% | 4.84% | 2.60% | 9.93% | | 12.30% | | | |
| Minority Male Participation: | | 27.07% | | | | | | | | | | |
| Minority Female Participation: | | 2.60% | | | | | | | | | | |
| Caucasian Female Participation: | | 4.80% | | | | | | | | | | |

East High School – Softball Field 1C

EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|---|---------------|------------|------------|-----------|------------|-----------|----------|---|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| East High School – Softball Field 1C | | | | | | | | | | | | |
| DiFiore Construction | | | | | | | | | | | | |
| | 775 | 85 | 555.5 | 46.5 | 219.5 | 38.5 | - | - | - | - | - | - |
| Decca Paving | 274 | 31.5 | 226 | - | 48 | 31.5 | - | - | - | - | - | - |
| Lysander Construction, LLC | 52 | - | 52 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 1,101 | 117 | 834 | 47 | 268 | 70 | - | - | - | - | - | - |
| | | | 68.46% | 3.82% | 21.97% | 5.75% | | | | | | |
| Minority Male Participation: | | 21.97% | | | | | | | | | | |
| Minority Female Participation: | | 5.75% | | | | | | | | | | |
| Caucasian Female Participation: | | 3.82% | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| East High School – Softball Field 1C | | | | | | | | | | | | |
| Project-Wide Participation: | 1,101 | 117 | 834 | 47 | 268 | 70 | | | | | | |
| | | | 68.46% | 3.82% | 21.97% | 5.75% | | | | | | |
| Minority Male Participation: | | 21.97% | | | | | | | | | | |
| Minority Female Participation: | | 5.75% | | | | | | | | | | |
| Caucasian Female Participation: | | 3.82% | | | | | | | | | | |

East High School & Edison Educational Campus 1B EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|---------------|---------------|--------------|--------------|---------------|--------------|--------------|---------------------------|--------------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| East High School & Edison Educational Campus 1B | | | | | | | | | | | | |
| LPCiminelli, Inc. | 11641.15 | 5949.55 | 11014.1 | 1588.4 | 290.55 | 2532.15 | 336.5 | 1596.5 | - | 232.5 | - | - |
| Dataflow Reprographics, Inc | - | - | - | - | - | - | - | - | - | - | - | - |
| Fisher Associates | - | - | - | - | - | - | - | - | - | - | - | - |
| Rogers Enterprises | - | - | - | - | - | - | - | - | - | - | - | - |
| S&W Contracting | - | 64 | - | - | - | - | - | 64 | - | - | - | - |
| Safety Zone Ventures | - | - | - | - | - | - | - | - | - | - | - | - |
| SLR Contracting & Service Company | 44.5 | 4 | 44.5 | 4 | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 11,686 | 6,018 | 11,059 | 1,592 | 291 | 2,532 | 337 | 1,661 | - | 233 | - | - |
| Minority Male Participation: | | | 62.48% | 8.99% | 1.64% | 14.30% | 1.90% | 9.38% | | 1.31% | | |
| Minority Female Participation: | | 3.54% | | | | | | | | | | |
| Caucasian Female Participation: | | 24.99% | | | | | | | | | | |
| | | 8.99% | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| East High School & Edison Educational Campus 1B | | | | | | | | | | | | |
| Project-Wide Participation: | 11,686 | 6,018 | 11,059 | 1,592 | 291 | 2,532 | 337 | 1,661 | | 233 | | |
| Minority Male Participation: | | 3.54% | 62.47% | 8.99% | 1.64% | 14.30% | 1.90% | 9.38% | | 1.31% | | |
| Minority Female Participation: | | 25.00% | | | | | | | | | | |
| Caucasian Female Participation: | | 8.99% | | | | | | | | | | |

East High School 1B

EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|---------------|---------------|---------------|--------------|--------------|--------------|--------------|---------------------------|--------------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| East High School 1B | | | | | | | | | | | | |
| Cannon Design | 6971.05 | 1334 | 6462.55 | 1320 | 470 | - | 1.5 | 13 | 37 | 1 | - | - |
| Architectura PC | 372.45 | 308.75 | 372.45 | 308.75 | - | - | - | - | - | - | - | - |
| Fisher Associates | 895.25 | 19.5 | 874.25 | 19.5 | - | - | - | - | 21 | - | - | - |
| RAVI Engineering | 45.5 | 17 | - | 17 | - | - | - | - | 45.5 | - | - | - |
| Razak Associates | 177.75 | - | 168.25 | - | - | - | - | - | 9.5 | - | - | - |
| Singleton Construction | 41.5 | 35.5 | 41.5 | 11 | - | 24.5 | - | - | - | - | - | - |
| Watts Architecture & Engineering | 375 | 57.75 | 375 | 57 | - | 0.75 | - | - | - | - | - | - |
| Contractor's Participation: | 8,879 | 1,773 | 8,294 | 1,733 | 470 | 25 | 2 | 13 | 113 | 1 | - | - |
| | | | 77.88% | 16.27% | 4.41% | 0.24% | 0.01% | 0.12% | 1.06% | 0.01% | | |
| Minority Male Participation: | | 5.48% | | | | | | | | | | |
| Minority Female Participation: | | 0.37% | | | | | | | | | | |
| Caucasian Female Participation: | | 16.27% | | | | | | | | | | |

EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|-----------------------------------|------------------|--------|-----------|--------|---------|-------|----------|--------|---------------------------|---|------------------------------------|------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | The Pike Company | 5619 | 1150.5 | 4739.5 | 1150.5 | 799.5 | - | 27.5 | - | - | - | 52.5 |
| AJ Glass | 4779 | - | 4534.5 | - | 244.5 | - | - | - | - | - | - | - |
| Ajay Glass & Mirror | 10005 | - | 8984.5 | - | 1020.5 | - | - | - | - | - | - | - |
| ASA Contractors | 855 | - | 661 | - | 182.5 | - | 11.5 | - | - | - | - | - |
| DiFiore Construction | 2211 | 176.5 | 1736 | 176.5 | 209 | - | 266 | - | - | - | - | - |
| FiberTech Environmental | 11050.25 | 488.25 | 4478.5 | 303 | 4452.25 | - | 2119.5 | 185.25 | - | - | - | - |
| Firestop Technologies | 285.75 | - | 230.75 | - | 55 | - | - | - | - | - | - | - |
| G & J Contracting | 49 | - | 42 | - | - | - | - | - | - | - | 7 | - |
| Genesee Restoration | 6939.5 | 597.5 | 5167.5 | 597.5 | 447.5 | - | 844.5 | - | - | - | 480 | - |
| Hamburg Overhead Door | 49.5 | - | 49.5 | - | - | - | - | - | - | - | - | - |
| Houtenbrinks | 147 | - | 147 | - | - | - | - | - | - | - | - | - |
| M.A. Ferrauilo Plbg. & Htg., Inc. | 131.5 | - | 83.5 | - | 48 | - | - | - | - | - | - | - |
| OCM Construction | 311.5 | - | 82.5 | - | 32 | - | 49.5 | - | - | - | 147.5 | - |
| Redhawk Equipment | 125 | - | 125 | - | - | - | - | - | - | - | - | - |
| Rochester Rigging & Erectors | 124.5 | 25.5 | 87.5 | 25.5 | - | - | 37 | - | - | - | - | - |
| Scott Construction | 208 | - | 4 | - | 204 | - | - | - | - | - | - | - |
| Scott's Unlimited | 894.15 | - | 354.65 | - | 539.5 | - | - | - | - | - | - | - |
| Secor Fencing | 4 | - | 4 | - | - | - | - | - | - | - | - | - |
| Shades of Color | 438.5 | - | 438.5 | - | - | - | - | - | - | - | - | - |
| Steve General Contractors | 1936 | 232 | 364 | 232 | 1564 | - | - | - | - | - | 8 | - |
| Structural Services of New York | 268 | - | 234 | - | 34 | - | - | - | - | - | - | - |
| Tiede Zoeller Tile Corp. | 3617 | - | 2459 | - | 569 | - | 589 | - | - | - | - | - |
| Wayside Contractors | 160 | - | 160 | - | - | - | - | - | - | - | - | - |

EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|-------|-----------|-------|--------|---|----------|-------|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| Contractor's Participation: | 50,208 | 2,670 | 35,167 | 2,485 | 10,401 | - | 3,945 | 185 | - | - | 695 | - |
| | | | 66.51% | 4.70% | 19.67% | | 7.46% | 0.35% | | | 1.31% | |
| Minority Male Participation: | 28.44% | | | | | | | | | | | |
| Minority Female Participation: | 0.35% | | | | | | | | | | | |
| Caucasian Female Participation: | 4.70% | | | | | | | | | | | |

Steve General Contractors

| | | | | | | | | | | | | |
|--|--------|------|--------|-------|--------|-------|-------|-------|---|---|---|---|
| | 1919 | - | 481.5 | - | 1437.5 | - | - | - | - | - | - | - |
| Accurate Acoustical | 717 | - | 506 | - | 211 | - | - | - | - | - | - | - |
| Akwesasne Construction | 477 | 16.4 | 378 | - | 91 | 16.4 | 8 | - | - | - | - | - |
| Buffalo Road Grass/BRG Corp | 57.5 | - | 57.5 | - | - | - | - | - | - | - | - | - |
| Crosby Brownlee | 919 | - | 773 | - | - | - | 146 | - | - | - | - | - |
| Elmer W. Davis | 62 | 17 | 62 | - | - | - | - | 17 | - | - | - | - |
| Eugene G. Sackett | 32 | - | 32 | - | - | - | - | - | - | - | - | - |
| GC Flooring | 107.5 | - | 107.5 | - | - | - | - | - | - | - | - | - |
| I.C. Construction Services | 312 | - | 312 | - | - | - | - | - | - | - | - | - |
| KA&S | 1045 | 6 | 279 | - | 376 | - | 390 | 6 | - | - | - | - |
| Kaplan-Schmidt Electric, Inc. | 1376 | 37.5 | 1079.5 | 37.5 | 296.5 | - | - | - | - | - | - | - |
| ProCarpet | 11.25 | - | 11.25 | - | - | - | - | - | - | - | - | - |
| Upstate Interiors | 71.5 | - | - | - | 71.5 | - | - | - | - | - | - | - |
| Contractor's Participation: | 7,107 | 77 | 4,079 | 38 | 2,484 | 16 | 544 | 23 | - | - | - | - |
| | | | 56.79% | 0.52% | 34.57% | 0.23% | 7.57% | 0.32% | | | | |
| Minority Male Participation: | 42.14% | | | | | | | | | | | |
| Minority Female Participation: | 0.55% | | | | | | | | | | | |
| Caucasian Female Participation: | 0.52% | | | | | | | | | | | |

East High School 1B

EXHIBIT 2

| | | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|--|---------------|-------|-----------|-------|--------|-------|----------|-------|---------------------------|-------|------------------------------------|---|
| | | M | F | M | F | M | F | M | F | M | F | M | F |
| East High School 1B | | | | | | | | | | | | | |
| Project-Wide Participation: | | 66,193 | 4,520 | 47,541 | 4,256 | 13,355 | 42 | 4,490 | 221 | 113 | 1 | 695 | |
| Minority Male Participation: | | 26.38% | | 67.23% | 6.02% | 18.89% | 0.06% | 6.35% | 0.31% | 0.16% | 0.00% | 0.98% | |
| Minority Female Participation: | | 0.37% | | | | | | | | | | | |
| Caucasian Female Participation: | | 6.02% | | | | | | | | | | | |

Edison Educational Campus 1B

EXHIBIT 2

| | | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|---|--------------------------|---------------|--------------|---------------|--------------|--------------|----------|--------------|----------|---------------------------|----------|------------------------------------|----------|
| | | M | F | M | F | M | F | M | F | M | F | M | F |
| Edison Educational Campus 1B | | | | | | | | | | | | | |
| Hewitt Young Electric | | | | | | | | | | | | | |
| | | 13763.5 | 269.5 | 10918 | 269.5 | 1404.5 | - | 1401 | - | 40 | - | - | - |
| | Bethany Technologies | - | - | - | - | - | - | - | - | - | - | - | - |
| | Journee Tech Staffing | 148 | - | - | - | 148 | - | - | - | - | - | - | - |
| | Sheen and Shine | - | - | - | - | - | - | - | - | - | - | - | - |
| | Unified Electric | 604.5 | - | 412 | - | 176.5 | - | - | - | 16 | - | - | - |
| Contractor's Participation: | | 14,516 | 270 | 11,330 | 270 | 1,729 | - | 1,401 | - | 56 | - | - | - |
| | | | | 76.63% | 1.82% | 11.69% | | 9.48% | | 0.38% | | | |
| Minority Male Participation: 21.55% | | | | | | | | | | | | | |
| Minority Female Participation: - | | | | | | | | | | | | | |
| Caucasian Female Participation: 1.82% | | | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | | |
| Labella Associates, P.C. | | | | | | | | | | | | | |
| | | 6365.5 | 1145.75 | 5211.5 | 1145.75 | 1066 | - | 88 | - | - | - | - | - |
| | Design Services, Inc | 252 | 43.5 | 252 | 43.5 | - | - | - | - | - | - | - | - |
| | Heather Demoras Design | 400 | 217.6 | 400 | 217.6 | - | - | - | - | - | - | - | - |
| | Jensen / BRV Engineering | 422.5 | - | 422.5 | - | - | - | - | - | - | - | - | - |
| | RAVI Engineering | 522.4 | 141 | 249.9 | 141 | - | - | - | - | 272.5 | - | - | - |
| | Razak Associates | 1892.25 | - | 1892.25 | - | - | - | - | - | - | - | - | - |
| | Vargas Associates | - | 31.25 | - | 31.25 | - | - | - | - | - | - | - | - |
| Contractor's Participation: | | 9,855 | 1,579 | 8,428 | 1,579 | 1,066 | - | 88 | - | 273 | - | - | - |
| | | | | 73.72% | 13.81% | 9.32% | | 0.77% | | 2.38% | | | |
| Minority Male Participation: 12.47% | | | | | | | | | | | | | |
| Minority Female Participation: - | | | | | | | | | | | | | |
| Caucasian Female Participation: 13.81% | | | | | | | | | | | | | |

Edison Educational Campus 1B

EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|--------------|---------------|--------------|--------------|--------------|--------------|----------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| Landry Mechanical Contractors | 11331 | 663.5 | 10692 | 663.5 | - | - | 639 | - | - | - | - | - |
| Day Automation Systems | 21.5 | - | 21.5 | - | - | - | - | - | - | - | - | - |
| Hewitt Young Electric | 877 | - | 747 | - | 96 | - | 6 | - | 28 | - | - | - |
| Mechanical Testing Inc. | 8 | - | 8 | - | - | - | - | - | - | - | - | - |
| Superior Thermal | 706 | 56 | 706 | - | - | 56 | - | - | - | - | - | - |
| Contractor's Participation: | 12,944 | 720 | 12,175 | 664 | 96 | 56 | 645 | - | 28 | - | - | - |
| | | | 89.11% | 4.86% | 0.70% | 0.41% | 4.72% | | 0.20% | | | |
| Minority Male Participation: | | 5.62% | | | | | | | | | | |
| Minority Female Participation: | | 0.41% | | | | | | | | | | |
| Caucasian Female Participation: | | 4.86% | | | | | | | | | | |
| M.A. Ferrauilo Plbg. & Htg., Inc. | 5965.5 | 210.5 | 5368.5 | 210.5 | 597 | - | - | - | - | - | - | - |
| Coldwater Insulation | 212 | - | 200 | - | 12 | - | - | - | - | - | - | - |
| Contractor's Participation: | 6,178 | 211 | 5,569 | 211 | 609 | - | - | - | - | - | - | - |
| | | | 87.17% | 3.30% | 9.53% | | | | | | | |
| Minority Male Participation: | | 9.53% | | | | | | | | | | |
| Minority Female Participation: | | - | | | | | | | | | | |
| Caucasian Female Participation: | | 3.30% | | | | | | | | | | |

Edison Educational Campus 1B

EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|---|------------------|---------|-----------|-------|--------|------|----------|-------|---------------------------|---|------------------------------------|-----|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | The Pike Company | 24234.5 | 2111.5 | 20564 | 2080 | 3279 | 31.5 | 210.5 | - | - | - | 181 |
| Ajay Glass & Mirror | 854 | - | 854 | - | - | - | - | - | - | - | - | - |
| Alliance Door and Hardware | 8 | - | 8 | - | - | - | - | - | - | - | - | - |
| Cummings Construction | 10233 | 116 | 8375 | 116 | 576 | - | - | - | 1282 | - | - | - |
| Downey-Goodlein Elevator Corp. | 118 | - | 118 | - | - | - | - | - | - | - | - | - |
| Firestop Technologies | 803 | - | 731 | - | 72 | - | - | - | - | - | - | - |
| G & J Contracting | 690 | - | 664.5 | - | - | - | - | - | - | - | 25.5 | - |
| Geneva Granite | 16 | - | 16 | - | - | - | - | - | - | - | - | - |
| Grayco Corp | 2303.3 | 324 | 2303.3 | 324 | - | - | - | - | - | - | - | - |
| Gym Equipment & Specialties. of NY Inc. | 60 | - | 36 | - | 24 | - | - | - | - | - | - | - |
| Gyptech Systems | 444 | - | 236 | - | 208 | - | - | - | - | - | - | - |
| Houtenbrinks | 309 | - | 309 | - | - | - | - | - | - | - | - | - |
| Installrite Systems | 96 | 16 | 56 | 16 | 40 | - | - | - | - | - | - | - |
| Mark Cerrone Inc. | 8590.5 | 392 | 4301.5 | - | 1794.5 | - | 1488 | 392 | 204 | - | 802.5 | - |
| Nagle Athletic Services | 265 | - | 238.75 | - | 26.25 | - | - | - | - | - | - | - |
| New York Fence | 129.5 | - | 102.5 | - | - | - | - | - | 27 | - | - | - |
| Patterson Stevens | 3619.25 | - | 2597.5 | - | 728.25 | - | 293.5 | - | - | - | - | - |
| Redhawk Equipment | - | - | - | - | - | - | - | - | - | - | - | - |
| Scott's Unlimited | 672.5 | - | 231.5 | - | 441 | - | - | - | - | - | - | - |
| Shades of Color | 979 | - | 917 | - | 62 | - | - | - | - | - | - | - |
| Spencer Virnoche, Inc. | 1172 | 104 | 1049 | 104 | - | - | 123 | - | - | - | - | - |
| Structural Services of New York | 11150.5 | 883 | 9286 | 841 | 1592.5 | 42 | 177.5 | - | - | - | 94.5 | - |
| Tiede Zoeller Tile Corp. | 3301 | - | 2193 | - | 579 | - | 529 | - | - | - | - | - |

Edison Educational Campus 1B

EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|-------|-----------|-------|--------|-------|----------|-------|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| Contractor's Participation: | 70,048 | 3,947 | 55,188 | 3,481 | 9,423 | 74 | 2,822 | 392 | 1,513 | - | 1,104 | - |
| Minority Male Participation: 20.07% | | | 74.60% | 4.70% | 12.73% | 0.10% | 3.81% | 0.53% | 2.04% | | 1.49% | |
| Minority Female Participation: 0.63% | | | | | | | | | | | | |
| Caucasian Female Participation: 4.70% | | | | | | | | | | | | |

Edison Educational Campus 1B

| | | | | | | | | | | | | |
|--|---------|-------|--------|-------|--------|-------|-------|-------|-------|--|-------|--|
| Project-Wide Participation: | 113,540 | 6,725 | 92,689 | 6,204 | 12,923 | 130 | 4,956 | 392 | 1,870 | | 1,104 | |
| Minority Male Participation: 17.34% | | | 77.07% | 5.16% | 10.75% | 0.11% | 4.12% | 0.33% | 1.55% | | 0.92% | |
| Minority Female Participation: 0.43% | | | | | | | | | | | | |
| Caucasian Female Participation: 5.16% | | | | | | | | | | | | |

Enrico Fermi School No. 17 1A

EXHIBIT 2

| | | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------------------|---------------|--------------|---------------|------------|--------------|--------------|--------------|----------|---------------------------|----------|------------------------------------|----------|
| | | M | F | M | F | M | F | M | F | M | F | M | F |
| Enrico Fermi School No. 17 1A | | | | | | | | | | | | | |
| East Coast Electric | | | | | | | | | | | | | |
| | | 24537 | 872 | 20558.5 | 872 | 2671.5 | - | 1307 | - | - | - | - | - |
| | Adonis Construction | 10 | - | - | - | 10 | - | - | - | - | - | - | - |
| | Jaclyn Building Services | 83 | - | 83 | - | - | - | - | - | - | - | - | - |
| | JHP Industrial Supply Co. | 1883.4 | 1275.2 | 292.5 | - | 1590.9 | 1275.2 | - | - | - | - | - | - |
| | Killian Inc. | 196 | - | 148 | - | 48 | - | - | - | - | - | - | - |
| Contractor's Participation: | | 26,709 | 2,147 | 21,082 | 872 | 4,320 | 1,275 | 1,307 | - | - | - | - | - |
| | | | | 73.06% | 3.02% | 14.97% | 4.42% | 4.53% | | | | | |
| Minority Male Participation: | | 19.50% | | | | | | | | | | | |
| Minority Female Participation: | | 4.42% | | | | | | | | | | | |
| Caucasian Female Participation: | | 3.02% | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | | |
| Facilities Equipment and Service | | | | | | | | | | | | | |
| | Installrite Systems | 32 | - | 32 | - | - | - | - | - | - | - | - | - |
| | Maxam/Athletic Inc | 190.7 | - | 190.7 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | | 223 | - | 223 | - | - | - | - | - | - | - | - | - |
| | | | | 100.00% | | | | | | | | | |
| Minority Male Participation: | | - | | | | | | | | | | | |
| Minority Female Participation: | | - | | | | | | | | | | | |
| Caucasian Female Participation: | | - | | | | | | | | | | | |

EXHIBIT 2

Labella Associates, P.C.

Contractor's Participation:

Minority Male Participation: 13.55%
Minority Female Participation: -
Caucasian Female Participation: 10.70%

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|------------------------------------|---------------|----|-----------|--------|--------|---|----------|---|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | 500.75 | 60 | 424.75 | 60 | 76 | - | - | - | - | - | - | - |
| Contractor's Participation: | 501 | 60 | 425 | 60 | 76 | - | - | - | - | - | - | - |
| | | | 75.75% | 10.70% | 13.55% | | | | | | | |

EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|-----------------------------------|---------------|---------------|--------------|---------------|--------------|--------------|----------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | M.A. Ferrauilo Plbg. & Htg., Inc. | 7296.5 | 631 | 7232.5 | 631 | 64 | - | - | - | - | - | - |
| Adonis Construction | 234.5 | - | - | - | 234.5 | - | - | - | - | - | - | - |
| Air Systems Balancing | 565.5 | - | 407 | - | - | - | - | 158.5 | - | - | - | - |
| Cannon & Noto Enterprise | 1320 | - | 960 | - | 360 | - | - | - | - | - | - | - |
| Coldwater Insulation | 2497 | - | 2111 | - | 8 | - | 378 | - | - | - | - | - |
| ConCor Precision | 94 | - | 94 | - | - | - | - | - | - | - | - | - |
| Day Automation Systems | 96.25 | - | 96.25 | - | - | - | - | - | - | - | - | - |
| Hewitt Young Electric | 1144.5 | - | 731 | - | 353.5 | - | 60 | - | - | - | - | - |
| Jemco Water Treatment | 2 | - | 2 | - | - | - | - | - | - | - | - | - |
| Lauramar Corporation Plbg | 73.05 | - | 73.05 | - | - | - | - | - | - | - | - | - |
| MGM Insulation | 13 | - | 13 | - | - | - | - | - | - | - | - | - |
| OSO, Inc | 639 | 44.5 | 639 | 44.5 | - | - | - | - | - | - | - | - |
| Scott Construction | 436 | 707 | 436 | - | - | 707 | - | - | - | - | - | - |
| Steel Tech Fabricator Inc. | 18.5 | - | - | - | 2 | - | 15 | - | - | - | 1.5 | - |
| Structural Remediation Services Inc | 56 | - | 56 | - | - | - | - | - | - | - | - | - |
| The Kimmel Company Inc | 6051.75 | 64 | 4389.5 | 64 | 1478.25 | - | 184 | - | - | - | - | - |
| Unified Electric | 643.5 | - | 509.5 | - | 134 | - | - | - | - | - | - | - |
| Contractor's Participation: | 21,181 | 1,447 | 17,750 | 740 | 2,634 | 707 | 637 | - | 159 | - | 2 | - |
| | | | 78.44% | 3.27% | 11.64% | 3.12% | 2.82% | | 0.70% | | 0.01% | |
| Minority Male Participation: | | 15.17% | | | | | | | | | | |
| Minority Female Participation: | | 3.12% | | | | | | | | | | |
| Caucasian Female Participation: | | 3.27% | | | | | | | | | | |

EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|----------------------------------|------------------------|---------|-----------|---------|-------|--------|----------|--------|---------------------------|---|------------------------------------|------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Manning Squires Hennig | 29728.5 | 1008.5 | 26202.5 | 320.5 | 1287.5 | 688 | 1179.5 | - | - | - | 1059 |
| A&B Heritage, Inc. | 36 | - | 36 | - | - | - | - | - | - | - | - | - |
| Adonis Construction | 1886.5 | - | 1053 | - | 833.5 | - | - | - | - | - | - | - |
| AJ Glass | 2831.5 | - | 2831.5 | - | - | - | - | - | - | - | - | - |
| Alliance Door and Hardware | 20 | - | 20 | - | - | - | - | - | - | - | - | - |
| Arrow Fence Company, Inc. | 286 | - | 262.25 | - | 17.5 | - | 6.25 | - | - | - | - | - |
| Auburn Crane & Rigging | 465.5 | - | 457.5 | - | 8 | - | - | - | - | - | - | - |
| Bauer Specialty | 20 | - | 20 | - | - | - | - | - | - | - | - | - |
| Builders Hardware & Specialty | 6.5 | - | 6.5 | - | - | - | - | - | - | - | - | - |
| C Downing Enterprises | 434 | - | 359 | - | 75 | - | - | - | - | - | - | - |
| Casler masonry | 30335.5 | 108.5 | 23231.5 | 108.5 | 7104 | - | - | - | - | - | - | - |
| CID Coatings | 3165.5 | 40 | 2890.5 | - | 275 | 40 | - | - | - | - | - | - |
| Coates Custom Flooring | 162 | - | 162 | - | - | - | - | - | - | - | - | - |
| DeClerck Flooring Inc. | 317 | - | 317 | - | - | - | - | - | - | - | - | - |
| Elmer W. Davis | 8014.5 | 523.25 | 4885.5 | 523.25 | 2357 | - | 748 | - | - | - | 24 | - |
| English Construction | 100 | - | 26 | - | 74 | - | - | - | - | - | - | - |
| Environmental Services Unlimited | 525.5 | 96.5 | 107 | 60 | 224.5 | 36.5 | 194 | - | - | - | - | - |
| Eugene G. Sackett | 11723.5 | - | 11354.5 | - | 189 | - | 180 | - | - | - | - | - |
| Firestop Solutions Inc. | 330 | - | 69 | - | - | - | 261 | - | - | - | - | - |
| G & J Contracting | 212 | - | 212 | - | - | - | - | - | - | - | - | - |
| Genesee Restoration | 496 | - | 496 | - | - | - | - | - | - | - | - | - |
| Geneva Granite | 188 | - | 188 | - | - | - | - | - | - | - | - | - |
| Henderson-Johnson | 267.5 | - | 267.5 | - | - | - | - | - | - | - | - | - |
| Highland Masonry & Restoration | 100 | - | 69 | - | 5 | - | 26 | - | - | - | - | - |
| Home Guard Enviromental | 4862.5 | 66 | 3599.5 | 66 | 448.5 | - | 814.5 | - | - | - | - | - |
| Houtenbrinks | 3179 | - | 2476.5 | - | 624.5 | - | 78 | - | - | - | - | - |
| Imperial Door Controls Inc. | 15 | - | 15 | - | - | - | - | - | - | - | - | - |
| Installrite Systems | 30 | - | 30 | - | - | - | - | - | - | - | - | - |

EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|---|----------------|--------------|----------------|--------------|---------------|--------------|--------------|---|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | J&S Drapery | 20 | - | 20 | - | - | - | - | - | - | - | - |
| Killian Inc. | 13515.4 | 33.5 | 13023.9 | 33.5 | 486.5 | - | 5 | - | - | - | - | - |
| Lupini | 922 | - | 922 | - | - | - | - | - | - | - | - | - |
| Mader Construction | 6599 | 531 | 5774 | 489 | 783 | 42 | 42 | - | - | - | - | - |
| Northeast Interior Systems Inc. | 2314 | 182 | 2146 | 182 | 168 | - | - | - | - | - | - | - |
| OCM Construction | 1646.5 | 280 | 1630.5 | 280 | - | - | 16 | - | - | - | - | - |
| Passero Associates | 74 | - | 74 | - | - | - | - | - | - | - | - | - |
| Pittsburgh Stage, Inc. | 35.5 | - | 35.5 | - | - | - | - | - | - | - | - | - |
| ProCarpet | 286 | - | 286 | - | - | - | - | - | - | - | - | - |
| Schindler Elevator Company | 189 | - | 175.5 | - | - | - | 13.5 | - | - | - | - | - |
| Scott Construction | 191 | - | 191 | - | - | - | - | - | - | - | - | - |
| Sports Surface Specialties | 122 | - | 122 | - | - | - | - | - | - | - | - | - |
| Steel Tech Fabricator Inc. | 858 | - | 99.5 | - | 53 | - | 467.5 | - | - | - | 238 | - |
| Susquehanna Sheet Metal Erection Service Inc. | 200 | - | 200 | - | - | - | - | - | - | - | - | - |
| Uzo 1 International, Ltd. | 153 | - | 138 | - | 15 | - | - | - | - | - | - | - |
| Van Putte Landscape | 747.75 | - | 700.5 | - | - | - | 47.25 | - | - | - | - | - |
| Weswood Specialties Inc. | 8.5 | - | 8.5 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 127,620 | 2,869 | 107,192 | 2,063 | 15,029 | 807 | 4,079 | - | - | - | 1,321 | - |
| | | | 82.14% | 1.58% | 11.52% | 0.62% | 3.13% | | | | 1.01% | |
| Minority Male Participation: | 15.66% | | | | | | | | | | | |
| Minority Female Participation: | 0.62% | | | | | | | | | | | |
| Caucasian Female Participation: | 1.58% | | | | | | | | | | | |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|-----------------|--------------|---------------|---------------|--------------|--------------|--------------|----------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | SWBR Architects | 5329.4 | 2995 | 5329.4 | 1809.5 | - | 1185.5 | - | - | - | - | - |
| Environmental Design & Research P.C. | 170.5 | 0.5 | 170.5 | 0.5 | - | - | - | - | - | - | - | - |
| Herrick Saylor Engineers, P.C. | 157 | 148 | 157 | 148 | - | - | - | - | - | - | - | - |
| M.A. Architects | 127 | - | 127 | - | - | - | - | - | - | - | - | - |
| M/E Engineering PC | 792.5 | 146.5 | 534 | 146.5 | 120.5 | - | - | - | 138 | - | - | - |
| Popli Design Group | 1263.75 | 2093 | 102.75 | 2093 | - | - | - | - | 1161 | - | - | - |
| Watts Architecture & Engineering | 364.5 | 335.25 | 364.5 | 330.5 | - | 4.75 | - | - | - | - | - | - |
| Contractor's Participation: | 8,205 | 5,718 | 6,785 | 4,528 | 121 | 1,190 | - | - | 1,299 | - | - | - |
| | | | 48.73% | 32.52% | 0.87% | 8.55% | | | 9.33% | | | |
| Minority Male Participation: | 10.20% | | | | | | | | | | | |
| Minority Female Participation: | 8.55% | | | | | | | | | | | |
| Caucasian Female Participation: | 32.52% | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| Testa Construction | 194.5 | - | 194.5 | - | - | - | - | - | - | - | - | - |
| Air Systems Balancing | 3 | - | 3 | - | - | - | - | - | - | - | - | - |
| Crosby Brownlee | 100 | - | 77 | - | - | - | 23 | - | - | - | - | - |
| Leo J. Roth | 20 | - | 20 | - | - | - | - | - | - | - | - | - |
| RJ Masonary | 147 | - | 104 | - | 43 | - | - | - | - | - | - | - |
| Star Insulation | 4 | - | 4 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 469 | - | 403 | - | 43 | - | 23 | - | - | - | - | - |
| | | | 85.91% | | 9.18% | | 4.91% | | | | | |
| Minority Male Participation: | 14.09% | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | |
| Caucasian Female Participation: | - | | | | | | | | | | | |

EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|--------|-----------|-------|--------|-------|----------|---|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| Enrico Fermi School No. 17 1A | | | | | | | | | | | | |
| Project-Wide Participation: | 184,907 | 12,241 | 153,859 | 8,262 | 22,223 | 3,979 | 6,046 | | 1,458 | | 1,323 | |
| | | | 78.04% | 4.19% | 11.27% | 2.02% | 3.07% | | 0.74% | | 0.67% | |
| Minority Male Participation: | | 15.75% | | | | | | | | | | |
| Minority Female Participation: | | 2.02% | | | | | | | | | | |
| Caucasian Female Participation: | | 4.19% | | | | | | | | | | |

Environmental Contract 1A

EXHIBIT 2

| | | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------------------------------|---------------|--------------|---------------|---------------|---------------|----------|----------|----------|---------------------------|----------|------------------------------------|----------|
| | | M | F | M | F | M | F | M | F | M | F | M | F |
| Environmental Contract 1A | | | | | | | | | | | | | |
| OSO, Inc | | | | | | | | | | | | | |
| | | 2359 | 1701.5 | 832 | 1701.5 | 1527 | - | - | - | - | - | - | - |
| | Cornerstone Training Institute | 435.5 | 27 | 435.5 | 27 | - | - | - | - | - | - | - | - |
| | Envoy Environmental Consultants, Inc. | 177 | 12 | 177 | 12 | - | - | - | - | - | - | - | - |
| | Fisher Associates | 115.5 | - | 115.5 | - | - | - | - | - | - | - | - | - |
| | RAVI Engineering | 511.5 | 7.5 | 236.5 | 7.5 | - | - | - | - | 275 | - | - | - |
| | Safety Zone Environmental | 117 | 7.5 | 117 | 7.5 | - | - | - | - | - | - | - | - |
| | Tetra Tech | 109 | 303 | 109 | 303 | - | - | - | - | - | - | - | - |
| Contractor's Participation: | | 3,825 | 2,059 | 2,023 | 2,059 | 1,527 | - | - | - | 275 | - | - | - |
| | | | | 34.38% | 34.99% | 25.96% | | | | 4.67% | | | |
| Minority Male Participation: | 30.63% | | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | | |
| Caucasian Female Participation: | 34.99% | | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | | |
| OSO, Inc | | | | | | | | | | | | | |
| | | 328.5 | - | 259 | - | 69.5 | - | - | - | - | - | - | - |
| | Safety Zone Environmental | 194.5 | 34 | 194.5 | 34 | - | - | - | - | - | - | - | - |
| Contractor's Participation: | | 523 | 34 | 454 | 34 | 70 | - | - | - | - | - | - | - |
| | | | | 81.42% | 6.10% | 12.48% | | | | | | | |
| Minority Male Participation: | 12.48% | | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | | |
| Caucasian Female Participation: | 6.10% | | | | | | | | | | | | |

Environmental Contract 1A

EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|----------------------------------|----------|------------------|----------|--------------|----------|-----------------|----------|----------------------------------|----------|---|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Environmental Contract 1A | | | | | | | | | | | |
| Project-Wide Participation: | 4,348 | 2,093 | 2,476 | 2,093 | 1,597 | | | | 275 | | | |
| Minority Male Participation: | | | 38.45% | 32.49% | 24.79% | | | | 4.27% | | | |
| Minority Female Participation: | | | | | | | | | | | | |
| Caucasian Female Participation: | | 32.49% | | | | | | | | | | |

Environmental Contract 1B/1C

EXHIBIT 2

| | | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------------------------------|---------------|--------------|---------------|---------------|---------------|----------|----------|----------|---------------------------|----------|------------------------------------|----------|
| | | M | F | M | F | M | F | M | F | M | F | M | F |
| Environmental Contract 1B/1C | | | | | | | | | | | | | |
| OSO, Inc | | | | | | | | | | | | | |
| | | 4521.5 | 735.5 | 2802 | 735.5 | 1719.5 | - | - | - | - | - | - | - |
| | Cornerstone Training Institute | 168.5 | 13 | 56 | 13 | 112.5 | - | - | - | - | - | - | - |
| | Envoy Environmental Consultants, Inc. | 387 | 4 | 387 | 4 | - | - | - | - | - | - | - | - |
| | ME Holvey Consulting, LLC. | - | 39.75 | - | 39.75 | - | - | - | - | - | - | - | - |
| | RAVI Engineering | 314 | 6 | 152.5 | 6 | - | - | - | - | 161.5 | - | - | - |
| | Safety Zone Environmental | 1219.5 | 61.5 | 1219.5 | 61.5 | - | - | - | - | - | - | - | - |
| | Tetra Tech | 166.5 | 550.5 | 166.5 | 550.5 | - | - | - | - | - | - | - | - |
| Contractor's Participation: | | 6,777 | 1,410 | 4,784 | 1,410 | 1,832 | - | - | - | 162 | - | - | - |
| | | | | 58.43% | 17.22% | 22.38% | | | | 1.97% | | | |
| Minority Male Participation: | 24.35% | | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | | |
| Caucasian Female Participation: | 17.22% | | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | | |
| Environmental Contract 1B/1C | | | | | | | | | | | | | |
| Project-Wide Participation: | | 6,777 | 1,410 | 4,784 | 1,410 | 1,832 | | | | 162 | | | |
| | | | | 58.43% | 17.22% | 22.38% | | | | 1.97% | | | |
| Minority Male Participation: | 24.35% | | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | | |
| Caucasian Female Participation: | 17.22% | | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | | |

Franklin High School & Monroe High School 1B/1C EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|--------------|--------------|--------------|--------------|---|----------|---|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| Franklin High School & Monroe High School 1B/1C Campus CMG Inc. | 11862 | 2741 | 7509 | 2741 | 4353 | - | - | - | - | - | - | - |
| Contractor's Participation: | 11,862 | 2,741 | 7,509 | 2,741 | 4,353 | - | - | - | - | - | - | - |
| | | | 51.42% | 18.77% | 29.81% | | | | | | | |
| Minority Male Participation: | 29.81% | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | |
| Caucasian Female Participation: | 18.77% | | | | | | | | | | | |

Franklin High School & Monroe High School 1B/1C

| | | | | | | | | | | | | |
|--|--------|-------|--------|--------|--------|--|--|--|--|--|--|--|
| Project-Wide Participation: | 11,862 | 2,741 | 7,509 | 2,741 | 4,353 | | | | | | | |
| | | | 51.42% | 18.77% | 29.81% | | | | | | | |
| Minority Male Participation: | 29.81% | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | |
| Caucasian Female Participation: | 18.77% | | | | | | | | | | | |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|------------|---------------|---------------|---------------|---|----------|---|---------------------------|---|------------------------------------|---------------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| Franklin Educational Campus - Auditorium 1A | | | | | | | | | | | | |
| Kaplan-Schmidt Electric, Inc. | | | | | | | | | | | | |
| | 2570 | 365 | 2031 | 365 | 539 | - | - | - | - | - | - | - |
| BSV Enterprises | - | - | - | - | - | - | - | - | - | - | - | - |
| OSO, Inc | 34 | - | 2 | - | 32 | - | - | - | - | - | - | - |
| Contractor's Participation: | 2,604 | 365 | 2,033 | 365 | 571 | - | - | - | - | - | - | - |
| | | | 68.48% | 12.29% | 19.23% | | | | | | | |
| Minority Male Participation: | | | | | | | | | | | | 19.23% |
| Minority Female Participation: | | | | | | | | | | | | - |
| Caucasian Female Participation: | | | | | | | | | | | | 12.29% |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|-----------------------------------|-----------|---------------|--------------|---------------|----------|--------------|--------------|---------------------------|----------|------------------------------------|---------------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | M.A. Ferrauilo Plbg. & Htg., Inc. | 2581.5 | 44.5 | 2027.5 | 44.5 | 554 | - | - | - | - | - | - |
| Air Systems Balancing | 55 | - | 55 | - | - | - | - | - | - | - | - | - |
| Boulter Industrial | 275.5 | - | 275.5 | - | - | - | - | - | - | - | - | - |
| Day Automation Systems | 14.5 | - | 14.5 | - | - | - | - | - | - | - | - | - |
| Hewitt Young Electric | 283 | - | 283 | - | - | - | - | - | - | - | - | - |
| I.C. Construction Services | 111 | - | 111 | - | - | - | - | - | - | - | - | - |
| Indoor Air Technologies | 86 | 7 | 57 | 7 | - | - | 29 | - | - | - | - | - |
| JC Insulation | 213.5 | 16 | 197.5 | 8 | 16 | - | - | 8 | - | - | - | - |
| Journee Construction | 841.5 | - | 657.5 | - | 184 | - | - | - | - | - | - | - |
| Lakeview Construction | - | - | - | - | - | - | - | - | - | - | - | - |
| Leo J. Roth | 1412 | - | 1412 | - | - | - | - | - | - | - | - | - |
| OSO, Inc | 137.5 | 8 | 105.5 | 8 | 32 | - | - | - | - | - | - | - |
| Spring Sheet Metal & Roofing | 76 | - | 76 | - | - | - | - | - | - | - | - | - |
| Unified Electric | 43 | - | - | - | 43 | - | - | - | - | - | - | - |
| Contractor's Participation: | 6,130 | 76 | 5,272 | 68 | 829 | - | 29 | 8 | - | - | - | - |
| | | | 84.95% | 1.09% | 13.36% | | 0.47% | 0.13% | | | | |
| Minority Male Participation: | | | | | | | | | | | | 13.83% |
| Minority Female Participation: | | | | | | | | | | | | 0.13% |
| Caucasian Female Participation: | | | | | | | | | | | | 1.09% |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------------------|---------------|--------------|------------|--------------|-----------|------------|---|---------------------------|---|------------------------------------|-----|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Steve General Contractors | 2203 | 117.5 | 663.5 | 96 | 1202.5 | 21.5 | - | - | - | - | 337 |
| DeClerck Flooring Inc. | 76 | - | 76 | - | - | - | - | - | - | - | - | - |
| Elmer W. Davis | 1421 | - | 1194.5 | - | 29 | - | 197.5 | - | - | - | - | - |
| FiberTech Environmental | 1453.25 | 156 | 979.75 | 156 | 105.5 | - | 368 | - | - | - | - | - |
| Grayco Corp | 606.5 | - | 606.5 | - | - | - | - | - | - | - | - | - |
| IC Painting | 485 | - | 485 | - | - | - | - | - | - | - | - | - |
| KA & S | 142.5 | - | 72 | - | - | - | 70.5 | - | - | - | - | - |
| OSO, Inc | 180.5 | 84.5 | 166.5 | 84.5 | 14 | - | - | - | - | - | - | - |
| Pittsburgh Stage, Inc. | 2 | - | 2 | - | - | - | - | - | - | - | - | - |
| ProCarpet | 291.25 | - | 291.25 | - | - | - | - | - | - | - | - | - |
| Professional Furnishings | 436.5 | - | 436.5 | - | - | - | - | - | - | - | - | - |
| R.W. Painting | 740 | - | 740 | - | - | - | - | - | - | - | - | - |
| Steel Tech Fabricator Inc. | 249 | - | - | - | 125 | - | 124 | - | - | - | - | - |
| Structural Remediation Services Inc | 923 | - | 883 | - | 40 | - | - | - | - | - | - | - |
| Contractor's Participation: | 9,210 | 358 | 6,597 | 337 | 1,516 | 22 | 760 | - | - | - | 337 | - |
| | | | 68.95% | 3.52% | 15.85% | 0.22% | 7.94% | | | | 3.52% | |
| Minority Male Participation: | | 27.31% | | | | | | | | | | |
| Minority Female Participation: | | 0.22% | | | | | | | | | | |
| Caucasian Female Participation: | | 3.52% | | | | | | | | | | |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|----------------------------------|----------------|---------|-----------|---------|-------|------|----------|----|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Young & Wright | 2688.75 | 2612 | 1329.75 | 2612 | 1359 | - | - | - | - | - | - |
| Bolton Surveying | 40 | 10 | 40 | 10 | - | - | - | - | - | - | - | - |
| Foundation Design | 19 | 9 | 19 | 9 | - | - | - | - | - | - | - | - |
| IBC Engineering | 247 | - | 224 | - | 23 | - | - | - | - | - | - | - |
| LDK Engineering | 193 | 81 | 193 | 81 | - | - | - | - | - | - | - | - |
| RAVI Engineering | 53.5 | 34.5 | 53.5 | 34.5 | - | - | - | - | - | - | - | - |
| Sienna Envir. Tech | 277 | 89 | 277 | 76 | - | 2 | - | 11 | - | - | - | - |
| Watts Architecture & Engineering | 793.75 | 0.25 | 793.75 | 0.25 | - | - | - | - | - | - | - | - |

Contractor's Participation:

| | | | | | | | | | | | |
|-------|-------|-------|-------|-------|---|---|----|---|---|---|---|
| 4,312 | 2,836 | 2,930 | 2,823 | 1,382 | 2 | - | 11 | - | - | - | - |
|-------|-------|-------|-------|-------|---|---|----|---|---|---|---|

| | | | | |
|--------|--------|--------|-------|-------|
| 41.00% | 39.49% | 19.33% | 0.03% | 0.15% |
|--------|--------|--------|-------|-------|

Minority Male Participation: 19.33%

Minority Female Participation: 0.18%

Caucasian Female Participation: 39.49%

Franklin Educational Campus - Auditorium 1A

Project-Wide Participation:

| | | | | | | | | |
|--------|-------|--------|-------|-------|----|-----|----|-----|
| 22,256 | 3,634 | 16,832 | 3,592 | 4,298 | 24 | 789 | 19 | 337 |
|--------|-------|--------|-------|-------|----|-----|----|-----|

| | | | | | | |
|--------|--------|--------|-------|-------|-------|-------|
| 65.01% | 13.87% | 16.60% | 0.09% | 3.05% | 0.07% | 1.30% |
|--------|--------|--------|-------|-------|-------|-------|

Minority Male Participation: 20.95%

Minority Female Participation: 0.16%

Caucasian Female Participation: 13.87%

Franklin Educational Campus 1A

EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|------------|--------------|------------|------------|---|----------|---|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| Franklin Educational Campus 1A | | | | | | | | | | | | |
| Erdman Anthony | 79.5 | 45 | 79.5 | 45 | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 80 | 45 | 80 | 45 | - | - | - | - | - | - | - | - |
| | | | 63.86% | 36.14% | | | | | | | | |
| Minority Male Participation: | - | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | |
| Caucasian Female Participation: | 36.14% | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| Kaplan-Schmidt Electric, Inc. | | | | | | | | | | | | |
| | 1404.75 | 434 | 1286.75 | 434 | 118 | - | - | - | - | - | - | - |
| OSO, Inc | 72 | - | 72 | - | - | - | - | - | - | - | - | - |
| Steve General Contractors | 20 | - | 20 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 1,497 | 434 | 1,379 | 434 | 118 | - | - | - | - | - | - | - |
| | | | 71.41% | 22.48% | 6.11% | | | | | | | |
| Minority Male Participation: | 6.11% | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | |
| Caucasian Female Participation: | 22.48% | | | | | | | | | | | |

Franklin Educational Campus 1A

EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|------------|--------------|------------|-----------|----------|----------|----------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| Leo J. Roth | | | | | | | | | | | | |
| | 729.5 | - | 690.5 | - | 39 | - | - | - | - | - | - | - |
| Air Systems Balancing | 8 | - | 2 | - | - | - | - | - | 6 | - | - | - |
| B&H Piping | 509 | 165 | 509 | 165 | - | - | - | - | - | - | - | - |
| Day Automation Systems | 20 | - | 20 | - | - | - | - | - | - | - | - | - |
| Lawrence Electric | 43 | - | 43 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 1,310 | 165 | 1,265 | 165 | 39 | - | - | - | 6 | - | - | - |
| | | | 85.76% | 11.19% | 2.64% | | | | 0.41% | | | |
| Minority Male Participation: | | 3.05% | | | | | | | | | | |
| Minority Female Participation: | | - | | | | | | | | | | |
| Caucasian Female Participation: | | 11.19% | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| Thurston Dudek | | | | | | | | | | | | |
| | 315 | 60 | 315 | 60 | - | - | - | - | - | - | - | - |
| Coldwater Insulation | 12 | - | 12 | - | - | - | - | - | - | - | - | - |
| OSO, Inc | 96 | - | 96 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 423 | 60 | 423 | 60 | - | - | - | - | - | - | - | - |
| | | | 87.58% | 12.42% | | | | | | | | |
| Minority Male Participation: | | - | | | | | | | | | | |
| Minority Female Participation: | | - | | | | | | | | | | |
| Caucasian Female Participation: | | 12.42% | | | | | | | | | | |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|------------|--------------|------------|--------------|----------|-----------|----------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| Cucchiara Construction | 2897.5 | 725 | 2766.5 | 725 | 131 | - | - | - | - | - | - | - |
| Brooks Brothers Painting of Rochester Inc. | 40 | - | 32 | - | 8 | - | - | - | - | - | - | - |
| C Downing Enterprises | 150 | - | 140 | - | 10 | - | - | - | - | - | - | - |
| Elmer W. Davis | 139.5 | - | 73.5 | - | 64 | - | 2 | - | - | - | - | - |
| Spencer Virnoche/Upstate Interiors | 257.5 | - | 252.5 | - | 5 | - | - | - | - | - | - | - |
| Steel Tech Fabricator Inc. | 52 | - | 24.5 | - | - | - | 27.5 | - | - | - | - | - |
| Steve General Contractors | 8234.5 | 32 | 3677 | 32 | 4552 | - | 5.5 | - | - | - | - | - |
| ThyssenKrupp Elevator | 128.25 | - | 128.25 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 11,899 | 757 | 7,094 | 757 | 4,770 | - | 35 | - | - | - | - | - |
| | | | 56.05% | 5.98% | 37.69% | | 0.28% | | | | | |
| Minority Male Participation: | | 37.97% | | | | | | | | | | |
| Minority Female Participation: | | - | | | | | | | | | | |
| Caucasian Female Participation: | | 5.98% | | | | | | | | | | |
| OSO, Inc | - | - | - | - | - | - | - | - | - | - | - | - |
| Safety Zone Environmental | 76 | 5 | 76 | 5 | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 76 | 5 | 76 | 5 | - | - | - | - | - | - | - | - |
| | | | 93.83% | 6.17% | | | | | | | | |
| Minority Male Participation: | | - | | | | | | | | | | |
| Minority Female Participation: | | - | | | | | | | | | | |
| Caucasian Female Participation: | | 6.17% | | | | | | | | | | |

EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------------------------------|-------|-----------|-------|--------|---|----------|---|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Franklin Educational Campus 1A | | | | | | | | | | | |
| Project-Wide Participation: | 15,284 | 1,466 | 10,316 | 1,466 | 4,927 | | 35 | | 6 | | | |
| Minority Male Participation: | | | 61.59% | 8.75% | 29.41% | | 0.21% | | 0.04% | | | |
| Minority Female Participation: | | | | | | | | | | | | |
| Caucasian Female Participation: | | 8.75% | | | | | | | | | | |

FF & E 1A

EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|------------|------------|-----------|------------|-----------|-----------|---|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| FF & E 1A | | | | | | | | | | | | |
| Hertz Furniture | 50 | 60 | 50 | 60 | - | - | - | - | - | - | - | - |
| Akwasasne Construction | 54 | 20 | 38.5 | 20 | 15.5 | - | - | - | - | - | - | - |
| Journee Construction | 248.5 | 84.5 | 25.5 | - | 197.5 | 84.5 | 25.5 | - | - | - | - | - |
| MDC Assembly Llc | 213.5 | - | 143.5 | - | 14.5 | - | 37.5 | - | - | - | 18 | - |
| Contractor's Participation: | 566 | 165 | 258 | 80 | 228 | 85 | 63 | - | - | - | 18 | - |
| | | | 35.26% | 10.95% | 31.14% | 11.57% | 8.62% | | | | 2.46% | |
| Minority Male Participation: | 42.22% | | | | | | | | | | | |
| Minority Female Participation: | 11.57% | | | | | | | | | | | |
| Caucasian Female Participation: | 10.95% | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| FF & E 1A | | | | | | | | | | | | |
| Project-Wide Participation: | 566 | 165 | 258 | 80 | 228 | 85 | 63 | | | | 18 | |
| | | | 35.25% | 10.95% | 31.14% | 11.57% | 8.62% | | | | 2.46% | |
| Minority Male Participation: | 42.23% | | | | | | | | | | | |
| Minority Female Participation: | 11.57% | | | | | | | | | | | |
| Caucasian Female Participation: | 10.95% | | | | | | | | | | | |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|--------------|---------------|------------|--------------|------------|--------------|---|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| Helen Barrett Montgomery School No. 50 1A | | | | | | | | | | | | |
| Bell Mechanical Contractor, Inc. | | | | | | | | | | | | |
| | 8955 | 1052 | 6180 | 732 | 2775 | 320 | - | - | - | - | - | - |
| Coldwater Insulation | 877.5 | - | 663.5 | - | - | - | 214 | - | - | - | - | - |
| Day Automation Systems | 67.5 | - | 67.5 | - | - | - | - | - | - | - | - | - |
| Hewitt Young Electric | 1159 | - | 1087 | - | 72 | - | - | - | - | - | - | - |
| OSO, Inc | 295.5 | 32 | 295.5 | 32 | - | - | - | - | - | - | - | - |
| The Kimmel Company Inc | 4657.5 | - | 3600.5 | - | 193.5 | - | 863.5 | - | - | - | - | - |
| Unified Electric | 390 | - | 390 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 16,402 | 1,084 | 12,284 | 764 | 3,041 | 320 | 1,078 | - | - | - | - | - |
| | | | 70.25% | 4.37% | 17.39% | 1.83% | 6.16% | | | | | |
| Minority Male Participation: | 23.55% | | | | | | | | | | | |
| Minority Female Participation: | 1.83% | | | | | | | | | | | |
| Caucasian Female Participation: | 4.37% | | | | | | | | | | | |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------------|--------------|---------------|--------------|--------------|--------------|--------------|------------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Clark Patterson Lee | 8351.6 | 1985.5 | 6628.1 | 1592.5 | 599.5 | - | 1124 | 393 | - | - | - |
| Architectura PC | 71.3 | 376.25 | 71.3 | 376.25 | - | - | - | - | - | - | - | - |
| Foundation Design | 193.5 | - | 193.5 | - | - | - | - | - | - | - | - | - |
| OSO, Inc | 36 | 62 | 36 | 24 | - | - | - | 38 | - | - | - | - |
| Pathfinder Engineers And Architects | 6288 | 307 | 6288 | 157 | - | 150 | - | - | - | - | - | - |
| RAVI Engineering | 2527.5 | 108 | 1570.5 | 108 | 903 | - | - | - | 54 | - | - | - |
| Sykes Consulting | 1536 | 902 | - | - | 1536 | 902 | - | - | - | - | - | - |
| Watts Architecture & Engineering | 847.5 | 174.5 | 847.5 | 165 | - | 9.5 | - | - | - | - | - | - |
| Contractor's Participation: | 19,851 | 3,915 | 15,635 | 2,423 | 3,039 | 1,062 | 1,124 | 431 | 54 | - | - | - |
| | | | 65.79% | 10.19% | 12.78% | 4.47% | 4.73% | 1.81% | 0.23% | | | |
| Minority Male Participation: | | 17.74% | | | | | | | | | | |
| Minority Female Participation: | | 6.28% | | | | | | | | | | |
| Caucasian Female Participation: | | 10.19% | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| East Coast Electric | 22489.5 | - | 21469.5 | - | 734.5 | - | 285.5 | - | - | - | - | - |
| Jaclyn Building Services | 512 | - | 512 | - | - | - | - | - | - | - | - | - |
| JHP Industrial Supply Co. | 1842 | 1290.87 | 292.5 | - | 1549.5 | 1290.87 | - | - | - | - | - | - |
| Scott Construction | 150 | - | - | - | 150 | - | - | - | - | - | - | - |
| Contractor's Participation: | 24,994 | 1,291 | 22,274 | - | 2,434 | 1,291 | 286 | - | - | - | - | - |
| | | | 84.74% | | 9.26% | 4.91% | 1.09% | | | | | |
| Minority Male Participation: | | 10.35% | | | | | | | | | | |
| Minority Female Participation: | | 4.91% | | | | | | | | | | |
| Caucasian Female Participation: | | - | | | | | | | | | | |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|---|------------------------|---------|-----------|---------|--------|------|----------|-------|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Manning Squires Hennig | 43905.1 | 1503.5 | 36705.6 | 701.5 | 6401 | 802 | 792.5 | - | - | - | 6 |
| A&B Heritage, Inc. | 41 | - | 41 | - | - | - | - | - | - | - | - | - |
| AC Insulation | 24 | - | - | - | 8 | - | 16 | - | - | - | - | - |
| Accurate Acoustical | 6874 | 543 | 5427 | 543 | 766 | - | 681 | - | - | - | - | - |
| Airways Door Service | 66 | - | 66 | - | - | - | - | - | - | - | - | - |
| Alliance Door and Hardware | 39 | - | 39 | - | - | - | - | - | - | - | - | - |
| Auburn Crane | 261 | - | 261 | - | - | - | - | - | - | - | - | - |
| Buffalo Hotel Supply | - | - | - | - | - | - | - | - | - | - | - | - |
| Buffalo Road Grass/BRG Corp | 2084 | - | 2052 | - | - | - | 32 | - | - | - | - | - |
| C Downing Enterprises | 1428.5 | - | 1222.5 | - | 206 | - | - | - | - | - | - | - |
| Concrete Cutting & Breaking | 8 | - | 8 | - | - | - | - | - | - | - | - | - |
| DeClerck Flooring Inc. | 485 | - | 485 | - | - | - | - | - | - | - | - | - |
| Eugene G. Sackett | 3842 | - | 3591 | - | 227 | - | 24 | - | - | - | - | - |
| Express Commercial | 152 | - | 152 | - | - | - | - | - | - | - | - | - |
| Firestop Solutions Inc. | 639 | - | 125 | - | - | - | 514 | - | - | - | - | - |
| G & J Contracting | 435.5 | - | 328 | - | 91.5 | - | - | - | - | - | 16 | - |
| Gym Equipment & Specialties. of NY Inc. | 558.5 | 72 | 558.5 | 72 | - | - | - | - | - | - | - | - |
| Highland Masonry & Restoration | 537 | - | 408.5 | - | 54 | - | 59.5 | - | 15 | - | - | - |
| Houtenbrinks | 1436 | - | 1382.5 | - | 53.5 | - | - | - | - | - | - | - |
| Killian Inc. | 4196.5 | 74 | 4183.5 | 74 | 13 | - | - | - | - | - | - | - |
| Lakeview Construction | 123.23 | - | 80.02 | - | - | - | 43.21 | - | - | - | - | - |
| MGM Insulation | 5124 | 24 | 628 | - | 2307.5 | - | 2188.5 | 24 | - | - | - | - |
| New York Fence | 154 | - | 154 | - | - | - | - | - | - | - | - | - |
| Passero Associates | 91 | - | 91 | - | - | - | - | - | - | - | - | - |
| Pittsburgh Stage, Inc. | 244 | - | 244 | - | - | - | - | - | - | - | - | - |
| Primalyn Inc Jason Mfg | 424.5 | - | 424.5 | - | - | - | - | - | - | - | - | - |
| Scott Construction | 86 | - | 86 | - | - | - | - | - | - | - | - | - |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|---|-----------------|---------------|---------------|--------------|---------------|------------|--------------|-----------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Shades of Color | 2016.5 | - | 1976.5 | - | 40 | - | - | - | - | - | - |
| Sheen and Shine | 1871.5 | 69 | 1340 | 59 | 515.5 | 10 | 16 | - | - | - | - | - |
| Spectrum Windows & Walls | 14 | - | 14 | - | - | - | - | - | - | - | - | - |
| Spencer Virnoche/Upstate Interiors | 300 | - | 300 | - | - | - | - | - | - | - | - | - |
| Sports Surface Specialties | 108 | - | 108 | - | - | - | - | - | - | - | - | - |
| Spring Sheet Metal & Roofing | 5072.25 | - | 3540 | - | 1356.5 | - | 109.25 | - | - | - | 66.5 | - |
| Steel Tech Fabricator Inc. | 1508 | - | 124.5 | - | - | - | 671 | - | - | - | 712.5 | - |
| Superior Insulation/Williamstown Construction | 30 | - | 30 | - | - | - | - | - | - | - | - | - |
| Susquehanna Sheet Metal Erection Service Inc. | 150.5 | - | 142 | - | 8.5 | - | - | - | - | - | - | - |
| ThyssenKrupp Elevator | 147 | - | 147 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 84,477 | 2,286 | 66,466 | 1,450 | 12,048 | 812 | 5,147 | 24 | 15 | - | 801 | - |
| | | | 76.60% | 1.67% | 13.89% | 0.94% | 5.93% | 0.03% | 0.02% | | 0.92% | |
| Minority Male Participation: | | 20.76% | | | | | | | | | | |
| Minority Female Participation: | | 0.97% | | | | | | | | | | |
| Caucasian Female Participation: | | 1.67% | | | | | | | | | | |
| The Pike Company | - | - | - | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | - | - | | | | | | | | | | |
| Minority Male Participation: | | | | | | | | | | | | |
| Minority Female Participation: | | | | | | | | | | | | |
| Caucasian Female Participation: | | | | | | | | | | | | |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|----------------|------------|--------------|------------|------------|----------|------------|----------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Thurston Dudek | 2813 | 444 | 2305 | 444 | - | - | 508 | - | - | - | - |
| Adonis Construction | 368.5 | - | 64 | - | 174.5 | - | 130 | - | - | - | - | - |
| Coldwater Insulation | 52 | - | 34 | - | - | - | 18 | - | - | - | - | - |
| OSO, Inc | 56 | - | 56 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 3,290 | 444 | 2,459 | 444 | 175 | - | 656 | - | - | - | - | - |
| | | | 65.87% | 11.89% | 4.67% | | 17.57% | | | | | |
| Minority Male Participation: | | 22.24% | | | | | | | | | | |
| Minority Female Participation: | | - | | | | | | | | | | |
| Caucasian Female Participation: | | 11.89% | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| Helen Barrett Montgomery School No. 50 1A | | | | | | | | | | | | |
| Project-Wide Participation: | 149,013 | 9,020 | 119,118 | 5,080 | 20,736 | 3,484 | 8,290 | 455 | 69 | | 801 | |
| | | | 75.38% | 3.21% | 13.12% | 2.20% | 5.25% | 0.29% | 0.04% | | 0.51% | |
| Minority Male Participation: | | 18.92% | | | | | | | | | | |
| Minority Female Participation: | | 2.49% | | | | | | | | | | |
| Caucasian Female Participation: | | 3.21% | | | | | | | | | | |

Henry Hudson School No. 28 1B

EXHIBIT 2

| | | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|--|---------------|--------------|---------------|--------------|---------------|----------|--------------|----------|---------------------------|----------|------------------------------------|----------|
| | | M | F | M | F | M | F | M | F | M | F | M | F |
| Henry Hudson School No. 28 1B | | | | | | | | | | | | | |
| Bell Mechanical Contractor, Inc. | | 6449.5 | 643 | 5091 | 643 | 1350.5 | - | 8 | - | - | - | - | - |
| Boulter Industrial | | 120 | - | 120 | - | - | - | - | - | - | - | - | - |
| Capital Concrete Cutting | | 179.5 | - | 179.5 | - | - | - | - | - | - | - | - | - |
| Day Automation Systems | | 23 | - | 23 | - | - | - | - | - | - | - | - | - |
| Hewitt Young Electric | | 510 | - | 510 | - | - | - | - | - | - | - | - | - |
| Leo J. Roth | | 4024 | 373 | 3357 | 373 | 667 | - | - | - | - | - | - | - |
| Mark Cerrone Inc. | | 8 | - | 8 | - | - | - | - | - | - | - | - | - |
| OSO, Inc | | 549 | - | 537 | - | 12 | - | - | - | - | - | - | - |
| Unified Electric | | 414.5 | - | 282.5 | - | - | - | - | - | 132 | - | - | - |
| Contractor's Participation: | | 12,278 | 1,016 | 10,108 | 1,016 | 2,030 | - | 8 | - | 132 | - | - | - |
| | | | | 76.04% | 7.64% | 15.27% | | 0.06% | | 0.99% | | | |
| Minority Male Participation: | | 16.32% | | | | | | | | | | | |
| Minority Female Participation: | | - | | | | | | | | | | | |
| Caucasian Female Participation: | | 7.64% | | | | | | | | | | | |

EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|--------------|--------------|--------------|--------------|----------|--------------|----------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| Kaplan-Schmidt Electric, Inc. | 8983.5 | 1096 | 7103.5 | 1096 | 1150 | - | 730 | - | - | - | - | - |
| Apex Enterprises LLC | - | - | - | - | - | - | - | - | - | - | - | - |
| Hill & Dale | 24 | - | 24 | - | - | - | - | - | - | - | - | - |
| Kaplan-Schmidt Electric, Inc. | 16 | 6 | 16 | 6 | - | - | - | - | - | - | - | - |
| OSO, Inc | 455 | - | 15 | - | 440 | - | - | - | - | - | - | - |
| Steve General Contractors | 1007 | - | 112 | - | 440 | - | 455 | - | - | - | - | - |
| Uzo 1 International, Ltd. | - | - | - | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 10,486 | 1,102 | 7,271 | 1,102 | 2,030 | - | 1,185 | - | - | - | - | - |
| | | | 62.74% | 9.51% | 17.52% | | 10.23% | | | | | |
| Minority Male Participation: | | 27.75% | | | | | | | | | | |
| Minority Female Participation: | | - | | | | | | | | | | |
| Caucasian Female Participation: | | 9.51% | | | | | | | | | | |

EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|--------------------------|---------------|----------------|---------------|--------------|----------|--------------|--------------|---------------------------|--------------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Labella Associates, P.C. | 12211.75 | 1943 | 9322.75 | 1943 | 1354 | - | 91 | - | 1444 | - | - |
| ArchStetics Architecture | 979 | 126 | 880 | 126 | - | - | - | - | 99 | - | - | - |
| Heather Demoras Design | 312 | 207.95 | 312 | 207.95 | - | - | - | - | - | - | - | - |
| Jensen / BRV Engineering | - | - | - | - | - | - | - | - | - | - | - | - |
| NPV, Inc | 82 | 16 | 82 | 16 | - | - | - | - | - | - | - | - |
| Postler & Jeackle | 63 | 39 | 63 | 39 | - | - | - | - | - | - | - | - |
| RAVI Engineering | 695.1 | 15 | 517.1 | 15 | - | - | - | - | 178 | - | - | - |
| Razak Associates | 1039.75 | 3.5 | 1033.75 | - | - | - | - | - | 2 | 3.5 | 4 | - |
| Vargas Associates | - | 241 | - | 209.75 | - | - | - | 31.25 | - | - | - | - |
| Watts Architecture & Engineering | 210.25 | - | 210.25 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 15,593 | 2,591 | 12,421 | 2,557 | 1,354 | - | 91 | 31 | 1,723 | 4 | 4 | - |
| | | | 68.30% | 14.06% | 7.45% | | 0.50% | 0.17% | 9.48% | 0.02% | 0.02% | |
| Minority Male Participation: | | 17.45% | | | | | | | | | | |
| Minority Female Participation: | | 0.19% | | | | | | | | | | |
| Caucasian Female Participation: | | 14.06% | | | | | | | | | | |
| Leo J. Roth | 265 | - | 265 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 265 | - | 265 | - | - | - | - | - | - | - | - | - |
| | | | 100.00% | | | | | | | | | |
| Minority Male Participation: | - | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | |
| Caucasian Female Participation: | - | | | | | | | | | | | |

EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|---|------------------------|---------|-----------|-------|--------|--------|----------|-------|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Manning Squires Hennig | 15654.5 | - | 14590 | - | 1064.5 | - | - | - | - | - | - |
| American Janitor Service | 57 | 19.5 | 57 | 19.5 | - | - | - | - | - | - | - | - |
| Apollo steel | 4284.5 | - | 4076.5 | - | - | - | - | - | 208 | - | - | - |
| Archie Donoughe | 115 | - | 86.5 | - | - | - | 28.5 | - | - | - | - | - |
| Elmer W. Davis | 5613.75 | 156 | 3669 | - | 888.5 | - | 1056.25 | 156 | - | - | - | - |
| Firestop Technologies | 133 | - | 121 | - | 12 | - | - | - | - | - | - | - |
| G & J Contracting | 155 | - | 120.5 | - | - | - | - | - | - | - | 34.5 | - |
| GP Land & Carpet Corp | 1471 | 364.5 | 1471 | - | - | 364.5 | - | - | - | - | - | - |
| Grayco Corp | 294 | - | 294 | - | - | - | - | - | - | - | - | - |
| Highland Masonry & Restoration | 414 | - | 278 | - | 32 | - | 104 | - | - | - | - | - |
| Keeler Construction | 599 | 9 | 583 | 9 | 16 | - | - | - | - | - | - | - |
| KSP Painting | 1442 | - | 1418 | - | 16 | - | - | - | - | - | 8 | - |
| Mark Cerrone Inc. | 23827 | 1271 | 10159 | 502 | 9574.5 | 329.5 | 2498.5 | 439.5 | - | - | 1595 | - |
| McKinney Drilling Co. | 166 | - | 166 | - | - | - | - | - | - | - | - | - |
| New York Fence | 194.5 | - | 194.5 | - | - | - | - | - | - | - | - | - |
| Northeast Interior Systems Inc. | 1770.5 | 96 | 1770.5 | - | - | 96 | - | - | - | - | - | - |
| Patterson Stevens | - | - | - | - | - | - | - | - | - | - | - | - |
| RE Kru2 Corp. | 4652 | - | 4313 | - | 339 | - | - | - | - | - | - | - |
| Rochester Davis Fetch | 12514.5 | 9.5 | 12121 | 9.5 | 249.5 | - | 144 | - | - | - | - | - |
| Susquehanna Sheet Metal Erection Service Inc. | 40 | - | 40 | - | - | - | - | - | - | - | - | - |
| Tiede Zoeller Tile Corp. | 4516 | - | 3976 | - | 324 | - | 216 | - | - | - | - | - |
| United Thermal Systems | 241 | - | 164 | - | 77 | - | - | - | - | - | - | - |
| Uzo 1 International, Ltd. | 193.5 | 7 | 190.5 | 7 | 3 | - | - | - | - | - | - | - |
| Van Putte Landscape | 214.75 | - | 153.5 | - | - | - | 61.25 | - | - | - | - | - |

Henry Hudson School No. 28 1B

EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|-------|-----------|-------|--------|-------|----------|-------|---------------------------|-------|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| Contractor's Participation: | 78,563 | 1,933 | 60,013 | 547 | 12,596 | 790 | 4,109 | 596 | 208 | - | 1,638 | - |
| Minority Male Participation: 23.04% | | | 74.56% | 0.68% | 15.65% | 0.98% | 5.10% | 0.74% | 0.26% | | 2.03% | |
| Minority Female Participation: 1.72% | | | | | | | | | | | | |
| Caucasian Female Participation: 0.68% | | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| NAIRY Mechanical | | | | | | | | | | | | |
| | 9028 | 884 | 8269.5 | 565 | 622 | 319 | 136.5 | - | - | - | - | - |
| Coldwater Insulation | 474 | - | 426 | - | 48 | - | - | - | - | - | - | - |
| Journee Construction | 246 | - | 202 | - | 44 | - | - | - | - | - | - | - |
| Monroe Piping | 3663 | - | 2767 | - | 896 | - | - | - | - | - | - | - |
| OSO, Inc | 36 | - | 36 | - | - | - | - | - | - | - | - | - |
| Steve General Contractors | 415 | - | 32 | - | 383 | - | - | - | - | - | - | - |
| Contractor's Participation: | 13,862 | 884 | 11,733 | 565 | 1,993 | 319 | 137 | - | - | - | - | - |
| Minority Male Participation: 14.45% | | | 79.56% | 3.83% | 13.52% | 2.16% | 0.93% | | | | | |
| Minority Female Participation: 2.16% | | | | | | | | | | | | |
| Caucasian Female Participation: 3.83% | | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| Henry Hudson School No. 28 1B | | | | | | | | | | | | |
| Project-Wide Participation: | 131,045 | 7,526 | 101,809 | 5,787 | 20,003 | 1,109 | 5,529 | 627 | 2,063 | 4 | 1,642 | |
| Minority Male Participation: 21.10% | | | 73.47% | 4.18% | 14.43% | 0.80% | 3.99% | 0.45% | 1.49% | 0.00% | 1.18% | |
| Minority Female Participation: 1.26% | | | | | | | | | | | | |
| Caucasian Female Participation: 4.18% | | | | | | | | | | | | |

James P.B. Duffy School No. 12 1C

EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|--------------|---------------|--------------|--------------|------------|--------------|---|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| James P.B. Duffy School No. 12 1C | | | | | | | | | | | | |
| AP Safety and Security Corp. | 8541.1 | 1377 | 236.75 | 1284 | 5378.3 | 93 | 2926.05 | - | - | - | - | - |
| Contractor's Participation: | 8,541 | 1,377 | 237 | 1,284 | 5,378 | 93 | 2,926 | - | - | - | - | - |
| | | | 2.38% | 12.95% | 54.23% | 0.94% | 29.50% | | | | | |
| Minority Male Participation: | | 83.73% | | | | | | | | | | |
| Minority Female Participation: | | 0.94% | | | | | | | | | | |
| Caucasian Female Participation: | | 12.95% | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| Erdman Anthony | 332.5 | 3 | 332.5 | 3 | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 333 | 3 | 333 | 3 | - | - | - | - | - | - | - | - |
| | | | 99.11% | 0.89% | | | | | | | | |
| Minority Male Participation: | | - | | | | | | | | | | |
| Minority Female Participation: | | - | | | | | | | | | | |
| Caucasian Female Participation: | | 0.89% | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| Landry Mechanical Contractors | 14832.5 | 807.5 | 14832.5 | 488 | - | 319.5 | - | - | - | - | - | - |
| Coldwater Insulation | 2983 | - | 1975 | - | 1008 | - | - | - | - | - | - | - |
| Contractor's Participation: | 17,816 | 808 | 16,808 | 488 | 1,008 | 320 | - | - | - | - | - | - |
| | | | 90.25% | 2.62% | 5.41% | 1.72% | | | | | | |
| Minority Male Participation: | | 5.41% | | | | | | | | | | |
| Minority Female Participation: | | 1.72% | | | | | | | | | | |
| Caucasian Female Participation: | | 2.62% | | | | | | | | | | |

EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|----------------------------------|-------------------------------|--------|-----------|---------|--------|--------|----------|-------|---------------------------|------|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | LeChase Construction Services | 19863 | 2406 | 16348.5 | 2347 | 3343.5 | 59 | 171 | - | - | - | - |
| 7Gens (SCMC LLC) | 2613 | - | 2582 | - | - | - | - | - | - | - | 31 | - |
| Access Elevator & Lift Inc. | 16.78 | - | 16.78 | - | - | - | - | - | - | - | - | - |
| American Janitor Service | 140 | 300.25 | 140 | 300.25 | - | - | - | - | - | - | - | - |
| Bedford Paving | 35.5 | - | 19 | - | 16.5 | - | - | - | - | - | - | - |
| Buffalo Road Grass/BRG Corp | 4428.5 | - | 4428.5 | - | - | - | - | - | - | - | - | - |
| Elmer W. Davis | 3793.5 | 23 | 2826.5 | 23 | 631.25 | - | 335.75 | - | - | - | - | - |
| Eugene G. Sackett | 4846 | 170 | 4414 | 170 | 336 | - | 96 | - | - | - | - | - |
| Firestop Technologies | 284.75 | 13 | 242.75 | 13 | 42 | - | - | - | - | - | - | - |
| G & J Contracting | 98 | - | 95.5 | - | - | - | - | - | - | - | 2.5 | - |
| Geneva Granite | 10 | - | 10 | - | - | - | - | - | - | - | - | - |
| GP Land & Carpet | 1768 | 64 | 1272 | 64 | 496 | - | - | - | - | - | - | - |
| Highland Masonry & Restoration | 1197.5 | - | 946 | - | 121.5 | - | 130 | - | - | - | - | - |
| I.C. Construction Services | 2676 | - | 2150 | - | - | - | 526 | - | - | - | - | - |
| Mark Cerrone Inc. | 9523.5 | 359.5 | 4947 | - | 3705 | - | 847.5 | 359.5 | - | - | 24 | - |
| New York Fence | 57.5 | 28.5 | 57.5 | - | - | - | - | - | - | 28.5 | - | - |
| Precision Concrete & Masonry Inc | 4208.5 | - | 3175 | - | 1033.5 | - | - | - | - | - | - | - |
| Rochester Davis Fetch | 14287.5 | 810 | 11527.5 | 753 | 2760 | - | - | 57 | - | - | - | - |
| Schindler Elevator Company | 217.2 | - | 217.2 | - | - | - | - | - | - | - | - | - |
| Signarama | 26.5 | - | 13.25 | - | 13.25 | - | - | - | - | - | - | - |
| Steel Tech Fabricator Inc. | 3655 | - | 2279.5 | - | 24 | - | 890.5 | - | 21.5 | - | 439.5 | - |
| Uzo 1 International, Ltd. | 122.25 | - | 122.25 | - | - | - | - | - | - | - | - | - |
| Van Putte Landscape | 89.25 | - | 76.75 | - | - | - | 12.5 | - | - | - | - | - |

EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|-------|-----------|-------|--------|-------|----------|-------|---------------------------|-------|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| Contractor's Participation: | 73,958 | 4,174 | 57,907 | 3,670 | 12,523 | 59 | 3,009 | 417 | 22 | 29 | 497 | - |
| | | | 74.10% | 4.70% | 16.03% | 0.08% | 3.85% | 0.53% | 0.03% | 0.04% | 0.64% | |
| Minority Male Participation: | 20.55% | | | | | | | | | | | |
| Minority Female Participation: | 0.65% | | | | | | | | | | | |
| Caucasian Female Participation: | 4.70% | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| M.A. Ferrauilo Plbg. & Htg., Inc. | | | | | | | | | | | | |
| | 8499 | 1068 | 7410 | 1068 | 1089 | - | - | - | - | - | - | - |
| Akwesasne Construction | 191.5 | - | - | - | 93.5 | - | 98 | - | - | - | - | - |
| AP Plumbing | 43.26 | - | 43.26 | - | - | - | - | - | - | - | - | - |
| Cannon & Noto Enterprise | 1532 | - | 1532 | - | - | - | - | - | - | - | - | - |
| Coldwater Insulation | 242 | - | 164 | - | 78 | - | - | - | - | - | - | - |
| Kris Kimmel Drafting | 20 | - | 20 | - | - | - | - | - | - | - | - | - |
| WYCO Mechanical, LLC | 80 | - | 80 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 10,608 | 1,068 | 9,249 | 1,068 | 1,261 | - | 98 | - | - | - | - | - |
| | | | 79.21% | 9.15% | 10.80% | | 0.84% | | | | | |
| Minority Male Participation: | 11.64% | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | |
| Caucasian Female Participation: | 9.15% | | | | | | | | | | | |

EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|---------------|---------------|--------------|---------------|--------------|---------------|--------------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| Mark Cerrone Inc. | 9463 | 800 | 4130.5 | 42 | 2980 | 368 | 1953.5 | 390 | - | - | 399 | - |
| Cannon & Noto Enterprise | 200 | - | 56 | - | 144 | - | - | - | - | - | - | - |
| Cannon Electric | 168 | - | 32 | - | 136 | - | - | - | - | - | - | - |
| M.A. Ferrauilo Plbg. & Htg., Inc. | 112 | - | 112 | - | - | - | - | - | - | - | - | - |
| OSO, Inc | 1255.5 | - | 534.5 | - | 415 | - | 306 | - | - | - | - | - |
| RAVI Engineering | 18 | - | 18 | - | - | - | - | - | - | - | - | - |
| Unified Electric | 137.5 | - | - | - | 85 | - | - | - | 52.5 | - | - | - |
| Contractor's Participation: | 11,354 | 800 | 4,883 | 42 | 3,760 | 368 | 2,260 | 390 | 53 | - | 399 | - |
| | | | 40.17% | 0.35% | 30.94% | 3.03% | 18.59% | 3.21% | 0.43% | | 3.28% | |
| Minority Male Participation: | | 53.24% | | | | | | | | | | |
| Minority Female Participation: | | 6.24% | | | | | | | | | | |
| Caucasian Female Participation: | | 0.35% | | | | | | | | | | |

EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|---------------|---------------|---------------|---------------|--------------|--------------|--------------|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| SEI Design Group Architects, PC | 3246 | 4486.6 | 3240 | 4456.1 | 6 | 30.5 | - | - | - | - | - | - |
| ArchStetics Architecture | 118 | - | 118 | - | - | - | - | - | - | - | - | - |
| Building Energy Solutions | - | 774 | - | 774 | - | - | - | - | - | - | - | - |
| Dataflow Reprographics, Inc | - | 491.5 | - | 87.5 | - | 378 | - | 26 | - | - | - | - |
| Environmental Design & Research P.C. | 180.75 | 79.25 | 180.75 | 79.25 | - | - | - | - | - | - | - | - |
| IBC Engineering | 2339.75 | 122.5 | 1477.25 | 122.5 | 862.5 | - | - | - | - | - | - | - |
| Kenel J Antoine Architect & Associates | 1473 | - | 2 | - | 1463 | - | 8 | - | - | - | - | - |
| NPV, Inc | - | - | - | - | - | - | - | - | - | - | - | - |
| NPV, Inc | 34 | - | 34 | - | - | - | - | - | - | - | - | - |
| Popli Design Group | 1633.35 | 36.5 | 1004.85 | 36.5 | - | - | - | - | 628.5 | - | - | - |
| Vargas Associates | - | 639.5 | - | 435 | - | - | - | 204.5 | - | - | - | - |
| Contractor's Participation: | 9,025 | 6,630 | 6,057 | 5,991 | 2,332 | 409 | 8 | 231 | 629 | - | - | - |
| | | | 38.70% | 38.27% | 14.89% | 2.61% | 0.05% | 1.47% | 4.01% | | | |
| Minority Male Participation: | | 18.95% | | | | | | | | | | |
| Minority Female Participation: | | 4.08% | | | | | | | | | | |
| Caucasian Female Participation: | | 38.27% | | | | | | | | | | |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|-----------------------|--------------|---------------|------------|--------------|------------|--------------|----------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Hewitt Young Electric | 17603.5 | 1365.75 | 13514.5 | 738 | 3055 | 627.75 | 1034 | - | - | - | - |
| Unified Electric | 1275 | - | 406 | - | 597 | - | - | - | 216 | - | 56 | - |
| Weydman Electric | 120 | - | 120 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 18,999 | 1,366 | 14,041 | 738 | 3,652 | 628 | 1,034 | - | 216 | - | 56 | - |
| | | | 68.96% | 3.62% | 17.93% | 3.08% | 5.08% | | 1.06% | | 0.27% | |
| Minority Male Participation: | | 24.34% | | | | | | | | | | |
| Minority Female Participation: | | 3.08% | | | | | | | | | | |
| Caucasian Female Participation: | | 3.62% | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| James P.B. Duffy School No. 12 1C | | | | | | | | | | | | |
| Project-Wide Participation: | 150,632 | 16,225 | 109,514 | 13,284 | 29,913 | 1,876 | 9,335 | 1,037 | 919 | 29 | 952 | |
| | | | 65.63% | 7.96% | 17.93% | 1.12% | 5.59% | 0.62% | 0.55% | 0.02% | 0.57% | |
| Minority Male Participation: | | 24.64% | | | | | | | | | | |
| Minority Female Participation: | | 1.76% | | | | | | | | | | |
| Caucasian Female Participation: | | 7.96% | | | | | | | | | | |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|------------|---------------|--------------|---------------|----------|--------------|----------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| John Williams School No. 5 1B | | | | | | | | | | | | |
| Bell Mechanical Contractor, Inc. | 12381 | 861 | 9581 | 861 | 2800 | - | - | - | - | - | - | - |
| Boulter Industrial | 276 | - | 276 | - | - | - | - | - | - | - | - | - |
| Day Automation Systems | 126 | - | 126 | - | - | - | - | - | - | - | - | - |
| Hewitt Young Electric | 732 | - | 732 | - | - | - | - | - | - | - | - | - |
| JHP Industrial Supply Co. | - | - | - | - | - | - | - | - | - | - | - | - |
| Journee Construction | 332.5 | - | 332.5 | - | - | - | - | - | - | - | - | - |
| LJ Insulation | 2061 | - | 1657 | - | 64 | - | 340 | - | - | - | - | - |
| Mark Cerrone Inc. | 117 | - | - | - | - | - | - | - | 117 | - | - | - |
| Mechanical Testing Inc. | 502.5 | - | 502.5 | - | - | - | - | - | - | - | - | - |
| MGM Insulation | - | - | - | - | - | - | - | - | - | - | - | - |
| OSO Inc (T&M CO) | 266 | - | 266 | - | - | - | - | - | - | - | - | - |
| OSO, Inc | 671.5 | - | 651.5 | - | 20 | - | - | - | - | - | - | - |
| The Kimmel Company Inc | 3827.5 | - | 2591 | - | 1236.5 | - | - | - | - | - | - | - |
| Unified Electric | 443.5 | - | 248.5 | - | - | - | - | - | 195 | - | - | - |
| Contractor's Participation: | 21,737 | 861 | 16,964 | 861 | 4,121 | - | 340 | - | 312 | - | - | - |
| | | | 75.08% | 3.81% | 18.23% | | 1.50% | | 1.38% | | | |
| Minority Male Participation: | 21.11% | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | |
| Caucasian Female Participation: | 3.81% | | | | | | | | | | | |

EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|--------------|---------------|---------------|---------------|---|--------------|---|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| Erdman Anthony | 209.5 | 29 | 209.5 | 29 | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 210 | 29 | 210 | 29 | - | - | - | - | - | - | - | - |
| | | | 87.84% | 12.16% | | | | | | | | |
| Minority Male Participation: | - | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | |
| Caucasian Female Participation: | 12.16% | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| Kaplan-Schmidt Electric, Inc. | 12648 | 1168 | 10177.5 | 1168 | 2281.5 | - | 189 | - | - | - | - | - |
| BSV Enterprises | - | - | - | - | - | - | - | - | - | - | - | - |
| Hill & Dale | 41 | - | 41 | - | - | - | - | - | - | - | - | - |
| OSO, Inc | 660 | 74.5 | 4 | 74.5 | 656 | - | - | - | - | - | - | - |
| Steve General Contractors | 1130 | - | 530 | - | 592 | - | - | - | - | - | 8 | - |
| Contractor's Participation: | 14,479 | 1,243 | 10,753 | 1,243 | 3,530 | - | 189 | - | - | - | 8 | - |
| | | | 68.40% | 7.90% | 22.45% | | 1.20% | | | | 0.05% | |
| Minority Male Participation: | 23.70% | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | |
| Caucasian Female Participation: | 7.90% | | | | | | | | | | | |

EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|---|-------------------------------|--------|-----------|--------|--------|-----|----------|---|---------------------------|---|------------------------------------|----|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | LeChase Construction Services | 6902.5 | 240 | 6860.5 | 160 | - | - | - | - | - | - | 42 |
| Accurate Acoustical | 11470 | 692 | 9295 | 692 | 844 | - | 1030 | - | - | - | 301 | - |
| Bedford Paving | 159 | - | 71 | - | 88 | - | - | - | - | - | - | - |
| Bereza Iron Works | 757 | - | 626 | - | - | - | - | - | - | - | 131 | - |
| Buffalo Road Grass/BRG Corp | 432.5 | - | 432.5 | - | - | - | - | - | - | - | - | - |
| CMI STRUCTURAL SOLUTIONS | 53 | - | 53 | - | - | - | - | - | - | - | - | - |
| Cummings Construction | 6677 | - | 6110 | - | 266 | - | 247 | - | - | - | 54 | - |
| DeClerck Flooring Inc. | 162.5 | - | 162.5 | - | - | - | - | - | - | - | - | - |
| Downey-Goodlein Elevator Corp. | 883 | - | 883 | - | - | - | - | - | - | - | - | - |
| Eugene G. Sackett | 3181 | - | 2292 | - | 332 | - | - | - | 557 | - | - | - |
| Firestop Solutions Inc. | 10 | - | 10 | - | - | - | - | - | - | - | - | - |
| Firestop Technologies | 64 | - | 64 | - | - | - | - | - | - | - | - | - |
| G & J Contracting | 75.5 | - | 69 | - | - | - | - | - | - | - | 6.5 | - |
| Geneva Granite | 20 | - | 20 | - | - | - | - | - | - | - | - | - |
| GP Land & Carpet Corp | 2513.5 | 69.5 | 2513.5 | 69.5 | - | - | - | - | - | - | - | - |
| Gym Equipment & Specialties. of NY Inc. | 150 | - | 150 | - | - | - | - | - | - | - | - | - |
| Highland Masonry & Restoration | 1073.5 | - | 683.5 | - | 247 | - | 143 | - | - | - | - | - |
| Home Guard Enviromental | 3695 | - | 1168.5 | - | 1299.5 | - | 1227 | - | - | - | - | - |
| I.C. Construction Services | - | - | - | - | - | - | - | - | - | - | - | - |
| IC Painting | 2693 | 402 | 2693 | 402 | - | - | - | - | - | - | - | - |
| Installrite Systems | 32 | - | 16 | - | 16 | - | - | - | - | - | - | - |
| Kraftwerks | 244 | - | 172 | - | 56 | - | 16 | - | - | - | - | - |
| Lakeview Enterprises, LTD | 48.33 | - | 29.2 | - | - | - | 19.13 | - | - | - | - | - |
| Mark Cerrone Inc. | 2453 | 189 | 1070.5 | - | 897 | 189 | 485.5 | - | - | - | - | - |
| Martens Janitorial | 1204 | 266 | 279 | 32 | 925 | 234 | - | - | - | - | - | - |
| OSO, Inc | 2722 | 160 | 2700 | 160 | 22 | - | - | - | - | - | - | - |
| R.W. Painting | 1722 | - | 1722 | - | - | - | - | - | - | - | - | - |

EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|---|---------------------------|--------------|---------------|--------------|---------------|--------------|--------------|----------|---------------------------|----------|------------------------------------|--------------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Rochester Window Cleaning | 206.25 | - | 135 | - | 33.25 | - | - | - | - | - | 38 |
| Secor Fencing | 120 | - | 120 | - | - | - | - | - | - | - | - | - |
| Seth Allen | 16 | - | 16 | - | - | - | - | - | - | - | - | - |
| Sheen and Shine | 88 | - | 42 | - | - | - | 46 | - | - | - | - | - |
| Spencer Virnoche, Inc. | 136 | - | 40 | - | 32 | - | 64 | - | - | - | - | - |
| Spring Sheet Metal & Roofing | 451.5 | - | 426.5 | - | 25 | - | - | - | - | - | - | - |
| Susquehanna Sheet Metal Erection Service Inc. | 174 | - | 174 | - | - | - | - | - | - | - | - | - |
| Takeform Architectural Graphics | 28 | - | 28 | - | - | - | - | - | - | - | - | - |
| Uzo 1 International, Ltd. | 153.25 | 2.5 | 139.75 | 2.5 | 13.5 | - | - | - | - | - | - | - |
| Victory Lifts | 53 | - | 53 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 50,823 | 2,021 | 41,320 | 1,518 | 5,096 | 423 | 3,278 | - | 557 | - | 573 | 80 |
| | | | 78.21% | 2.87% | 9.64% | 0.80% | 6.20% | | 1.05% | | 1.08% | 0.15% |
| Minority Male Participation: | 17.97% | | | | | | | | | | | |
| Minority Female Participation: | 0.95% | | | | | | | | | | | |
| Caucasian Female Participation: | 2.87% | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| Steve General Contractors | 1472.5 | - | 403 | - | 987 | - | 58.5 | - | - | - | 24 | - |
| Elmer W. Davis | 1145 | - | 457.25 | - | 662.75 | - | 25 | - | - | - | - | - |
| Frontier Glass | 17.5 | - | 17.5 | - | - | - | - | - | - | - | - | - |
| OSO, Inc | 48 | - | 48 | - | - | - | - | - | - | - | - | - |
| Structural Remediation Services Inc | 158 | - | 158 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 2,841 | - | 1,084 | - | 1,650 | - | 84 | - | - | - | 24 | - |
| | | | 38.15% | | 58.07% | | 2.94% | | | | 0.84% | |
| Minority Male Participation: | 61.85% | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | |
| Caucasian Female Participation: | - | | | | | | | | | | | |

EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|----------------|--------------|--------------|--------------|--------------|----------|----------|----------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Thurston Dudek | | | | | | | | | | | |
| | 4209 | - | 4209 | - | - | - | - | - | - | - | - | - |
| Allied Fire Protection | 64 | - | 64 | - | - | - | - | - | - | - | - | - |
| DDT Construction | 856 | - | 320 | - | 536 | - | - | - | - | - | - | - |
| JHP Industrial Supply Co. | - | - | - | - | - | - | - | - | - | - | - | - |
| Journee Construction | - | - | - | - | - | - | - | - | - | - | - | - |
| MGM Insulation | 253 | - | 229 | - | 24 | - | - | - | - | - | - | - |
| OSO, Inc | 332 | - | 332 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 5,714 | - | 5,154 | - | 560 | - | - | - | - | - | - | - |
| | | | 90.20% | | 9.80% | | | | | | | |
| Minority Male Participation: | | 9.80% | | | | | | | | | | |
| Minority Female Participation: | | - | | | | | | | | | | |
| Caucasian Female Participation: | | - | | | | | | | | | | |
| Young & Wright | | | | | | | | | | | | |
| | 2402.25 | 4676.97 | 242.25 | 4676.97 | 2160 | - | - | - | - | - | - | - |
| Dwyer Architectural | 80 | 35.5 | 80 | 35.5 | - | - | - | - | - | - | - | - |
| Foundation Design | 35.5 | - | 35.5 | - | - | - | - | - | - | - | - | - |
| Sienna Envir. Tech | 131 | 114 | 131 | 106 | - | - | - | 8 | - | - | - | - |
| Toscano Clements Taylor | 101.5 | - | 82.5 | - | - | - | - | - | 19 | - | - | - |
| Watts Architecture & Engineering | 1217.25 | 470.5 | 1217.25 | 470.5 | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 3,968 | 5,297 | 1,789 | 5,289 | 2,160 | - | - | 8 | 19 | - | - | - |
| | | | 19.30% | 57.09% | 23.31% | | | 0.09% | 0.21% | | | |
| Minority Male Participation: | | 23.52% | | | | | | | | | | |
| Minority Female Participation: | | 0.09% | | | | | | | | | | |
| Caucasian Female Participation: | | 57.09% | | | | | | | | | | |

EXHIBIT 2

| | | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|--------|---------------|-------|-----------|-------|--------|-------|----------|-------|---------------------------|---|------------------------------------|-------|
| | | M | F | M | F | M | F | M | F | M | F | M | F |
| John Williams School No. 5 1B | | | | | | | | | | | | | |
| Project-Wide Participation: | | 99,771 | 9,450 | 77,272 | 8,939 | 17,116 | 423 | 3,890 | 8 | 888 | | 605 | 80 |
| | | | | 70.75% | 8.18% | 15.67% | 0.39% | 3.56% | 0.01% | 0.81% | | 0.55% | 0.07% |
| Minority Male Participation: | 20.60% | | | | | | | | | | | | |
| Minority Female Participation: | 0.47% | | | | | | | | | | | | |
| Caucasian Female Participation: | 8.18% | | | | | | | | | | | | |

Masterplan 1

EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------------|--------------|---------------|---------------|----------|--------------|----------|--------------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Masterplan 1 | | | | | | | | | | | |
| SWBR Architects | | | | | | | | | | | | |
| ArchStetics Architecture | 1757.5 | 3039.6 | 1757.5 | 2950.1 | - | 89.5 | - | - | - | - | - | - |
| M.A. Architects | 156 | - | 156 | - | - | - | - | - | - | - | - | - |
| M/E Engineering PC | 37.25 | - | 37.25 | - | - | - | - | - | - | - | - | - |
| Watts Architecture & Engineering | 136 | 30 | 136 | - | - | - | - | 30 | - | - | - | - |
| | 423.75 | 113.5 | 423.75 | 113.5 | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 2,511 | 3,183 | 2,511 | 3,064 | - | 90 | - | 30 | - | - | - | - |
| | | | 44.09% | 53.81% | | 1.57% | | 0.53% | | | | |
| Minority Male Participation: | | - | | | | | | | | | | |
| Minority Female Participation: | | 2.10% | | | | | | | | | | |
| Caucasian Female Participation: | | 53.81% | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| Masterplan 1 | | | | | | | | | | | | |
| Project-Wide Participation: | 2,511 | 3,183 | 2,511 | 3,064 | | 90 | | 30 | | | | |
| | | | 44.09% | 53.81% | | 1.57% | | 0.53% | | | | |
| Minority Male Participation: | | - | | | | | | | | | | |
| Minority Female Participation: | | 2.10% | | | | | | | | | | |
| Caucasian Female Participation: | | 53.81% | | | | | | | | | | |

Maynards & School #50 1D

EXHIBIT 2

| | | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|--|-----------------|-----------|--------------|-----------|------------|----------|--------------|----------|---------------------------|----------|------------------------------------|----------|
| | | M | F | M | F | M | F | M | F | M | F | M | F |
| Maynards & School #50 1D | | | | | | | | | | | | | |
| Mark Cerrone Inc. | | 1834.5 | 81.5 | 1741.5 | 81.5 | 93 | - | - | - | - | - | - | - |
| PDS Trucking | | 15.75 | - | - | - | - | - | - | - | - | - | - | - |
| New York Fence | | 178 | - | 178 | - | - | - | - | - | - | - | - | - |
| RAVI Engineering | | 4.5 | - | 4.5 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | | 2,032.75 | 82 | 1924 | 82 | 93 | - | - | - | - | - | - | - |
| | | | | 90.98% | 3.88% | 4.40% | | | | | | | |
| Minority Male Participation: | | 4.40% | | | | | | | | | | | |
| Minority Female Participation: | | - | | | | | | | | | | | |
| Caucasian Female Participation: | | 3.88% | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | | |
| Total Wrecking & Environmental LLC | | | | | | | | | | | | | |
| | | 1803 | - | 649 | - | 188 | - | 966 | - | - | - | - | - |
| Adonis Construction | | 114 | - | 38 | - | 76 | - | - | - | - | - | - | - |
| Gateway III Construction Group | | 718 | - | 122 | - | 182 | - | 414 | - | - | - | - | - |
| Contractor's Participation: | | 2,635 | - | 809 | - | 446 | - | 1,380 | - | - | - | - | - |
| | | | | 30.70% | | 16.93% | | 52.37% | | | | | |
| Minority Male Participation: | | 69.30% | | | | | | | | | | | |
| Minority Female Participation: | | - | | | | | | | | | | | |
| Caucasian Female Participation: | | - | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | | |
| Maynards & School #50 1D | | | | | | | | | | | | | |
| Project-Wide Participation: | | 4,667.75 | 82 | 2,733 | 82 | 539 | | 1,380 | | | | | |
| | | | | 57.54% | 1.73% | 11.35% | | 29.05% | | | | | |
| Minority Male Participation: | | 40.40% | | | | | | | | | | | |
| Minority Female Participation: | | - | | | | | | | | | | | |
| Caucasian Female Participation: | | 1.73% | | | | | | | | | | | |

Monroe High School 1C

EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|----------------|----------------|---------------|---------------|---------------|--------------|--------------|--------------|---------------------------|--------------|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| Monroe High School 1C | | | | | | | | | | | | |
| AP Safety and Security Corp. | | | | | | | | | | | | |
| | 7050.84 | 2417.16 | 391.75 | 2250.41 | 6634.84 | 166.75 | 24.25 | - | - | - | - | - |
| Contractor's Participation: | 7,051 | 2,417 | 392 | 2,250 | 6,635 | 167 | 24 | - | - | - | - | - |
| | | | 4.13% | 23.77% | 70.08% | 1.76% | 0.26% | | | | | |
| Minority Male Participation: | | 70.34% | | | | | | | | | | |
| Minority Female Participation: | | 1.76% | | | | | | | | | | |
| Caucasian Female Participation: | | 23.77% | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| CJS Architects | | | | | | | | | | | | |
| | 7840 | 1701 | 7520 | 1697 | - | - | - | - | 320 | 4 | - | - |
| Baer & Associates, Llc | 1542.5 | 70 | 1542.5 | 70 | - | - | - | - | - | - | - | - |
| Environmental Design & Research P.C. | 593.75 | 130.25 | 593.75 | 130.25 | - | - | - | - | - | - | - | - |
| M.J. Engineering and Land Surveying | 73 | - | 73 | - | - | - | - | - | - | - | - | - |
| M/E Engineering PC | 3239.5 | 323 | 1872 | 323 | 892.5 | - | 42 | - | 433 | - | - | - |
| RAVI Engineering | 1327 | 660 | 580.5 | 660 | 740.5 | - | - | - | 6 | - | - | - |
| Sienna Envir. Tech | 506 | 69 | 506 | 61 | - | - | - | 8 | - | - | - | - |
| Watts Architecture & Engineering | 998.5 | 149.5 | 998.5 | 149.5 | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 16,120 | 3,103 | 13,686 | 3,091 | 1,633 | - | 42 | 8 | 759 | 4 | - | - |
| | | | 71.19% | 16.08% | 8.50% | | 0.22% | 0.04% | 3.95% | 0.02% | | |
| Minority Male Participation: | | 12.67% | | | | | | | | | | |
| Minority Female Participation: | | 0.06% | | | | | | | | | | |
| Caucasian Female Participation: | | 16.08% | | | | | | | | | | |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|----------|---------------|----------|--------------|----------|--------------|----------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| East Coast Electric | 27980 | - | 25358.5 | - | 1074 | - | 1547.5 | - | - | - | - | - |
| Adonis Construction | 24 | - | - | - | 24 | - | - | - | - | - | - | - |
| Bethany Technologies | 447.5 | - | 447.5 | - | - | - | - | - | - | - | - | - |
| Cannon Electric | 472 | - | 472 | - | - | - | - | - | - | - | - | - |
| Cucchiara Construction | 320 | - | 320 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 29,244 | - | 26,598 | - | 1,098 | - | 1,548 | - | - | - | - | - |
| | | | 90.96% | | 3.75% | | 5.29% | | | | | |
| Minority Male Participation: | | 9.04% | | | | | | | | | | |
| Minority Female Participation: | | - | | | | | | | | | | |
| Caucasian Female Participation: | | - | | | | | | | | | | |
| Labella Associates, P.C. | 118.5 | - | 118.5 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 119 | - | 119 | - | - | - | - | - | - | - | - | - |
| | | | 100.00% | | | | | | | | | |
| Minority Male Participation: | | - | | | | | | | | | | |
| Minority Female Participation: | | - | | | | | | | | | | |
| Caucasian Female Participation: | | - | | | | | | | | | | |

EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|--------------|---------------|--------------|---------------|------------|--------------|------------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| M.A. Ferrauilo Plbg. & Htg., Inc. | 26684 | 3146.5 | 21957.5 | 2996.5 | 4198.5 | 150 | 528 | - | - | - | - | - |
| Akwasasne Construction | 1507.15 | 135 | 640 | - | 536.65 | 16 | 330.5 | 119 | - | - | - | - |
| Cannon & Noto Enterprise | 5409.5 | 379.5 | 1448 | 239.5 | 3961.5 | 140 | - | - | - | - | - | - |
| Coldwater Insulation | 4696 | - | 3550 | - | 1146 | - | - | - | - | - | - | - |
| Day Automation Systems | 83.75 | - | 83.75 | - | - | - | - | - | - | - | - | - |
| DDT Construction | 88 | - | 88 | - | - | - | - | - | - | - | - | - |
| Hewitt Young Electric | 2879 | - | 2879 | - | - | - | - | - | - | - | - | - |
| Kimmel Sheet Metal | 6396 | - | 4836 | - | 1005 | - | 555 | - | - | - | - | - |
| Massive Testing & Balancing | 50 | - | 50 | - | - | - | - | - | - | - | - | - |
| Safety Zone Ventures | - | 85.5 | - | 85.5 | - | - | - | - | - | - | - | - |
| Unified Electric | 756.5 | - | 504 | - | 69 | - | - | - | 99.5 | - | 84 | - |
| Contractor's Participation: | 48,550 | 3,747 | 36,036 | 3,322 | 10,917 | 306 | 1,414 | 119 | 100 | - | 84 | - |
| | | | 68.91% | 6.35% | 20.87% | 0.59% | 2.70% | 0.23% | 0.19% | | 0.16% | |
| Minority Male Participation: | | 23.92% | | | | | | | | | | |
| Minority Female Participation: | | 0.82% | | | | | | | | | | |
| Caucasian Female Participation: | | 6.35% | | | | | | | | | | |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|------------------------|------------|---------------|--------------|---------------|----------|--------------|--------------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Manning Squires Hennig | 16424.5 | - | 16134.5 | - | 230.5 | - | 59.5 | - | - | - | - |
| Accurate Acoustical | 890.5 | 52 | 722.5 | 52 | 168 | - | - | - | - | - | - | - |
| Aerotek & Duluth Services | 48 | - | 48 | - | - | - | - | - | - | - | - | - |
| Buffalo Road Grass/BRG Corp | 223 | - | 223 | - | - | - | - | - | - | - | - | - |
| Eugene G. Sackett | 56 | - | 56 | - | - | - | - | - | - | - | - | - |
| Flower City Monitors Service | 310.45 | - | 5 | - | 305.45 | - | - | - | - | - | - | - |
| G & J Contracting | 106 | - | 100 | - | - | - | - | - | - | - | 6 | - |
| Garden Grove | 1027.5 | - | 1027.5 | - | - | - | - | - | - | - | - | - |
| Highland Masonry & Restoration | 1606.5 | - | 1107 | - | 167 | - | 332.5 | - | - | - | - | - |
| I.C. Construction Services | 808.5 | 24 | 750.5 | 24 | - | - | 58 | - | - | - | - | - |
| Main-Ford General Supply Co | 14 | - | 14 | - | - | - | - | - | - | - | - | - |
| Mark Cerrone Inc. | 14173 | 445 | 6192.5 | - | 4536 | - | 3151 | 445 | - | - | 293.5 | - |
| OSO, Inc | 480 | - | 480 | - | - | - | - | - | - | - | - | - |
| Patterson Stevens | 1279.5 | - | 1237 | - | 42.5 | - | - | - | - | - | - | - |
| Safety Zone Ventures | 1687.5 | 1.5 | 884.5 | 1.5 | 803 | - | - | - | - | - | - | - |
| Spring Sheet Metal & Roofing | 9646.5 | - | 7308.5 | - | 1146 | - | 1192 | - | - | - | - | - |
| Steel Tech Fabricator Inc. | 2604 | - | 1698 | - | - | - | 409.5 | - | - | - | 496.5 | - |
| Upstate Specialty Coatings, LLC | 1676.5 | - | 1676.5 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 53,062 | 523 | 39,665 | 78 | 7,398 | - | 5,203 | 445 | - | - | 796 | - |
| | | | 74.02% | 0.14% | 13.81% | | 9.71% | 0.83% | | | 1.49% | |
| Minority Male Participation: | 25.01% | | | | | | | | | | | |
| Minority Female Participation: | 0.83% | | | | | | | | | | | |
| Caucasian Female Participation: | 0.14% | | | | | | | | | | | |

Monroe High School 1C

EXHIBIT 2

| | | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|--|---------------|----------|--------------|----------|--------------|----------|----------|----------|---------------------------|----------|------------------------------------|----------|
| | | M | F | M | F | M | F | M | F | M | F | M | F |
| Thurston Dudek | | 4471 | - | 4090 | - | 381 | - | - | - | - | - | - | - |
| DDT Construction | | 840 | - | 560 | - | 280 | - | - | - | - | - | - | - |
| MGM Insulation | | 148 | 8 | 44 | - | 104 | 8 | - | - | - | - | - | - |
| OSO, Inc | | 664 | - | - | - | 664 | - | - | - | - | - | - | - |
| Contractor's Participation: | | 6,123 | 8 | 4,694 | - | 1,429 | 8 | - | - | - | - | - | - |
| | | | | 76.56% | | 23.31% | 0.13% | | | | | | |
| Minority Male Participation: | | | | | | | | 23.31% | | | | | |
| Minority Female Participation: | | | | | | | | 0.13% | | | | | |
| Caucasian Female Participation: | | | | | | | | - | | | | | |
| <hr/> | | | | | | | | | | | | | |
| Monroe High School 1C | | | | | | | | | | | | | |
| Project-Wide Participation: | | 160,268 | 9,797 | 121,190 | 8,740 | 29,110 | 481 | 8,230 | 572 | 859 | 4 | 880 | |
| | | | | 71.26% | 5.14% | 17.12% | 0.28% | 4.84% | 0.34% | 0.50% | 0.00% | 0.52% | |
| Minority Male Participation: | | | | | | | | 22.98% | | | | | |
| Minority Female Participation: | | | | | | | | 0.62% | | | | | |
| Caucasian Female Participation: | | | | | | | | 5.14% | | | | | |

Moving Services 1A

EXHIBIT 2

| | | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|--------|---------------|-----|-----------|--------|--------|---|----------|---|---------------------------|----|------------------------------------|---|
| | | M | F | M | F | M | F | M | F | M | F | M | F |
| Moving Services 1A | | | | | | | | | | | | | |
| Corrigan Moving Systems | | | | | | | | | | | | | |
| | | 2583 | 400 | 1781.5 | 400 | 583 | - | - | - | 218.5 | - | - | - |
| Contractor's Participation: | | 2,583 | 400 | 1,782 | 400 | 583 | - | - | - | 219 | - | - | - |
| | | | | 59.73% | 13.41% | 19.54% | | | | 7.32% | | | |
| Minority Male Participation: | 26.86% | | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | | |
| Caucasian Female Participation: | 13.41% | | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | | |
| Lafayette Storage & Moving | | | | | | | | | | | | | |
| | | 838.5 | 210 | 659.5 | 158 | 16 | - | 163 | - | - | 52 | - | - |
| Contractor's Participation: | | 839 | 210 | 660 | 158 | 16 | - | 163 | - | - | 52 | - | - |
| | | | | 62.89% | 15.07% | 1.53% | | 15.55% | | 4.96% | | | |
| Minority Male Participation: | 17.08% | | | | | | | | | | | | |
| Minority Female Participation: | 4.96% | | | | | | | | | | | | |
| Caucasian Female Participation: | 15.07% | | | | | | | | | | | | |

Moving Services 1A

EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|----------------------------------|------------|--------------|------------|--------------|-----------|------------|---|---------------------------|-----------|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Merkel Donohue/FM Office Express | | | | | | | | | | | |
| Akwasasne Construction | 92 | 24 | 22.5 | 24 | 51 | - | 18.5 | - | - | - | - | - |
| Cook Moving Service | 201.3 | - | 201.3 | - | - | - | - | - | - | - | - | - |
| Installrite Systems | 128 | 48 | - | 48 | 64 | - | 64 | - | - | - | - | - |
| Journee Construction | 49 | 28 | - | - | 49 | 28 | - | - | - | - | - | - |
| Merkel Donohue/FM Office Express | 541.5 | 161 | 268 | 134 | 246.5 | 27 | 27 | - | - | - | - | - |
| Contractor's Participation: | 1,012 | 261 | 492 | 206 | 411 | 55 | 110 | - | - | - | - | - |
| | | | 38.65% | 16.18% | 32.25% | 4.32% | 8.60% | | | | | |
| Minority Male Participation: | 40.85% | | | | | | | | | | | |
| Minority Female Participation: | 4.32% | | | | | | | | | | | |
| Caucasian Female Participation: | 16.18% | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| Moving Services 1A | | | | | | | | | | | | |
| Project-Wide Participation: | 4,433 | 871 | 2,933 | 764 | 1,010 | 55 | 273 | | 219 | 52 | | |
| | | | 55.29% | 14.40% | 19.03% | 1.04% | 5.14% | | 4.12% | 0.98% | | |
| Minority Male Participation: | 28.29% | | | | | | | | | | | |
| Minority Female Participation: | 2.02% | | | | | | | | | | | |
| Caucasian Female Participation: | 14.40% | | | | | | | | | | | |

Moving Services 1B

EXHIBIT 2

| | | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|--------|---------------|-------|-----------|-------|--------|--------|----------|---|---------------------------|---|------------------------------------|---|
| | | M | F | M | F | M | F | M | F | M | F | M | F |
| Moving Services 1B | | | | | | | | | | | | | |
| Corrigan Moving Systems | | | | | | | | | | | | | |
| | | 1773 | 200 | 978 | 200 | 260 | - | 429 | - | 106 | - | - | - |
| Journee Construction | | 573.3 | 348.7 | - | - | 573.3 | 348.7 | - | - | - | - | - | - |
| Contractor's Participation: | | 2,346 | 549 | 978 | 200 | 833 | 349 | 429 | - | 106 | - | - | - |
| | | | | 33.79% | 6.91% | 28.78% | 12.04% | 14.82% | | 3.66% | | | |
| Minority Male Participation: | 47.26% | | | | | | | | | | | | |
| Minority Female Participation: | 12.04% | | | | | | | | | | | | |
| Caucasian Female Participation: | 6.91% | | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | | |
| Merkel Donohue/FM Office Express | | | | | | | | | | | | | |
| | | 572 | 11 | 454.5 | 7 | 96 | 4 | 21.5 | - | - | - | - | - |
| Contractor's Participation: | | 572 | 11 | 455 | 7 | 96 | 4 | 22 | - | - | - | - | - |
| | | | | 77.95% | 1.20% | 16.47% | 0.69% | 3.69% | | | | | |
| Minority Male Participation: | 20.16% | | | | | | | | | | | | |
| Minority Female Participation: | 0.69% | | | | | | | | | | | | |
| Caucasian Female Participation: | 1.20% | | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | | |
| Merkel Donohue/FM Office Express | | | | | | | | | | | | | |
| Installrite Systems | | 86 | - | - | - | 86 | - | - | - | - | - | - | - |
| Journee Construction | | 80.5 | 46.5 | - | - | 80.5 | 46.5 | - | - | - | - | - | - |
| OSO, Inc | | 70.5 | - | - | - | 70.5 | - | - | - | - | - | - | - |
| Contractor's Participation: | | 237 | 47 | - | - | 237 | 47 | - | - | - | - | - | - |
| | | | | | | 83.60% | 16.40% | | | | | | |
| Minority Male Participation: | 83.60% | | | | | | | | | | | | |
| Minority Female Participation: | 16.40% | | | | | | | | | | | | |
| Caucasian Female Participation: | - | | | | | | | | | | | | |

Moving Services 1B

EXHIBIT 2

| | | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|--------|---------------|------------|--------------|------------|--------------|------------|------------|----------|---------------------------|----------|------------------------------------|----------|
| | | M | F | M | F | M | F | M | F | M | F | M | F |
| Clark Moving & Storage | | 3048.73 | 209.25 | 2340.68 | 209.25 | 555.3 | - | 152.75 | - | - | - | - | - |
| Interior Moving Service | | 64.5 | - | 14 | - | 50.5 | - | - | - | - | - | - | - |
| Merkel Donohue/FM Office Express | | 142.5 | - | 111 | - | 18 | - | 7.5 | - | 6 | - | - | - |
| Merkel Donohue/FM Office Express | | 953.25 | 39.5 | 674.25 | 39.5 | 209 | - | 57.5 | - | 12.5 | - | - | - |
| Contractor's Participation: | | 4,209 | 249 | 3,140 | 249 | 833 | - | 218 | - | 19 | - | - | - |
| | | | | 70.44% | 5.58% | 18.68% | | 4.88% | | 0.42% | | | |
| Minority Male Participation: | 23.98% | | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | | |
| Caucasian Female Participation: | 5.58% | | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | | |
| Moving Services 1B | | | | | | | | | | | | | |
| Project-Wide Participation: | | 7,364 | 855 | 4,572 | 456 | 1,999 | 399 | 668 | - | 125 | - | - | - |
| | | | | 55.63% | 5.54% | 24.32% | 4.86% | 8.13% | | 1.51% | | | |
| Minority Male Participation: | 33.97% | | | | | | | | | | | | |
| Minority Female Participation: | 4.86% | | | | | | | | | | | | |
| Caucasian Female Participation: | 5.54% | | | | | | | | | | | | |

Moving Services 1C

EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------------------|------------|--------------|------------|------------|-----------|------------|---|---------------------------|-----------|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Moving Services 1C | | | | | | | | | | | |
| Merkel Donohue/FM Office Express | | | | | | | | | | | | |
| | 3597.65 | 396.35 | 2604.6 | 384.85 | 757.55 | - | 235.5 | - | - | 11.5 | - | - |
| Clark Moving & Storage | 360.5 | - | 320.5 | - | 40 | - | - | - | - | - | - | - |
| Installrite Systems | 200 | - | 93.5 | - | - | - | 106.5 | - | - | - | - | - |
| Journee Tech Staffing | 109.25 | 28 | 11.5 | - | 97.75 | 28 | - | - | - | - | - | - |
| Contractor's Participation: | 4,267 | 424 | 3,030 | 385 | 895 | 28 | 342 | - | - | 12 | - | - |
| | | | 64.58% | 8.20% | 19.08% | 0.60% | 7.29% | | | 0.25% | | |
| Minority Male Participation: | | 26.37% | | | | | | | | | | |
| Minority Female Participation: | | 0.85% | | | | | | | | | | |
| Caucasian Female Participation: | | 8.20% | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| Moving Services 1C | | | | | | | | | | | | |
| Project-Wide Participation: | 4,267 | 424 | 3,030 | 385 | 895 | 28 | 342 | | | 12 | | |
| | | | 64.58% | 8.20% | 19.08% | 0.60% | 7.29% | | | 0.25% | | |
| Minority Male Participation: | | 26.37% | | | | | | | | | | |
| Minority Female Participation: | | 0.84% | | | | | | | | | | |
| Caucasian Female Participation: | | 8.20% | | | | | | | | | | |

Professional Services 1A

EXHIBIT 2

| | | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|----------------------------|---------------|---------|-----------|--------|--------|--------|----------|---------|---------------------------|-------|------------------------------------|---|
| | | M | F | M | F | M | F | M | F | M | F | M | F |
| Professional Services 1A | | | | | | | | | | | | | |
| Hunt Engineers | | | | | | | | | | | | | |
| | | 289 | 15.5 | 261 | 1.5 | 28 | 14 | - | - | - | - | - | - |
| | Ram-Tech Engineers | 10 | - | 10 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | | 299 | 16 | 271 | 2 | 28 | 14 | - | - | - | - | - | - |
| | | | | 86.17% | 0.48% | 8.90% | 4.45% | | | | | | |
| Minority Male Participation: | 8.90% | | | | | | | | | | | | |
| Minority Female Participation: | 4.45% | | | | | | | | | | | | |
| Caucasian Female Participation: | 0.48% | | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | | |
| SJB Services Inc. | | | | | | | | | | | | | |
| | | 54 | 8 | - | 8 | 54 | - | - | - | - | - | - | - |
| Contractor's Participation: | | 54 | 8 | - | 8 | 54 | - | - | - | - | - | - | - |
| | | | | 12.90% | 87.10% | | | | | | | | |
| Minority Male Participation: | 87.10% | | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | | |
| Caucasian Female Participation: | 12.90% | | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | | |
| Vargas Associates | | | | | | | | | | | | | |
| | | 484 | 9819.75 | - | 8365.5 | 96.5 | - | 387.5 | 1454.25 | - | - | - | - |
| | Lafayette Storage & Moving | 400.5 | 86 | 278 | 38 | 29.5 | - | 93 | - | - | 48 | - | - |
| | The Employment Store | 1681.55 | 1261.75 | 643.25 | 934.5 | 1038.3 | 327.25 | - | - | - | - | - | - |
| Contractor's Participation: | | 2,566 | 11,168 | 921 | 9,338 | 1,164 | 327 | 481 | 1,454 | - | 48 | - | - |
| | | | | 6.71% | 67.99% | 8.48% | 2.38% | 3.50% | 10.59% | | 0.35% | | |
| Minority Male Participation: | 11.98% | | | | | | | | | | | | |
| Minority Female Participation: | 13.32% | | | | | | | | | | | | |
| Caucasian Female Participation: | 67.99% | | | | | | | | | | | | |

Professional Services 1A

EXHIBIT 2

| | | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|--|---------------|---------------|--------------|--------------|--------------|--------------|------------|--------------|---------------------------|-----------|------------------------------------|----------|
| | | M | F | M | F | M | F | M | F | M | F | M | F |
| Landon & Rian | | 6984 | 1983 | 3221 | - | 3763 | 1983 | - | - | - | - | - | - |
| Contractor's Participation: | | 6,984 | 1,983 | 3,221 | - | 3,763 | 1,983 | - | - | - | - | - | - |
| Minority Male Participation: | | 41.96% | | 35.93% | | 41.96% | | 22.11% | | | | | |
| Minority Female Participation: | | 22.11% | | | | | | | | | | | |
| Caucasian Female Participation: | | - | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | | |
| Lawley Services | | - | 307.5 | - | 307.5 | - | - | - | - | - | - | - | - |
| Compliance & Administrative Services of NY | | - | 58 | - | - | - | 58 | - | - | - | - | - | - |
| Contractor's Participation: | | - | 366 | - | 308 | - | 58 | - | - | - | - | - | - |
| Minority Male Participation: | | - | | 84.13% | | 15.87% | | | | | | | |
| Minority Female Participation: | | 15.87% | | | | | | | | | | | |
| Caucasian Female Participation: | | 84.13% | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | | |
| Professional Services 1A | | | | | | | | | | | | | |
| Project-Wide Participation: | | 9,903 | 13,540 | 4,413 | 9,655 | 5,009 | 2,382 | 481 | 1,454 | | 48 | | |
| Minority Male Participation: | | 23.42% | | 18.83% | | 41.19% | | 21.37% | | 10.16% | | 2.05% | |
| Minority Female Participation: | | 16.57% | | | | | | | | | | 6.20% | |
| Caucasian Female Participation: | | 41.19% | | | | | | | | | | 0.20% | |

Professional Services 1B

EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|-----------------|----------------|--------------|------------|---------------|--------------|------------|------------|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| Professional Services 1B | | | | | | | | | | | | |
| AP Safety and Security Corp. | | | | | | | | | | | | |
| | 21236.75 | 2110.28 | 2122.75 | 570.33 | 18755.25 | 1356.95 | 358.75 | 183 | - | - | - | - |
| Contractor's Participation: | 21,237 | 2,110 | 2,123 | 570 | 18,755 | 1,357 | 359 | 183 | - | - | - | - |
| | | | 9.10% | 2.44% | 80.33% | 5.81% | 1.54% | 0.78% | | | | |
| Minority Male Participation: | | 81.87% | | | | | | | | | | |
| Minority Female Participation: | | 6.59% | | | | | | | | | | |
| Caucasian Female Participation: | | 2.44% | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| Erdman Anthony | | | | | | | | | | | | |
| | 27.5 | 46 | 27.5 | 46 | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 28 | 46 | 28 | 46 | - | - | - | - | - | - | - | - |
| | | | 37.41% | 62.59% | | | | | | | | |
| Minority Male Participation: | | - | | | | | | | | | | |
| Minority Female Participation: | | - | | | | | | | | | | |
| Caucasian Female Participation: | | 62.59% | | | | | | | | | | |

Professional Services 1B

EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|----------------|--------------|--------------|--------------|--------------|------------|--------------|------------|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Hunt Engineers | 379.5 | 10 | 345 | 3 | 34.5 | 7 | - | - | - | - | - |
| Edge-Global Technology Solutions | - | - | - | - | - | - | - | - | - | - | - | - |
| Hunt Engineers | 28.5 | 8 | 28.5 | - | - | 8 | - | - | - | - | - | - |
| OSO, Inc | 8 | 24 | 8 | 24 | - | - | - | - | - | - | - | - |
| Ram-Tech Engineers | 337.5 | 8.5 | 337.5 | 8.5 | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 754 | 51 | 719 | 36 | 35 | 15 | - | - | - | - | - | - |
| | | | 89.42% | 4.42% | 4.29% | 1.87% | | | | | | |
| Minority Male Participation: | | 4.29% | | | | | | | | | | |
| Minority Female Participation: | | 1.87% | | | | | | | | | | |
| Caucasian Female Participation: | | 4.42% | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| J&T Securities Inc. | 9340 | 2271 | 4392 | 1593 | 3139 | 344 | 1809 | 334 | - | - | - | - |
| Contractor's Participation: | 9,340 | 2,271 | 4,392 | 1,593 | 3,139 | 344 | 1,809 | 334 | - | - | - | - |
| | | | 37.83% | 13.72% | 27.03% | 2.96% | 15.58% | 2.88% | | | | |
| Minority Male Participation: | | 42.61% | | | | | | | | | | |
| Minority Female Participation: | | 5.84% | | | | | | | | | | |
| Caucasian Female Participation: | | 13.72% | | | | | | | | | | |

Professional Services 1B

EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|--------------------|--------------|------------|--------------|--------------|------------|------------|--------------|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Kaizen Foodservice | | | | | | | | | | | |
| | 738 | 496.5 | 738 | 496.5 | - | - | - | - | - | - | - | - |
| Roth Consulting | - | 108.5 | - | 108.5 | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 738 | 605 | 738 | 605 | - | - | - | - | - | - | - | - |
| | | | 54.95% | 45.05% | | | | | | | | |
| Minority Male Participation: | - | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | |
| Caucasian Female Participation: | 45.05% | | | | | | | | | | | |
| SJB Services Inc. | | | | | | | | | | | | |
| | 1150 | 859.5 | - | 859.5 | 1105 | - | - | - | 45 | - | - | - |
| Contractor's Participation: | 1,150 | 860 | - | 860 | 1,105 | - | - | - | 45 | - | - | - |
| | | | 42.77% | 54.99% | | | | 2.24% | | | | |
| Minority Male Participation: | 57.23% | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | |
| Caucasian Female Participation: | 42.77% | | | | | | | | | | | |
| Vargas Associates | | | | | | | | | | | | |
| | 543.5 | 8130.2 | 24 | 5465.7 | - | - | 519.5 | 2664.5 | - | - | - | - |
| Core Consulting and Staffing | 2502.65 | 711.1 | 253.65 | 468.47 | 2249 | 168.63 | - | 74 | - | - | - | - |
| The Employment Store | 1829 | 498.3 | 499.2 | 114.8 | 1329.8 | 306.5 | - | 77 | - | - | - | - |
| Contractor's Participation: | 4,875 | 9,340 | 777 | 6,049 | 3,579 | 475 | 520 | 2,816 | - | - | - | - |
| | | | 5.47% | 42.55% | 25.18% | 3.34% | 3.65% | 19.81% | | | | |
| Minority Male Participation: | 28.83% | | | | | | | | | | | |
| Minority Female Participation: | 23.15% | | | | | | | | | | | |
| Caucasian Female Participation: | 42.55% | | | | | | | | | | | |

Professional Services 1B

EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|--------------|---------------|---------------|---------------|---------------|--------------|---------------|---------------------------|---------------|------------------------------------|--------------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| Wendel Energy Services | 1969 | 873.25 | 1969 | 4.75 | - | - | - | - | - | 842.5 | - | 26 |
| Contractor's Participation: | 1,969 | 873 | 1,969 | 5 | - | - | - | - | - | 843 | - | 26 |
| | | | 69.28% | 0.17% | | | | | | 29.64% | | 0.91% |
| Minority Male Participation: | | - | | | | | | | | | | |
| Minority Female Participation: | | 30.55% | | | | | | | | | | |
| Caucasian Female Participation: | | 0.17% | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| Baker Tilly Virchow Krause, LLP | 7254.53 | 1667.74 | 7007.27 | 1600.85 | 247.26 | - | - | 30.75 | - | 36.14 | - | - |
| Compliance & Administrative Services of NY | 36 | 274.5 | - | - | 36 | 274.5 | - | - | - | - | - | - |
| Martens Janitorial | 54 | - | - | - | 4 | - | 50 | - | - | - | - | - |
| Rogers Enterprises | 622 | 2744.5 | - | - | 622 | 982 | - | 1762.5 | - | - | - | - |
| Rogers Enterprises | 737.5 | 1235.5 | - | - | 737.5 | 1059.5 | - | 176 | - | - | - | - |
| Supreme Quality Painting | 100 | - | - | - | 100 | - | - | - | - | - | - | - |
| We're Forms | 381.25 | 136.25 | 381.25 | 136.25 | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 9,185 | 6,058 | 7,389 | 1,737 | 1,747 | 2,316 | 50 | 1,969 | - | 36 | - | - |
| | | | 48.46% | 11.40% | 11.46% | 15.19% | 0.33% | 12.92% | | 0.24% | | |
| Minority Male Participation: | | 11.79% | | | | | | | | | | |
| Minority Female Participation: | | 28.35% | | | | | | | | | | |
| Caucasian Female Participation: | | 11.40% | | | | | | | | | | |

Professional Services 1B

EXHIBIT 2

| | | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|--------|---------------|--------|-----------|--------|--------|-------|----------|-------|---------------------------|-------|------------------------------------|-------|
| | | M | F | M | F | M | F | M | F | M | F | M | F |
| Professional Services 1B | | | | | | | | | | | | | |
| Project-Wide Participation: | | 49,275 | 22,214 | 18,134 | 11,500 | 28,359 | 4,507 | 2,737 | 5,302 | 45 | 879 | | 26 |
| | | | | 25.37% | 16.09% | 39.67% | 6.30% | 3.83% | 7.42% | 0.06% | 1.23% | | 0.04% |
| Minority Male Participation: | 43.56% | | | | | | | | | | | | |
| Minority Female Participation: | 14.99% | | | | | | | | | | | | |
| Caucasian Female Participation: | 16.09% | | | | | | | | | | | | |

Program Manager 1B

EXHIBIT 2

| | | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|--------|---------------|---------|-----------|-------|---------|---|----------|---|---------------------------|---------|------------------------------------|---|
| | | M | F | M | F | M | F | M | F | M | F | M | F |
| Program Manager 1B | | | | | | | | | | | | | |
| Gilbane Building Company | | 41096.98 | 1068 | 35322.5 | 1068 | 1950.7 | - | 3823.78 | - | - | - | - | - |
| Savin Engineers | | 11882.75 | 8877.25 | 2305 | 3250 | 9395.75 | - | 182 | - | - | 5627.25 | - | - |
| Contractor's Participation: | | 52,980 | 9,945 | 37,628 | 4,318 | 11,346 | - | 4,006 | - | - | 5,627 | - | - |
| | | | | 59.80% | 6.86% | 18.03% | | 6.37% | | | 8.94% | | |
| Minority Male Participation: | 24.40% | | | | | | | | | | | | |
| Minority Female Participation: | 8.94% | | | | | | | | | | | | |
| Caucasian Female Participation: | 6.86% | | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | | |
| Program Manager 1B | | | | | | | | | | | | | |
| Project-Wide Participation: | | 52,980 | 9,945 | 37,628 | 4,318 | 11,346 | | 4,006 | | | 5,627 | | |
| | | | | 59.80% | 6.86% | 18.03% | | 6.37% | | | 8.94% | | |
| Minority Male Participation: | 24.40% | | | | | | | | | | | | |
| Minority Female Participation: | 8.94% | | | | | | | | | | | | |
| Caucasian Female Participation: | 6.86% | | | | | | | | | | | | |

School No. 17 & 50 1A

EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|--------|-----------|--------|-------|-------|----------|--------|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| School No. 17 & 50 1A | | | | | | | | | | | | |
| The Pike Company | | | | | | | | | | | | |
| | 14250 | 8043 | 14202.5 | 6105.5 | 3.5 | 8 | 44 | 1929.5 | - | - | - | - |
| Contractor's Participation: | 14,250 | 8,043 | 14,203 | 6,106 | 4 | 8 | 44 | 1,930 | - | - | - | - |
| | | | 63.69% | 27.39% | 0.02% | 0.04% | 0.20% | 8.66% | | | | |
| Minority Male Participation: | | 0.22% | | | | | | | | | | |
| Minority Female Participation: | | 8.70% | | | | | | | | | | |
| Caucasian Female Participation: | | 27.39% | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| School No. 17 & 50 1A | | | | | | | | | | | | |
| Project-Wide Participation: | 14,250 | 8,043 | 14,203 | 6,106 | 4 | 8 | 44 | 1,930 | | | | |
| | | | 63.71% | 27.39% | 0.02% | 0.04% | 0.20% | 8.66% | | | | |
| Minority Male Participation: | | 0.21% | | | | | | | | | | |
| Minority Female Participation: | | 8.69% | | | | | | | | | | |
| Caucasian Female Participation: | | 27.39% | | | | | | | | | | |

School No. 28 & 58 1B

EXHIBIT 2

| | | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|-----------------------|----------------|---------------|---------------|---------------|--------------|---|--------------|--------------|---------------------------|--------------|------------------------------------|---------------|
| | | M | F | M | F | M | F | M | F | M | F | M | F |
| School No. 28 & 58 1B | | | | | | | | | | | | | |
| LeChase Construction Services | | | | | | | | | | | | | |
| | | 23960.3 | 8638.5 | 22632.3 | 8465.5 | 1206 | - | 122 | 33 | - | 140 | - | - |
| | Cummings Construction | 4400 | 5000 | 4400 | 5000 | - | - | - | - | - | - | - | - |
| | Fisher Associates | 2184 | - | 2184 | - | - | - | - | - | - | - | - | - |
| | Rogers Enterprises | 671.5 | - | - | - | 671.5 | - | - | - | - | - | - | - |
| | Rogers Enterprises | 699 | - | - | - | 699 | - | - | - | - | - | - | - |
| Contractor's Participation: | | 31,915 | 13,639 | 29,216 | 13,466 | 2,577 | - | 122 | 33 | - | 140 | - | - |
| | | | | 64.13% | 29.56% | 5.66% | | 0.27% | 0.07% | | 0.31% | | |
| Minority Male Participation: | | | | | | | | | | | | | 5.93% |
| Minority Female Participation: | | | | | | | | | | | | | 0.38% |
| Caucasian Female Participation: | | | | | | | | | | | | | 29.56% |
| <hr/> | | | | | | | | | | | | | |
| School No. 28 & 58 1B | | | | | | | | | | | | | |
| Project-Wide Participation: | | 31,915 | 13,639 | 29,216 | 13,466 | 2,577 | | 122 | 33 | | 140 | | |
| | | | | 64.14% | 29.56% | 5.66% | | 0.27% | 0.07% | | 0.31% | | |
| Minority Male Participation: | | | | | | | | | | | | | 5.92% |
| Minority Female Participation: | | | | | | | | | | | | | 0.38% |
| Caucasian Female Participation: | | | | | | | | | | | | | 29.56% |

School No. 5 & 12 1B/1C

EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|-----------------|----------------|---------------|---------------|--------------|--------------|--------------|--------------|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| School No. 5 & 12 1B/1C | | | | | | | | | | | | |
| The Pike Company | | | | | | | | | | | | |
| | 16445.25 | 4450.75 | 14795.75 | 4091.25 | 160 | 12 | 1489.5 | 347.5 | - | - | - | - |
| CHC Construction | 1760 | - | 1760 | - | - | - | - | - | - | - | - | - |
| Safety Zone Environmental | 274 | 279 | 274 | 279 | - | - | - | - | - | - | - | - |
| Scott Construction | 286 | - | 286 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 18,765 | 4,730 | 17,116 | 4,370 | 160 | 12 | 1,490 | 348 | - | - | - | - |
| | | | 72.85% | 18.60% | 0.68% | 0.05% | 6.34% | 1.48% | | | | |
| Minority Male Participation: | | 7.02% | | | | | | | | | | |
| Minority Female Participation: | | 1.53% | | | | | | | | | | |
| Caucasian Female Participation: | | 18.60% | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| School No. 5 & 12 1B/1C | | | | | | | | | | | | |
| Project-Wide Participation: | 18,765 | 4,730 | 17,116 | 4,370 | 160 | 12 | 1,490 | 348 | | | | |
| | | | 72.85% | 18.60% | 0.68% | 0.05% | 6.34% | 1.48% | | | | |
| Minority Male Participation: | | 7.02% | | | | | | | | | | |
| Minority Female Participation: | | 1.53% | | | | | | | | | | |
| Caucasian Female Participation: | | 18.60% | | | | | | | | | | |

Thomas Jefferson High School 1B

EXHIBIT 2

| | | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|--------------------------|---------------|---|-----------|---|-------|---|----------|---|---------------------------|---|------------------------------------|---|
| | | M | F | M | F | M | F | M | F | M | F | M | F |
| Thomas Jefferson High School 1B | | | | | | | | | | | | | |
| M.A. Ferrauilo Plbg. & Htg., Inc. | | | | | | | | | | | | | |
| | Cannon & Noto Enterprise | 120 | - | - | - | 120 | - | - | - | - | - | - | - |
| Contractor's Participation: | | 120 | - | - | - | 120 | - | - | - | - | - | - | - |
| Minority Male Participation: | | 100.00% | | 100.00% | | | | | | | | | |
| Minority Female Participation: | | - | | | | | | | | | | | |
| Caucasian Female Participation: | | - | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | | |
| SEI Design Group Architects, PC | | | | | | | | | | | | | |
| Contractor's Participation: | | - | - | - | - | - | - | - | - | - | - | - | - |
| Minority Male Participation: | | | | | | | | | | | | | |
| Minority Female Participation: | | | | | | | | | | | | | |
| Caucasian Female Participation: | | | | | | | | | | | | | |

Thomas Jefferson High School 1B

EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------------------|----------|------------|----------|-----------|----------|----------|----------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Steve General Contractors | 49 | - | - | - | 49 | - | - | - | - | - | - |
| Alba Coatings | 680 | - | 680 | - | - | - | - | - | - | - | - | - |
| Pipitone Enterprises LLC | 69 | - | 46 | - | 23 | - | - | - | - | - | - | - |
| Structural Remediation Services Inc | 52 | - | 34 | - | 18 | - | - | - | - | - | - | - |
| Contractor's Participation: | 850 | - | 760 | - | 90 | - | - | - | - | - | - | - |
| | | | 89.41% | | 10.59% | | | | | | | |
| Minority Male Participation: | 10.59% | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | |
| Caucasian Female Participation: | - | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| Thomas Jefferson High School 1B | | | | | | | | | | | | |
| Project-Wide Participation: | 970 | | 760 | | 210 | | | | | | | |
| | | | 78.35% | | 21.65% | | | | | | | |
| Minority Male Participation: | 21.65% | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | |
| Caucasian Female Participation: | - | | | | | | | | | | | |

World of Inquiry School No. 58 1B

EXHIBIT 2

| | | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|---------------|--------------|---------------|---------------|---------------|--------------|--------------|----------|---------------------------|--------------|------------------------------------|----------|
| | | M | F | M | F | M | F | M | F | M | F | M | F |
| World of Inquiry School No. 58 1B | | | | | | | | | | | | | |
| East Coast Electric | | | | | | | | | | | | | |
| | | 34473.5 | 659.5 | 29306 | 659.5 | 4766.5 | - | 401 | - | - | - | - | - |
| Downey-Goodlein Elevator Corp. | | 57.5 | - | 57.5 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | | 34,531 | 660 | 29,364 | 660 | 4,767 | - | 401 | - | - | - | - | - |
| | | | | 83.45% | 1.87% | 13.54% | | 1.14% | | | | | |
| Minority Male Participation: | 14.68% | | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | | |
| Caucasian Female Participation: | 1.87% | | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | | |
| JCJ Architecture | | | | | | | | | | | | | |
| | | 9702 | 1700.75 | 9691 | 1334.25 | 10.5 | 350.5 | 0.5 | - | - | 16 | - | - |
| ArchStetics Architecture | | 216.5 | - | 216.5 | - | - | - | - | - | - | - | - | - |
| Fisher Associates | | 381.85 | - | 362.35 | - | - | - | - | - | 16.5 | - | 3 | - |
| Joy Kuebler Landscape Architect | | 220.5 | 150.3 | 218.5 | 150.3 | 2 | - | - | - | - | - | - | - |
| M/E Engineering PC | | 1088.5 | 91.5 | 871.5 | 91.5 | 93 | - | - | - | 124 | - | - | - |
| RAVI Engineering | | 195 | 87.5 | 195 | 87.5 | - | - | - | - | - | - | - | - |
| Contractor's Participation: | | 11,804 | 2,030 | 11,555 | 1,664 | 106 | 351 | 1 | - | 141 | 16 | 3 | - |
| | | | | 83.53% | 12.02% | 0.76% | 2.53% | | | 1.02% | 0.12% | 0.02% | |
| Minority Male Participation: | 1.80% | | | | | | | | | | | | |
| Minority Female Participation: | 2.65% | | | | | | | | | | | | |
| Caucasian Female Participation: | 12.02% | | | | | | | | | | | | |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|--------------------------|--------------|---------------|--------------|--------------|--------------|------------|---|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Labella Associates, P.C. | 1072 | 171.5 | 1042 | 76.5 | 30 | 95 | - | - | - | - | - |
| ArchStetics Architecture | 22 | - | 22 | - | - | - | - | - | - | - | - | - |
| Crosby Brownlee | 64 | - | 35 | - | - | - | 29 | - | - | - | - | - |
| Design Services, Inc | - | - | - | - | - | - | - | - | - | - | - | - |
| Watts Architecture & Engineering | 23.5 | 8.5 | 13.5 | 8.5 | - | - | 10 | - | - | - | - | - |
| Contractor's Participation: | 1,182 | 180 | 1,113 | 85 | 30 | 95 | 39 | - | - | - | - | - |
| | | | 81.72% | 6.24% | 2.20% | 6.98% | 2.86% | | | | | |
| Minority Male Participation: | | 5.06% | | | | | | | | | | |
| Minority Female Participation: | | 6.98% | | | | | | | | | | |
| Caucasian Female Participation: | | 6.24% | | | | | | | | | | |
| Leo J. Roth | 28210.5 | 2855 | 24008.5 | 1758 | 3892 | 1097 | 310 | - | - | - | - | - |
| Day Automation Systems | 40 | - | 40 | - | - | - | - | - | - | - | - | - |
| Hewitt Young Electric | 2976 | - | 2923 | - | 29 | - | - | - | 24 | - | - | - |
| Massive Testing & Balancing | - | - | - | - | - | - | - | - | - | - | - | - |
| OSO, Inc | 1521 | - | 1521 | - | - | - | - | - | - | - | - | - |
| Superior Thermal | 3685 | 324 | 3685 | - | - | 324 | - | - | - | - | - | - |
| Superior Thermal Systems | 2275 | 72 | 2275 | 72 | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 38,708 | 3,251 | 34,453 | 1,830 | 3,921 | 1,421 | 310 | - | 24 | - | - | - |
| | | | 82.11% | 4.36% | 9.34% | 3.39% | 0.74% | | 0.06% | | | |
| Minority Male Participation: | | 10.14% | | | | | | | | | | |
| Minority Female Participation: | | 3.39% | | | | | | | | | | |
| Caucasian Female Participation: | | 4.36% | | | | | | | | | | |

EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|---------------|---------------|--------------|---------------|--------------|--------------|---|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| M.A. Ferrauilo Plbg. & Htg., Inc. | 14079 | 621.5 | 10242 | 597.5 | 3368 | 24 | 469 | - | - | - | - | - |
| Cannon & Noto Enterprise | 198 | - | 10 | - | 188 | - | - | - | - | - | - | - |
| Coldwater Insulation | 924 | - | 744 | - | 172 | - | 8 | - | - | - | - | - |
| Lakeview Construction | 1025 | - | 1025 | - | - | - | - | - | - | - | - | - |
| OSO, Inc | 191 | - | 191 | - | - | - | - | - | - | - | - | - |
| SRI Fire | 6958.5 | - | 6958.5 | - | - | - | - | - | - | - | - | - |
| Weydman Electric | - | - | - | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 23,376 | 622 | 19,171 | 598 | 3,728 | 24 | 477 | - | - | - | - | - |
| | | | 79.88% | 2.49% | 15.54% | 0.10% | 1.99% | | | | | |
| Minority Male Participation: | | 17.53% | | | | | | | | | | |
| Minority Female Participation: | | 0.10% | | | | | | | | | | |
| Caucasian Female Participation: | | 2.49% | | | | | | | | | | |

EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|---|------------------------|---------------|-------------|---------|--------|--------|----------|-------|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Manning Squires Hennig | 81326 | 2164 | 74364.5 | 1400.5 | 2997.5 | 555.5 | 3964 | 208 | - | - | - |
| Access Elevator & Lift Inc. | 10.25 | - | 10.25 | - | - | - | - | - | - | - | - | - |
| Alliance Door and Hardware | 33 | - | 33 | - | - | - | - | - | - | - | - | - |
| American Janitor Service | 310.75 | 480.25 | 310.75 | 480.25 | - | - | - | - | - | - | - | - |
| Apollo steel | - | - | - | - | - | - | - | - | - | - | - | - |
| AR Pierrepont Co | 8592 | - | 7986.5 | - | 47.5 | - | 558 | - | - | - | - | - |
| Arts Parts Signs | 20 | - | 20 | - | - | - | - | - | - | - | - | - |
| Auburn Crane & Rigging, Inc. | 563 | - | 563 | - | - | - | - | - | - | - | - | - |
| Bauer Specialty | 256 | - | 256 | - | - | - | - | - | - | - | - | - |
| Bereza Iron Works | 7740 | - | 6808.5 | - | - | - | - | - | 216.5 | - | 715 | - |
| Buffalo Road Grass/BRG Corp | 5462 | - | 5454 | - | - | - | 8 | - | - | - | - | - |
| Crupi Construction | 190 | - | 190 | - | - | - | - | - | - | - | - | - |
| DeClerck Flooring Inc. | 443.5 | - | 443.5 | - | - | - | - | - | - | - | - | - |
| Elmer W. Davis | 4696 | 235.75 | 4010 | 235.75 | 348 | - | 338 | - | - | - | - | - |
| Environmental Construction Group | 8520 | 243.5 | 2698.5 | 89 | 2551 | - | 3270.5 | 154.5 | - | - | - | - |
| Erie Shores Contracting, LLC | 91 | - | 45.5 | - | 45.5 | - | - | - | - | - | - | - |
| Firestop Solutions Inc. | 597 | 2 | 597 | - | - | - | - | 2 | - | - | - | - |
| Fisher Associates | 312 | - | 312 | - | - | - | - | - | - | - | - | - |
| G & J Contracting | 1179.5 | - | 1106 | - | - | - | - | - | - | - | 73.5 | - |
| Garden Grove | 5575.5 | - | 4480 | - | 1095.5 | - | - | - | - | - | - | - |
| Grayco Corp | 102 | - | 102 | - | - | - | - | - | - | - | - | - |
| Gym Equipment & Specialties. of NY Inc. | 265.5 | - | 265.5 | - | - | - | - | - | - | - | - | - |
| Henderson-Johnson | 87 | - | 87 | - | - | - | - | - | - | - | - | - |
| Hewitt Young Electric | 605 | 5 | 386.5 | 5 | 147.5 | - | 71 | - | - | - | - | - |
| Highland Masonry & Restoration | 705 | - | 416 | - | 272 | - | 17 | - | - | - | - | - |
| Hudson Steel | 906.5 | 249.5 | 906.5 | 249.5 | - | - | - | - | - | - | - | - |
| Kraftwerks | 49.5 | - | 49.5 | - | - | - | - | - | - | - | - | - |

EXHIBIT 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|---|----------------|---------------|----------------|--------------|---------------|--------------|---------------|--------------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Kranes Inc. | 669.5 | - | 669.5 | - | - | - | - | - | - | - | - |
| Lupini | 998 | - | 998 | - | - | - | - | - | - | - | - | - |
| New York Fence | 247.5 | - | 247.5 | - | - | - | - | - | - | - | - | - |
| Northeast Interior Systems Inc. | 3250.5 | 32 | 3250.5 | - | - | 32 | - | - | - | - | - | - |
| OSO, Inc | 3157 | 4 | 3066 | 4 | 91 | - | - | - | - | - | - | - |
| Pittsburgh Stage, Inc. | 73 | - | 73 | - | - | - | - | - | - | - | - | - |
| ProSquared Facility Solutions | 177.5 | - | 131.5 | - | 46 | - | - | - | - | - | - | - |
| Rochester Davis Fetch | 12 | - | 12 | - | - | - | - | - | - | - | - | - |
| Schindler Elevator Company | 620 | - | 562.5 | - | - | - | 57.5 | - | - | - | - | - |
| Scott Construction | 30 | - | - | - | 30 | - | - | - | - | - | - | - |
| Spring Sheet Metal & Roofing | 229.25 | 108.5 | 229.25 | - | - | 108.5 | - | - | - | - | - | - |
| Steve General Contractors | 11759.5 | 661 | 3992 | 8 | 6390.5 | 653 | 1332 | - | - | - | 45 | - |
| Susquehanna Sheet Metal Erection Service Inc. | 101.5 | - | 101.5 | - | - | - | - | - | - | - | - | - |
| Tiede Zoeller Tile Corp. | 3785 | - | 3229 | - | 318 | - | 238 | - | - | - | - | - |
| US Ceiling | 25541.5 | 77 | 17661 | 77 | 2579 | - | 4749.5 | - | 552 | - | - | - |
| Uzo 1 International, Ltd. | 173.5 | 6 | 164 | 6 | 9.5 | - | - | - | - | - | - | - |
| Contractor's Participation: | 179,463 | 4,269 | 146,289 | 2,555 | 16,969 | 1,349 | 14,604 | 365 | 769 | - | 834 | - |
| | | | 79.62% | 1.39% | 9.24% | 0.73% | 7.95% | 0.20% | 0.42% | | 0.45% | |
| Minority Male Participation: | | 18.06% | | | | | | | | | | |
| Minority Female Participation: | | 0.93% | | | | | | | | | | |
| Caucasian Female Participation: | | 1.39% | | | | | | | | | | |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|--------|-----------|--------|--------|-------|----------|-------|---------------------------|-------|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| OSO, Inc | 35 | 5 | 35 | 5 | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 35 | 5 | 35 | 5 | - | - | - | - | - | - | - | - |
| Minority Male Participation: | - | | 87.50% | 12.50% | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | |
| Caucasian Female Participation: | 12.50% | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| Hewitt Young Electric | 592 | - | 376 | - | 144 | - | 72 | - | - | - | - | - |
| Contractor's Participation: | 592 | - | 376 | - | 144 | - | 72 | - | - | - | - | - |
| Minority Male Participation: | 36.48% | | 63.52% | | 24.32% | | 12.16% | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | |
| Caucasian Female Participation: | - | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| World of Inquiry School No. 58 1B | | | | | | | | | | | | |
| Project-Wide Participation: | 289,690 | 11,016 | 242,354 | 7,396 | 29,664 | 3,240 | 15,903 | 365 | 933 | 16 | 837 | |
| Minority Male Participation: | 15.74% | | 80.60% | 2.46% | 9.86% | 1.08% | 5.29% | 0.12% | 0.31% | 0.01% | 0.28% | |
| Minority Female Participation: | 1.20% | | | | | | | | | | | |
| Caucasian Female Participation: | 2.46% | | | | | | | | | | | |

EXHIBIT 2

Program-Wide Participation:

| All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|---------------|---------|-----------|---------|---------|--------|----------|--------|---------------------------|-------|------------------------------------|-------|
| M | F | M | F | M | F | M | F | M | F | M | F |
| 1,802,740 | 194,599 | 1,396,020 | 144,280 | 298,871 | 25,768 | 86,570 | 14,495 | 11,478 | 7,937 | 9,800 | 2,119 |
| | | 69.89% | 7.22% | 14.96% | 1.29% | 4.33% | 0.73% | 0.57% | 0.40% | 0.49% | 0.11% |

Minority Male Participation: 20.36%

Minority Female Participation: 2.52%

Caucasian Female Participation: 7.22%

EXHIBIT 3

WORK HOUR BREAKDOWN EXHIBIT 3
MAY 2022 MONTHLY REPORT

| | Total | Total | Total Minority | Total Minority |
|--------------------------|-------------------|---------------------|-----------------------|-----------------------|
| | Employees | Employees | Employees | Employees |
| | Male Hours | Female Hours | Male Hours | Female Hours |
| No Work Performed | | | | |
| Grand Total | | | | |

EXHIBIT 4

WORKFORCE BREAKDOWN EXHIBIT 4
MAY 2022 MONTHLY REPORT

| | Male Workforce Count | Female Workforce Count | Minority Male Workforce Count | Minority Female Workforce Count |
|-------------------|----------------------------|------------------------------|-------------------------------------|--|
| No Work Performed | | | | |
| Grand Total | | | | |

EXHIBIT 5

Business Participation Utilization

May 2022 Report

| Project | | Total Contract Amount | MBE Contract Allocation | WBE Contract Allocation | SBE Contract Allocation | DBE Contract Allocation | | | | |
|--|----------------------------------|-----------------------|-------------------------|-------------------------|-------------------------|-------------------------|----------------|---------------|--------------|--------------|
| Program Manager Phase 1B | | 12,114,333 | 4,259,830 | 35.16% | | | | | | |
| Program Manager | Gilbane Building Company | 12,114,333 | 4,259,830 | 35.16% | | | | | | |
| District Wide Phase 1A | | 91,250 | | | | | | | | |
| Architect | Clark Patterson Lee | 91,250 | | | | | | | | |
| District Wide Technology Phase 1A | | 3,052,989 | 372,000 | 12.18% | 118,740 | 3.89% | | | | |
| Prime Contractor | Hewitt Young Electric | 3,052,989 | 372,000 | 12.18% | 118,740 | 3.89% | | | | |
| District Wide Technology Phase 1B | | 2,506,044 | 324,008 | 12.93% | 69,895 | 2.79% | 467,936 | 18.67% | | |
| Prime Contractor | Hewitt Young Electric | 1,937,424 | 223,324 | 11.53% | 69,895 | 3.61% | | | | |
| Prime Contractor | Millennium Strategies | 568,620 | 100,684 | 17.71% | | 467,936 | 82.29% | | | |
| Moving Services Phase 1A | | 797,888 | 163,623 | 20.51% | 10,923 | 1.37% | 19,222 | 2.41% | 3,718 | 0.47% |
| Moving Services | Corrigan Moving Systems | 255,921 | 40,890 | 15.98% | | | 9,293 | 3.63% | 3,718 | 1.45% |
| Moving Services | Lafayette Storage & Moving | 152,328 | 15,070 | 9.89% | 5,023 | 3.30% | 5,023 | 3.30% | | |
| Moving Services | Merkel Donohue/FM Office Express | 118,469 | 107,663 | 90.88% | 5,900 | 4.98% | 4,906 | 4.14% | | |
| Moving Services | MDI | 271,170 | | | | | | | | |
| Moving Services Phase 1B | | 540,040 | 125,522 | 23.24% | 111,529 | 20.65% | 8,107 | 1.50% | 4,360 | 0.81% |
| Moving Services | Corrigan Moving Systems | 189,062 | 20,813 | 11.01% | 1,454 | 0.77% | 0 | 0.00% | 0 | 0.00% |
| Moving Services | Merkel Donohue/FM Office Express | 144,803 | 90,723 | 62.65% | 4,665 | 3.22% | 4,665 | 3.22% | 2,983 | 2.06% |
| Moving Services | Clark Moving & Storage | 206,175 | 13,986 | 6.78% | 105,410 | 51.13% | 3,442 | 1.67% | 1,377 | 0.67% |

EXHIBIT 5

| Project | | Total Contract Amount | MBE Contract Allocation | WBE Contract Allocation | SBE Contract Allocation | DBE Contract Allocation | | | | |
|--|---------------------------------|-----------------------|-------------------------|-------------------------|-------------------------|-------------------------|---------------|--------------|----------------|---------------|
| Professional Services Phase 1A | | 4,884,188 | 1,090,670 | 22.33% | 1,896,457 | 38.83% | 0 | 0.00% | | |
| ICO | Landon & Rian | 1,086,170 | 1,086,170 | 100.00% | | | | | | |
| Kitchen Equipment | Main-Ford General Supply Co | 986,038 | | | | | | | | |
| Move Manager | Vargas Associates | 1,896,457 | | | 1,896,457 | 100.00% | | | | |
| Pre-Apprenticeship Program | CCP | 562,070 | | | | | | | | |
| Prime Contractor | Lawley Services | 37,500 | 4,500 | 12.00% | | | | | | |
| Special Inspection & Testing | SJB Services Inc. | 315,953 | 0 | 0.00% | 0 | 0.00% | 0 | 0.00% | | |
| Professional Services Phase 1B | | 3,416,002 | 347,290 | 10.17% | 426,523 | 12.49% | 7,243 | 0.21% | 49,454 | 1.45% |
| Energy Audit Consultant | Wendel Energy Services | 262,748 | 7,985 | 3.04% | 6,000 | 2.28% | | | | |
| Food Service Consulting | Kaizen Foodservice | 230,196 | | | 52,081 | 22.62% | | | | |
| Kitchen Equipment | Main-Ford General Supply Co | 609,070 | | | | | | | | |
| Prime Contractor | Hunt Engineers | 199,241 | 85,360 | 42.84% | 9,720 | 4.88% | 3,960 | 1.99% | 9,720 | 4.88% |
| Professional Services | Baker Tilly Virchow Krause, LLP | 1,415,327 | 212,299 | 15.00% | 68,713 | 4.85% | 3,283 | 0.23% | 18,764 | 1.33% |
| Security | AP Safety and Security Corp. | 553,131 | | | 123,254 | 22.28% | | | | |
| Special Inspection & Testing | SJB Services Inc. | 146,290 | 41,646 | 28.47% | 0 | 0.00% | | | 20,970 | 14.33% |
| Environmental Contract Phase 1A | | 564,250 | 239,110 | 42.38% | 27,000 | 4.79% | 38,170 | 6.76% | 260,110 | 46.10% |
| Environmental Monitoring | OSO, Inc | 564,250 | 239,110 | 42.38% | 27,000 | 4.79% | 38,170 | 6.76% | 260,110 | 46.10% |
| Environmental Contract Phase 1B | | 635,377 | 268,628 | 42.28% | 64,893 | 10.21% | 41,141 | 6.48% | 283,226 | 44.58% |
| Environmental Monitoring | OSO, Inc | 635,377 | 268,628 | 42.28% | 64,893 | 10.21% | 41,141 | 6.48% | 283,226 | 44.58% |
| School No. 17 & 50 Phase 1A | | 1,944,056 | 147,755 | 7.60% | 89,037 | 4.58% | | | 32,500 | 1.67% |
| Construction Manager | The Pike Company | 1,944,056 | 147,755 | 7.60% | 89,037 | 4.58% | | | 32,500 | 1.67% |

EXHIBIT 5

| Project | | Total Contract Amount | MBE Contract Allocation | WBE Contract Allocation | SBE Contract Allocation | DBE Contract Allocation | | | | |
|---|-----------------------------------|-----------------------|-------------------------|-------------------------|-------------------------|-------------------------|------------------|--------------|----------------|--------------|
| Enrico Fermi School No. 17 Phase 1A | | 25,488,674 | 3,750,286 | 14.71% | 2,098,644 | 8.23% | 494,456 | 1.94% | 567,901 | 2.23% |
| Architect | Labella Associates, P.C. | 60,046 | 8,550 | 14.24% | 2,850 | 4.75% | 2,850 | 4.75% | 1,140 | 1.90% |
| Architect | SWBR Architects | 1,879,580 | 228,723 | 12.17% | 105,570 | 5.62% | 86,800 | 4.62% | 18,399 | 0.98% |
| Prime Contractor | East Coast Electric | 2,839,320 | 460,968 | 16.24% | | | | | 28,305 | 1.00% |
| Prime Contractor | M.A. Ferrauilo Plbg. & Htg., Inc. | 4,361,400 | 648,133 | 14.86% | 218,776 | 5.02% | 180,646 | 4.14% | 92,749 | 2.13% |
| Prime Contractor | Manning Squires Hennig | 16,007,092 | 2,376,157 | 14.84% | 1,726,852 | 10.79% | 224,160 | 1.40% | 427,307 | 2.67% |
| Prime Contractor | Testa Construction | 341,235 | 27,755 | 8.13% | 44,595 | 13.07% | | | | |
| Helen Barrett Montgomery School No. 50 Phase 1A | | 20,818,484 | 2,338,885 | 11.23% | 917,749 | 4.41% | 462,401 | 2.22% | 751,404 | 3.61% |
| Prime Contractor | Bell Mechanical Contractor, Inc. | 4,301,940 | 137,012 | 3.18% | 206,678 | 4.80% | 45,500 | 1.06% | | |
| Prime Contractor | Clark Patterson Lee | 1,632,566 | 125,629 | 7.70% | 97,675 | 5.98% | 72,657 | 4.45% | 34,580 | 2.12% |
| Prime Contractor | East Coast Electric | 2,687,489 | 381,840 | 14.21% | | | | | 114,882 | 4.27% |
| Prime Contractor | Manning Squires Hennig | 11,368,787 | 1,547,392 | 13.61% | 568,296 | 5.00% | 324,994 | 2.86% | 592,003 | 5.21% |
| Prime Contractor | Thurston Dudek | 827,702 | 147,012 | 17.76% | 45,100 | 5.45% | 19,250 | 2.33% | 9,939 | 1.20% |
| Charlotte High School & Franklin Educational Campus Phase 1A | | 1,567,245 | 205,500 | 13.11% | 71,286 | 4.55% | | | | |
| Construction Manager | Campus CMG Inc. | 1,567,245 | 205,500 | 13.11% | 71,286 | 4.55% | | | | |
| Charlotte High School Phase 1A | | 24,640,830 | 4,045,099 | 16.42% | 1,262,755 | 5.12% | 1,146,573 | 4.65% | 693,520 | 2.81% |
| Architect | CJS Architects | 1,288,472 | 207,124 | 16.08% | 55,381 | 4.30% | 65,000 | 5.04% | 25,458 | 1.98% |
| Commissioning Agent | Erdman Anthony | 38,960 | 6,170 | 15.84% | 2,300 | 5.90% | | | | |
| Prime Contractor | Concord Electric | 2,444,578 | 337,411 | 13.80% | 42,665 | 1.75% | 150,505 | 6.16% | | |
| Prime Contractor | M.A. Ferrauilo Plbg. & Htg., Inc. | 2,731,632 | 406,363 | 14.88% | 156,656 | 5.73% | 108,220 | 3.96% | 54,136 | 1.98% |
| Prime Contractor | The Pike Company | 16,338,058 | 2,861,886 | 17.52% | 985,764 | 6.03% | 752,014 | 4.60% | 576,850 | 3.53% |
| Prime Contractor | Thurston Dudek | 1,799,130 | 226,145 | 12.57% | 19,989 | 1.11% | 70,835 | 3.94% | 37,076 | 2.06% |
| Franklin Educational Campus Phase 1A | | 4,703,130 | 1,430,635 | 30.42% | 166,230 | 3.53% | 68,259 | 1.45% | 64,600 | 1.37% |
| Commissioning Agent | Erdman Anthony | 25,635 | | | | | | | | |
| Prime Contractor | Kaplan-Schmidt Electric, Inc. | 398,423 | 45,000 | 11.29% | 16,755 | 4.21% | 21,709 | 5.45% | 6,000 | 1.51% |
| Prime Contractor | Leo J. Roth | 411,564 | | | | | | | | |
| Prime Contractor | Thurston Dudek | 147,101 | 6,635 | 4.51% | 6,025 | 4.10% | 6,550 | 4.45% | 8,600 | 5.85% |
| Prime Contractor | Cucchiara Construction | 3,720,407 | 1,379,000 | 37.07% | 143,450 | 3.86% | 40,000 | 1.08% | 50,000 | 1.34% |

EXHIBIT 5

| Project | | Total Contract Amount | MBE Contract Allocation | WBE Contract Allocation | SBE Contract Allocation | DBE Contract Allocation | | | | |
|--|-----------------------------------|-----------------------|-------------------------|-------------------------|-------------------------|-------------------------|------------------|--------------|------------------|--------------|
| East High School & Edison Educational Campus Phase 1B | | 2,107,845 | 317,429 | 15.06% | 113,021 | 5.36% | 110,000 | 5.22% | 42,500 | 2.02% |
| Construction Manager | LPCiminelli, Inc. | 2,107,845 | 317,429 | 15.06% | 113,021 | 5.36% | 110,000 | 5.22% | 42,500 | 2.02% |
| East High School Phase 1B | | 14,024,682 | 2,999,267 | 21.39% | 1,036,646 | 7.39% | 654,658 | 4.67% | 242,984 | 1.73% |
| Architect | Cannon Design | 1,468,640 | 165,829 | 11.29% | 185,260 | 12.61% | | | | |
| Prime Contractor | The Pike Company | 11,017,708 | 1,719,692 | 15.61% | 607,461 | 5.51% | 561,658 | 5.10% | 202,747 | 1.84% |
| Prime Contractor | Steve General Contractors | 1,538,334 | 1,113,746 | 72.40% | 243,925 | 15.86% | 93,000 | 6.05% | 40,237 | 2.62% |
| East High School – Field & Track Phase 1B | | 1,963,155 | 421,529 | 21.47% | 137,767 | 7.02% | 133,935 | 6.82% | 36,576 | 1.86% |
| Prime Contractor | DiFiore Construction | 1,963,155 | 421,529 | 21.47% | 137,767 | 7.02% | 133,935 | 6.82% | 36,576 | 1.86% |
| Edison Educational Campus Phase 1B | | 22,617,905 | 2,733,946 | 12.09% | 1,020,364 | 4.51% | 1,058,714 | 4.68% | 1,545,341 | 6.83% |
| Architect | Labella Associates, P.C. | 1,503,496 | 279,520 | 18.59% | 75,940 | 5.05% | 133,990 | 8.91% | 23,976 | 1.59% |
| Prime Contractor | Hewitt Young Electric | 2,026,179 | 258,555 | 12.76% | 0 | 0.00% | | | | |
| Prime Contractor | Landry Mechanical Contractors | 3,558,824 | 505,932 | 14.22% | 170,335 | 4.79% | 85,000 | 2.39% | 27,449 | 0.77% |
| Prime Contractor | M.A. Ferrauilo Plbg. & Htg., Inc. | 813,033 | 103,000 | 12.67% | 34,500 | 4.24% | 34,500 | 4.24% | 33,052 | 4.07% |
| Prime Contractor | The Pike Company | 14,716,373 | 1,586,939 | 10.78% | 739,589 | 5.03% | 805,224 | 5.47% | 1,460,865 | 9.93% |
| School No. 28 & 58 Phase 1B | | 3,238,968 | 534,749 | 16.51% | 124,001 | 3.83% | 106,820 | 3.30% | | |
| Construction Manager | LeChase Construction Services | 3,238,968 | 534,749 | 16.51% | 124,001 | 3.83% | 106,820 | 3.30% | | |
| Henry Hudson School No. 28 Phase 1B | | 19,743,341 | 849,869 | 4.30% | 2,755,633 | 13.96% | 1,611,040 | 8.16% | 176,376 | 0.89% |
| Architect | Labella Associates, P.C. | 1,506,950 | 255,673 | 16.97% | 87,703 | 5.82% | 32,632 | 2.17% | 4,420 | 0.29% |
| Prime Contractor | Bell Mechanical Contractor, Inc. | 3,416,070 | 229,592 | 6.72% | 122,584 | 3.59% | 54,405 | 1.59% | 58,426 | 1.71% |
| Prime Contractor | Kaplan-Schmidt Electric, Inc. | 1,673,150 | 243,986 | 14.58% | | | 19,629 | 1.17% | 32,000 | 1.91% |
| Prime Contractor | Manning Squires Hennig | 11,705,457 | 10,223 | 0.09% | 2,484,266 | 21.22% | 354,725 | 3.03% | 56,530 | 0.48% |
| Prime Contractor | NAIRY Mechanical | 1,441,713 | 110,396 | 7.66% | 61,080 | 4.24% | 1,149,649 | 79.74% | 25,000 | 1.73% |

EXHIBIT 5

| Project | | Total Contract Amount | MBE Contract Allocation | WBE Contract Allocation | SBE Contract Allocation | DBE Contract Allocation | | | | |
|--|-----------------------------------|-----------------------|-------------------------|-------------------------|-------------------------|-------------------------|------------------|--------------|----------------|--------------|
| World of Inquiry School No. 58 Phase 1B | | 39,638,577 | 4,982,377 | 12.57% | 2,289,487 | 5.78% | 1,744,643 | 4.40% | 614,558 | 1.55% |
| Architect | JCJ Architecture | 2,942,776 | 310,522 | 10.55% | 239,590 | 8.14% | 114,500 | 3.89% | | |
| Commissioning Agent | Labella Associates, P.C. | 113,000 | 16,950 | 15.00% | 5,650 | 5.00% | 5,650 | 5.00% | 2,260 | 2.00% |
| Prime Contractor | East Coast Electric | 4,115,683 | 457,515 | 11.12% | 204,443 | 4.97% | 144,200 | 3.50% | 32,130 | 0.78% |
| Prime Contractor | Leo J. Roth | 6,609,120 | 1,622,631 | 24.55% | | | 67,880 | 1.03% | 193,472 | 2.93% |
| Prime Contractor | M.A. Ferrauilo Plbg. & Htg., Inc. | 2,379,999 | 447,095 | 18.79% | 101,650 | 4.27% | 184,250 | 7.74% | 56,028 | 2.35% |
| Prime Contractor | Manning Squires Hennig | 23,477,999 | 2,127,664 | 9.06% | 1,738,154 | 7.40% | 1,228,163 | 5.23% | 330,668 | 1.41% |
| School No. 5 & 12 Phase 1B | | 1,920,047 | 284,003 | 14.79% | 102,660 | 5.35% | 19,185 | 1.00% | 40,200 | 2.09% |
| Construction Manager | The Pike Company | 1,920,047 | 284,003 | 14.79% | 102,660 | 5.35% | 19,185 | 1.00% | 40,200 | 2.09% |
| John Williams School No. 5 Phase 1B | | 18,541,597 | 2,686,866 | 14.49% | 1,016,523 | 5.48% | 379,094 | 2.04% | 450,195 | 2.43% |
| Architect | Young & Wright | 1,310,148 | 150,477 | 11.49% | 52,700 | 4.02% | 10,750 | 0.82% | 31,680 | 2.42% |
| Prime Contractor | Bell Mechanical Contractor, Inc. | 5,145,890 | 235,685 | 4.58% | 35,534 | 0.69% | 22,180 | 0.43% | 141,248 | 2.74% |
| Prime Contractor | Erdman Anthony | 33,680 | 6,170 | 18.32% | 2,300 | 6.83% | | | | |
| Prime Contractor | Kaplan-Schmidt Electric, Inc. | 2,169,273 | 321,565 | 14.82% | | | | | 43,000 | 1.98% |
| Prime Contractor | LeChase Construction Services | 8,086,264 | 1,284,114 | 15.88% | 875,077 | 10.82% | 274,314 | 3.39% | 211,301 | 2.61% |
| Prime Contractor | Steve General Contractors | 570,380 | 560,380 | 98.25% | 5,000 | 0.88% | 13,643 | 2.39% | | |
| Prime Contractor | Thurston Dudek | 1,225,962 | 128,476 | 10.48% | 45,912 | 3.74% | 58,208 | 4.75% | 22,966 | 1.87% |
| James P.B. Duffy School No. 12 Phase 1C | | 21,035,077 | 3,260,306 | 15.50% | 2,687,326 | 12.78% | 1,038,388 | 4.94% | 397,824 | 1.89% |
| Architect | SEI Design Group Architects, PC | 1,160,390 | 154,314 | 13.30% | 97,559 | 8.41% | 8,850 | 0.76% | 50,360 | 4.34% |
| Asbestos Abatement | Mark Cerrone Inc. | 1,479,498 | 170,775 | 11.54% | 1,255,957 | 84.89% | 14,800 | 1.00% | 22,650 | 1.53% |
| Electrical | Hewitt Young Electric | 1,762,709 | 265,106 | 15.04% | 82,200 | 4.66% | 82,800 | 4.70% | 41,447 | 2.35% |
| General Construction | LeChase Construction Services | 11,290,951 | 1,861,419 | 16.49% | 812,558 | 7.20% | 609,968 | 5.40% | 131,259 | 1.16% |
| Plumbing | M.A. Ferrauilo Plbg. & Htg., Inc. | 1,352,663 | 304,244 | 22.49% | 85,500 | 6.32% | 139,551 | 10.32% | 78,216 | 5.78% |
| Prime Contractor | Erdman Anthony | 39,580 | 7,625 | 19.26% | 2,400 | 6.06% | | | | |
| Prime Contractor | Landry Mechanical Contractors | 3,697,017 | 496,823 | 13.44% | 98,883 | 2.67% | 182,419 | 4.93% | 73,892 | 2.00% |
| Security Contractor | AP Safety and Security Corp. | 252,270 | | | 252,270 | 100.00% | | | | |
| Franklin Auditorium & Monroe High School Phase 1B | | 1,214,505 | 185,275 | 15.26% | 60,725 | 5.00% | | | | |
| Construction Manager | Campus CMG Inc. | 1,214,505 | 185,275 | 15.26% | 60,725 | 5.00% | | | | |

EXHIBIT 5

| Project | | Total Contract Amount | MBE Contract Allocation | | WBE Contract Allocation | | SBE Contract Allocation | | DBE Contract Allocation | |
|--|-----------------------------------|-----------------------|-------------------------|---------------|-------------------------|---------------|-------------------------|--------------|-------------------------|--------------|
| Franklin Auditorium Phase 1A | | 5,251,763 | 2,406,851 | 45.83% | 241,994 | 4.61% | 154,923 | 2.95% | 75,522 | 1.44% |
| Architect | Young & Wright | 697,438 | 124,026 | 17.78% | 42,242 | 6.06% | 17,800 | 2.55% | 38,360 | 5.50% |
| Prime Contractor | Kaplan-Schmidt Electric, Inc. | 894,729 | 130,595 | 14.60% | 79,252 | 8.86% | 49,350 | 5.52% | 21,387 | 2.39% |
| Prime Contractor | M.A. Ferrauilo Plbg. & Htg., Inc. | 1,468,487 | 83,699 | 5.70% | 12,900 | 0.88% | 87,773 | 5.98% | 798 | 0.05% |
| Prime Contractor | Steve General Contractors | 2,191,109 | 2,068,532 | 94.41% | 107,600 | 4.91% | | | 14,977 | 0.68% |
| Monroe High School Phase 1C | | 25,475,329 | 3,736,060 | 14.67% | 2,466,959 | 9.68% | 1,032,200 | 4.05% | 382,505 | 1.50% |
| Architect | CJS Architects | 2,100,563 | 279,385 | 13.30% | 120,963 | 5.76% | | | | |
| Architect | Labella Associates, P.C. | 75,933 | 11,250 | 14.82% | 3,750 | 4.94% | 3,750 | 4.94% | 1,500 | 1.98% |
| Electrical | East Coast Electric | 2,942,473 | 442,147 | 15.03% | 118,326 | 4.02% | | | 58,759 | 2.00% |
| General Contracting | Manning Squires Hennig | 9,277,407 | 1,341,335 | 14.46% | 1,729,440 | 18.64% | 529,480 | 5.71% | 190,349 | 2.05% |
| Mechanical & HVAC | M.A. Ferrauilo Plbg. & Htg., Inc. | 9,734,278 | 1,500,453 | 15.41% | 440,650 | 4.53% | 445,140 | 4.57% | 104,818 | 1.08% |
| Plumbing | Thurston Dudek | 1,177,919 | 161,490 | 13.71% | 53,830 | 4.57% | 53,830 | 4.57% | 27,080 | 2.30% |
| Security Contractor | AP Safety and Security Corp. | 166,756 | | | 166,756 | 100.00% | | | | |
| Thomas Jefferson Phase 1B | | 1,510,469 | 237,158 | 15.70% | 12,500 | 0.83% | | | 6,928 | 0.46% |
| Architect | SEI Design Group Architects, PC | 1,233,000 | | | | | | | | |
| Plumbing | M.A. Ferrauilo Plbg. & Htg., Inc. | 20,883 | | | | | | | | |
| Prime Contractor | Steve General Contractors | 256,586 | 237,158 | 92.43% | 12,500 | 4.87% | | | 6,928 | 2.70% |
| Furniture, Fixtures & Equipment | | 1,461,641 | 540,310 | 36.97% | | | 19,807 | 1.36% | 9,441 | 0.65% |
| Charlotte - FF&E | Facilities Equipment and Service | 291,254 | | | | | 5,750 | 1.97% | | |
| Charlotte - FF&E | Hertz Furniture | 355,735 | | | | | 10,045 | 2.82% | | |
| Charlotte - FF&E | School Specialty | 286,971 | 16,177 | 5.64% | | | | | 5,392 | 1.88% |
| Charlotte - FF&E | FM Resources | 527,680 | 519,619 | 98.47% | | | 4,012 | 0.76% | 4,049 | 0.77% |
| Moving Services Phase 1C | | 144,584 | 105,286 | 72.82% | 19,876 | 13.75% | 4,896 | 3.39% | 3,750 | 2.59% |
| Moving | Merkel Donohue/FM Office Express | 144,584 | 105,286 | 72.82% | 19,876 | 13.75% | 4,896 | 3.39% | 3,750 | 2.59% |
| Master Plan Phase 1A/1B/1C | | 1,004,645 | 56,000 | 5.57% | | | 17,180 | 1.71% | | |
| Prime Contractor | SWBR Architects | 1,004,645 | 56,000 | 5.57% | | | 17,180 | 1.71% | | |

EXHIBIT 5

| Project | Total Contract Amount | MBE Contract Allocation | WBE Contract Allocation | SBE Contract Allocation | DBE Contract Allocation | | | | |
|---|-----------------------|-------------------------|-------------------------|-------------------------|-------------------------|----------------|---------------|--------------|--------------|
| East High School – Softball Field 1C | 294,500 | 45,010 | 15.28% | 21,950 | 7.45% | 4,513 | 1.53% | 6,645 | 2.26% |
| DiFiore Construction | 294,500 | 45,010 | 15.28% | 21,950 | 7.45% | 4,513 | 1.53% | 6,645 | 2.26% |
| Maynards & School #50 | 2,050,233 | 119,172 | 5.81% | 1,061,773 | 51.79% | 208,802 | 10.18% | 0 | 0.00% |
| Total Wrecking & Environmental LLC | 424,420 | 66,265 | 15.61% | 28,000 | 6.60% | 68,700 | 16.19% | | |
| Mark Cerrone, Inc. | 1,625,813 | 52,907 | 3.25% | 1,033,733 | 63.58% | 140,102 | 2.32% | 0 | 0% |

| Project Wide Allocation | Total Contract Amount | MBE Contract Allocation | WBE Contract Allocation | SBE Contract Allocation | DBE Contract Allocation | | | | |
|-------------------------|-----------------------|-------------------------|-------------------------|-------------------------|-------------------------|-------------------|--------------|------------------|--------------|
| | 289,377,829 | 45,557,397 | 15.74% | 21,467,094 | 7.42% | 10,912,204 | 3.77% | 6,742,138 | 2.33% |

EXHIBIT 6

Rochester Schools Modernization Program - Eligible Business Entity Participation Report

Charlotte & Franklin 1A

Campus CMG Inc.

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|-----------------------------|-------------------|---------------------------------------|------------------------|-------------------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Dataflow Reprographics, Inc | WBE | 18,574 | | | 18,574 | 40,000 | -18,714 | 21,286 | 87.26% |
| Jai II, Inc | MBE | 180,000 | | | 180,000 | 180,000 | 25,500 | 205,500 | 87.59% |
| OSO, Inc | WBE | 48,374 | | | 48,374 | 50,000 | | 50,000 | 96.75% |

Contractor's Eligible Business Entity Participation:

| | | | | |
|---|-----------|--------|--------|-----------------------------|
| Original Contract: | 995,224 | | | |
| Change Orders to Date: | 572,021 | | | |
| Total Current Contract: | 1,567,245 | | | Required Percentage: |
| MBE Portion of Current Contract: | 205,500 | 13.11% | 15.00% | |
| WBE Portion of Current Contract: | 71,286 | 4.55% | 5.00% | |
| SBE Portion of Current Contract: | | | 5.00% | |
| DBE Portion of Current Contract: | | | 2.00% | |

CJS Architects

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|----------------------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Fisher Associates | WBE | 55,381 | | | 55,381 | 53,017 | 2,364 | 55,381 | 100.00% |
| RAVI Engineering | MBE | | | | | | | | |
| RAVI Engineering | MBE | 95,941 | | | 95,941 | 95,431 | 4,490 | 99,921 | 96.02% |
| Roche & Co | SBE | 65,000 | | | 65,000 | 53,017 | 11,983 | 65,000 | 100.00% |
| Watts Architecture & Engineering | DBE | 25,458 | | | 25,458 | 25,458 | | 25,458 | 100.00% |
| Watts Architecture & Engineering | MBE | 107,203 | | | 107,203 | 59,369 | 47,834 | 107,203 | 100.00% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 1,086,342 | | |
| Change Orders to Date: | 202,130 | | |
| Total Current Contract: | 1,288,472 | | Required Percentage: |
| MBE Portion of Current Contract: | 207,124 | 16.08% | 15.00% |
| WBE Portion of Current Contract: | 55,381 | 4.30% | 5.00% |
| SBE Portion of Current Contract: | 65,000 | 5.04% | 5.00% |
| DBE Portion of Current Contract: | 25,458 | 1.98% | 2.00% |

Charlotte High School 1A

EXHIBIT 6

Concord Electric

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|---|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| BSV Metal Finishers - Supplier (EBE Certified) | MBE | 426,166 | | | 426,166 | 333,500 | 96,072 | 429,572 | 99.21% |
| City Electric Company Inc. - Supplier (EBE Certified) | WBE | 85,331 | | | 85,331 | 100,000 | -14,669 | 85,331 | 100.00% |
| Invictus Electrical, LLC | SBE | 132,452 | | | 132,452 | 119,000 | 31,505 | 150,505 | 88.01% |
| Scott Construction | MBE | 118,938 | | | 118,938 | 125,000 | -2,375 | 122,625 | 96.99% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 2,205,000 | | |
| Change Orders to Date: | 239,578 | | |
| Total Current Contract: | 2,444,578 | | Required Percentage: |
| MBE Portion of Current Contract: | 337,411 | 13.80% | 15.00% |
| WBE Portion of Current Contract: | 42,665 | 1.75% | 5.00% |
| SBE Portion of Current Contract: | 150,505 | 6.16% | 5.00% |
| DBE Portion of Current Contract: | | | 2.00% |

Erdman Anthony

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|-------------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Convergent Technologies | WBE | | | | | 2,300 | | 2,300 | |
| Popli Design Group | MBE | 5,295 | | | 5,295 | 6,170 | | 6,170 | 85.82% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|--------|--------|-----------------------------|
| Original Contract: | 38,960 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 38,960 | | Required Percentage: |
| MBE Portion of Current Contract: | 6,170 | 15.84% | 15.00% |
| WBE Portion of Current Contract: | 2,300 | 5.90% | 5.00% |
| SBE Portion of Current Contract: | | | 5.00% |
| DBE Portion of Current Contract: | | | 2.00% |

Charlotte High School 1A

EXHIBIT 6

M.A. Ferrauilo Plbg. & Htg., Inc.

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Adonis Construction | MBE | 3,300 | | | 3,300 | 3,300 | | 3,300 | 100.00% |
| Cannon & Noto Enterprise | MBE | | | | | 8,000 | | 8,000 | |
| Cannon & Noto Enterprise | SBE | 3,068 | | | 3,068 | 43,900 | 42,620 | 86,520 | 3.55% |
| Coldwater Insulation | WBE | 102,524 | | | 102,524 | 70,000 | 43,200 | 113,200 | 90.57% |
| Herline Technologies - Supplier (EBE Certified) | WBE | 14,407 | | | 14,407 | 14,407 | | 14,407 | 100.00% |
| Herman HVAC Products - Supplier (EBE Certified) | SBE | 25,579 | | | 25,579 | 41,000 | | 41,000 | 62.39% |
| Jackson Welding - Supplier (EBE Certified) | WBE | 26 | | | 26 | 1,000 | | 1,000 | 2.56% |
| JC Smith - Supplier (EBE Certified) | WBE | 2,976 | | | 2,976 | 1,000 | 1,976 | 2,976 | 100.02% |
| Jemco Water Treatment | SBE | | | | | 1,200 | | 1,200 | |
| JHP Industrial Supply Co. - Supplier (EBE Certified) | MBE | 321 | | | 321 | 516,000 | | 516,000 | 0.06% |
| JHP Industrial Supply Co. - Supplier (EBE Certified) | DBE | | | | | 5,000 | | 5,000 | |
| OSO, Inc | DBE | 8,709 | | | 8,709 | 40,000 | 6,991 | 46,991 | 18.53% |
| Scott Construction | MBE | 11,885 | | | 11,885 | 24,000 | 61,743 | 85,743 | 13.86% |
| Structural Remediation Services Inc | DBE | | | | | 4,645 | | 4,645 | |
| Unified Electric | MBE | | | | | 50,000 | 1,320 | 51,320 | |
| WYCO Mechanical, LLC | WBE | 11,893 | | | 11,893 | 34,264 | | 34,264 | 34.71% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 2,227,000 | | |
| Change Orders to Date: | 504,632 | | |
| Total Current Contract: | 2,731,632 | | Required Percentage: |
| MBE Portion of Current Contract: | 406,363 | 14.88% | 15.00% |
| WBE Portion of Current Contract: | 156,656 | 5.73% | 5.00% |
| SBE Portion of Current Contract: | 108,220 | 3.96% | 5.00% |
| DBE Portion of Current Contract: | 54,136 | 1.98% | 2.00% |

Charlotte High School 1A

EXHIBIT 6

The Pike Company

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|---|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Cummings Construction | MBE | 476,272 | | | 476,272 | 211,000 | 265,272 | 476,272 | 100.00% |
| G & J Contracting | DBE | 37,905 | | | 37,905 | 26,800 | 11,105 | 37,905 | 100.00% |
| Genesee Restoration | WBE | 463,627 | | | 463,627 | 377,500 | 86,127 | 463,627 | 100.00% |
| Gym Equipment & Specialties. of NY Inc. | SBE | 313,096 | | | 313,096 | 319,005 | 29,664 | 348,669 | 89.80% |
| Home Guard Enviromental | MBE | 703,026 | | | 703,026 | 703,026 | | 703,026 | 100.00% |
| Home Guard Enviromental | MBE | | | | | | | | |
| I.C. Construction Services | MBE | 489,549 | | | 489,549 | 484,615 | 108,939 | 593,554 | 82.48% |
| Jim White Metal Product | SBE | 49,680 | | | 49,680 | 49,680 | | 49,680 | 100.00% |
| Killian Inc. | DBE | 394,865 | | | 394,865 | 276,000 | 169,751 | 445,751 | 88.58% |
| Killian Inc. | WBE | 457,213 | | | 457,213 | 434,000 | 47,277 | 481,277 | 95.00% |
| Scott Construction | MBE | 684,852 | | | 684,852 | 880,016 | -29,817 | 850,199 | 80.55% |
| Scott Construction | SBE | 166,261 | | | 166,261 | 329,852 | 23,812 | 353,664 | 47.01% |
| Sheen and Shine | DBE | 93,195 | | | 93,195 | 93,195 | | 93,195 | 100.00% |
| Spencer Virnoche/Upstate Interiors | MBE | 30,085 | | | 30,085 | 33,200 | 12,240 | 45,440 | 66.21% |
| Steel Tech Fabricator Inc. | MBE | 180,173 | | | 180,173 | 152,500 | 40,895 | 193,395 | 93.16% |
| Syracuse Scenery & Stage Lighting Co., Inc. | WBE | 40,860 | | | 40,860 | 39,600 | 1,260 | 40,860 | 100.00% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|------------|--------|-----------------------------|
| Original Contract: | 14,536,000 | | |
| Change Orders to Date: | 1,802,058 | | |
| Total Current Contract: | 16,338,058 | | Required Percentage: |
| MBE Portion of Current Contract: | 2,861,886 | 17.52% | 15.00% |
| WBE Portion of Current Contract: | 985,764 | 6.03% | 5.00% |
| SBE Portion of Current Contract: | 752,014 | 4.60% | 5.00% |
| DBE Portion of Current Contract: | 576,850 | 3.53% | 2.00% |

Thurston Dudek

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|---|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Adonis Construction | MBE | 41,900 | | | 41,900 | 26,770 | 15,130 | 41,900 | 100.00% |
| DDT Construction | SBE | 70,835 | | | 70,835 | 70,000 | 835 | 70,835 | 100.00% |
| JHP Industrial Supply Co. - Supplier (EBE Certified) | MBE | 106,131 | | | 106,131 | 90,000 | 16,131 | 106,131 | 100.00% |
| MGM Insulation | MBE | 120,000 | | | 120,000 | 120,000 | | 120,000 | 100.00% |
| OSO, Inc | DBE | 17,500 | | | 17,500 | 16,903 | 597 | 17,500 | 100.00% |
| Pipitone Enterprises LLC - Broker (Not EBE Certified as Supplier) | WBE | 79,956 | | | 79,956 | 79,956 | | 79,956 | 100.00% |
| Steve General Contractors | MBE | 11,180 | | | 11,180 | 43,545 | -32,365 | 11,180 | 100.00% |
| Structural Remediation Services Inc | DBE | 19,576 | | | 19,576 | 16,903 | 2,673 | 19,576 | 100.00% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 1,690,300 | | |
| Change Orders to Date: | 108,830 | | |
| Total Current Contract: | 1,799,130 | | Required Percentage: |
| MBE Portion of Current Contract: | 226,145 | 12.57% | 15.00% |
| WBE Portion of Current Contract: | 19,989 | 1.11% | 5.00% |
| SBE Portion of Current Contract: | 70,835 | 3.94% | 5.00% |
| DBE Portion of Current Contract: | 37,076 | 2.06% | 2.00% |

District Wide Technology 1A

EXHIBIT 6

| Hewitt Young Electric | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|-----------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Deborah Jean | WBE | 107,247 | | | 107,247 | 70,000 | 48,740 | 118,740 | 90.32% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 2,776,558 | | |
| Change Orders to Date: | 276,431 | | |
| Total Current Contract: | 3,052,989 | | Required Percentage: |
| MBE Portion of Current Contract: | 372,000 | 12.18% | 15.00% |
| WBE Portion of Current Contract: | 118,740 | 3.89% | 5.00% |
| SBE Portion of Current Contract: | | | 5.00% |
| DBE Portion of Current Contract: | | | 2.00% |

| Hewitt Young Electric | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|---|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Bethany Technologies | WBE | | | | | 69,895 | | 69,895 | |
| Carney Electrical & Industrial Supplies, LLC - Supplier (EBE Certified) | MBE | 76,529 | | | 76,529 | 360,500 | -13,003 | 347,497 | 22.02% |
| Unified Electric | MBE | 12,055 | | | 12,055 | 49,575 | | 49,575 | 24.32% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 1,793,335 | | |
| Change Orders to Date: | 144,089 | | |
| Total Current Contract: | 1,937,424 | | Required Percentage: |
| MBE Portion of Current Contract: | 223,324 | 11.53% | 15.00% |
| WBE Portion of Current Contract: | 69,895 | 3.61% | 5.00% |
| SBE Portion of Current Contract: | | | 5.00% |
| DBE Portion of Current Contract: | | | 2.00% |

District Wide Technology 1B

EXHIBIT 6

| Millennium Strategies | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|-----------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Foxwise USA | MBE | 2,005 | | | 2,005 | 10,000 | 15,061 | 25,061 | 8.00% |
| Foxwise USA | MBE | 75,673 | | | 75,673 | 75,000 | 623 | 75,623 | 100.07% |
| Millennium Strategies | SBE | 341,391 | | | 341,391 | 423,936 | | 423,936 | 80.53% |
| Sigma PSI | SBE | 44,000 | | | 44,000 | 48,000 | -4,000 | 44,000 | 100.00% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|---------|--------|-----------------------------|
| Original Contract: | 489,000 | | |
| Change Orders to Date: | 79,620 | | |
| Total Current Contract: | 568,620 | | Required Percentage: |
| MBE Portion of Current Contract: | 100,684 | 17.71% | 15.00% |
| WBE Portion of Current Contract: | | | 5.00% |
| SBE Portion of Current Contract: | 467,936 | 82.29% | 5.00% |
| DBE Portion of Current Contract: | | | 2.00% |

East High School – Field & Track Improvements 1B EXHIBIT 6

DiFiore Construction

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|-------------------------------------|-------------------|---------------------------------------|------------------------|-------------------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Cardwell Construction | SBE | 43,062 | | | 43,062 | 82,500 | 4,817 | 87,317 | 49.32% |
| Chenango Contracting, Inc | MBE | 421,529 | | | 421,529 | 424,298 | -2,769 | 421,529 | 100.00% |
| Decca Paving | DBE | 36,576 | | | 36,576 | 36,000 | 576 | 36,576 | 100.00% |
| JC Smith - Supplier (EBE Certified) | WBE | 11,279 | | | 11,279 | 11,279 | | 11,279 | 100.00% |
| Lysander Construction, LLC | WBE | 10,843 | | | 10,843 | 39,260 | 1,896 | 41,156 | 26.35% |
| Minority Material Haulers | SBE | 46,618 | | | 46,618 | | 46,618 | 46,618 | 100.00% |
| Minority Material Haulers | WBE | 76,534 | | | 76,534 | 39,790 | 36,744 | 76,534 | 100.00% |
| MJ Dreher Trucking Inc. | WBE | 14,438 | | | 14,438 | 10,000 | 4,438 | 14,438 | 100.00% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 1,638,000 | | |
| Change Orders to Date: | 325,155 | | |
| Total Current Contract: | 1,963,155 | | Required Percentage: |
| MBE Portion of Current Contract: | 421,529 | 21.47% | 15.00% |
| WBE Portion of Current Contract: | 137,767 | 7.02% | 5.00% |
| SBE Portion of Current Contract: | 133,935 | 6.82% | 5.00% |
| DBE Portion of Current Contract: | 36,576 | 1.86% | 2.00% |

| DiFiore Construction | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|----------------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Decca Paving | DBE | | | | | 6,645 | | 6,645 | |
| Decca Paving | MBE | | | | | 45,010 | | 45,010 | |
| Lysander Construction, LLC | WBE | | | | | 21,950 | | 21,950 | |
| PDS Construction | SBE | | | | | 4,513 | | 4,513 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|---------|--------|-----------------------------|
| Original Contract: | 294,500 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 294,500 | | Required Percentage: |
| MBE Portion of Current Contract: | 45,010 | 15.28% | 15.00% |
| WBE Portion of Current Contract: | 21,950 | 7.45% | 5.00% |
| SBE Portion of Current Contract: | 4,513 | 1.53% | 5.00% |
| DBE Portion of Current Contract: | 6,645 | 2.26% | 2.00% |

East High School & Edison Educational Campus 1B EXHIBIT 6

LPCiminelli, Inc.

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|-----------------------------------|-------------------|---------------------------------------|------------------------|-------------------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Dataflow Reprographics, Inc | WBE | 115 | | | 115 | 15,000 | -6,175 | 8,825 | 1.31% |
| Fisher Associates | WBE | 315 | | | 315 | 12,894 | -12,579 | 315 | 100.00% |
| Rogers Enterprises | MBE | 3,000 | | | 3,000 | 32,500 | 108,298 | 140,798 | 2.13% |
| Rogers Enterprises | SBE | 221,484 | | | 221,484 | 110,000 | | 110,000 | 201.35% |
| S&W Contracting | MBE | 104,305 | | | 104,305 | 86,119 | -60,711 | 25,408 | 410.52% |
| S&W Contracting | WBE | | | | | 103,881 | | 103,881 | |
| Safety Zone Ventures | DBE | 33,650 | | | 33,650 | 41,000 | -20,000 | 21,000 | 160.24% |
| SLR Contracting & Service Company | DBE | 13,912 | | | 13,912 | 21,500 | | 21,500 | 64.71% |
| SLR Contracting & Service Company | MBE | 149,142 | | | 149,142 | 195,370 | -44,147 | 151,223 | 98.62% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 2,047,055 | | |
| Change Orders to Date: | 60,790 | | |
| Total Current Contract: | 2,107,845 | | Required Percentage: |
| MBE Portion of Current Contract: | 317,429 | 15.06% | 15.00% |
| WBE Portion of Current Contract: | 113,021 | 5.36% | 5.00% |
| SBE Portion of Current Contract: | 110,000 | 5.22% | 5.00% |
| DBE Portion of Current Contract: | 42,500 | 2.02% | 2.00% |

Cannon Design

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|----------------------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Architectura PC | WBE | 49,410 | | | 49,410 | 81,808 | | 81,808 | 60.40% |
| Fisher Associates | WBE | 92,860 | | | 92,860 | 37,354 | 66,098 | 103,452 | 89.76% |
| RAVI Engineering | MBE | 5,534 | | | 5,534 | 5,534 | | 5,534 | 100.00% |
| Razak Associates | MBE | 66,585 | | | 66,585 | 105,963 | | 105,963 | 62.84% |
| Singleton Construction | MBE | 10,000 | | | 10,000 | 10,000 | | 10,000 | 100.00% |
| Watts Architecture & Engineering | MBE | 44,332 | | | 44,332 | 44,332 | | 44,332 | 100.00% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 1,187,200 | | |
| Change Orders to Date: | 281,440 | | |
| Total Current Contract: | 1,468,640 | | Required Percentage: |
| MBE Portion of Current Contract: | 165,829 | 11.29% | 15.00% |
| WBE Portion of Current Contract: | 185,260 | 12.61% | 5.00% |
| SBE Portion of Current Contract: | | | 5.00% |
| DBE Portion of Current Contract: | | | 2.00% |

East High School 1B

EXHIBIT 6

The Pike Company

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|------------------------------|-------------------|---------------------------------------|------------------------|-------------------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| ASA Contractors | SBE | 8,835 | | | 8,835 | 80,000 | | 80,000 | 11.04% |
| Casarsa Construction Supply | SBE | 37,340 | | | 37,340 | 35,000 | | 35,000 | 106.69% |
| Firestop Technologies | SBE | 33,660 | | | 33,660 | 44,000 | | 44,000 | 76.50% |
| G & J Contracting | DBE | 22,900 | | | 22,900 | 22,900 | | 22,900 | 100.00% |
| Genesee Restoration | WBE | 534,444 | | | 534,444 | 503,990 | 30,454 | 534,444 | 100.00% |
| Minority Material Haulers | SBE | 18,562 | | | 18,562 | 35,000 | | 35,000 | 53.03% |
| OCM Construction | DBE | 60,560 | | | 60,560 | 108,500 | | 108,500 | 55.82% |
| Redhawk Equipment | SBE | 39,753 | | | 39,753 | 87,770 | 7,755 | 95,525 | 41.62% |
| Rochester Rigging & Erectors | DBE | 71,347 | | | 71,347 | 51,000 | 20,347 | 71,347 | 100.00% |
| Scott Construction | SBE | 39,750 | | | 39,750 | 30,650 | 4,000 | 34,650 | 114.72% |
| Scott's Unlimited | SBE | 131,514 | | | 131,514 | 205,000 | 32,483 | 237,483 | 55.38% |
| Shades of Color | WBE | 47,157 | | | 47,157 | 43,000 | 4,157 | 47,157 | 100.00% |
| Steve General Contractors | MBE | 1,088,097 | | | 1,088,097 | 1,598,625 | 121,067 | 1,719,692 | 63.27% |
| Wayside Contractors | WBE | 4,000 | | | 4,000 | 25,860 | | 25,860 | 15.47% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|------------|--------|-----------------------------|
| Original Contract: | 10,601,900 | | |
| Change Orders to Date: | 415,808 | | |
| Total Current Contract: | 11,017,708 | | Required Percentage: |
| MBE Portion of Current Contract: | 1,719,692 | 15.61% | 15.00% |
| WBE Portion of Current Contract: | 607,461 | 5.51% | 5.00% |
| SBE Portion of Current Contract: | 561,658 | 5.10% | 5.00% |
| DBE Portion of Current Contract: | 202,747 | 1.84% | 2.00% |

East High School 1B

EXHIBIT 6

Steve General Contractors

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|---------------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Akwesasne Construction | SBE | 77,700 | | | 77,700 | 93,000 | | 93,000 | 83.55% |
| Crosby Brownlee | WBE | 76,075 | | | 76,075 | 90,000 | 153,925 | 243,925 | 31.19% |
| Steve General Contractors | MBE | 1,113,746 | | | 1,113,746 | 1,113,746 | | 1,113,746 | 100.00% |
| Upstate Interiors | DBE | 33,750 | | | 33,750 | 40,237 | | 40,237 | 83.88% |

Contractor's Eligible Business Entity Participation:

| | | | |
|----------------------------------|-----------|--------|----------------------|
| Original Contract: | 1,500,000 | | |
| Change Orders to Date: | 38,334 | | |
| Total Current Contract: | 1,538,334 | | Required Percentage: |
| MBE Portion of Current Contract: | 1,113,746 | 72.40% | 15.00% |
| WBE Portion of Current Contract: | 243,925 | 15.86% | 5.00% |
| SBE Portion of Current Contract: | 93,000 | 6.05% | 5.00% |
| DBE Portion of Current Contract: | 40,237 | 2.62% | 2.00% |

Hewitt Young Electric

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Crosby Brownlee | WBE | 35,317 | | | 35,317 | 81,000 | -81,000 | | |
| Unified Electric | MBE | 242,587 | | | 242,587 | 250,000 | 8,555 | 258,555 | 93.82% |

Contractor's Eligible Business Entity Participation:

| | | | |
|----------------------------------|-----------|--------|----------------------|
| Original Contract: | 1,588,000 | | |
| Change Orders to Date: | 438,179 | | |
| Total Current Contract: | 2,026,179 | | Required Percentage: |
| MBE Portion of Current Contract: | 258,555 | 12.76% | 15.00% |
| WBE Portion of Current Contract: | | 0.00% | 5.00% |
| SBE Portion of Current Contract: | | | 5.00% |
| DBE Portion of Current Contract: | | | 2.00% |

Edison Educational Campus 1B

EXHIBIT 6

Labella Associates, P.C.

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--------------------------|-------------------|---------------------------------------|------------------------|-------------------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| ArchStetics Architecture | SBE | 25,544 | | | 25,544 | 59,940 | 13,000 | 72,940 | 35.02% |
| Design Services, Inc | DBE | 11,800 | | | 11,800 | 23,976 | | 23,976 | 49.22% |
| Heather Demoras Design | WBE | 40,418 | | | 40,418 | 40,759 | 9,000 | 49,759 | 81.23% |
| Jensen / BRV Engineering | SBE | 37,550 | | | 37,550 | 61,050 | | 61,050 | 61.51% |
| NPV, Inc | WBE | 19,181 | | | 19,181 | 19,181 | | 19,181 | 100.00% |
| RAVI Engineering | MBE | 148,104 | | | 148,104 | 107,892 | 71,500 | 179,392 | 82.56% |
| Razak Associates | MBE | 93,255 | | | 93,255 | 71,928 | 28,200 | 100,128 | 93.14% |
| Vargas Associates | WBE | | | | | 7,000 | | 7,000 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 1,322,935 | | |
| Change Orders to Date: | 180,561 | | |
| Total Current Contract: | 1,503,496 | | Required Percentage: |
| MBE Portion of Current Contract: | 279,520 | 18.59% | 15.00% |
| WBE Portion of Current Contract: | 75,940 | 5.05% | 5.00% |
| SBE Portion of Current Contract: | 133,990 | 8.91% | 5.00% |
| DBE Portion of Current Contract: | 23,976 | 1.59% | 2.00% |

Edison Educational Campus 1B

EXHIBIT 6

Landry Mechanical Contractors

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Indoor Air Technologies | WBE | | | | | 13,630 | | 13,630 | |
| JC Insulation - Supplier (EBE Certified) | SBE | 94,537 | | | 94,537 | 170,000 | | 170,000 | 55.61% |
| JC Smith - Supplier (EBE Certified) | DBE | 54,897 | | | 54,897 | 67,000 | -12,103 | 54,897 | 100.00% |
| Mechanical Testing Inc. | WBE | 27,405 | | | 27,405 | 31,840 | | 31,840 | 86.07% |
| MGM Insulation | MBE | 460,932 | | | 460,932 | 460,932 | | 460,932 | 100.00% |
| Pipitone Enterprises LLC | WBE | 104,213 | | | 104,213 | 124,865 | | 124,865 | 83.46% |
| Unified Electric | MBE | | | | | 45,000 | | 45,000 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 3,400,100 | | |
| Change Orders to Date: | 158,724 | | |
| Total Current Contract: | 3,558,824 | | Required Percentage: |
| MBE Portion of Current Contract: | 505,932 | 14.22% | 15.00% |
| WBE Portion of Current Contract: | 170,335 | 4.79% | 5.00% |
| SBE Portion of Current Contract: | 85,000 | 2.39% | 5.00% |
| DBE Portion of Current Contract: | 27,449 | 0.77% | 2.00% |

Edison Educational Campus 1B

EXHIBIT 6

M.A. Ferrauilo Plbg. & Htg., Inc.

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--|-------------------|---------------------------------------|------------------------|-------------------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Cannon & Noto Enterprise | MBE | 6,997 | | | 6,997 | 40,000 | | 40,000 | 17.49% |
| Coldwater Insulation | WBE | 46,279 | | | 46,279 | 34,500 | | 34,500 | 134.14% |
| JC Smith - Supplier (EBE Certified) | DBE | 66,103 | | | 66,103 | 27,600 | 38,503 | 66,103 | 100.00% |
| JHP Industrial Supply Co. - Supplier (EBE Certified) | MBE | | | | | 126,000 | | 126,000 | |
| Kris Kimmel Drafting | SBE | 765 | | | 765 | 12,500 | | 12,500 | 6.12% |
| Lakeview Construction | SBE | 945 | | | 945 | 22,000 | | 22,000 | 4.30% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|---------|--------|-----------------------------|
| Original Contract: | 690,000 | | |
| Change Orders to Date: | 123,033 | | |
| Total Current Contract: | 813,033 | | Required Percentage: |
| MBE Portion of Current Contract: | 103,000 | 12.67% | 15.00% |
| WBE Portion of Current Contract: | 34,500 | 4.24% | 5.00% |
| SBE Portion of Current Contract: | 34,500 | 4.24% | 5.00% |
| DBE Portion of Current Contract: | 33,052 | 4.07% | 2.00% |

Edison Educational Campus 1B

EXHIBIT 6

The Pike Company

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|---|-------------------|---------------------------------------|------------------------|-------------------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Cummings Construction | MBE | 1,266,384 | | | 1,266,384 | 1,236,502 | 29,882 | 1,266,384 | 100.00% |
| Firestop Technologies | SBE | 64,619 | | | 64,619 | 134,685 | 20,331 | 155,016 | 41.69% |
| G & J Contracting | MBE | | | | | | | | |
| G & J Contracting | DBE | 779,423 | | | 779,423 | 339,569 | 439,854 | 779,423 | 100.00% |
| Grayco Corp | SBE | 581,908 | | | 581,908 | 523,000 | 58,908 | 581,908 | 100.00% |
| Gym Equipment & Specialties. of NY Inc. | SBE | 6,413 | | | 6,413 | 54,000 | | 54,000 | 11.88% |
| Mark Cerrone Inc. | WBE | 739,589 | | | 739,589 | 713,000 | 26,589 | 739,589 | 100.00% |
| MJ Dreher Trucking Inc. | DBE | 369,707 | | | 369,707 | 311,735 | 369,707 | 681,442 | 54.25% |
| Redhawk Equipment | SBE | | | | | 14,300 | | 14,300 | |
| Scott's Unlimited | MBE | 87,430 | | | 87,430 | 152,328 | 66,293 | 218,621 | 39.99% |
| Shades of Color | MBE | 101,933 | | | 101,933 | 92,000 | 9,933 | 101,933 | 100.00% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|------------|--------|-----------------------------|
| Original Contract: | 14,229,000 | | |
| Change Orders to Date: | 487,373 | | |
| Total Current Contract: | 14,716,373 | | Required Percentage: |
| MBE Portion of Current Contract: | 1,586,939 | 10.78% | 15.00% |
| WBE Portion of Current Contract: | 739,589 | 5.03% | 5.00% |
| SBE Portion of Current Contract: | 805,224 | 5.47% | 5.00% |
| DBE Portion of Current Contract: | 1,460,865 | 9.93% | 2.00% |

Enrico Fermi School No. 17 1A

EXHIBIT 6

East Coast Electric

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Adonis Construction | MBE | 287,411 | | | 287,411 | 396,673 | 4,259 | 400,933 | 71.69% |
| JHP Industrial Supply Co. - Supplier (EBE Certified) | MBE | 106,772 | | | 106,772 | 125,145 | -5,074 | 120,071 | 88.92% |
| MS Unlimited - Supplier (EBE Certified) | DBE | 42,310 | | | 42,310 | 56,611 | | 56,611 | 74.74% |

Contractor's Eligible Business Entity Participation:

| | | | | |
|----------------------------------|-----------|--------|--------|----------------------|
| Original Contract: | 2,674,295 | | | |
| Change Orders to Date: | 165,025 | | | |
| Total Current Contract: | 2,839,320 | | | Required Percentage: |
| MBE Portion of Current Contract: | 460,968 | 16.24% | 15.00% | |
| WBE Portion of Current Contract: | | | 5.00% | |
| SBE Portion of Current Contract: | | | 5.00% | |
| DBE Portion of Current Contract: | 28,305 | 1.00% | 2.00% | |

Labella Associates, P.C.

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|----------------------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| ArchStetics Architecture | SBE | | | | | 2,850 | | 2,850 | |
| Crosby Brownlee | WBE | | | | | 2,850 | | 2,850 | |
| Design Services, Inc | DBE | 400 | | | 400 | 1,140 | | 1,140 | 35.09% |
| Watts Architecture & Engineering | MBE | 6,484 | | | 6,484 | 8,550 | | 8,550 | 75.84% |

Contractor's Eligible Business Entity Participation:

| | | | | |
|----------------------------------|--------|--------|--------|----------------------|
| Original Contract: | 57,000 | | | |
| Change Orders to Date: | 3,046 | | | |
| Total Current Contract: | 60,046 | | | Required Percentage: |
| MBE Portion of Current Contract: | 8,550 | 14.24% | 15.00% | |
| WBE Portion of Current Contract: | 2,850 | 4.75% | 5.00% | |
| SBE Portion of Current Contract: | 2,850 | 4.75% | 5.00% | |
| DBE Portion of Current Contract: | 1,140 | 1.90% | 2.00% | |

Enrico Fermi School No. 17 1A

EXHIBIT 6

M.A. Ferrauilo Plbg. & Htg., Inc.

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Adonis Construction | MBE | 10,470 | | | 10,470 | 10,000 | | 10,000 | 104.70% |
| Cannon & Noto Enterprise | MBE | 12,607 | | | 12,607 | 136,902 | | 136,902 | 9.21% |
| Cannon & Noto Enterprise | SBE | 65,983 | | | 65,983 | 40,983 | 25,000 | 65,983 | 100.00% |
| Coldwater Insulation | WBE | 52,250 | | | 52,250 | 195,000 | 5,344 | 200,344 | 26.08% |
| Herman HVAC Products - Supplier (EBE Certified) | SBE | | | | | 250 | | 250 | |
| Jackson Welding - Supplier (EBE Certified) | WBE | | | | | 2,000 | | 2,000 | |
| JC Smith - Supplier (EBE Certified) | DBE | 135,499 | | | 135,499 | 26,400 | 109,099 | 135,499 | 100.00% |
| Jemco Water Treatment | SBE | | | | | 2,675 | | 2,675 | |
| JHP Industrial Supply Co. - Supplier (EBE Certified) | MBE | 200,073 | | | 200,073 | 672,810 | 80,844 | 753,654 | 26.55% |
| Kris Kimmel Drafting - Supplier (EBE Certified) | SBE | | | | | 7,000 | | 7,000 | |
| Lakeview Construction | SBE | 67,608 | | | 67,608 | 63,500 | 27,555 | 91,055 | 74.25% |
| MGM Insulation | MBE | 4,217 | | | 4,217 | 1,925 | 2,292 | 4,217 | 100.00% |
| OSO, Inc | DBE | 2,432 | | | 2,432 | 25,000 | | 25,000 | 9.73% |
| OSO, Inc | WBE | | | | | 17,432 | | 17,432 | |
| Scott Construction | MBE | | | | | 25,000 | 5,887 | 30,887 | |
| Steel Tech Fabricator Inc. | MBE | | | | | 5,900 | 8,400 | 14,300 | |
| Structural Remediation Services Inc | SBE | 408 | | | 408 | 20,408 | -3,100 | 17,308 | 2.36% |
| Unified Electric | MBE | | | | | 75,000 | | 75,000 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 4,113,400 | | |
| Change Orders to Date: | 248,000 | | |
| Total Current Contract: | 4,361,400 | | Required Percentage: |
| MBE Portion of Current Contract: | 648,133 | 14.86% | 15.00% |
| WBE Portion of Current Contract: | 218,776 | 5.02% | 5.00% |
| SBE Portion of Current Contract: | 180,646 | 4.14% | 5.00% |
| DBE Portion of Current Contract: | 92,749 | 2.13% | 2.00% |

Manning Squires Hennig

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|---|-------------------|---------------------------------------|------------------------|-------------------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Adonis Construction | MBE | 103,912 | | | 103,912 | 171,192 | -65,445 | 105,747 | 98.27% |
| CID Coatings | SBE | 121,500 | | | 121,500 | 160,000 | 2,444 | 162,444 | 74.80% |
| English Trucking | MBE | 9,000 | | | 9,000 | 22,000 | -9,896 | 12,104 | 74.36% |
| G & J Contracting | MBE | 175,315 | | | 175,315 | 192,500 | 1,310 | 193,810 | 90.46% |
| Home Guard Enviromental | MBE | 945,196 | | | 945,196 | 534,000 | 411,196 | 945,196 | 100.00% |
| Killian Inc. | DBE | 192,359 | | | 192,359 | 92,630 | 334,677 | 427,307 | 45.02% |
| Killian Inc. | WBE | 1,692,926 | | | 1,692,926 | 1,740,000 | -13,148 | 1,726,852 | 98.04% |
| OCM Construction | MBE | 99,320 | | | 99,320 | 102,500 | 9,160 | 111,660 | 88.95% |
| Steel Tech Fabricator Inc. | MBE | 85,933 | | | 85,933 | 880,000 | 29,589 | 909,589 | 9.45% |
| Susquehanna Sheet Metal Erection Service Inc. | SBE | 61,716 | | | 61,716 | 61,716 | | 61,716 | 100.00% |
| Uzo 1 International, Ltd. | MBE | | | | | 96,000 | 2,051 | 98,051 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|------------|--------|-----------------------------|
| Original Contract: | 14,375,000 | | |
| Change Orders to Date: | 1,632,092 | | |
| Total Current Contract: | 16,007,092 | | Required Percentage: |
| MBE Portion of Current Contract: | 2,376,157 | 14.84% | 15.00% |
| WBE Portion of Current Contract: | 1,726,852 | 10.79% | 5.00% |
| SBE Portion of Current Contract: | 224,160 | 1.40% | 5.00% |
| DBE Portion of Current Contract: | 427,307 | 2.67% | 2.00% |

SWBR Architects

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--------------------------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| ArchStetics Architecture | SBE | 26,200 | | | 26,200 | 30,100 | 1,000 | 31,100 | 84.24% |
| Chait Studios | SBE | 30,000 | | | 30,000 | 30,000 | | 30,000 | 100.00% |
| Construction Cost Services, Inc. | MBE | 16,600 | | | 16,600 | 16,600 | | 16,600 | 100.00% |
| Environmental Design & Research P.C. | WBE | 104,448 | | | 104,448 | 49,410 | 56,160 | 105,570 | 98.94% |
| M.A. Architects | SBE | 24,700 | | | 24,700 | 24,100 | 1,600 | 25,700 | 96.11% |
| Popli Design Group | DBE | 18,399 | | | 18,399 | 12,140 | 6,259 | 18,399 | 100.00% |
| RAVI Engineering | MBE | 36,720 | | | 36,720 | 23,000 | 13,720 | 36,720 | 100.00% |
| Watts Architecture & Engineering | MBE | 171,910 | | | 171,910 | 109,495 | 65,908 | 175,403 | 98.01% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 1,344,924 | | |
| Change Orders to Date: | 534,656 | | |
| Total Current Contract: | 1,879,580 | | Required Percentage: |
| MBE Portion of Current Contract: | 228,723 | 12.17% | 15.00% |
| WBE Portion of Current Contract: | 105,570 | 5.62% | 5.00% |
| SBE Portion of Current Contract: | 86,800 | 4.62% | 5.00% |
| DBE Portion of Current Contract: | 18,399 | 0.98% | 2.00% |

Enrico Fermi School No. 17 1A

EXHIBIT 6

Testa Construction

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--|-------------------|---------------------------------------|------------------------|-------------------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Atlantic Glass | MBE | 3,000 | | | 3,000 | 9,200 | | 9,200 | 32.61% |
| Brooks Brothers Painting of Rochester Inc. | MBE | 2,800 | | | 2,800 | 2,800 | | 2,800 | 100.00% |
| Crosby Brownlee | WBE | 40,495 | | | 40,495 | 40,495 | | 40,495 | 100.00% |
| John N Sanchez Corporation | MBE | 15,755 | | | 15,755 | 13,400 | 2,355 | 15,755 | 100.00% |
| ProCarpet | WBE | 4,100 | | | 4,100 | 4,000 | 100 | 4,100 | 100.00% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|---------|--------|-----------------------------|
| Original Contract: | 123,900 | | |
| Change Orders to Date: | 217,335 | | |
| Total Current Contract: | 341,235 | | Required Percentage: |
| MBE Portion of Current Contract: | 27,755 | 8.13% | 15.00% |
| WBE Portion of Current Contract: | 44,595 | 13.07% | 5.00% |
| SBE Portion of Current Contract: | | | 5.00% |
| DBE Portion of Current Contract: | | | 2.00% |

Environmental Contract 1A

EXHIBIT 6

| OSO, Inc | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--------------------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Cornerstone Training Institute | SBE | 7,884 | | | 7,884 | 9,250 | | 9,250 | 85.23% |
| Fisher Associates | WBE | 11,978 | | | 11,978 | 10,000 | 17,000 | 27,000 | 44.36% |
| RAVI Engineering | DBE | 18,498 | | | 18,498 | 18,000 | 3,000 | 21,000 | 88.09% |
| Safety Zone Environmental | SBE | 28,920 | | | 28,920 | 15,000 | 13,920 | 28,920 | 100.00% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|---------|--------|-----------------------------|
| Original Contract: | 185,000 | | |
| Change Orders to Date: | 379,250 | | |
| Total Current Contract: | 564,250 | | Required Percentage: |
| MBE Portion of Current Contract: | 239,110 | 42.38% | 15.00% |
| WBE Portion of Current Contract: | 27,000 | 4.79% | 5.00% |
| SBE Portion of Current Contract: | 38,170 | 6.76% | 5.00% |
| DBE Portion of Current Contract: | 260,110 | 46.10% | 2.00% |

| OSO, Inc | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|----------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| OSO, Inc | DBE | 239,110 | | | 239,110 | 239,110 | | 239,110 | 100.00% |
| OSO, Inc | MBE | 239,110 | | | 239,110 | 239,110 | | 239,110 | 100.00% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|---------|--------|-----------------------------|
| Original Contract: | 185,000 | | |
| Change Orders to Date: | 379,250 | | |
| Total Current Contract: | 564,250 | | Required Percentage: |
| MBE Portion of Current Contract: | 239,110 | 42.38% | 15.00% |
| WBE Portion of Current Contract: | 27,000 | 4.79% | 5.00% |
| SBE Portion of Current Contract: | 38,170 | 6.76% | 5.00% |
| DBE Portion of Current Contract: | 260,110 | 46.10% | 2.00% |

Environmental Contract 1B/1C

EXHIBIT 6

| OSO, Inc | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|----------------------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| CanAm Environmental Safety, Inc. | SBE | | | | | 3,800 | | 3,800 | |
| Cornerstone Training Institute | SBE | 36,911 | | | 36,911 | 15,200 | 15,532 | 30,732 | 120.11% |
| ME Holvey Consulting, LLC. | SBE | 6,619 | | | 6,619 | 1,550 | 5,059 | 6,609 | 100.15% |
| OSO, Inc | MBE | 268,628 | | | 268,628 | 268,628 | | 268,628 | 100.00% |
| OSO, Inc | DBE | 268,628 | | | 268,628 | 268,628 | | 268,628 | 100.00% |
| RAVI Engineering | DBE | 14,598 | | | 14,598 | 7,600 | 6,998 | 14,598 | 100.00% |
| Safety Zone Environmental | WBE | 64,892 | | | 64,892 | 19,000 | 45,893 | 64,893 | 100.00% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|---------|--------|-----------------------------|
| Original Contract: | 380,000 | | |
| Change Orders to Date: | 255,377 | | |
| Total Current Contract: | 635,377 | | Required Percentage: |
| MBE Portion of Current Contract: | 268,628 | 42.28% | 15.00% |
| WBE Portion of Current Contract: | 64,893 | 10.21% | 5.00% |
| SBE Portion of Current Contract: | 41,141 | 6.48% | 5.00% |
| DBE Portion of Current Contract: | 283,226 | 44.58% | 2.00% |

Franklin High School & Monroe High School 1B/1C EXHIBIT 6

Campus CMG Inc.

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|-----------------------------|-------------------|---------------------------------------|------------------------|-------------------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Dataflow Reprographics, Inc | WBE | | | | | 20,000 | | 20,000 | |
| Jai II, Inc | MBE | | | | | | | | |
| OSO, Inc | MBE | | | | | 185,275 | | 185,275 | |
| OSO, Inc | WBE | | | | | 40,725 | | 40,725 | |

Contractor's Eligible Business Entity Participation:

| | | | | |
|---|-----------|--------|--|-----------------------------|
| Original Contract: | 1,131,500 | | | |
| Change Orders to Date: | 83,005 | | | |
| Total Current Contract: | 1,214,505 | | | Required Percentage: |
| MBE Portion of Current Contract: | 185,275 | 15.26% | | 15.00% |
| WBE Portion of Current Contract: | 60,725 | 5.00% | | 5.00% |
| SBE Portion of Current Contract: | | | | 5.00% |
| DBE Portion of Current Contract: | | | | 2.00% |

Franklin Educational Campus - Auditorium 1A

EXHIBIT 6

Kaplan-Schmidt Electric, Inc.

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|---|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| BSV Enterprises - Supplier (EBE Certified) | MBE | 261,189 | | | 261,189 | 520,400 | 1,978 | 522,378 | 50.00% |
| City Electric Company Inc. - Supplier (EBE Certified) | DBE | 6,773 | | | 6,773 | 6,773 | | 6,773 | 100.00% |
| Deborah Jean | WBE | 20,400 | | | 20,400 | 79,252 | | 79,252 | 25.74% |
| OSO, Inc | DBE | 5,711 | | | 5,711 | 18,000 | | 18,000 | 31.73% |
| Uzo 1 International, Ltd. - Supplier (EBE Certified) | SBE | 1,733 | | | 1,733 | 98,700 | | 98,700 | 1.76% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|---------|--------|-----------------------------|
| Original Contract: | 871,900 | | |
| Change Orders to Date: | 22,829 | | |
| Total Current Contract: | 894,729 | | Required Percentage: |
| MBE Portion of Current Contract: | 130,595 | 14.60% | 15.00% |
| WBE Portion of Current Contract: | 79,252 | 8.86% | 5.00% |
| SBE Portion of Current Contract: | 49,350 | 5.52% | 5.00% |
| DBE Portion of Current Contract: | 21,387 | 2.39% | 2.00% |

M.A. Ferrauilo Plbg. & Htg., Inc.

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Cannon & Noto Enterprise | MBE | | | | | 26,805 | | 26,805 | |
| Indoor Air Technologies | WBE | 11,120 | | | 11,120 | 12,900 | | 12,900 | 86.20% |
| JC Insulation - Supplier (EBE Certified) | SBE | | | | | 127,205 | | 127,205 | |
| Journee Construction | MBE | 44,124 | | | 44,124 | 53,000 | | 53,000 | 83.25% |
| Kris Kimmel Drafting | SBE | | | | | 450 | 720 | 1,170 | |
| Lakeview Construction | SBE | 9,140 | | | 9,140 | 23,000 | | 23,000 | 39.74% |
| OSO, Inc | DBE | | | | | 798 | | 798 | |
| Steve General Contractors | MBE | | | | | 3,894 | | 3,894 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|-------|-----------------------------|
| Original Contract: | 1,333,000 | | |
| Change Orders to Date: | 135,487 | | |
| Total Current Contract: | 1,468,487 | | Required Percentage: |
| MBE Portion of Current Contract: | 83,699 | 5.70% | 15.00% |
| WBE Portion of Current Contract: | 12,900 | 0.88% | 5.00% |
| SBE Portion of Current Contract: | 87,773 | 5.98% | 5.00% |
| DBE Portion of Current Contract: | 798 | 0.05% | 2.00% |

Steve General Contractors

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|-------------------------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| OSO, Inc | DBE | 9,500 | | | 9,500 | 14,977 | | 14,977 | 63.43% |
| ProCarpet | WBE | 15,471 | | | 15,471 | 41,600 | 16,000 | 57,600 | 26.86% |
| Steve General Contractors | MBE | 1,870,342 | | | 1,870,342 | 1,976,532 | | 1,976,532 | 94.63% |
| Structural Remediation Services Inc | WBE | 30,941 | | | 30,941 | 50,000 | | 50,000 | 61.88% |
| Upstate Interiors | MBE | | | | | 92,000 | | 92,000 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 2,130,000 | | |
| Change Orders to Date: | 61,109 | | |
| Total Current Contract: | 2,191,109 | | Required Percentage: |
| MBE Portion of Current Contract: | 2,068,532 | 94.41% | 15.00% |
| WBE Portion of Current Contract: | 107,600 | 4.91% | 5.00% |
| SBE Portion of Current Contract: | | | 5.00% |
| DBE Portion of Current Contract: | 14,977 | 0.68% | 2.00% |

Young & Wright

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|----------------------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Bolton Surveying | SBE | 10,750 | | | 10,750 | 15,000 | -4,250 | 10,750 | 100.00% |
| Foundation Design | SBE | 7,050 | | | 7,050 | 15,000 | -7,950 | 7,050 | 100.00% |
| Joy Kuebler Landscape Architect | WBE | | | | | 2,500 | | 2,500 | |
| LDK Engineering | WBE | 20,195 | | | 20,195 | 16,551 | 3,644 | 20,195 | 100.00% |
| LDK Engineering | WBE | | | | | 1,249 | | 1,249 | |
| RAVI Engineering | MBE | 13,180 | | | 13,180 | 12,280 | 900 | 13,180 | 100.00% |
| Sienna Envir. Tech | WBE | | | | | 18,298 | | 18,298 | |
| Sienna Envir. Tech | DBE | 14,542 | | | 14,542 | 13,892 | 650 | 14,542 | 100.00% |
| Watts Architecture & Engineering | MBE | 112,438 | | | 112,438 | 98,182 | 12,664 | 110,846 | 101.44% |
| Watts Architecture & Engineering | DBE | | | | | 23,818 | | 23,818 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|---------|--------|-----------------------------|
| Original Contract: | 361,500 | | |
| Change Orders to Date: | 335,938 | | |
| Total Current Contract: | 697,438 | | Required Percentage: |
| MBE Portion of Current Contract: | 124,026 | 17.78% | 15.00% |
| WBE Portion of Current Contract: | 42,242 | 6.06% | 5.00% |
| SBE Portion of Current Contract: | 17,800 | 2.55% | 5.00% |
| DBE Portion of Current Contract: | 38,360 | 5.50% | 2.00% |

Franklin Educational Campus 1A

EXHIBIT 6

Kaplan-Schmidt Electric, Inc.

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|---|-------------------|---------------------------------------|------------------------|-------------------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| City Electric Company Inc. - Supplier (EBE Certified) | WBE | 33,511 | | | 33,511 | 30,000 | 3,511 | 33,511 | 100.00% |
| OSO, Inc | DBE | 6,000 | | | 6,000 | 6,000 | | 6,000 | 100.00% |
| Steve General Contractors | MBE | 20,758 | | | 20,758 | 45,000 | | 45,000 | 46.13% |
| Uzo 1 International, Ltd. - Supplier (EBE Certified) | SBE | 43,418 | | | 43,418 | 43,000 | 418 | 43,418 | 100.00% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|---------|--------|-----------------------------|
| Original Contract: | 378,600 | | |
| Change Orders to Date: | 19,823 | | |
| Total Current Contract: | 398,423 | | Required Percentage: |
| MBE Portion of Current Contract: | 45,000 | 11.29% | 15.00% |
| WBE Portion of Current Contract: | 16,755 | 4.21% | 5.00% |
| SBE Portion of Current Contract: | 21,709 | 5.45% | 5.00% |
| DBE Portion of Current Contract: | 6,000 | 1.51% | 2.00% |

Franklin Educational Campus 1A

EXHIBIT 6

Thurston Dudek

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--|-------------------|---------------------------------------|------------------------|-------------------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| 106 Enterprises - Supplier (EBE Certified) | SBE | 5,458 | | | 5,458 | 13,100 | | 13,100 | 41.67% |
| Coldwater Insulation | WBE | 6,025 | | | 6,025 | 6,025 | | 6,025 | 100.00% |
| JHP Industrial Supply Co. - Supplier (EBE Certified) | MBE | 2,455 | | | 2,455 | 13,270 | | 13,270 | 18.50% |
| OSO, Inc | DBE | 8,600 | | | 8,600 | 8,600 | | 8,600 | 100.00% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|---------|-------|-----------------------------|
| Original Contract: | 131,050 | | |
| Change Orders to Date: | 16,051 | | |
| Total Current Contract: | 147,101 | | Required Percentage: |
| MBE Portion of Current Contract: | 6,635 | 4.51% | 15.00% |
| WBE Portion of Current Contract: | 6,025 | 4.10% | 5.00% |
| SBE Portion of Current Contract: | 6,550 | 4.45% | 5.00% |
| DBE Portion of Current Contract: | 8,600 | 5.85% | 2.00% |

Franklin Educational Campus 1A

EXHIBIT 6

| Cucchiara Construction | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|-------------------------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| 5 Star Restoration | SBE | 33,000 | | | 33,000 | 40,000 | | 40,000 | 82.50% |
| MJ Dreher Trucking Inc. | WBE | 40,000 | | | 40,000 | 40,000 | | 40,000 | 100.00% |
| Steel Tech Fabricator Inc. | MBE | 65,000 | | | 65,000 | 79,000 | | 79,000 | 82.28% |
| Steve General Contractors | MBE | 1,298,608 | | | 1,298,608 | 1,300,000 | | 1,300,000 | 99.89% |
| Structural Remediation Services Inc | DBE | | | | | 50,000 | | 50,000 | |
| Syrstone | WBE | 84,926 | | | 84,926 | 103,450 | | 103,450 | 82.09% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 3,659,000 | | |
| Change Orders to Date: | 61,407 | | |
| Total Current Contract: | 3,720,407 | | Required Percentage: |
| MBE Portion of Current Contract: | 1,379,000 | 37.07% | 15.00% |
| WBE Portion of Current Contract: | 143,450 | 3.86% | 5.00% |
| SBE Portion of Current Contract: | 40,000 | 1.08% | 5.00% |
| DBE Portion of Current Contract: | 50,000 | 1.34% | 2.00% |

| Facilities Equipment and Service | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|----------------------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Installrite Systems | SBE | | | | | 5,750 | | 5,750 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|---------|-------|-----------------------------|
| Original Contract: | 291,254 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 291,254 | | Required Percentage: |
| MBE Portion of Current Contract: | | | 15.00% |
| WBE Portion of Current Contract: | | | 5.00% |
| SBE Portion of Current Contract: | 5,750 | 1.97% | 5.00% |
| DBE Portion of Current Contract: | | | 2.00% |

| Hertz Furniture | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|------------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Akwesasne Construction | MBE | | | | | 2,257 | | 2,257 | |
| Journee Construction | MBE | | | | | 2,257 | | 2,257 | |
| MDC Assembly Llc | SBE | | | | | 10,045 | | 10,045 | |

Contractor's Eligible Business Entity Participation:

Original Contract:

Change Orders to Date:

Total Current Contract:

Required Percentage:

| | | |
|---|-------|--------|
| MBE Portion of Current Contract: | 4,514 | 15.00% |
| WBE Portion of Current Contract: | | 5.00% |
| SBE Portion of Current Contract: | | 5.00% |
| DBE Portion of Current Contract: | | 2.00% |

| School Specialty | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|------------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Akwesasne Construction | MBE | 16,177 | | | 16,177 | 16,177 | | 16,177 | 100.00% |
| School Specialty | DBE | 5,373 | | | 5,373 | 5,392 | | 5,392 | 99.64% |

Contractor's Eligible Business Entity Participation:

Original Contract:

Change Orders to Date:

Total Current Contract:

Required Percentage:

| | | | |
|---|--------|-------|--------|
| MBE Portion of Current Contract: | 16,177 | 5.64% | 15.00% |
| WBE Portion of Current Contract: | | | 5.00% |
| SBE Portion of Current Contract: | | | 5.00% |
| DBE Portion of Current Contract: | 5,392 | 1.88% | 2.00% |

FM Resources

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|-----------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| FM Resources | MBE | 513,720 | | | 513,720 | 496,208 | 17,512 | 513,720 | 100.00% |
| Installrite Systems | SBE | 3,451 | | | 3,451 | 4,012 | | 4,012 | 86.02% |
| Journee Tech Staffing | DBE | 4,049 | | | 4,049 | 4,049 | | 4,049 | 100.00% |
| OSO, Inc | MBE | 5,900 | | | 5,900 | 5,900 | | 5,900 | 100.00% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|---------|--------|-----------------------------|
| Original Contract: | 510,168 | | |
| Change Orders to Date: | 17,512 | | |
| Total Current Contract: | 527,680 | | Required Percentage: |
| MBE Portion of Current Contract: | 519,619 | 98.47% | 15.00% |
| WBE Portion of Current Contract: | | | 5.00% |
| SBE Portion of Current Contract: | 4,012 | 0.76% | 5.00% |
| DBE Portion of Current Contract: | 4,049 | 0.77% | 2.00% |

Bell Mechanical Contractor, Inc.

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|---|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| A-M Electrical, Inc | MBE | | | | | 70,000 | | 70,000 | |
| Coldwater Insulation | WBE | 206,678 | | | 206,678 | 125,000 | 81,678 | 206,678 | 100.00% |
| Herman HVAC Products - Supplier (EBE Certified) | SBE | 84,000 | | | 84,000 | 84,000 | | 84,000 | 100.00% |
| Journee Construction | MBE | 5,382 | | | 5,382 | 7,500 | | 7,500 | 71.76% |
| Klug Crane & Rigging | SBE | 2,300 | | | 2,300 | 3,500 | | 3,500 | 65.71% |
| M.H. General Contracting | MBE | 21,000 | | | 21,000 | 21,000 | | 21,000 | 100.00% |
| OSO, Inc | MBE | 36,586 | | | 36,586 | 38,512 | | 38,512 | 95.00% |
| Sun Ray Environmental Co | MBE | | | | | 615,000 | -615,000 | | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|-------|-----------------------------|
| Original Contract: | 2,740,000 | | |
| Change Orders to Date: | 1,561,940 | | |
| Total Current Contract: | 4,301,940 | | Required Percentage: |
| MBE Portion of Current Contract: | 137,012 | 3.18% | 15.00% |
| WBE Portion of Current Contract: | 206,678 | 4.80% | 5.00% |
| SBE Portion of Current Contract: | 45,500 | 1.06% | 5.00% |
| DBE Portion of Current Contract: | | | 2.00% |

Clark Patterson Lee

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|-------------------------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Architectura PC | WBE | 30,345 | | | 30,345 | 30,355 | -10 | 30,345 | 100.00% |
| Architectura PC | SBE | 56,867 | | | 56,867 | 57,400 | -533 | 56,867 | 100.00% |
| Construction Cost Services, Inc. | MBE | 22,159 | | | 22,159 | 22,000 | 159 | 22,159 | 100.00% |
| Foundation Design | SBE | 15,791 | | | 15,791 | 16,595 | -804 | 15,791 | 100.00% |
| OSO, Inc | MBE | 33,632 | | | 33,632 | 33,632 | | 33,632 | 100.00% |
| Panther Graphics, Inc. | MBE | | | | | 2,870 | -2,870 | | |
| Pathfinder Engineers And Architects | WBE | 67,330 | | | 67,330 | 70,200 | -2,870 | 67,330 | 100.00% |
| RAVI Engineering | DBE | 34,580 | | | 34,580 | 34,580 | | 34,580 | 100.00% |
| Watts Architecture & Engineering | MBE | 69,838 | | | 69,838 | 68,880 | 958 | 69,838 | 100.00% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|-------|-----------------------------|
| Original Contract: | 1,331,000 | | |
| Change Orders to Date: | 301,566 | | |
| Total Current Contract: | 1,632,566 | | Required Percentage: |
| MBE Portion of Current Contract: | 125,629 | 7.70% | 15.00% |
| WBE Portion of Current Contract: | 97,675 | 5.98% | 5.00% |
| SBE Portion of Current Contract: | 72,657 | 4.45% | 5.00% |
| DBE Portion of Current Contract: | 34,580 | 2.12% | 2.00% |

East Coast Electric

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--|-------------------|---------------------------------------|------------------------|-------------------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| JHP Industrial Supply Co. - Supplier (EBE Certified) | DBE | 157,553 | | | 157,553 | 97,850 | 59,703 | 157,553 | 100.00% |
| MS Unlimited | DBE | 27,979 | | | 27,979 | 42,105 | -6,000 | 36,105 | 77.49% |
| Scott Construction | MBE | 292,206 | | | 292,206 | 343,490 | 38,350 | 381,840 | 76.53% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 2,222,300 | | |
| Change Orders to Date: | 465,189 | | |
| Total Current Contract: | 2,687,489 | | Required Percentage: |
| MBE Portion of Current Contract: | 381,840 | 14.21% | 15.00% |
| WBE Portion of Current Contract: | | | 5.00% |
| SBE Portion of Current Contract: | | | 5.00% |
| DBE Portion of Current Contract: | 114,882 | 4.27% | 2.00% |

Manning Squires Hennig

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| DeClerck Flooring Inc. | SBE | 88,917 | | | 88,917 | 84,000 | 4,917 | 88,917 | 100.00% |
| G & J Contracting | MBE | 50,000 | | | 50,000 | 180,000 | -130,000 | 50,000 | 100.00% |
| JHP Industrial Supply Co. - Supplier (EBE Certified) | MBE | | | | | 248,050 | 21,778 | 269,828 | |
| Killian Inc. | WBE | 568,296 | | | 568,296 | 445,502 | 122,794 | 568,296 | 100.00% |
| Killian Inc. | DBE | 463,812 | | | 463,812 | 574,498 | 17,505 | 592,003 | 78.35% |
| MGM Insulation | MBE | 281,561 | | | 281,561 | 227,500 | 54,061 | 281,561 | 100.00% |
| Scott Construction | SBE | 153,000 | | | 153,000 | 170,000 | | 170,000 | 90.00% |
| Shades of Color | MBE | 161,426 | | | 161,426 | 150,000 | 11,426 | 161,426 | 100.00% |
| Steel Tech Fabricator Inc. | MBE | 847,633 | | | 847,633 | 895,000 | 24,491 | 919,491 | 92.19% |
| Superior Insulation/Williamstown Construction | SBE | 12,640 | | | 12,640 | 12,640 | | 12,640 | 100.00% |
| Susquehanna Sheet Metal Erection Service Inc. | SBE | 53,437 | | | 53,437 | 43,488 | 9,949 | 53,437 | 100.00% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|------------|--------|-----------------------------|
| Original Contract: | 10,442,000 | | |
| Change Orders to Date: | 926,787 | | |
| Total Current Contract: | 11,368,787 | | Required Percentage: |
| MBE Portion of Current Contract: | 1,547,392 | 13.61% | 15.00% |
| WBE Portion of Current Contract: | 568,296 | 5.00% | 5.00% |
| SBE Portion of Current Contract: | 324,994 | 2.86% | 5.00% |
| DBE Portion of Current Contract: | 592,003 | 5.21% | 2.00% |

Thurston Dudek

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| 106 Enterprises - Supplier (EBE Certified) | SBE | 26,734 | | | 26,734 | 38,500 | | 38,500 | 69.44% |
| Adonis Construction | MBE | 35,898 | | | 35,898 | 116,000 | -9,000 | 107,000 | 33.55% |
| Coldwater Insulation | WBE | 45,100 | | | 45,100 | 45,100 | | 45,100 | 100.00% |
| JHP Industrial Supply Co. - Supplier (EBE Certified) | MBE | 80,025 | | | 80,025 | 50,000 | 30,025 | 80,025 | 100.00% |
| OSO, Inc | DBE | 9,000 | | | 9,000 | 9,000 | | 9,000 | 100.00% |
| Structural Remediation Services Inc | DBE | 939 | | | 939 | 15,000 | -14,061 | 939 | 100.00% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|---------|--------|-----------------------------|
| Original Contract: | 791,300 | | |
| Change Orders to Date: | 36,402 | | |
| Total Current Contract: | 827,702 | | Required Percentage: |
| MBE Portion of Current Contract: | 147,012 | 17.76% | 15.00% |
| WBE Portion of Current Contract: | 45,100 | 5.45% | 5.00% |
| SBE Portion of Current Contract: | 19,250 | 2.33% | 5.00% |
| DBE Portion of Current Contract: | 9,939 | 1.20% | 2.00% |

Henry Hudson School No. 28 1B

EXHIBIT 6

Bell Mechanical Contractor, Inc.

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--|-------------------|---------------------------------------|------------------------|-------------------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Herman HVAC Products | SBE | | | | | 49,500 | 4,905 | 54,405 | |
| JC Smith - Supplier (EBE Certified) | DBE | 90,852 | | | 90,852 | 90,852 | | 90,852 | 100.00% |
| JHP Industrial Supply Co. - Supplier (EBE Certified) | DBE | 5,839 | | | 5,839 | 26,000 | | 26,000 | 22.46% |
| JHP Industrial Supply Co. - Supplier (EBE Certified) | MBE | 87,450 | | | 87,450 | 620,076 | 18,290 | 638,366 | 13.70% |
| Mark Cerrone Inc. | WBE | 33,000 | | | 33,000 | 37,000 | -4,000 | 33,000 | 100.00% |
| Mechanical Testing Inc. | WBE | 31,400 | | | 31,400 | 32,500 | -1,100 | 31,400 | 100.00% |
| MS Unlimited - Supplier (EBE Certified) | WBE | 26,180 | | | 26,180 | 56,500 | | 56,500 | 46.34% |
| OSO, Inc | WBE | 12,384 | | | 12,384 | 11,799 | 18,135 | 29,934 | 41.37% |
| Unified Electric | MBE | 51,788 | | | 51,788 | 70,000 | | 70,000 | 73.98% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|-------|-----------------------------|
| Original Contract: | 3,233,500 | | |
| Change Orders to Date: | 182,570 | | |
| Total Current Contract: | 3,416,070 | | Required Percentage: |
| MBE Portion of Current Contract: | 229,592 | 6.72% | 15.00% |
| WBE Portion of Current Contract: | 122,584 | 3.59% | 5.00% |
| SBE Portion of Current Contract: | 54,405 | 1.59% | 5.00% |
| DBE Portion of Current Contract: | 58,426 | 1.71% | 2.00% |

Henry Hudson School No. 28 1B

EXHIBIT 6

Kaplan-Schmidt Electric, Inc.

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--|-------------------|---------------------------------------|------------------------|-------------------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Apex Enterprises LLC - Supplier (EBE Certified) | MBE | 245,539 | | | 245,539 | 467,620 | 16,323 | 483,943 | 50.74% |
| OSO, Inc | DBE | 32,000 | | | 32,000 | 32,000 | | 32,000 | 100.00% |
| Steve General Contractors | MBE | 123,000 | | | 123,000 | 123,000 | | 123,000 | 100.00% |
| Uzo 1 International, Ltd. - Supplier (EBE Certified) | SBE | 39,258 | | | 39,258 | 39,258 | | 39,258 | 100.00% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 1,638,200 | | |
| Change Orders to Date: | 34,950 | | |
| Total Current Contract: | 1,673,150 | | Required Percentage: |
| MBE Portion of Current Contract: | 243,986 | 14.58% | 15.00% |
| WBE Portion of Current Contract: | | | 5.00% |
| SBE Portion of Current Contract: | 19,629 | 1.17% | 5.00% |
| DBE Portion of Current Contract: | 32,000 | 1.91% | 2.00% |

Henry Hudson School No. 28 1B

EXHIBIT 6

Labella Associates, P.C.

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|----------------------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| ArchStetics Architecture | SBE | 32,632 | | | 32,632 | 32,632 | | 32,632 | 100.00% |
| Design Services, Inc | DBE | 4,420 | | | 4,420 | 22,607 | -18,187 | 4,420 | 100.00% |
| Heather Demoras Design | WBE | 53,470 | | | 53,470 | 38,431 | 16,888 | 55,319 | 96.66% |
| NPV, Inc | WBE | 7,234 | | | 7,234 | 18,085 | -10,851 | 7,234 | 100.00% |
| RAVI Engineering | MBE | 106,881 | | | 106,881 | 90,426 | 16,455 | 106,881 | 100.00% |
| Razak Associates | MBE | 122,282 | | | 122,282 | 79,123 | 43,409 | 122,532 | 99.80% |
| Steve General Contractors | MBE | | | | | 717 | 243 | 960 | |
| Vargas Associates | WBE | | | | | 25,150 | | 25,150 | |
| Watts Architecture & Engineering | MBE | 25,300 | | | 25,300 | 25,300 | | 25,300 | 100.00% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 1,367,775 | | |
| Change Orders to Date: | 139,175 | | |
| Total Current Contract: | 1,506,950 | | Required Percentage: |
| MBE Portion of Current Contract: | 255,673 | 16.97% | 15.00% |
| WBE Portion of Current Contract: | 87,703 | 5.82% | 5.00% |
| SBE Portion of Current Contract: | 32,632 | 2.17% | 5.00% |
| DBE Portion of Current Contract: | 4,420 | 0.29% | 2.00% |

| Manning Squires Hennig | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|---|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Beaver Creek Industries | SBE | | | | | 208,725 | | 208,725 | |
| Casarsa Construction Supply | SBE | | | | | 7,000 | | 7,000 | |
| Cooper Sign Company | MBE | 10,223 | | | 10,223 | 10,223 | | 10,223 | 100.00% |
| Environmental Services Unlimited | MBE | | | | | 42,000 | -42,000 | | |
| Firestop Technologies | SBE | 125,100 | | | 125,100 | 139,000 | | 139,000 | 90.00% |
| G & J Contracting | DBE | 56,530 | | | 56,530 | 54,000 | 2,530 | 56,530 | 100.00% |
| Mark Cerrone Inc. | MBE | | | | | 100,000 | -100,000 | | |
| Mark Cerrone Inc. | WBE | 2,418,929 | | | 2,418,929 | 2,328,470 | 90,459 | 2,418,929 | 100.00% |
| Susquehanna Sheet Metal Erection Service Inc. | WBE | 65,337 | | | 65,337 | 65,337 | | 65,337 | 100.00% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|------------|--------|-----------------------------|
| Original Contract: | 11,222,000 | | |
| Change Orders to Date: | 483,457 | | |
| Total Current Contract: | 11,705,457 | | Required Percentage: |
| MBE Portion of Current Contract: | 10,223 | 0.09% | 15.00% |
| WBE Portion of Current Contract: | 2,484,266 | 21.22% | 5.00% |
| SBE Portion of Current Contract: | 354,725 | 3.03% | 5.00% |
| DBE Portion of Current Contract: | 56,530 | 0.48% | 2.00% |

Henry Hudson School No. 28 1B

EXHIBIT 6

| Nairy Mechanical | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|---------------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Coldwater Insulation | WBE | 59,800 | | | 59,800 | 60,385 | 695 | 61,080 | 97.90% |
| Journee Construction | MBE | 15,156 | | | 15,156 | 87,000 | -71,844 | 15,156 | 100.00% |
| Nairy Mechanical | SBE | 1,149,649 | | | 1,149,649 | 1,149,649 | | 1,149,649 | 100.00% |
| OSO, Inc | DBE | 13,417 | | | 13,417 | 25,000 | | 25,000 | 53.67% |
| Steve General Contractors | MBE | 74,225 | | | 74,225 | 95,240 | | 95,240 | 77.93% |

Contractor's Eligible Business Entity Participation:

| | | | |
|----------------------------------|-----------|--------|----------------------|
| Original Contract: | 1,212,400 | | |
| Change Orders to Date: | 229,313 | | |
| Total Current Contract: | 1,441,713 | | Required Percentage: |
| MBE Portion of Current Contract: | 110,396 | 7.66% | 15.00% |
| WBE Portion of Current Contract: | 61,080 | 4.24% | 5.00% |
| SBE Portion of Current Contract: | 1,149,649 | 79.74% | 5.00% |
| DBE Portion of Current Contract: | 25,000 | 1.73% | 2.00% |

| AP Safety and Security Corp. | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|------------------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| AP Safety and Security Corp. | WBE | 181,726 | | | 181,726 | 252,270 | | 252,270 | 72.04% |

Contractor's Eligible Business Entity Participation:

| | | | |
|----------------------------------|---------|---------|----------------------|
| Original Contract: | 252,270 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 252,270 | | Required Percentage: |
| MBE Portion of Current Contract: | | | 15.00% |
| WBE Portion of Current Contract: | 252,270 | 100.00% | 5.00% |
| SBE Portion of Current Contract: | | | 5.00% |
| DBE Portion of Current Contract: | | | 2.00% |

Erdman Anthony

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|-------------------------|-------------------|---------------------------------------|------------------------|-------------------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Convergent Technologies | WBE | | | | | 2,400 | | 2,400 | |
| Popli Design Group | MBE | 4,080 | | | 4,080 | 7,625 | | 7,625 | 53.51% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|--------|--------|-----------------------------|
| Original Contract: | 39,580 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 39,580 | | Required Percentage: |
| MBE Portion of Current Contract: | 7,625 | 19.26% | 15.00% |
| WBE Portion of Current Contract: | 2,400 | 6.06% | 5.00% |
| SBE Portion of Current Contract: | | | 5.00% |
| DBE Portion of Current Contract: | | | 2.00% |

| Landry Mechanical Contractors | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| ABR Wholesalers - Supplier (EBE Certified) | WBE | 130,950 | | | 130,950 | 150,975 | -20,025 | 130,950 | 100.00% |
| Coldwater Insulation | SBE | | | | | 185,185 | -2,766 | 182,419 | |
| Coldwater Insulation | WBE | | | | | 64,815 | -64,815 | | |
| JC Smith - Supplier (EBE Certified) | DBE | 147,783 | | | 147,783 | 147,783 | | 147,783 | 100.00% |
| JC Smith - Supplier (EBE Certified) | WBE | 2,217 | | | 2,217 | 2,217 | | 2,217 | 100.00% |
| JHP Industrial Supply Co. - Supplier (EBE Certified) | MBE | 993,645 | | | 993,645 | 1,010,510 | -16,865 | 993,645 | 100.00% |
| Mechanical Testing Inc. | WBE | 32,299 | | | 32,299 | 46,000 | -13,701 | 32,299 | 100.00% |
| Unified Electric | MBE | | | | | 50,000 | -50,000 | | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 3,701,700 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 3,697,017 | | Required Percentage: |
| MBE Portion of Current Contract: | 496,823 | 13.44% | 15.00% |
| WBE Portion of Current Contract: | 98,883 | 2.67% | 5.00% |
| SBE Portion of Current Contract: | 182,419 | 4.93% | 5.00% |
| DBE Portion of Current Contract: | 73,892 | 2.00% | 2.00% |

| LeChase Construction Services | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|----------------------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| 7Gens (SCMC LLC) | MBE | 351,279 | | | 351,279 | 470,430 | 112,627 | 583,057 | 60.25% |
| American Janitor Service | SBE | | | | | 88,125 | 8,236 | 96,361 | |
| Firestop Technologies | SBE | 10,819 | | | 10,819 | 15,500 | 22,319 | 37,819 | 28.61% |
| G & J Contracting | DBE | 57,050 | | | 57,050 | 58,900 | 500 | 59,400 | 96.04% |
| I.C. Construction Services | MBE | 24,570 | | | 24,570 | 182,000 | 37,418 | 219,418 | 11.20% |
| Mark Cerrone Inc. | WBE | 694,712 | | | 694,712 | 722,000 | 90,558 | 812,558 | 85.50% |
| MJ Dreher Trucking Inc. | DBE | 35,135 | | | 35,135 | 50,000 | -14,864 | 35,136 | 100.00% |
| Precision Concrete & Masonry Inc | SBE | 119,700 | | | 119,700 | 391,000 | -107,216 | 283,784 | 42.18% |
| Steel Tech Fabricator Inc. | MBE | 426,844 | | | 426,844 | 840,000 | 48,945 | 888,945 | 48.02% |
| Steve General Contractors | MBE | | | | | 170,000 | | 170,000 | |
| Uzo 1 International, Ltd. | SBE | | | | | 190,553 | 1,451 | 192,004 | |
| Uzo 1 International, Ltd. | DBE | | | | | 27,922 | 8,801 | 36,723 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|------------|--------|-----------------------------|
| Original Contract: | 10,680,000 | | |
| Change Orders to Date: | 610,951 | | |
| Total Current Contract: | 11,290,951 | | Required Percentage: |
| MBE Portion of Current Contract: | 1,861,419 | 16.49% | 15.00% |
| WBE Portion of Current Contract: | 812,558 | 7.20% | 5.00% |
| SBE Portion of Current Contract: | 609,968 | 5.40% | 5.00% |
| DBE Portion of Current Contract: | 131,259 | 1.16% | 2.00% |

M.A. Ferrauilo Plbg. & Htg., Inc.

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--------------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Akwesasne Construction | DBE | 76,921 | | | 76,921 | 78,216 | | 78,216 | 98.34% |
| Cannon & Noto Enterprise | MBE | 246,655 | | | 246,655 | 300,000 | 4,244 | 304,244 | 81.07% |
| Cannon & Noto Enterprise | SBE | | | | | | 58,751 | 58,751 | |
| Coldwater Insulation | WBE | 24,700 | | | 24,700 | 75,000 | | 75,000 | 32.93% |
| Kris Kimmel Drafting | SBE | 10,800 | | | 10,800 | 12,000 | -1,200 | 10,800 | 100.00% |
| Lakeview Construction | SBE | | | | | 70,000 | | 70,000 | |
| WYCO Mechanical, LLC | WBE | 12,631 | | | 12,631 | 10,500 | | 10,500 | 120.30% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 1,219,000 | | |
| Change Orders to Date: | 133,663 | | |
| Total Current Contract: | 1,352,663 | | Required Percentage: |
| MBE Portion of Current Contract: | 304,244 | 22.49% | 15.00% |
| WBE Portion of Current Contract: | 85,500 | 6.32% | 5.00% |
| SBE Portion of Current Contract: | 139,551 | 10.32% | 5.00% |
| DBE Portion of Current Contract: | 78,216 | 5.78% | 2.00% |

Mark Cerrone Inc.

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|---|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Cannon & Noto Enterprise | MBE | 4,750 | | | 4,750 | 75,000 | | 75,000 | 6.33% |
| Comprehensive Employee Management | MBE | | | | | 18,000 | -18,000 | | |
| Mark Cerrone Inc. | WBE | 1,121,351 | | | 1,121,351 | 1,255,957 | | 1,255,957 | 89.28% |
| Martens Janitorial | SBE | | | | | 1,350 | | 1,350 | |
| Merkel Donohue/FM Office Express - Supplier (EBE Certified) | MBE | | | | | 40,530 | -40,530 | | |
| Mid-City Signs - Supplier (EBE Certified) | SBE | | | | | 1,000 | -1,000 | | |
| OSO, Inc | DBE | | | | | 18,650 | | 18,650 | |
| OSO, Inc | MBE | 49,400 | | | 49,400 | 85,000 | | 85,000 | 58.12% |
| RAVI Engineering | DBE | 3,800 | | | 3,800 | 4,000 | | 4,000 | 95.00% |
| Scott Construction | SBE | | | | | 13,900 | -450 | 13,450 | |
| Simco Supply, LLC - Supplier (EBE Certified) | MBE | | | | | 25,000 | -25,000 | | |
| Unified Electric | MBE | 2,375 | | | 2,375 | 5,000 | 5,775 | 10,775 | 22.04% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|--------|
| Original Contract: | 1,428,790 | | |
| Change Orders to Date: | 50,708 | | |
| Total Current Contract: | 1,479,498 | | |
| MBE Portion of Current Contract: | 170,775 | 11.54% | 15.00% |
| WBE Portion of Current Contract: | 1,255,957 | 84.89% | 5.00% |
| SBE Portion of Current Contract: | 14,800 | 1.00% | 5.00% |
| DBE Portion of Current Contract: | 22,650 | 1.53% | 2.00% |

SEI Design Group Architects, PC

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| ArchStetics Architecture | SBE | 4,725 | | | 4,725 | 18,000 | -9,150 | 8,850 | 53.39% |
| Building Energy Solutions | WBE | 17,284 | | | 17,284 | 5,000 | 20,000 | 25,000 | 69.14% |
| Dataflow Reprographics, Inc | WBE | 22,396 | | | 22,396 | 14,000 | 7,467 | 21,467 | 104.33% |
| Environmental Design & Research P.C. | WBE | 41,092 | | | 41,092 | 31,000 | 10,092 | 41,092 | 100.00% |
| Kenel J Antoine Architect & Associates | MBE | 75,314 | | | 75,314 | 75,314 | | 75,314 | 100.00% |
| NPV, Inc | WBE | 3,740 | | | 3,740 | 10,000 | | 10,000 | 37.40% |
| Popli Design Group | MBE | 75,095 | | | 75,095 | 79,000 | | 79,000 | 95.06% |
| Vargas Associates | DBE | 47,395 | | | 47,395 | 25,000 | 25,360 | 50,360 | 94.11% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 961,900 | | |
| Change Orders to Date: | 198,490 | | |
| Total Current Contract: | 1,160,390 | | Required Percentage: |
| MBE Portion of Current Contract: | 154,314 | 13.30% | 15.00% |
| WBE Portion of Current Contract: | 97,559 | 8.41% | 5.00% |
| SBE Portion of Current Contract: | 8,850 | 0.76% | 5.00% |
| DBE Portion of Current Contract: | 50,360 | 4.34% | 2.00% |

Hewitt Young Electric

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Bethany Technologies | WBE | | | | | 82,200 | -82,200 | | |
| BSV Metal Finishers - Supplier (EBE Certified) | DBE | 13,799 | | | 13,799 | 82,894 | | 82,894 | 16.65% |
| Unified Electric | SBE | 12,093 | | | 12,093 | 82,800 | | 82,800 | 14.61% |
| Unified Electric | MBE | 183,497 | | | 183,497 | 248,400 | 16,706 | 265,106 | 69.22% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 1,656,000 | | |
| Change Orders to Date: | 106,709 | | |
| Total Current Contract: | 1,762,709 | | Required Percentage: |
| MBE Portion of Current Contract: | 265,106 | 15.04% | 15.00% |
| WBE Portion of Current Contract: | 82,200 | 4.66% | 5.00% |
| SBE Portion of Current Contract: | 82,800 | 4.70% | 5.00% |
| DBE Portion of Current Contract: | 41,447 | 2.35% | 2.00% |

John Williams School No. 5 1B

EXHIBIT 6

Bell Mechanical Contractor, Inc.

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|---------------------------------|-------------------|---------------------------------------|------------------------|-------------------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Indoor Air Technologies | WBE | | | | | 5,400 | | 5,400 | |
| Journee Construction - Demo | DBE | 11,662 | | | 11,662 | 52,000 | 3,659 | 55,659 | 20.95% |
| Journee Construction-Cut/Patch | SBE | 1,733 | | | 1,733 | 75,000 | -52,820 | 22,180 | 7.81% |
| Journee Construction-Insulation | MBE | 34,798 | | | 34,798 | 363,000 | -319,315 | 43,685 | 79.66% |
| Journee- Firestop | DBE | | | | | 26,000 | -26,000 | | |
| Mechanical Testing Inc. | WBE | 30,134 | | | 30,134 | 47,995 | -17,861 | 30,134 | 100.00% |
| MGM Insulation | MBE | 132,000 | | | 132,000 | 198,000 | -66,000 | 132,000 | 100.00% |
| OSO Inc (T&M CO) | DBE | 4,345 | | | 4,345 | 21,283 | 6,735 | 28,018 | 15.51% |
| OSO, Inc | DBE | 92,016 | | | 92,016 | 55,480 | 2,091 | 57,571 | 159.83% |
| Unified Electric | MBE | 43,772 | | | 43,772 | 60,000 | | 60,000 | 72.95% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|-------|-----------------------------|
| Original Contract: | 5,044,000 | | |
| Change Orders to Date: | 101,890 | | |
| Total Current Contract: | 5,145,890 | | Required Percentage: |
| MBE Portion of Current Contract: | 235,685 | 4.58% | 15.00% |
| WBE Portion of Current Contract: | 35,534 | 0.69% | 5.00% |
| SBE Portion of Current Contract: | 22,180 | 0.43% | 5.00% |
| DBE Portion of Current Contract: | 141,248 | 2.74% | 2.00% |

John Williams School No. 5 1B

EXHIBIT 6

Erdman Anthony

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|-------------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Convergent Technologies | WBE | | | | | 2,300 | | 2,300 | |
| Popli Design Group | MBE | 5,295 | | | 5,295 | 6,170 | | 6,170 | 85.82% |

Contractor's Eligible Business Entity Participation:

| | | | |
|----------------------------------|--------|--------|----------------------|
| Original Contract: | 33,680 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 33,680 | | Required Percentage: |
| MBE Portion of Current Contract: | 6,170 | 18.32% | 15.00% |
| WBE Portion of Current Contract: | 2,300 | 6.83% | 5.00% |
| SBE Portion of Current Contract: | | | 5.00% |
| DBE Portion of Current Contract: | | | 2.00% |

Kaplan-Schmidt Electric, Inc.

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| BSV Enterprises - Supplier (EBE Certified) | MBE | 183,130 | | | 183,130 | 367,350 | -1,090 | 366,260 | 50.00% |
| OSO, Inc | DBE | 36,229 | | | 36,229 | 43,000 | | 43,000 | 84.25% |
| Steve General Contractors | MBE | 209,955 | | | 209,955 | 230,000 | | 230,000 | 91.28% |
| Uzo 1 International, Ltd. | MBE | | | | | 44,244 | -44,244 | | |

Contractor's Eligible Business Entity Participation:

| | | | |
|----------------------------------|-----------|--------|----------------------|
| Original Contract: | 2,149,000 | | |
| Change Orders to Date: | 20,273 | | |
| Total Current Contract: | 2,169,273 | | Required Percentage: |
| MBE Portion of Current Contract: | 321,565 | 14.82% | 15.00% |
| WBE Portion of Current Contract: | | | 5.00% |
| SBE Portion of Current Contract: | | | 5.00% |
| DBE Portion of Current Contract: | 43,000 | 1.98% | 2.00% |

| LeChase Construction Services | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|---|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Cummings Construction | MBE | 456,515 | | | 456,515 | 527,000 | -70,485 | 456,515 | 100.00% |
| Downey-Goodlein Elevator Corp. | WBE | 169,950 | | | 169,950 | 161,977 | 34,055 | 196,032 | 86.70% |
| G & J Contracting | DBE | 55,900 | | | 55,900 | 58,900 | -3,000 | 55,900 | 100.00% |
| Gym Equipment & Specialties. of NY Inc. | SBE | 54,193 | | | 54,193 | 50,450 | 9,765 | 60,215 | 90.00% |
| Home Guard Enviromental | MBE | 323,513 | | | 323,513 | 290,000 | 69,459 | 359,459 | 90.00% |
| I.C. Construction Services | MBE | 238,715 | | | 238,715 | 322,000 | 12,243 | 334,243 | 71.42% |
| Kraftwerks | WBE | 100,326 | | | 100,326 | 111,000 | -1,899 | 109,101 | 91.96% |
| Mark Cerrone Inc. | WBE | 501,744 | | | 501,744 | 345,000 | 156,744 | 501,744 | 100.00% |
| Martens Janitorial | SBE | | | | | 123,750 | 14,747 | 138,497 | |
| Nickerson Corporation | WBE | | | | | 68,500 | -300 | 68,200 | |
| OSO, Inc | DBE | 132,425 | | | 132,425 | 137,000 | 10,139 | 147,139 | 90.00% |
| Sheen and Shine | DBE | | | | | 9,435 | -1,173 | 8,262 | |
| Susquehanna Sheet Metal Erection Service Inc. | SBE | 75,602 | | | 75,602 | 67,000 | 8,602 | 75,602 | 100.00% |
| Upstate Interiors | MBE | | | | | 40,560 | | 40,560 | |
| Uzo 1 International, Ltd. | MBE | 84,003 | | | 84,003 | 92,000 | 1,337 | 93,337 | 90.00% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 7,187,000 | | |
| Change Orders to Date: | 899,264 | | |
| Total Current Contract: | 8,086,264 | | Required Percentage: |
| MBE Portion of Current Contract: | 1,284,114 | 15.88% | 15.00% |
| WBE Portion of Current Contract: | 875,077 | 10.82% | 5.00% |
| SBE Portion of Current Contract: | 274,314 | 3.39% | 5.00% |
| DBE Portion of Current Contract: | 211,301 | 2.61% | 2.00% |

Steve General Contractors

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|-------------------------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| OSO, Inc | WBE | | | | | 5,000 | | 5,000 | |
| Steve General Contractors | MBE | 507,556 | | | 507,556 | 371,000 | 189,380 | 560,380 | 90.57% |
| Structural Remediation Services Inc | SBE | | | | | 5,000 | 8,643 | 13,643 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|---------|--------|-----------------------------|
| Original Contract: | 381,000 | | |
| Change Orders to Date: | 189,380 | | |
| Total Current Contract: | 570,380 | | Required Percentage: |
| MBE Portion of Current Contract: | 560,380 | 98.25% | 15.00% |
| WBE Portion of Current Contract: | 5,000 | 0.88% | 5.00% |
| SBE Portion of Current Contract: | 13,643 | 2.39% | 5.00% |
| DBE Portion of Current Contract: | | | 2.00% |

Thurston Dudek

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|---|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| DDT Construction | SBE | 58,208 | | | 58,208 | 57,415 | 793 | 58,208 | 100.00% |
| JHP Industrial Supply Co. - Supplier (EBE Certified) | MBE | 50,857 | | | 50,857 | 114,245 | | 114,245 | 44.52% |
| Journee Construction | MBE | 8,000 | | | 8,000 | 8,000 | | 8,000 | 100.00% |
| MGM Insulation | MBE | 63,353 | | | 63,353 | 50,000 | 13,353 | 63,353 | 100.00% |
| OSO, Inc | DBE | 22,966 | | | 22,966 | 22,966 | | 22,966 | 100.00% |
| Pipitone Enterprises LLC - Broker (Not EBE Certified as Supplier) | WBE | 15,338 | | | 15,338 | 15,338 | | 15,338 | 100.00% |
| Safety Zone Environmental | WBE | 34,498 | | | 34,498 | 42,077 | | 42,077 | 81.99% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 1,148,300 | | |
| Change Orders to Date: | 77,662 | | |
| Total Current Contract: | 1,225,962 | | Required Percentage: |
| MBE Portion of Current Contract: | 128,476 | 10.48% | 15.00% |
| WBE Portion of Current Contract: | 45,912 | 3.74% | 5.00% |
| SBE Portion of Current Contract: | 58,208 | 4.75% | 5.00% |
| DBE Portion of Current Contract: | 22,966 | 1.87% | 2.00% |

Young & Wright

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|----------------------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Bolton Surveying | SBE | 6,500 | | | 6,500 | 5,000 | 1,500 | 6,500 | 100.00% |
| Dwyer Architectural | WBE | 12,092 | | | 12,092 | 18,500 | | 18,500 | 65.36% |
| Existing Conditions Surveys | WBE | 20,200 | | | 20,200 | 20,200 | | 20,200 | 100.00% |
| Foundation Design | SBE | 5,510 | | | 5,510 | 4,250 | | 4,250 | 129.65% |
| Sienna Envir. Tech | DBE | 31,680 | | | 31,680 | 40,000 | -8,320 | 31,680 | 100.00% |
| Toscano Clements Taylor | WBE | 14,000 | | | 14,000 | 25,000 | -11,000 | 14,000 | 100.00% |
| Watts Architecture & Engineering | MBE | 150,477 | | | 150,477 | 124,628 | 25,849 | 150,477 | 100.00% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 1,152,750 | | |
| Change Orders to Date: | 157,398 | | |
| Total Current Contract: | 1,310,148 | | Required Percentage: |
| MBE Portion of Current Contract: | 150,477 | 11.49% | 15.00% |
| WBE Portion of Current Contract: | 52,700 | 4.02% | 5.00% |
| SBE Portion of Current Contract: | 10,750 | 0.82% | 5.00% |
| DBE Portion of Current Contract: | 31,680 | 2.42% | 2.00% |

Masterplan 1

EXHIBIT 6

| SWBR Architects | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|----------------------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| ArchStetics Architecture | SBE | 8,800 | | | 8,800 | 8,800 | | 8,800 | 100.00% |
| M.A. Architects | SBE | 8,380 | | | 8,380 | 8,380 | | 8,380 | 100.00% |
| Watts Architecture & Engineering | MBE | 56,000 | | | 56,000 | 56,000 | | 56,000 | 100.00% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|-------|-----------------------------|
| Original Contract: | 330,000 | | |
| Change Orders to Date: | 674,645 | | |
| Total Current Contract: | 1,004,645 | | Required Percentage: |
| MBE Portion of Current Contract: | 56,000 | 5.57% | 15.00% |
| WBE Portion of Current Contract: | | | 5.00% |
| SBE Portion of Current Contract: | 17,180 | 1.71% | 5.00% |
| DBE Portion of Current Contract: | | | 2.00% |

| Total Wrecking & Environmental LLC | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|------------------------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Adonis Construction | MBE | | | | | 8,265 | | 8,265 | |
| Bill's Topsoil Sand & Gravel | MBE | | | | | 53,000 | | 53,000 | |
| Flower City Monitors Service | MBE | | | | | 5,000 | | 5,000 | |
| Gateway III Construction Group | SBE | | | | | 68,700 | | 68,700 | |
| PDS Construction | WBE | | | | | 28,000 | | 28,000 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|---------|--------|-----------------------------|
| Original Contract: | 424,420 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 424,420 | | Required Percentage: |
| MBE Portion of Current Contract: | 66,265 | 15.61% | 15.00% |
| WBE Portion of Current Contract: | 28,000 | 6.60% | 5.00% |
| SBE Portion of Current Contract: | 68,700 | 16.19% | 5.00% |
| DBE Portion of Current Contract: | | | 2.00% |

Monroe High School 1C

EXHIBIT 6

CJS Architects

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--------------------------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Environmental Design & Research P.C. | WBE | 55,574 | | | 55,574 | 38,775 | 26,367 | 65,142 | 85.31% |
| RAVI Engineering | MBE | 127,881 | | | 127,881 | 90,475 | 46,627 | 137,102 | 93.27% |
| Sienna Envir. Tech | WBE | 56,177 | | | 56,177 | 38,775 | 17,046 | 55,821 | 100.64% |
| Watts Architecture & Engineering | MBE | 118,089 | | | 118,089 | 129,250 | 13,033 | 142,283 | 83.00% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 1,481,931 | | |
| Change Orders to Date: | 618,632 | | |
| Total Current Contract: | 2,100,563 | | Required Percentage: |
| MBE Portion of Current Contract: | 279,385 | 13.30% | 15.00% |
| WBE Portion of Current Contract: | 120,963 | 5.76% | 5.00% |
| SBE Portion of Current Contract: | | | 5.00% |
| DBE Portion of Current Contract: | | | 2.00% |

East Coast Electric

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|---|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Bethany Technologies | WBE | | | | | 111,395 | 6,931 | 118,326 | |
| Cannon Electric | MBE | | | | | 334,186 | 107,961 | 442,147 | |
| MS Unlimited - Supplier (EBE Certified) | DBE | | | | | 89,116 | 28,401 | 117,517 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 2,227,905 | | |
| Change Orders to Date: | 714,568 | | |
| Total Current Contract: | 2,942,473 | | Required Percentage: |
| MBE Portion of Current Contract: | 442,147 | 15.03% | 15.00% |
| WBE Portion of Current Contract: | 118,326 | 4.02% | 5.00% |
| SBE Portion of Current Contract: | | | 5.00% |
| DBE Portion of Current Contract: | 58,759 | 2.00% | 2.00% |

Monroe High School 1C

EXHIBIT 6

Labella Associates, P.C.

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|----------------------------------|-------------------|---------------------------------------|------------------------|-------------------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| ArchStetics Architecture | SBE | | | | | 3,750 | | 3,750 | |
| Crosby Brownlee | WBE | | | | | 3,750 | | 3,750 | |
| Design Services, Inc | DBE | | | | | 1,500 | | 1,500 | |
| Watts Architecture & Engineering | MBE | 1,825 | | | 1,825 | 11,250 | | 11,250 | 16.22% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|--------|--------|-----------------------------|
| Original Contract: | 75,933 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 75,933 | | Required Percentage: |
| MBE Portion of Current Contract: | 11,250 | 14.82% | 15.00% |
| WBE Portion of Current Contract: | 3,750 | 4.94% | 5.00% |
| SBE Portion of Current Contract: | 3,750 | 4.94% | 5.00% |
| DBE Portion of Current Contract: | 1,500 | 1.98% | 2.00% |

Monroe High School 1C

EXHIBIT 6

M.A. Ferrauilo Plbg. & Htg., Inc.

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|---|-------------------|---------------------------------------|------------------------|-------------------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Akwesasne Construction | DBE | 75,702 | | | 75,702 | 70,051 | | 70,051 | 108.07% |
| Akwesasne Construction | MBE | | | | | 187,600 | | 187,600 | 0.00% |
| Cannon & Noto Enterprise | MBE | 111,297 | | | 111,297 | 2,210,400 | 242,305 | 2,452,705 | 4.54% |
| Coldwater Insulation | SBE | | | | | 317,500 | -1,000 | 316,500 | |
| Coldwater Insulation | WBE | 43,953 | | | 43,953 | 437,500 | -1,000 | 436,500 | 10.07% |
| DDT Construction | SBE | | | | | 15,200 | | 15,200 | |
| Indoor Environmental Air Specialists | SBE | | | | | 3,150 | | 3,150 | |
| JHP Industrial Supply Co. - Supplier (EBE Certified) | DBE | 8,007 | | | 8,007 | 69,534 | | 69,534 | 11.51% |
| Kris Kimmel Drafting | SBE | 11,125 | | | 11,125 | 10,000 | 6,350 | 16,350 | 68.04% |
| Lakeview Construction | SBE | | | | | 8,000 | -8,000 | | |
| Massive Testing & Balancing | SBE | 8,550 | | | 8,550 | 95,000 | -1,060 | 93,940 | 9.10% |
| Riccelli Enterprises | WBE | 5,944 | | | 5,944 | 8,300 | | 8,300 | 71.61% |
| Sexton Services | SBE | 220 | | | 220 | 400 | -400 | | |
| Steel Tech Fabricator Inc. - Supplier (EBE Certified) | MBE | 9,653 | | | 9,653 | 26,000 | | 26,000 | 37.13% |
| Unified Electric | MBE | | | | | 80,000 | | 80,000 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 8,833,000 | | |
| Change Orders to Date: | 901,278 | | |
| Total Current Contract: | 9,734,278 | | Required Percentage: |
| MBE Portion of Current Contract: | 1,500,453 | 15.41% | 15.00% |
| WBE Portion of Current Contract: | 440,650 | 4.53% | 5.00% |
| SBE Portion of Current Contract: | 445,140 | 4.57% | 5.00% |
| DBE Portion of Current Contract: | 104,818 | 1.08% | 2.00% |

Monroe High School 1C

EXHIBIT 6

Manning Squires Hennig

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--|-------------------|---------------------------------------|------------------------|-------------------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Adonis Construction | MBE | | | | | | | | |
| Comprehensive Employee Management | MBE | 135,133 | | | 135,133 | 81,210 | 52,523 | 133,733 | 101.05% |
| Flower City Monitors Service | MBE | 75,130 | | | 75,130 | 75,000 | 14,170 | 89,170 | 84.25% |
| G & J Contracting | DBE | 57,400 | | | 57,400 | 109,000 | 1,051 | 110,051 | 52.16% |
| Garden Grove | SBE | 34,889 | | | 34,889 | 329,000 | 1,725 | 330,725 | 10.55% |
| I.C. Construction Services | MBE | 18,000 | | | 18,000 | 232,000 | | 232,000 | 7.76% |
| Mark Cerrone Inc. | WBE | 1,332,003 | | | 1,332,003 | 3,196,206 | 199,174 | 3,395,380 | 39.23% |
| MJ Dreher Trucking Inc. | DBE | 2,093 | | | 2,093 | 40,000 | | 40,000 | 5.23% |
| OSO, Inc | MBE | 28,325 | | | 28,325 | 30,000 | | 30,000 | 94.42% |
| Safety Zone Ventures | DBE | 48,158 | | | 48,158 | 120,000 | 595 | 120,595 | 39.93% |
| Steel Tech Fabricator Inc. | MBE | 662,337 | | | 662,337 | 1,700,000 | 12,864 | 1,712,864 | 38.67% |
| Upstate Specialty Coatings, LLC | SBE | 87,858 | | | 87,858 | 234,000 | 163,510 | 397,510 | 22.10% |
| Williams Doors & Hardware - Supplier (EBE Certified) | WBE | | | | | 62,500 | 1,000 | 63,500 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 8,421,000 | | |
| Change Orders to Date: | 856,407 | | |
| Total Current Contract: | 9,277,407 | | Required Percentage: |
| MBE Portion of Current Contract: | 1,341,335 | 14.46% | 15.00% |
| WBE Portion of Current Contract: | 1,729,440 | 18.64% | 5.00% |
| SBE Portion of Current Contract: | 529,480 | 5.71% | 5.00% |
| DBE Portion of Current Contract: | 190,349 | 2.05% | 2.00% |

Monroe High School 1C

EXHIBIT 6

Thurston Dudek

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|---|-------------------|---------------------------------------|------------------------|-------------------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| DDT Construction | SBE | 26,915 | | | 26,915 | 53,830 | | 53,830 | 50.00% |
| JHP Industrial Supply Co. - Supplier (EBE Certified) | MBE | 28,900 | | | 28,900 | 325,960 | | 325,960 | 8.87% |
| MGM Insulation | MBE | 46,500 | | | 46,500 | 80,000 | | 80,000 | 58.13% |
| OSO, Inc | WBE | 29,409 | | | 29,409 | 53,830 | | 53,830 | 54.63% |
| OSO, Inc | DBE | 36,723 | | | 36,723 | 21,532 | 5,548 | 27,080 | 135.61% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 1,076,600 | | |
| Change Orders to Date: | 101,319 | | |
| Total Current Contract: | 1,177,919 | | Required Percentage: |
| MBE Portion of Current Contract: | 161,490 | 13.71% | 15.00% |
| WBE Portion of Current Contract: | 53,830 | 4.57% | 5.00% |
| SBE Portion of Current Contract: | 53,830 | 4.57% | 5.00% |
| DBE Portion of Current Contract: | 27,080 | 2.30% | 2.00% |

Moving Services 1A

EXHIBIT 6

Corrigan Moving Systems

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|----------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Journee Construction | MBE | 6,758 | | | 6,758 | 40,890 | | 40,890 | 16.53% |
| Journee Construction | SBE | | | | | 9,293 | | 9,293 | |
| Journee Construction | DBE | | | | | 3,718 | | 3,718 | |

Contractor's Eligible Business Entity Participation:

| | | | | |
|---|---------|--------|-----------------------------|--|
| Original Contract: | 192,226 | | | |
| Change Orders to Date: | 63,695 | | | |
| Total Current Contract: | 255,921 | | Required Percentage: | |
| MBE Portion of Current Contract: | 40,890 | 15.98% | 15.00% | |
| WBE Portion of Current Contract: | | | 5.00% | |
| SBE Portion of Current Contract: | 9,293 | 3.63% | 5.00% | |
| DBE Portion of Current Contract: | 3,718 | 1.45% | 2.00% | |

Lafayette Storage & Moving

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|------------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Clark Moving & Storage | WBE | | | | | 5,023 | | 5,023 | |
| Interior Movers | SBE | | | | | 5,023 | | 5,023 | |
| MD Office Works | MBE | | | | | 15,070 | | 15,070 | |

Contractor's Eligible Business Entity Participation:

| | | | | |
|---|---------|-------|-----------------------------|--|
| Original Contract: | 100,464 | | | |
| Change Orders to Date: | 51,864 | | | |
| Total Current Contract: | 152,328 | | Required Percentage: | |
| MBE Portion of Current Contract: | 15,070 | 9.89% | 15.00% | |
| WBE Portion of Current Contract: | 5,023 | 3.30% | 5.00% | |
| SBE Portion of Current Contract: | 5,023 | 3.30% | 5.00% | |
| DBE Portion of Current Contract: | | | 2.00% | |

Moving Services 1A

EXHIBIT 6

| Merkel Donohue/FM Office Express | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|----------------------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Installrite Systems | SBE | | | | | 4,906 | | 4,906 | |
| Merkel Donohue/FM Office Express | MBE | 107,663 | | | 107,663 | 107,663 | | 107,663 | 100.00% |
| OSO, Inc | WBE | 5,900 | | | 5,900 | 4,906 | 994 | 5,900 | 100.00% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|---------|--------|-----------------------------|
| Original Contract: | 98,139 | | |
| Change Orders to Date: | 20,330 | | |
| Total Current Contract: | 118,469 | | Required Percentage: |
| MBE Portion of Current Contract: | 107,663 | 90.88% | 15.00% |
| WBE Portion of Current Contract: | 5,900 | 4.98% | 5.00% |
| SBE Portion of Current Contract: | 4,906 | 4.14% | 5.00% |
| DBE Portion of Current Contract: | | | 2.00% |

| Corrigan Moving Systems | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|---|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Clark Moving & Storage - Supplier (EBE Certified) | WBE | 2,908 | | | 2,908 | 9,293 | -6,385 | 2,908 | 100.00% |
| Journee Construction | SBE | | | | | 9,294 | -9,294 | | |
| Journee Construction | MBE | 20,813 | | | 20,813 | 27,881 | -7,068 | 20,813 | 100.00% |
| Journee Construction | DBE | | | | | 3,717 | -3,717 | | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|---------|--------|-----------------------------|
| Original Contract: | 185,870 | | |
| Change Orders to Date: | 3,192 | | |
| Total Current Contract: | 189,062 | | Required Percentage: |
| MBE Portion of Current Contract: | 20,813 | 11.01% | 15.00% |
| WBE Portion of Current Contract: | 1,454 | 0.77% | 5.00% |
| SBE Portion of Current Contract: | | 0.00% | 5.00% |
| DBE Portion of Current Contract: | | 0.00% | 2.00% |

Moving Services 1B

EXHIBIT 6

Merkel Donohue/FM Office Express

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|----------------------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Installrite Systems | SBE | 2,172 | | | 2,172 | 4,665 | | 4,665 | 46.55% |
| Journee Construction | DBE | 2,961 | | | 2,961 | 1,866 | 1,117 | 2,983 | 99.25% |
| Merkel Donohue/FM Office Express | MBE | | | | | 82,098 | 8,625 | 90,723 | |
| OSO, Inc | WBE | 2,468 | | | 2,468 | 4,665 | | 4,665 | 52.89% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|---------|--------|-----------------------------|
| Original Contract: | 98,294 | | |
| Change Orders to Date: | 46,509 | | |
| Total Current Contract: | 144,803 | | Required Percentage: |
| MBE Portion of Current Contract: | 90,723 | 62.65% | 15.00% |
| WBE Portion of Current Contract: | 4,665 | 3.22% | 5.00% |
| SBE Portion of Current Contract: | 4,665 | 3.22% | 5.00% |
| DBE Portion of Current Contract: | 2,983 | 2.06% | 2.00% |

Clark Moving & Storage

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|----------------------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Clark Moving & Storage | WBE | | | | | 105,410 | | 105,410 | |
| Interior Moving Service | SBE | 1,458 | | | 1,458 | 3,442 | | 3,442 | 42.36% |
| Merkel Donohue/FM Office Express | MBE | 14,595 | | | 14,595 | 13,986 | | 13,986 | 104.35% |
| Rogers Enterprises | DBE | | | | | 1,377 | | 1,377 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|---------|--------|-----------------------------|
| Original Contract: | 191,796 | | |
| Change Orders to Date: | 14,379 | | |
| Total Current Contract: | 206,175 | | Required Percentage: |
| MBE Portion of Current Contract: | 13,986 | 6.78% | 15.00% |
| WBE Portion of Current Contract: | 105,410 | 51.13% | 5.00% |
| SBE Portion of Current Contract: | 3,442 | 1.67% | 5.00% |
| DBE Portion of Current Contract: | 1,377 | 0.67% | 2.00% |

Moving Services 1C

EXHIBIT 6

| Merkel Donohue/FM Office Express | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|----------------------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Clark Moving & Storage | WBE | 19,876 | | | 19,876 | 19,876 | | 19,876 | 100.00% |
| Installrite Systems | SBE | 4,896 | | | 4,896 | 4,896 | | 4,896 | 100.00% |
| Journee Tech Staffing | DBE | 3,750 | | | 3,750 | 3,750 | | 3,750 | 100.00% |
| Merkel Donohue/FM Office Express | MBE | | | | | 105,286 | | 105,286 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|---------|--------|-----------------------------|
| Original Contract: | 133,808 | | |
| Change Orders to Date: | 10,776 | | |
| Total Current Contract: | 144,584 | | Required Percentage: |
| MBE Portion of Current Contract: | 105,286 | 72.82% | 15.00% |
| WBE Portion of Current Contract: | 19,876 | 13.75% | 5.00% |
| SBE Portion of Current Contract: | 4,896 | 3.39% | 5.00% |
| DBE Portion of Current Contract: | 3,750 | 2.59% | 2.00% |

| Vargas Associates | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|-------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Vargas Associates | WBE | 1,789,875 | | | 1,789,875 | 319,892 | 1,576,565 | 1,896,457 | 94.38% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|---------|-----------------------------|
| Original Contract: | 319,892 | | |
| Change Orders to Date: | 1,576,565 | | |
| Total Current Contract: | 1,896,457 | | Required Percentage: |
| MBE Portion of Current Contract: | | | 15.00% |
| WBE Portion of Current Contract: | 1,896,457 | 100.00% | 5.00% |
| SBE Portion of Current Contract: | | | 5.00% |
| DBE Portion of Current Contract: | | | 2.00% |

Professional Services 1A

EXHIBIT 6

| Landon & Rian | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|---------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Landon & Rian - MBE | MBE | 1,086,170 | | | 1,086,170 | 180,000 | 906,170 | 1,086,170 | 100.00% |

Contractor's Eligible Business Entity Participation:

| | | | | |
|---|-----------|---------|--------|-----------------------------|
| Original Contract: | 180,000 | | | |
| Change Orders to Date: | 906,170 | | | |
| Total Current Contract: | 1,086,170 | | | Required Percentage: |
| MBE Portion of Current Contract: | 1,086,170 | 100.00% | 15.00% | |
| WBE Portion of Current Contract: | | | 5.00% | |
| SBE Portion of Current Contract: | | | 5.00% | |
| DBE Portion of Current Contract: | | | 2.00% | |

| Lawley Services | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Compliance & Administrative Services of NY | MBE | 3,000 | | | 3,000 | 4,500 | | 4,500 | 66.67% |

Contractor's Eligible Business Entity Participation:

| | | | | |
|---|--------|--------|--------|-----------------------------|
| Original Contract: | 30,000 | | | |
| Change Orders to Date: | 7,500 | | | |
| Total Current Contract: | 37,500 | | | Required Percentage: |
| MBE Portion of Current Contract: | 4,500 | 12.00% | 15.00% | |
| WBE Portion of Current Contract: | | | 5.00% | |
| SBE Portion of Current Contract: | | | 5.00% | |
| DBE Portion of Current Contract: | | | 2.00% | |

Professional Services 1B

EXHIBIT 6

| AP Safety and Security Corp. | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|------------------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| AP Safety and Security Corp. | WBE | 83,378 | | | 83,378 | 166,756 | | 166,756 | 50.00% |
| AP Safety and Security Corp. | WBE | 123,254 | | | 123,254 | 123,254 | | 123,254 | 100.00% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|---------|---------|-----------------------------|
| Original Contract: | 166,756 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 166,756 | | Required Percentage: |
| MBE Portion of Current Contract: | | | 15.00% |
| WBE Portion of Current Contract: | 166,756 | 100.00% | 5.00% |
| SBE Portion of Current Contract: | | | 5.00% |
| DBE Portion of Current Contract: | | | 2.00% |

| Hunt Engineers | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|----------------------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Dataflow Reprographics, Inc | WBE | 2,007 | | | 2,007 | 9,720 | | 9,720 | 20.65% |
| Edge-Global Technology Solutions | SBE | | | | | 3,960 | | 3,960 | |
| OSO, Inc | DBE | 3,888 | | | 3,888 | 9,720 | | 9,720 | 40.00% |
| Ram-Tech Engineers | MBE | 52,718 | | | 52,718 | 170,720 | | 170,720 | 30.88% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|---------|--------|-----------------------------|
| Original Contract: | 199,241 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 199,241 | | Required Percentage: |
| MBE Portion of Current Contract: | 85,360 | 42.84% | 15.00% |
| WBE Portion of Current Contract: | 9,720 | 4.88% | 5.00% |
| SBE Portion of Current Contract: | 3,960 | 1.99% | 5.00% |
| DBE Portion of Current Contract: | 9,720 | 4.88% | 2.00% |

Professional Services 1B

EXHIBIT 6

| Kaizen Foodservice | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Roth Consulting | WBE | 46,537 | | | 46,537 | 52,920 | -840 | 52,081 | 89.35% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|---------|--------|-----------------------------|
| Original Contract: | 221,196 | | |
| Change Orders to Date: | 9,000 | | |
| Total Current Contract: | 230,196 | | Required Percentage: |
| MBE Portion of Current Contract: | | | 15.00% |
| WBE Portion of Current Contract: | 52,081 | 22.62% | 5.00% |
| SBE Portion of Current Contract: | | | 5.00% |
| DBE Portion of Current Contract: | | | 2.00% |

| SJB Services Inc. | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|----------------------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Larsen Engineering | MBE | 21,142 | | | 21,142 | 12,500 | 8,642 | 21,142 | 100.00% |
| Merkel Donohue/FM Office Express | MBE | | | | | 7,500 | 13,004 | 20,504 | |
| Popli Design Group | DBE | | | | | 20,970 | | 20,970 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|---------|--------|-----------------------------|
| Original Contract: | 146,290 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 146,290 | | Required Percentage: |
| MBE Portion of Current Contract: | 41,646 | 28.47% | 15.00% |
| WBE Portion of Current Contract: | | 0.00% | 5.00% |
| SBE Portion of Current Contract: | | | 5.00% |
| DBE Portion of Current Contract: | 20,970 | 14.33% | 2.00% |

Professional Services 1B

EXHIBIT 6

Wendel Energy Services

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|-------------------------|-------------------|---------------------------------------|------------------------|-------------------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Larsen Engineering | MBE | 7,985 | | | 7,985 | 7,985 | | 7,985 | 100.00% |
| Lighthouse Energy, LLC. | WBE | 6,000 | | | 6,000 | 6,000 | | 6,000 | 100.00% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|---------|-------|-----------------------------|
| Original Contract: | 132,500 | | |
| Change Orders to Date: | 130,248 | | |
| Total Current Contract: | 262,748 | | Required Percentage: |
| MBE Portion of Current Contract: | 7,985 | 3.04% | 15.00% |
| WBE Portion of Current Contract: | 6,000 | 2.28% | 5.00% |
| SBE Portion of Current Contract: | | | 5.00% |
| DBE Portion of Current Contract: | | | 2.00% |

Professional Services 1B

EXHIBIT 6

Baker Tilly Virchow Krause, LLP

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--|-------------------|---------------------------------------|------------------------|-------------------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Compliance & Administrative Services of NY | WBE | 15,418 | | | 15,418 | | 15,418 | 15,418 | 100.00% |
| J&N Computer Services, Inc. - Supplier (EBE Certified) | WBE | 1,523 | | | 1,523 | 991 | 532 | 1,523 | 99.97% |
| Martens Janitorial | SBE | 4,104 | | | 4,104 | | 3,283 | 3,283 | 125.00% |
| Rogers Enterprises | DBE | 18,764 | | | 18,764 | | 18,764 | 18,764 | 100.00% |
| Rogers Enterprises | MBE | 209,383 | | | 209,383 | 236,659 | -27,276 | 209,383 | 100.00% |
| Supreme Quality Painting | MBE | 2,916 | | | 2,916 | | 2,916 | 2,916 | 100.00% |
| Tasteful Connections, Inc. | WBE | 1,025 | | | 1,025 | | 1,025 | 1,025 | 100.02% |
| We're Forms | WBE | 51,508 | | | 51,508 | 103,016 | | 103,016 | 50.00% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 780,000 | | |
| Change Orders to Date: | 635,327 | | |
| Total Current Contract: | 1,415,327 | | Required Percentage: |
| MBE Portion of Current Contract: | 212,299 | 15.00% | 15.00% |
| WBE Portion of Current Contract: | 68,713 | 4.85% | 5.00% |
| SBE Portion of Current Contract: | 3,283 | 0.23% | 5.00% |
| DBE Portion of Current Contract: | 18,764 | 1.33% | 2.00% |

Program Manager 1B

EXHIBIT 6

Gilbane Building Company

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|-----------------|-------------------|---------------------------------------|------------------------|-------------------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Savin Engineers | MBE | 4,044,238 | | | 4,044,238 | 8,079,200 | 440,461 | 8,519,661 | 47.47% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|------------|--------|-----------------------------|
| Original Contract: | 11,590,668 | | |
| Change Orders to Date: | 523,665 | | |
| Total Current Contract: | 12,114,333 | | Required Percentage: |
| MBE Portion of Current Contract: | 4,259,830 | 35.16% | 15.00% |
| WBE Portion of Current Contract: | | | 5.00% |
| SBE Portion of Current Contract: | | | 5.00% |
| DBE Portion of Current Contract: | | | 2.00% |

The Pike Company

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|---|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| CHC Construction | MBE | 61,376 | | | 61,376 | 174,000 | -70,800 | 103,200 | 59.47% |
| Dataflow Reprographics, Inc | WBE | 36,953 | | | 36,953 | 40,000 | | 40,000 | 92.38% |
| Gholkar's Incorporated - Supplier (EBE Certified) | MBE | 15,784 | | | 15,784 | 20,000 | | 20,000 | 78.92% |
| Kisan Engineering | DBE | 12,000 | | | 12,000 | 12,000 | | 12,000 | 100.00% |
| Mid-City Signs | WBE | 410 | | | 410 | 500 | | 500 | 82.00% |
| Safety Zone Ventures | WBE | 48,537 | | | 48,537 | 27,350 | 21,187 | 48,537 | 100.00% |
| Scott Construction | MBE | 34,555 | | | 34,555 | 23,250 | 11,305 | 34,555 | 100.00% |
| Sheen and Shine | DBE | 8,313 | | | 8,313 | 12,000 | 8,500 | 20,500 | 40.55% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|-------|-----------------------------|
| Original Contract: | 1,348,000 | | |
| Change Orders to Date: | 596,056 | | |
| Total Current Contract: | 1,944,056 | | Required Percentage: |
| MBE Portion of Current Contract: | 147,755 | 7.60% | 15.00% |
| WBE Portion of Current Contract: | 89,037 | 4.58% | 5.00% |
| SBE Portion of Current Contract: | | | 5.00% |
| DBE Portion of Current Contract: | 32,500 | 1.67% | 2.00% |

LeChase Construction Services

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|-----------------------------|-------------------|---------------------------------------|------------------------|-------------------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Cummings Construction | MBE | 534,749 | | | 534,749 | 399,978 | 134,771 | 534,749 | 100.00% |
| Dataflow Reprographics, Inc | WBE | 7,315 | | | 7,315 | 303 | 7,012 | 7,315 | 100.00% |
| Fisher Associates | WBE | 116,250 | | | 116,250 | 108,014 | 8,672 | 116,686 | 99.63% |
| Rogers Enterprises | SBE | 100,669 | | | 100,669 | 38,920 | 67,900 | 106,820 | 94.24% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 2,628,776 | | |
| Change Orders to Date: | 610,192 | | |
| Total Current Contract: | 3,238,968 | | Required Percentage: |
| MBE Portion of Current Contract: | 534,749 | 16.51% | 15.00% |
| WBE Portion of Current Contract: | 124,001 | 3.83% | 5.00% |
| SBE Portion of Current Contract: | 106,820 | 3.30% | 5.00% |
| DBE Portion of Current Contract: | | | 2.00% |

The Pike Company

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|-----------------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| CHC Construction | MBE | 16,800 | | | 16,800 | 105,600 | 171,768 | 277,368 | 6.06% |
| Dataflow Reprographics, Inc | WBE | | | | | 40,000 | -9,358 | 30,642 | |
| Gholkar's Incorporated | MBE | | | | | 6,635 | | 6,635 | |
| Mid-City Signs | WBE | 518 | | | 518 | 500 | 518 | 1,018 | 50.88% |
| Safety Zone Environmental | SBE | | | | | 7,000 | | 7,000 | |
| Safety Zone Environmental | WBE | 3,500 | | | 3,500 | 71,000 | | 71,000 | 4.93% |
| Scott Construction | SBE | | | | | 10,000 | 2,185 | 12,185 | |
| Vargas Associates | DBE | | | | | 39,600 | 600 | 40,200 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 1,562,990 | | |
| Change Orders to Date: | 357,057 | | |
| Total Current Contract: | 1,920,047 | | Required Percentage: |
| MBE Portion of Current Contract: | 284,003 | 14.79% | 15.00% |
| WBE Portion of Current Contract: | 102,660 | 5.35% | 5.00% |
| SBE Portion of Current Contract: | 19,185 | 1.00% | 5.00% |
| DBE Portion of Current Contract: | 40,200 | 2.09% | 2.00% |

Thomas Jefferson High School 1B

EXHIBIT 6

Steve General Contractors

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|-------------------------------------|-------------------|---------------------------------------|------------------------|-------------------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Pipitone Enterprises LLC | WBE | | | | | 12,500 | | 12,500 | |
| Steve General Contractors | MBE | 224,658 | | | 224,658 | 224,658 | | 224,658 | 100.00% |
| Structural Remediation Services Inc | DBE | | | | | 5,000 | 1,928 | 6,928 | |
| Upstate Interiors | MBE | 9,975 | | | 9,975 | | 12,500 | 12,500 | 79.80% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|---------|--------|-----------------------------|
| Original Contract: | 238,000 | | |
| Change Orders to Date: | 18,586 | | |
| Total Current Contract: | 256,586 | | Required Percentage: |
| MBE Portion of Current Contract: | 237,158 | 92.43% | 15.00% |
| WBE Portion of Current Contract: | 12,500 | 4.87% | 5.00% |
| SBE Portion of Current Contract: | | | 5.00% |
| DBE Portion of Current Contract: | 6,928 | 2.70% | 2.00% |

East Coast Electric

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Adonis Construction | MBE | | | | | 465,000 | -7,485 | 457,515 | |
| Bethany Technologies | WBE | | | | | 23,000 | | 23,000 | |
| Jaclyn Building Services | SBE | | | | | 168,200 | -24,000 | 144,200 | |
| JHP Industrial Supply Co. - Supplier (EBE Certified) | DBE | 58,656 | | | 58,656 | 64,260 | | 64,260 | 91.28% |
| MS Unlimited | WBE | | | | | 167,369 | | 167,369 | |
| OSO, Inc | WBE | 12,619 | | | 12,619 | 11,800 | 2,274 | 14,074 | 89.66% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 3,183,680 | | |
| Change Orders to Date: | 932,003 | | |
| Total Current Contract: | 4,115,683 | | Required Percentage: |
| MBE Portion of Current Contract: | 457,515 | 11.12% | 15.00% |
| WBE Portion of Current Contract: | 204,443 | 4.97% | 5.00% |
| SBE Portion of Current Contract: | 144,200 | 3.50% | 5.00% |
| DBE Portion of Current Contract: | 32,130 | 0.78% | 2.00% |

JCJ Architecture

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|---------------------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| ArchStetics Architecture | SBE | 79,963 | | | 79,963 | 99,000 | 15,500 | 114,500 | 69.84% |
| Fisher Associates | WBE | 150,640 | | | 150,640 | 39,000 | 131,050 | 170,050 | 88.59% |
| Joy Kuebler Landscape Architect | WBE | 36,540 | | | 36,540 | 70,000 | 10,080 | 80,080 | 45.63% |
| RAVI Engineering | MBE | 268,111 | | | 268,111 | 437,000 | 184,044 | 621,044 | 43.17% |
| Toscano Clements Taylor | WBE | 29,500 | | | 29,500 | 26,500 | 3,000 | 29,500 | 100.00% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 2,220,700 | | |
| Change Orders to Date: | 722,076 | | |
| Total Current Contract: | 2,942,776 | | Required Percentage: |
| MBE Portion of Current Contract: | 310,522 | 10.55% | 15.00% |
| WBE Portion of Current Contract: | 239,590 | 8.14% | 5.00% |
| SBE Portion of Current Contract: | 114,500 | 3.89% | 5.00% |
| DBE Portion of Current Contract: | | | 2.00% |

Labella Associates, P.C.

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|----------------------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| ArchStetics Architecture | SBE | | | | | 5,650 | | 5,650 | |
| Crosby Brownlee | WBE | | | | | 5,650 | | 5,650 | |
| Design Services, Inc | DBE | | | | | 2,260 | | 2,260 | |
| Watts Architecture & Engineering | MBE | 1,661 | | | 1,661 | 16,950 | | 16,950 | 9.80% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|---------|--------|-----------------------------|
| Original Contract: | 113,000 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 113,000 | | Required Percentage: |
| MBE Portion of Current Contract: | 16,950 | 15.00% | 15.00% |
| WBE Portion of Current Contract: | 5,650 | 5.00% | 5.00% |
| SBE Portion of Current Contract: | 5,650 | 5.00% | 5.00% |
| DBE Portion of Current Contract: | 2,260 | 2.00% | 2.00% |

Leo J. Roth

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|-----------------------------|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Massive Testing & Balancing | SBE | | | | | 67,880 | | 67,880 | |
| MGM Insulation | MBE | 1,622,631 | | | 1,622,631 | 1,689,870 | -67,239 | 1,622,631 | 100.00% |
| OSO, Inc | DBE | 33,662 | | | 33,662 | 118,900 | 74,572 | 193,472 | 17.40% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 5,906,800 | | |
| Change Orders to Date: | 702,320 | | |
| Total Current Contract: | 6,609,120 | | Required Percentage: |
| MBE Portion of Current Contract: | 1,622,631 | 24.55% | 15.00% |
| WBE Portion of Current Contract: | | | 5.00% |
| SBE Portion of Current Contract: | 67,880 | 1.03% | 5.00% |
| DBE Portion of Current Contract: | 193,472 | 2.93% | 2.00% |

M.A. Ferrauilo Plbg. & Htg., Inc.

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--|-------------------|---------------------------------------|------------------------|-------------------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Cannon & Noto Enterprise | MBE | 89,611 | | | 89,611 | 123,027 | 80,632 | 203,659 | 44.00% |
| Coldwater Insulation | WBE | 59,997 | | | 59,997 | 90,000 | | 90,000 | 66.66% |
| JC Smith - Supplier (EBE Certified) | DBE | 112,056 | | | 112,056 | 81,320 | 30,736 | 112,056 | 100.00% |
| JHP Industrial Supply Co. - Supplier (EBE Certified) | MBE | 41,041 | | | 41,041 | 486,873 | | 486,873 | 8.43% |
| Kris Kimmel Drafting | SBE | 21,150 | | | 21,150 | 13,500 | 9,000 | 22,500 | 94.00% |
| Lakeview Construction | SBE | 83,812 | | | 83,812 | 160,000 | 1,750 | 161,750 | 51.82% |
| Weydman Electric | WBE | | | | | 11,650 | | 11,650 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 2,033,000 | | |
| Change Orders to Date: | 346,999 | | |
| Total Current Contract: | 2,379,999 | | Required Percentage: |
| MBE Portion of Current Contract: | 447,095 | 18.79% | 15.00% |
| WBE Portion of Current Contract: | 101,650 | 4.27% | 5.00% |
| SBE Portion of Current Contract: | 184,250 | 7.74% | 5.00% |
| DBE Portion of Current Contract: | 56,028 | 2.35% | 2.00% |

Manning Squires Hennig

| | EBE Status | Amount Paid up to Last Payment | Current Payment | Currently Paid Through | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|---|------------|--------------------------------|-----------------|------------------------|--------------------|-------------------|---------------------|----------------|-----------------|
| DeClerck Flooring Inc. | SBE | 85,654 | | | 85,654 | 83,000 | 2,654 | 85,654 | 100.00% |
| Fisher Associates | WBE | 25,768 | | | 25,768 | 7,600 | 20,159 | 27,759 | 92.83% |
| G & J Contracting | MBE | 476,370 | | | 476,370 | 480,000 | -3,630 | 476,370 | 100.00% |
| Garden Grove | SBE | 789,441 | | | 789,441 | 877,500 | 265,009 | 1,142,509 | 69.10% |
| Kraftwerks | WBE | 252,088 | | | 252,088 | 129,960 | 122,128 | 252,088 | 100.00% |
| Pavilion Drainage - Supplier (EBE Certified) | MBE | 108,711 | | | 108,711 | 50,000 | 58,711 | 108,711 | 100.00% |
| PDS Construction | WBE | 84,054 | | | 84,054 | 75,000 | 9,054 | 84,054 | 100.00% |
| Scott Construction | MBE | | | | | 45,237 | | 45,237 | |
| Spectrum Windows & Walls | WBE | 14,985 | | | 14,985 | 23,250 | 1,160 | 24,410 | 61.39% |
| Steve General Contractors | MBE | 863,312 | | | 863,312 | 1,075,000 | 53,355 | 1,128,355 | 76.51% |
| Susquehanna Sheet Metal Erection Service Inc. | WBE | 65,337 | | | 65,337 | 58,000 | 7,337 | 65,337 | 100.00% |
| US Ceiling | WBE | 1,198,777 | | | 1,198,777 | 920,000 | 364,506 | 1,284,506 | 93.33% |
| US Ceiling | MBE | 103,691 | | | 103,691 | 85,000 | 210,156 | 295,156 | 35.13% |
| US Ceiling | DBE | | | | | 50,600 | 280,068 | 330,668 | |
| Uzo 1 International, Ltd. | MBE | 9,614 | | | 9,614 | 124,995 | 3,196 | 128,191 | 7.50% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|------------|-------|-----------------------------|
| Original Contract: | 17,807,000 | | |
| Change Orders to Date: | 5,670,999 | | |
| Total Current Contract: | 23,477,999 | | Required Percentage: |
| MBE Portion of Current Contract: | 2,127,664 | 9.06% | 15.00% |
| WBE Portion of Current Contract: | 1,738,154 | 7.40% | 5.00% |
| SBE Portion of Current Contract: | 1,228,163 | 5.23% | 5.00% |
| DBE Portion of Current Contract: | 330,668 | 1.41% | 2.00% |

EXHIBIT 7

| Reporting Period | Rochester Resident Headcount | Overall Monthly Headcount | Percentage of Rochester Residents |
|-------------------------|-------------------------------------|----------------------------------|--|
| April 2011 | 0 | 12 | 0.00% |
| May 2011 | 0 | 26 | 0.00% |
| June 2011 | 0 | 20 | 0.00% |
| July 2011 | 0 | 33 | 0.00% |
| August 2011 | 0 | 56 | 0.00% |
| September 2011 | 0 | 97 | 0.00% |
| October 2011 | 0 | 90 | 0.00% |
| November 2011 | 0 | 111 | 0.00% |
| December 2011 | 0 | 124 | 0.00% |
| January 2012 | 0 | 150 | 0.00% |
| February 2012 | 0 | 119 | 0.00% |
| March 2012 | 0 | 143 | 0.00% |
| April 2012 | 0 | 221 | 0.00% |
| May 2012 | 0 | 204 | 0.00% |
| June 2012 | 6 | 172 | 3.49% |
| July 2012 | 46 | 365 | 12.60% |
| August 2012 | 107 | 557 | 19.21% |
| September 2012 | 134 | 620 | 21.61% |
| October 2012 | 165 | 634 | 26.03% |
| November 2012 | 156 | 602 | 25.91% |
| December 2012 | 198 | 679 | 29.16% |
| January 2013 | 200 | 719 | 27.82% |
| February 2013 | 187 | 735 | 25.44% |
| March 2013 | 204 | 784 | 26.02% |
| April 2013 | 288 | 911 | 31.61% |
| May 2013 | 342 | 1087 | 31.46% |
| June 2013 | 345 | 1149 | 30.03% |
| July 2013 | 394 | 1340 | 29.40% |
| August 2013 | 442 | 1637 | 27.00% |
| September 2013 | 310 | 1126 | 27.53% |
| October 2013 | 253 | 916 | 27.62% |
| November 2013 | 210 | 765 | 27.45% |
| December 2013 | 212 | 786 | 26.97% |
| January 2014 | 237 | 706 | 33.57% |
| February 2014 | 233 | 688 | 33.87% |
| March 2014 | 267 | 808 | 33.04% |
| April 2014 | 298 | 885 | 33.67% |
| May 2014 | 283 | 855 | 33.10% |
| June 2014 | 302 | 1037 | 29.12% |
| July 2014 | 307 | 1123 | 27.34% |
| August 2014 | 290 | 1113 | 26.06% |
| September 2014 | 168 | 653 | 25.73% |
| October 2014 | 141 | 514 | 27.43% |

EXHIBIT 7

| Reporting Period | Rochester Resident Headcount | Overall Monthly Headcount | Percentage of Rochester Residents |
|-------------------------|-------------------------------------|----------------------------------|--|
| November 2014 | 108 | 410 | 26.34% |
| December 2014 | 86 | 372 | 23.12% |
| January 2015 | 69 | 353 | 19.55% |
| February 2015 | 37 | 260 | 14.23% |
| March 2015 | 17 | 155 | 10.97% |
| April 2015 | 23 | 162 | 14.20% |
| May 2015 | 22 | 188 | 11.70% |
| June 2015 | 43 | 195 | 22.05% |
| July 2015 | 84 | 291 | 28.87% |
| August 2015 | 134 | 340 | 39.41% |
| September 2015 | 122 | 317 | 38.49% |
| October 2015 | 115 | 326 | 35.28% |
| November 2015 | 113 | 324 | 34.88% |
| December 2015 | 135 | 352 | 38.35% |
| January 2016 | 103 | 315 | 32.70% |
| February 2016 | 115 | 339 | 33.92% |
| March 2016 | 115 | 370 | 31.08% |
| April 2016 | 143 | 426 | 33.57% |
| May 2016 | 132 | 352 | 37.50% |
| June 2016 | 134 | 398 | 33.67% |
| July 2016 | 101 | 277 | 36.46% |
| August 2016 | 78 | 224 | 34.82% |
| September 2016 | 68 | 201 | 33.83% |
| October 2016 | 7 | 141 | 4.96% |
| November 2016 | 4 | 77 | 5.19% |
| December 2016 | 35 | 84 | 41.67% |
| January 2017 | 20 | 61 | 32.79% |
| February 2017 | 13 | 44 | 29.55% |
| March 2017 | 13 | 42 | 30.95% |
| April 2017 | 17 | 51 | 33.33% |
| May 2017 | 7 | 33 | 21.21% |
| June 2017 | 5 | 26 | 19.23% |
| July 2017 | 1 | 13 | 7.69% |
| August 2017 | 1 | 17 | 5.88% |
| September 2017 | 0 | 11 | 0.00% |
| October 2017 | 1 | 8 | 12.50% |
| November 2017 | 1 | 8 | 12.50% |
| December 2017 | 1 | 10 | 10.00% |
| January 2018 | 1 | 6 | 16.67% |
| February 2018 | 1 | 7 | 14.29% |
| March 2018 | 0 | 4 | 0.00% |
| April 2018 | 0 | 3 | 0.00% |
| May 2018 | 0 | 4 | 0.00% |

EXHIBIT 7

| Reporting Period | Rochester Resident Headcount | Overall Monthly Headcount | Percentage of Rochester Residents |
|-------------------------|-------------------------------------|----------------------------------|--|
| June 2018 | 0 | 3 | 0.00% |
| July 2018 | 0 | 3 | 0.00% |
| August 2018 | 0 | 8 | 0.00% |
| September 2018 | 0 | 0 | 0.00% |
| October 2018 | 0 | 0 | 0.00% |
| November 2018 | 0 | 0 | 0.00% |
| December 2018 | 0 | 0 | 0.00% |
| January 2019 | 0 | 0 | 0.00% |
| February 2019 | 0 | 0 | 0.00% |
| March 2019 | 0 | 0 | 0.00% |
| April 2019 | 0 | 0 | 0.00% |
| May 2019 | 0 | 0 | 0.00% |
| June 2019 | 0 | 0 | 0.00% |
| July 2019 | 0 | 0 | 0.00% |
| August 2019 | 0 | 0 | 0.00% |
| September 2019 | 0 | 6 | 0.00% |
| October 2019 | 0 | 0 | 0.00% |
| November 2019 | 0 | 0 | 0.00% |
| December 2019 | 0 | 0 | 0.00% |
| January 2020 | 0 | 0 | 0.00% |
| February 2020 | 0 | 0 | 0.00% |
| March 2020 | 0 | 0 | 0.00% |
| April 2020 | 0 | 0 | 0.00% |
| May 2020 | 0 | 0 | 0.00% |
| June 2020 | 0 | 0 | 0.00% |
| July 2020 | 0 | 0 | 0.00% |
| August 2020 | 0 | 0 | 0.00% |
| September 2020 | 0 | 0 | 0.00% |
| October 2020 | 0 | 0 | 0.00% |
| November 2020 | 0 | 0 | 0.00% |
| December 2020 | 0 | 0 | 0.00% |
| January 2021 | 0 | 0 | 0.00% |
| February 2021 | 0 | 0 | 0.00% |
| March 2021 | 0 | 0 | 0.00% |
| April 2021 | 0 | 0 | 0.00% |
| May 2021 | 0 | 0 | 0.00% |
| June 2021 | 0 | 0 | 0.00% |
| July 2021 | 0 | 0 | 0.00% |
| August 2021 | 0 | 0 | 0.00% |
| September 2021 | 0 | 0 | 0.00% |
| October 2021 | 0 | 0 | 0.00% |
| November 2021 | 0 | 0 | 0.00% |
| December 2021 | 0 | 0 | 0.00% |

EXHIBIT 7

| Reporting Period | Rochester Resident Headcount | Overall Monthly Headcount | Percentage of Rochester Residents |
|-------------------------|-------------------------------------|----------------------------------|--|
| January 2022 | 0 | 0 | 0.00% |
| February 2022 | 0 | 0 | 0.00% |
| March 2022 | 0 | 0 | 0.00% |
| April 2022 | 0 | 0 | 0.00% |
| May 2022 | 0 | 0 | 0.00% |

| | | | |
|---------|----|-----|--------|
| Average | 67 | 246 | 27.24% |
|---------|----|-----|--------|

EXHIBIT 8

EXHIBIT 8
MONTHLY COMPLIANCE PERCENTAGE EXHIBIT
MAY 2022 REPORT

| Document | Document Status | Summary of Submissions for 2016 | Summary of Submissions for 2017 | Summary of Submissions for 2018 | Summary of Submissions for 2019 | Summary of Submissions for 2020 | January 2021 | February 2021 | March 2021 | April 2021 | May 2021 | June 2021 | July 2021 | August 2021 | September 2021 | October 2021 | November 2021 | December 2021 | January 2022 | February 2022 | March 2022 | April 2022 | May 2022 | |
|---|-----------------------|---------------------------------|---------------------------------|---------------------------------|---------------------------------|---------------------------------|--------------|---------------|------------|------------|----------|-----------|-----------|-------------|----------------|--------------|---------------|---------------|--------------|---------------------|------------|------------|----------|---|
| Certified Payroll | Received and Approved | 4 | 426 | 1,097 | 880 | 635 | 21 | 19 | 14 | 12 | 19 | 14 | 9 | 14 | 5 | 1 | 1 | 1 | | | | | | |
| DP-3 | Received and Approved | 85 | 759 | 1,443 | 1,163 | 862 | 29 | 28 | 24 | 18 | 27 | 25 | 20 | 24 | 14 | 11 | 5 | 7 | 5 | 5 | 3 | 3 | 1 | |
| DP-3A | Received and Approved | 34 | 267 | 493 | 367 | 294 | 15 | 12 | 12 | 8 | 10 | 9 | 9 | 9 | 7 | 6 | 4 | 4 | 3 | 3 | 2 | 2 | 1 | |
| Certified Payroll | No Work Performed | 3 | 37 | 184 | 460 | 629 | 60 | 61 | 63 | 64 | 62 | 64 | 64 | 65 | 65 | 66 | 65 | 66 | 67 | 66 | 68 | 67 | 66 | |
| DP-3 | No Work Performed | 40 | 74 | 270 | 627 | 791 | 75 | 79 | 78 | 80 | 76 | 81 | 79 | 81 | 81 | 82 | 87 | 83 | 84 | 84 | 85 | 85 | 86 | |
| DP-3A | No Work Performed | 3 | 24 | 64 | 374 | 618 | 72 | 78 | 76 | 79 | 75 | 77 | 78 | 80 | 81 | 82 | 84 | 84 | 84 | 85 | 85 | 85 | 86 | |
| Certified Payroll | Not Yet Received | | 18 | 21 | 7 | 2 | | | 1 | | | | | | | | | | | | | | | |
| DP-3 | Not Yet Received | 2 | 44 | 88 | 31 | 14 | | | 1 | 2 | | | | | | | | | | | | | | 1 |
| DP-3A | Not Yet Received | 2 | 30 | 94 | 42 | 20 | | | | | | | | | | | | | | | | | | 1 |
| Certified Payroll | Missing Information | | 5 | 6 | 15 | 2 | | | | | | | | | | | | | | | | | | |
| DP-3 | Missing Information | 12 | 13 | 20 | 20 | 9 | 1 | | | | | | | | | | | | | | | | | |
| Total 'No Work Performed' and 'Received and Approved' | | 169 | 1,587 | 3,551 | 3,871 | 3,829 | 272 | 277 | 267 | 261 | 265 | 270 | 259 | 273 | 253 | 248 | 246 | 245 | 243 | 243 | 243 | 242 | 240 | |
| Total 'Not Yet Received,' 'Pending Corrections' and 'Missing Information' | | 16 | 110 | 229 | 115 | 47 | 1 | - | 2 | 2 | - | - | - | - | - | - | - | - | - | - | - | - | 2 | |
| | | 185 | 1,697 | 3,780 | 3,986 | 3,876 | 273 | 277 | 269 | 263 | 265 | 270 | 259 | 273 | 253 | 248 | 246 | 245 | 243 | 243 | 243 | 242 | 242 | |
| | | | | | | | | | | | | | | | | | | | | Total Compliance | | 97.07% | | |
| | | | | | | | | | | | | | | | | | | | | May 2022 Compliance | | 99.17% | | |

Diversity Participation Report - Detail by Contractor and Project

Children's School of Rochester #1 2B

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|--------------------------------------|---|-----------|---|-------|---|----------|---|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Children's School of Rochester #1 2B | | | | | | | | | | | |
| AP Safety and Security Corp. | 8 | - | 8 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 8 | - | 8 | - | - | - | - | - | - | - | - | - |
| | | | 100.00% | | | | | | | | | |
| Minority Male Participation: | | | | | | | | | | | | |
| Minority Female Participation: | | | | | | | | | | | | |
| Caucasian Female Participation: | | | | | | | | | | | | |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|-----------------------------------|------------|---------------|--------------|---------------|--------------|--------------|--------------|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | M.A. Ferrauilo Plbg. & Htg., Inc. | 1139.25 | 240 | 1139.25 | 200 | - | 40 | - | - | - | - | - |
| Cannon & Noto Enterprise Inc | 1008.5 | - | 1008.5 | - | - | - | - | - | - | - | - | - |
| Coldwater Insulation, Inc. | 1263 | - | 1097 | - | 166 | - | - | - | - | - | - | - |
| Day Automation Systems | 260.5 | - | 260.5 | - | - | - | - | - | - | - | - | - |
| GENESEE BUILDING RESTORATION INC | 198 | 96 | 102 | 96 | 96 | - | - | - | - | - | - | - |
| Hewitt Young Electric | 345.5 | 60 | 345.5 | 60 | - | - | - | - | - | - | - | - |
| Kimmel Sheet Metal | 1687 | - | 975 | - | 712 | - | - | - | - | - | - | - |
| Massive Testing & Balancing | 74 | - | 74 | - | - | - | - | - | - | - | - | - |
| Spring Sheet Metal | 186.5 | - | 186.5 | - | - | - | - | - | - | - | - | - |
| WYCO Mechanical LLC | 496 | - | 496 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 6,658 | 396 | 5,684 | 356 | 974 | 40 | - | - | - | - | - | - |
| | | | 80.57% | 5.05% | 13.81% | 0.57% | | | | | | |
| Minority Male Participation: | 13.81% | | | | | | | | | | | |
| Minority Female Participation: | 0.57% | | | | | | | | | | | |
| Caucasian Female Participation: | 5.05% | | | | | | | | | | | |
| Mark Cerrone Inc. | 3045 | 96 | 1285 | - | 1556 | 48 | 204 | 48 | - | - | - | - |
| Cannon & Noto Enterprise Inc | 773 | 192 | 272 | 48 | 501 | 144 | - | - | - | - | - | - |
| CROSBY-BROWNLIE INC | 521 | - | 521 | - | - | - | - | - | - | - | - | - |
| Unified Electric | 862 | - | 453 | - | 409 | - | - | - | - | - | - | - |
| Contractor's Participation: | 5,201 | 288 | 2,531 | 48 | 2,466 | 192 | 204 | 48 | - | - | - | - |
| | | | 46.11% | 0.87% | 44.93% | 3.50% | 3.72% | 0.87% | | | | |
| Minority Male Participation: | 48.65% | | | | | | | | | | | |
| Minority Female Participation: | 4.37% | | | | | | | | | | | |
| Caucasian Female Participation: | 0.87% | | | | | | | | | | | |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|----------------|-----------|--------------|-----------|------------|----------|------------|----------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Thurston Dudek | 3015 | - | 2759 | - | 256 | - | - | - | - | - | - |
| Coldwater Insulation, Inc. | 493 | - | 461 | - | 32 | - | - | - | - | - | - | - |
| CW Piping LLC | 1813 | - | 1184 | - | 629 | - | - | - | - | - | - | - |
| DDT Construction LLC | 600 | - | 600 | - | - | - | - | - | - | - | - | - |
| OSO, Inc | 656 | - | 656 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 6,577 | - | 5,660 | - | 917 | - | - | - | - | - | - | - |
| | | | 86.06% | | 13.94% | | | | | | | |
| Minority Male Participation: | | 13.94% | | | | | | | | | | |
| Minority Female Participation: | | - | | | | | | | | | | |
| Caucasian Female Participation: | | - | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| Fisher Associates | 136.5 | 20.5 | 136.5 | 20 | - | - | - | 0.5 | - | - | - | - |
| Lozier Environmental Consulting | 203 | 41 | 75 | 41 | - | - | 128 | - | - | - | - | - |
| Ravi Engineering & Land Surveying, PC | 51.5 | - | 51.5 | - | - | - | - | - | - | - | - | - |
| Sienna Environmental Technologies LLC | 198.75 | 6.25 | 190 | 2.25 | 8.75 | - | - | 4 | - | - | - | - |
| Contractor's Participation: | 590 | 68 | 453 | 63 | 9 | - | 128 | 5 | - | - | - | - |
| | | | 68.90% | 9.62% | 1.33% | | 19.47% | 0.68% | | | | |
| Minority Male Participation: | | 20.80% | | | | | | | | | | |
| Minority Female Participation: | | 0.68% | | | | | | | | | | |
| Caucasian Female Participation: | | 9.62% | | | | | | | | | | |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|------------------|----------|---------------|----------|---------------|----------|--------------|----------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Concord Electric | 9699.5 | - | 8862.5 | - | 425 | - | 252 | - | 160 | - | - |
| Cannon Electric | 4553.25 | - | 3008.25 | - | 1545 | - | - | - | - | - | - | - |
| Invictus Electrical | 1077 | - | 1077 | - | - | - | - | - | - | - | - | - |
| North Coast Electric | 403.5 | - | 403.5 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 15,733 | - | 13,351 | - | 1,970 | - | 252 | - | 160 | - | - | - |
| | | | 84.86% | | 12.52% | | 1.60% | | 1.02% | | | |
| Minority Male Participation: | 15.14% | | | | | | | | | | | |
| Minority Female Participation: | | - | | | | | | | | | | |
| Caucasian Female Participation: | | - | | | | | | | | | | |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|----------------------------------|-----------------------------------|------|-----------|------|-------|----|----------|----|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Holdsworth Klimowski Construction | 5363 | - | 5363 | - | - | - | - | - | - | - | - |
| ABR Masonry Inc. | 4470 | - | 4384 | - | - | - | 86 | - | - | - | - | - |
| Acia Construction,LLC | 81 | - | 81 | - | - | - | - | - | - | - | - | - |
| Airways Door Service | 33 | - | 33 | - | - | - | - | - | - | - | - | - |
| AP Plumbing | 36.94 | - | 36.94 | - | - | - | - | - | - | - | - | - |
| Baltz Concrete Construction | 572.5 | - | 572.5 | - | - | - | - | - | - | - | - | - |
| C&A Pavement Markings | 7.5 | - | 7.5 | - | - | - | - | - | - | - | - | - |
| CLA Installations | 350.5 | - | 350.5 | - | - | - | - | - | - | - | - | - |
| DECCA PAVING, INC. | 193.5 | - | 31.5 | - | 162 | - | - | - | - | - | - | - |
| Diehl Development Inc. | 2019.22 | - | 2019.22 | - | - | - | - | - | - | - | - | - |
| Elmer W. Davis, Inc. | 1683 | 84 | 965 | - | 415 | - | 303 | 84 | - | - | - | - |
| Eugene G Sackett | 455 | - | 312 | - | 112 | - | 31 | - | - | - | - | - |
| FIRESTOP TECHNOLOGIES INC | 62 | 15 | 32 | 15 | 30 | - | - | - | - | - | - | - |
| Flower City Glass Repair | 253 | - | 253 | - | - | - | - | - | - | - | - | - |
| GENESEE BUILDING RESTORATION INC | 716.5 | - | 485.5 | - | 231 | - | - | - | - | - | - | - |
| Greens Remodeling LLC | 9 | - | 9 | - | - | - | - | - | - | - | - | - |
| Greenstar Servicsess Inc. | 36 | - | 36 | - | - | - | - | - | - | - | - | - |
| Kelly Contracting, Inc | 322.5 | - | 322.5 | - | - | - | - | - | - | - | - | - |
| Kraftwerks | 11 | - | 11 | - | - | - | - | - | - | - | - | - |
| M.J. Dreher Trucking, Inc. | 61.25 | - | 33.25 | - | 28 | - | - | - | - | - | - | - |
| Main-Ford General Supply Co | 42 | - | 42 | - | - | - | - | - | - | - | - | - |
| Maxam Athletic Inc. | 248.2 | - | 216.2 | - | - | - | - | - | - | - | 32 | - |
| Newfane GC | 565.5 | - | 565.5 | - | - | - | - | - | - | - | - | - |
| Premier Sign Systems LLC | 4.5 | - | 4.5 | - | - | - | - | - | - | - | - | - |
| Robert F Hyland & Sons, LLC | 28.5 | - | 28.5 | - | - | - | - | - | - | - | - | - |
| Rochester Davis-Fetch Corp. | 5533 | 352 | 3763 | 296 | 1307 | 56 | 463 | - | - | - | - | - |
| Shades of Color, Inc. | 1798.5 | - | 1069.5 | - | 465 | - | 264 | - | - | - | - | - |

Children's School of Rochester #1 2B

EXHIBIT 9

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|---|---------------------------|------------|---------------|------------|--------------|-----------|--------------|-----------|---------------------------|---|------------------------------------|----|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | STEEL TECH FABRICATOR INC | 931.5 | 1.5 | 406.5 | 1.5 | 101 | - | 349 | - | - | - | 75 |
| STEVE GENERAL CONTRACTOR INC | 128 | - | 72 | - | 56 | - | - | - | - | - | - | - |
| The Western New York Floor Co., Inc. | 155 | - | 143 | - | - | - | 12 | - | - | - | - | - |
| Wayside Contractors | 502 | - | 235 | - | - | - | 267 | - | - | - | - | - |
| Contractor's Participation: | 26,673 | 453 | 21,884 | 313 | 2,907 | 56 | 1,775 | 84 | - | - | 107 | - |
| | | | 80.68% | 1.15% | 10.72% | 0.21% | 6.54% | 0.31% | | | 0.39% | |
| Minority Male Participation: | | 17.65% | | | | | | | | | | |
| Minority Female Participation: | | 0.52% | | | | | | | | | | |
| Caucasian Female Participation: | | 1.15% | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| Children's School of Rochester #1 2B | | | | | | | | | | | | |
| Project-Wide Participation: | 61,440 | 1,204 | 49,572 | 780 | 9,243 | 288 | 2,359 | 137 | 160 | | 107 | |
| | | | 79.13% | 1.24% | 14.75% | 0.46% | 3.77% | 0.22% | 0.26% | | 0.17% | |
| Minority Male Participation: | | 18.95% | | | | | | | | | | |
| Minority Female Participation: | | 0.68% | | | | | | | | | | |
| Caucasian Female Participation: | | 1.24% | | | | | | | | | | |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|----------------|----------------|---------------|---------------|---------------|---|---------------|---|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| Clara Barton School #2 2 | | | | | | | | | | | | |
| AP Safety and Security Corp. | | | | | | | | | | | | |
| | 8519.67 | 4010.83 | 1540.25 | 4010.83 | 4496.17 | - | 2224.75 | - | 258.5 | - | - | - |
| Contractor's Participation: | 8,520 | 4,011 | 1,540 | 4,011 | 4,496 | - | 2,225 | - | 259 | - | - | - |
| | | | 12.30% | 32.01% | 35.88% | | 17.75% | | 2.06% | | | |
| Minority Male Participation: | | 55.69% | | | | | | | | | | |
| Minority Female Participation: | | - | | | | | | | | | | |
| Caucasian Female Participation: | | 32.01% | | | | | | | | | | |

EXHIBIT 9

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|-------------------------|------|-----------|------|---------|-----|----------|---|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | DiPasquale Construction | 3216 | - | 3216 | - | - | - | - | - | - | - | - |
| Ajay Glass & Mirror Co., Inc. | 2382 | - | 2210 | - | 172 | - | - | - | - | - | - | - |
| ArchWood, Inc | 1173.93 | - | 1173.93 | - | - | - | - | - | - | - | - | - |
| Bison Sheeting Inc. | 815 | - | 815 | - | - | - | - | - | - | - | - | - |
| Brooks Brothers Painting of Rochester Inc. | 2131 | - | 2083 | - | 48 | - | - | - | - | - | - | - |
| Burgess & Burgess Masonry Construction, Inc. | 3778.5 | - | 3778.5 | - | - | - | - | - | - | - | - | - |
| C&A Pavement Markings | 10.5 | - | 10.5 | - | - | - | - | - | - | - | - | - |
| Cummings Construction LLC | 1283 | - | 1107.5 | - | 175.5 | - | - | - | - | - | - | - |
| DECCA PAVING, INC. | 315 | - | 234 | - | 81 | - | - | - | - | - | - | - |
| Elmer W. Davis, Inc. | 2138.05 | - | 843.3 | - | 1087.75 | - | 207 | - | - | - | - | - |
| Eugene G Sackett | 3484 | 55 | 2038 | 55 | 71 | - | 1375 | - | - | - | - | - |
| G&J Contracting, Inc. | 309.5 | - | 226 | - | 16 | - | - | - | - | - | 67.5 | - |
| G.P. Land & Carpet Corp. | 5 | - | 5 | - | - | - | - | - | - | - | - | - |
| Garden Grove | 17371.25 | 48.5 | 13949 | 48.5 | 498 | - | 2900.25 | - | 24 | - | - | - |
| Gateway III Construction | 6070 | - | 605 | - | 2712 | - | 2753 | - | - | - | - | - |
| Geneva Granite Co., Inc. | 5 | - | 5 | - | - | - | - | - | - | - | - | - |
| Hojack Park LLC | 13 | - | 13 | - | - | - | - | - | - | - | - | - |
| John H Cook Jr Painting Contractor | 933 | - | 843 | - | - | - | 90 | - | - | - | - | - |
| Ontario Concrete | 98.5 | - | 12 | - | - | - | 86.5 | - | - | - | - | - |
| P D S CONSTRUCTION | 847.75 | - | 847.75 | - | - | - | - | - | - | - | - | - |
| Ramar Steel Sales Inc. | 8 | - | 8 | - | - | - | - | - | - | - | - | - |
| Ravi Engineering & Land Surveying, PC | 157 | - | 157 | - | - | - | - | - | - | - | - | - |
| Rochester Davis-Fetch Corp. | 4459.5 | 411 | 3524 | 219 | 719.5 | 192 | 22 | - | - | - | 194 | - |
| Skylight Signs, Inc. | 19 | - | 19 | - | - | - | - | - | - | - | - | - |
| STEEL TECH FABRICATOR INC | 661 | - | 213 | - | 32 | - | 238.5 | - | - | - | 177.5 | - |

EXHIBIT 9

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|------------------------------|---------------|---------------|------------|--------------|------------|--------------|----------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | STEVE GENERAL CONTRACTOR INC | 2116.5 | - | 990 | - | 1022.5 | - | 104 | - | - | - | - |
| Susquehanna Sheet Metal | 82.5 | - | 82.5 | - | - | - | - | - | - | - | - | - |
| Tracey Door Co. | 88 | - | 88 | - | - | - | - | - | - | - | - | - |
| Upstate Fireproofing Inc. | 32 | 16 | 16 | 16 | - | - | 16 | - | - | - | - | - |
| Wayside Contractors | 99.5 | - | 28 | - | 7.5 | - | 64 | - | - | - | - | - |
| Contractor's Participation: | 54,103 | 531 | 39,141 | 339 | 6,643 | 192 | 7,856 | - | 24 | - | 439 | - |
| | | | 71.65% | 0.62% | 12.16% | 0.35% | 14.38% | | 0.04% | | 0.80% | |
| Minority Male Participation: | | 27.38% | | | | | | | | | | |
| Minority Female Participation: | | 0.35% | | | | | | | | | | |
| Caucasian Female Participation: | | 0.62% | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| John W. Danforth | 7769 | 40 | 7222 | 40 | 547 | - | - | - | - | - | - | - |
| Clark Rigging & Rental Corp. | 16 | - | 16 | - | - | - | - | - | - | - | - | - |
| Coldwater Insulation, Inc. | 218 | - | 68 | - | 150 | - | - | - | - | - | - | - |
| Grace Commercial Contractors LLC | 6 | - | 6 | - | - | - | - | - | - | - | - | - |
| MGM Insulation Inc | 130 | - | 114 | - | 16 | - | - | - | - | - | - | - |
| OCM Construction, Inc. | 302 | - | 262 | - | 40 | - | - | - | - | - | - | - |
| United Mechanical | 632 | - | 392 | - | 240 | - | - | - | - | - | - | - |
| Contractor's Participation: | 9,073 | 40 | 8,080 | 40 | 993 | - | - | - | - | - | - | - |
| | | | 88.66% | 0.44% | 10.90% | | | | | | | |
| Minority Male Participation: | | 10.90% | | | | | | | | | | |
| Minority Female Participation: | | - | | | | | | | | | | |
| Caucasian Female Participation: | | 0.44% | | | | | | | | | | |

| | | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|--------|---------------|--------------|---------------|--------------|---------------|------------|---------------|----------|---------------------------|----------|------------------------------------|----------|
| | | M | F | M | F | M | F | M | F | M | F | M | F |
| Concord Electric | | 16787.25 | 37 | 11875.75 | 37 | 1114 | - | 2648.5 | - | 1149 | - | - | - |
| Cannon Electric | | 2193 | - | 2193 | - | - | - | - | - | - | - | - | - |
| Invictus Electrical | | 939 | - | 939 | - | - | - | - | - | - | - | - | - |
| LTP Contracting Group LLC | | 374 | 16 | 265 | 16 | - | - | - | - | - | - | 109 | - |
| Scott Construction of Rochester Inc. | | 352 | - | 352 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | | 20,645 | 53 | 15,625 | 53 | 1,114 | - | 2,649 | - | 1,149 | - | 109 | - |
| | | | | 75.48% | 0.26% | 5.38% | | 12.80% | | 5.55% | | 0.53% | |
| Minority Male Participation: | 24.26% | | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | | |
| Caucasian Female Participation: | 0.26% | | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | | |
| Clara Barton School #2 2 | | | | | | | | | | | | | |
| Project-Wide Participation: | | 92,341 | 4,634 | 64,386 | 4,442 | 13,246 | 192 | 12,730 | - | 1,432 | - | 548 | - |
| | | | | 66.39% | 4.58% | 13.66% | 0.20% | 13.13% | | 1.48% | | 0.57% | |
| Minority Male Participation: | 28.83% | | | | | | | | | | | | |
| Minority Female Participation: | 0.20% | | | | | | | | | | | | |
| Caucasian Female Participation: | 4.58% | | | | | | | | | | | | |

Commissioning 2

EXHIBIT 9

| | | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|--------|---------------|-----------|------------|-----------|----------|----------|-----------|----------|---------------------------|----------|------------------------------------|----------|
| | | M | F | M | F | M | F | M | F | M | F | M | F |
| Commissioning 2 | | | | | | | | | | | | | |
| Erdman Anthony | | | | | | | | | | | | | |
| Building Energy Solutions LLC | | 396.75 | 54 | 289 | 54 | - | - | 14.75 | - | 74 | - | 19 | - |
| | | - | 30 | - | 30 | - | - | - | - | - | - | - | - |
| Contractor's Participation: | | 397 | 84 | 289 | 84 | - | - | 15 | - | 74 | - | 19 | - |
| | | | | 60.12% | 17.47% | | | 3.07% | | 15.39% | | 3.95% | |
| Minority Male Participation: | 22.41% | | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | | |
| Caucasian Female Participation: | 17.47% | | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | | |
| Commissioning 2 | | | | | | | | | | | | | |
| Project-Wide Participation: | | 397 | 84 | 289 | 84 | | | 15 | | 74 | | 19 | |
| | | | | 60.11% | 17.47% | | | 3.07% | | 15.39% | | 3.95% | |
| Minority Male Participation: | 22.41% | | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | | |
| Caucasian Female Participation: | 17.47% | | | | | | | | | | | | |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|---------------|------------|------------|------------|----------|-----------|----------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| Dag Hammarskjold School #6 2 | | | | | | | | | | | | |
| AP Safety and Security Corp. | | | | | | | | | | | | |
| | 507.67 | 210.83 | 119 | 210.83 | 216 | - | 40.17 | - | 132.5 | - | - | - |
| Contractor's Participation: | 508 | 211 | 119 | 211 | 216 | - | 40 | - | 133 | - | - | - |
| | | | 16.57% | 29.34% | 30.06% | | 5.59% | | 18.44% | | | |
| Minority Male Participation: | | 54.09% | | | | | | | | | | |
| Minority Female Participation: | | - | | | | | | | | | | |
| Caucasian Female Participation: | | 29.34% | | | | | | | | | | |

EXHIBIT 9

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------------------|------------|---------------|--------------|---------------|--------------|--------------|------|---------------------------|---|------------------------------------|----|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Steve General Contractors | 17556.5 | 104 | 7838.5 | - | 8528 | 104 | 1158 | - | - | - | 32 |
| Akwasasne Construction Inc | 119.5 | - | 62.5 | - | - | - | - | - | - | - | 57 | - |
| Brooks Brothers Painting of Rochester Inc. | 1739 | - | 1739 | - | - | - | - | - | - | - | - | - |
| Casler masonry, Inc. | 2384.5 | - | 2384.5 | - | - | - | - | - | - | - | - | - |
| Catenary Construction Corp. | 2 | - | 2 | - | - | - | - | - | - | - | - | - |
| CLA Installations | 552.5 | - | 522 | - | 30.5 | - | - | - | - | - | - | - |
| Elmer W. Davis, Inc. | 2582.75 | 8 | 1833.75 | 8 | 658.5 | - | 87 | - | - | - | 3.5 | - |
| Eugene G Sackett | 624 | - | 624 | - | - | - | - | - | - | - | - | - |
| Frontier Glass | 478 | - | 478 | - | - | - | - | - | - | - | - | - |
| GrayCo Corp. of Upstate New York | 1441.5 | 208 | 1345.5 | 208 | - | - | 32 | - | - | - | 64 | - |
| Greens Remodeling LLC | 52 | - | 52 | - | - | - | - | - | - | - | - | - |
| Pipitone Enterprises LLC | 17.5 | - | 17.5 | - | - | - | - | - | - | - | - | - |
| STEEL TECH FABRICATOR INC | 426.5 | - | 117.5 | - | 28 | - | 212.5 | - | - | - | 68.5 | - |
| Upstate Spray Foam Insulation, LLC | 44 | - | 44 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 28,020 | 320 | 17,061 | 216 | 9,245 | 104 | 1,490 | - | - | - | 225 | - |
| | | | 60.20% | 0.76% | 32.62% | 0.37% | 5.26% | | | | 0.79% | |
| Minority Male Participation: | 38.67% | | | | | | | | | | | |
| Minority Female Participation: | 0.37% | | | | | | | | | | | |
| Caucasian Female Participation: | 0.76% | | | | | | | | | | | |

EXHIBIT 9

| | | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|--|---------------|------------|---------------|--------------|--------------|--------------|---------------|--------------|---------------------------|----------|------------------------------------|----------|
| | | M | F | M | F | M | F | M | F | M | F | M | F |
| Executive Investigations & Security | | 4375 | 636 | 2153 | - | 200 | 216 | 2022 | 420 | - | - | - | - |
| Contractor's Participation: | | 4,375 | 636 | 2,153 | - | 200 | 216 | 2,022 | 420 | - | - | - | - |
| Minority Male Participation: | | | | 42.97% | | 3.99% | 4.31% | 40.35% | 8.38% | | | | |
| Minority Female Participation: | | | | | | | | | | | | | |
| Caucasian Female Participation: | | | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | | |
| Buffalo Construction Consultants | | 4147 | 86.75 | 3971 | 19.75 | 176 | 67 | - | - | - | - | - | - |
| Contractor's Participation: | | 4,147 | 87 | 3,971 | 20 | 176 | 67 | - | - | - | - | - | - |
| Minority Male Participation: | | | | 93.79% | 0.47% | 4.16% | 1.58% | | | | | | |
| Minority Female Participation: | | | | | | | | | | | | | |
| Caucasian Female Participation: | | | | | | | | | | | | | |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|------------------|--------------|---------------|--------------|------------|-----------|------------|----------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Concord Electric | 12750 | 187 | 12742 | 187 | 8 | - | - | - | - | - | - |
| Bethany Technologies Company LLC | 1303.5 | - | 1303.5 | - | - | - | - | - | - | - | - | - |
| Cannon Electric | 4796 | - | 3766 | - | 629 | - | 401 | - | - | - | - | - |
| Invictus Electrical | 1019.5 | - | 1019.5 | - | - | - | - | - | - | - | - | - |
| LTP Contracting Group LLC | 422 | - | 422 | - | - | - | - | - | - | - | - | - |
| NorthCoast Electrical Solutions | 1054 | - | 878 | - | 176 | - | - | - | - | - | - | - |
| Contractor's Participation: | 21,345 | 187 | 20,131 | 187 | 813 | - | 401 | - | - | - | - | - |
| | | | 93.49% | 0.87% | 3.78% | | 1.86% | | | | | |
| Minority Male Participation: | | 5.64% | | | | | | | | | | |
| Minority Female Participation: | | - | | | | | | | | | | |
| Caucasian Female Participation: | | 0.87% | | | | | | | | | | |
| DV Brown & Associates, Inc. | 1708.5 | 1368.5 | 916.5 | 1368.5 | 792 | - | - | - | - | - | - | - |
| Allied Fire Protection Systems, Inc. | 1438.25 | - | 1438.25 | - | - | - | - | - | - | - | - | - |
| Grace Commercial Contractors LLC | 498.5 | 201.5 | 304 | 111.5 | 13 | 90 | 181.5 | - | - | - | - | - |
| Superior Thermal Systems | 522 | - | 522 | - | - | - | - | - | - | - | - | - |
| United Mechanical | 488 | - | 488 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 4,655 | 1,570 | 3,669 | 1,480 | 805 | 90 | 182 | - | - | - | - | - |
| | | | 58.93% | 23.77% | 12.93% | 1.45% | 2.92% | | | | | |
| Minority Male Participation: | | 15.85% | | | | | | | | | | |
| Minority Female Participation: | | 1.45% | | | | | | | | | | |
| Caucasian Female Participation: | | 23.77% | | | | | | | | | | |

EXHIBIT 9

| | | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|--------|---------------|-------|-----------|-------|--------|-------|----------|-------|---------------------------|---|------------------------------------|-------|
| | | M | F | M | F | M | F | M | F | M | F | M | F |
| Dag Hammarskjold School #6 2 | | | | | | | | | | | | | |
| Project-Wide Participation: | | 63,050 | 3,011 | 47,104 | 2,114 | 11,455 | 477 | 4,134 | 420 | 133 | | | 225 |
| | | | | 71.30% | 3.20% | 17.34% | 0.72% | 6.26% | 0.64% | 0.20% | | | 0.34% |
| Minority Male Participation: | 24.14% | | | | | | | | | | | | |
| Minority Female Participation: | 1.36% | | | | | | | | | | | | |
| Caucasian Female Participation: | 3.20% | | | | | | | | | | | | |

District Wide Technology 2

EXHIBIT 9

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|----------|--------------|----------|--------------|----------|----------|----------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| District Wide Technology 2 | | | | | | | | | | | | |
| Millennium Strategies | | | | | | | | | | | | |
| | 2429 | - | 2429 | - | - | - | - | - | - | - | - | - |
| W.R. Revels Company | 1975.3 | - | - | - | 1975.3 | - | - | - | - | - | - | - |
| Contractor's Participation: | 4,404 | - | 2,429 | - | 1,975 | - | - | - | - | - | - | - |
| | | | 55.15% | | 44.85% | | | | | | | |
| Minority Male Participation: | 44.85% | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | |
| Caucasian Female Participation: | - | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| District Wide Technology 2 | | | | | | | | | | | | |
| Project-Wide Participation: | 4,404 | | 2,429 | | 1,975 | | | | | | | |
| | | | 55.15% | | 44.85% | | | | | | | |
| Minority Male Participation: | 44.85% | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | |
| Caucasian Female Participation: | - | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |

Dr. Freddie Thomas Learning Center 2B

EXHIBIT 9

| | | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|--|---------------|--------|-----------|--------|--------|---|----------|---|---------------------------|---|------------------------------------|---|
| | | M | F | M | F | M | F | M | F | M | F | M | F |
| Dr. Freddie Thomas Learning Center 2B | | | | | | | | | | | | | |
| AP Safety and Security Corp. | | 146 | 96 | 8 | 96 | 32 | - | 32 | - | 72 | - | 2 | - |
| Contractor's Participation: | | 146 | 96 | 8 | 96 | 32 | - | 32 | - | 72 | - | 2 | - |
| Minority Male Participation: | | | | 3.31% | 39.67% | 13.22% | | 13.22% | | 29.75% | | 0.83% | |
| Minority Female Participation: | | | | | | | | | | | | | |
| Caucasian Female Participation: | | | | | 39.67% | | | | | | | | |
| Minority Male Participation: | | | 57.02% | | | | | | | | | | |
| Minority Female Participation: | | | - | | | | | | | | | | |
| Caucasian Female Participation: | | | 39.67% | | | | | | | | | | |
| M.A. Ferrauilo Plbg. & Htg., Inc. | | | | | | | | | | | | | |
| | | 368.5 | - | 224.5 | - | 144 | - | - | - | - | - | - | - |
| Cannon & Noto Enterprise Inc | | 22 | - | 22 | - | - | - | - | - | - | - | - | - |
| Coldwater Insulation, Inc. | | 2 | - | 2 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | | 393 | - | 249 | - | 144 | - | - | - | - | - | - | - |
| Minority Male Participation: | | | | 63.31% | | 36.69% | | | | | | | |
| Minority Female Participation: | | | | | | | | | | | | | |
| Caucasian Female Participation: | | | | | | | | | | | | | |
| Minority Male Participation: | | | 36.69% | | | | | | | | | | |
| Minority Female Participation: | | | - | | | | | | | | | | |
| Caucasian Female Participation: | | | - | | | | | | | | | | |
| Dr. Freddie Thomas Learning Center 2B | | | | | | | | | | | | | |
| Project-Wide Participation: | | 539 | 96 | 257 | 96 | 176 | | 32 | | 72 | | 2 | |
| Minority Male Participation: | | | | 40.43% | 15.13% | 27.74% | | 5.04% | | 11.35% | | 0.32% | |
| Minority Female Participation: | | | | | | | | | | | | | |
| Caucasian Female Participation: | | | | | | | | | | | | | |
| Minority Male Participation: | | | 44.44% | | | | | | | | | | |
| Minority Female Participation: | | | - | | | | | | | | | | |
| Caucasian Female Participation: | | | 15.13% | | | | | | | | | | |

| | | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|---|--------|---------------|---------|-----------|---------|---------|---|----------|---|---------------------------|---|------------------------------------|---|
| | | M | F | M | F | M | F | M | F | M | F | M | F |
| Dr. Walter Cooper Academy School #10 2 | | | | | | | | | | | | | |
| AP Safety and Security Corp. | | | | | | | | | | | | | |
| | | 5635.14 | 2664.86 | 267 | 2664.86 | 1211.67 | - | 349 | - | 3516.47 | - | 291 | - |
| Contractor's Participation: | | 5,635 | 2,665 | 267 | 2,665 | 1,212 | - | 349 | - | 3,516 | - | 291 | - |
| | | | | 3.21% | 32.11% | 14.60% | | 4.20% | | 42.37% | | 3.51% | |
| Minority Male Participation: | 64.68% | | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | | |
| Caucasian Female Participation: | 32.11% | | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | | |
| Concord Electric | | | | | | | | | | | | | |
| | | 15586 | 30 | 14443 | 30 | 1143 | - | - | - | - | - | - | - |
| Avarus Solutions, LLC | | 159.25 | - | 143.25 | - | 16 | - | - | - | - | - | - | - |
| Bethany Technologies Company LLC | | 2400.5 | - | 2137.5 | - | 263 | - | - | - | - | - | - | - |
| Cannon Electric | | 2740 | - | 2423 | - | 317 | - | - | - | - | - | - | - |
| Invictus Electrical | | 251 | - | 251 | - | - | - | - | - | - | - | - | - |
| LTP Contracting Group LLC | | 64 | - | 64 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | | 21,201 | 30 | 19,462 | 30 | 1,739 | - | - | - | - | - | - | - |
| | | | | 91.67% | 0.14% | 8.19% | | | | | | | |
| Minority Male Participation: | 8.19% | | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | | |
| Caucasian Female Participation: | 0.14% | | | | | | | | | | | | |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|---------------------------------------|------------------------|-------|-----------|-------|-------|-------|----------|-------|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Manning Squires Hennig | 30192 | 49.5 | 28328 | - | 878.5 | 49.5 | 985.5 | - | - | - | - |
| Airways Door Service | 13 | - | 13 | - | - | - | - | - | - | - | - | - |
| Allstate Fencing Enterprises LLC | 471 | - | 471 | - | - | - | - | - | - | - | - | - |
| American Curb & Concrete Cutters Inc. | 30 | - | 30 | - | - | - | - | - | - | - | - | - |
| American Janitorial Services | 355 | 102.5 | 355 | 102.5 | - | - | - | - | - | - | - | - |
| AP Safety and Security Corp. | 144 | 82 | 8 | 82 | 32 | - | 32 | - | 72 | - | - | - |
| ArchWood, Inc | 2419.82 | - | 2355.82 | - | 64 | - | - | - | - | - | - | - |
| Cummings Construction LLC | 7123 | - | 5735 | - | 1388 | - | - | - | - | - | - | - |
| DeClerck Flooring Inc. | 479 | - | 479 | - | - | - | - | - | - | - | - | - |
| Drapery Industries, Inc. | 23 | - | 23 | - | - | - | - | - | - | - | - | - |
| Elk Specialty Flooring | 389 | - | 389 | - | - | - | - | - | - | - | - | - |
| Eugene G Sackett | 2935 | - | 494 | - | 68 | - | 2373 | - | - | - | - | - |
| FIRESTOP TECHNOLOGIES INC | 254 | 32 | 124 | 32 | 76 | - | 54 | - | - | - | - | - |
| G&J Contracting, Inc. | 772.5 | - | 768.5 | - | - | - | - | - | - | - | 4 | - |
| Greens Remodeling LLC | 28 | - | 14 | - | - | - | 14 | - | - | - | - | - |
| Hojack Park LLC | 157 | - | 153 | - | - | - | 4 | - | - | - | - | - |
| IC Construction Services | 2799 | 87 | 2332 | 41 | 288 | - | 179 | 46 | - | - | - | - |
| Iroquois Bar Corp. | 2725 | 105 | 914.5 | - | 1596 | - | 182.5 | 105 | 32 | - | - | - |
| KONE Elevator | 243 | - | 243 | - | - | - | - | - | - | - | - | - |
| Lakeview Lawn & Landscape, Inc. | 140.17 | 23.09 | 69.74 | 17.09 | - | - | 70.43 | 6 | - | - | - | - |
| Mark Cerrone Inc | 8044.5 | 144 | 6778.5 | - | 823 | - | 443 | 144 | - | - | - | - |
| Montanosa Restoration, LLC | 366 | - | 272 | - | 10 | - | 84 | - | - | - | - | - |
| Mr. & Mrs. Clean All, LLC | 43 | - | - | - | 43 | - | - | - | - | - | - | - |
| P D S CONSTRUCTION | 1463.75 | - | 1434.5 | - | 29.25 | - | - | - | - | - | - | - |
| Pittsburgh Stage Inc. | 16 | - | 16 | - | - | - | - | - | - | - | - | - |
| Premier Sign Systems LLC | 21.5 | - | 21.5 | - | - | - | - | - | - | - | - | - |
| Ramar Steel Sales Inc. | 50.5 | - | 50.5 | - | - | - | - | - | - | - | - | - |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------------------------------|------------|---------------|--------------|--------------|--------------|--------------|--------------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Ravi Engineering & Land Surveying, PC | 15 | - | 15 | - | - | - | - | - | - | - | - |
| Rochester Davis-Fetch Corp. | 8720.5 | 40 | 8520.5 | 40 | 168 | - | 32 | - | - | - | - | - |
| Rochester Glass Inc. | 2099.5 | - | 2099.5 | - | - | - | - | - | - | - | - | - |
| Rochester Rigging & Erectors, Inc.. | 3521 | - | 3003 | - | 8 | - | - | - | 297 | - | 213 | - |
| Roger's Enterprises | 1187 | - | 1187 | - | - | - | - | - | - | - | - | - |
| Spring Sheet Metal | 2881.75 | - | 1758.25 | - | 1029.5 | - | 94 | - | - | - | - | - |
| Upstate Specialty Coatings | 2066.5 | - | 1770.5 | - | 296 | - | - | - | - | - | - | - |
| Contractor's Participation: | 82,189 | 665 | 70,226 | 315 | 6,797 | 50 | 4,547 | 301 | 401 | - | 217 | - |
| | | | 84.77% | 0.38% | 8.20% | 0.06% | 5.49% | 0.36% | 0.48% | | 0.26% | |
| Minority Male Participation: | 14.43% | | | | | | | | | | | |
| Minority Female Participation: | 0.42% | | | | | | | | | | | |
| Caucasian Female Participation: | 0.38% | | | | | | | | | | | |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------------------------|---------------|---------------|---------------|--------------|--------------|--------------|--------------|---------------------------|--------------|------------------------------------|--------------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | SEI Design Group Architects, PC | 932 | 977.75 | 932 | 881.75 | - | - | - | - | - | - | - |
| Building Energy Solutions LLC | - | 173 | - | 173 | - | - | - | - | - | - | - | - |
| Dataflow Reprographics LLC | - | 2.2 | - | - | - | 2.2 | - | - | - | - | - | - |
| Environmental Design & Research, Landscape Architecture, Engineering & Environmental Services, D.P.C | 208.5 | 69.5 | 208.5 | 65 | - | - | - | - | - | 4.5 | - | - |
| Integrative Design & Architecture | 38 | - | - | - | - | - | 38 | - | - | - | - | - |
| Kenel J Antoine Architect & Associates | 244 | - | 208 | - | 36 | - | - | - | - | - | - | - |
| M/E Engineering | 643.5 | 76.5 | 579.5 | 76.5 | - | - | 64 | - | - | - | - | - |
| Popli Architecture & Engineering LSPC | 427.5 | 141.75 | 427.5 | 141.75 | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 2,494 | 1,441 | 2,356 | 1,338 | 36 | 2 | 102 | - | - | 5 | - | 96 |
| | | | 59.87% | 34.01% | 0.92% | 0.06% | 2.59% | | | 0.11% | | 2.44% |
| Minority Male Participation: | | 3.51% | | | | | | | | | | |
| Minority Female Participation: | | 2.61% | | | | | | | | | | |
| Caucasian Female Participation: | | 34.01% | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| Dr. Walter Cooper Academy School #10 2 | | | | | | | | | | | | |
| Project-Wide Participation: | 111,518 | 4,801 | 92,311 | 4,347 | 9,784 | 52 | 4,998 | 301 | 3,917 | 5 | 508 | 96 |
| | | | 79.36% | 3.74% | 8.41% | 0.04% | 4.30% | 0.26% | 3.37% | 0.00% | 0.44% | 0.08% |
| Minority Male Participation: | | 16.51% | | | | | | | | | | |
| Minority Female Participation: | | 0.39% | | | | | | | | | | |
| Caucasian Female Participation: | | 3.74% | | | | | | | | | | |

Dr. Walter Cooper Academy School #10 - HVAC 2 EXHIBIT 9

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|--------------|---------------|---------------|---------------|----------|----------|----------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| Dr. Walter Cooper Academy School #10 - HVAC 2 | | | | | | | | | | | | |
| M.A. Ferrauilo Plbg. & Htg., Inc. | 4221.5 | 1225.5 | 4045.5 | 1225.5 | 176 | - | - | - | - | - | - | - |
| Coldwater Insulation, Inc. | 919 | - | 328 | - | 575 | - | - | - | 16 | - | - | - |
| Day Automation Systems | 220 | - | 220 | - | - | - | - | - | - | - | - | - |
| GM Mechanical | 8 | - | 8 | - | - | - | - | - | - | - | - | - |
| Grace Commercial Contractors LLC | 324 | - | 324 | - | - | - | - | - | - | - | - | - |
| Hewitt Young Electric | 890 | - | 890 | - | - | - | - | - | - | - | - | - |
| Kimmel Sheet Metal | 3761 | - | 2959 | - | 802 | - | - | - | - | - | - | - |
| Mechanical Testing Inc. | 65 | - | 65 | - | - | - | - | - | - | - | - | - |
| Rapid Recovery | 3 | - | 3 | - | - | - | - | - | - | - | - | - |
| WYCO Mechanical LLC | 285.5 | - | 261.5 | - | 24 | - | - | - | - | - | - | - |
| Contractor's Participation: | 10,697 | 1,226 | 9,104 | 1,226 | 1,577 | - | - | - | 16 | - | - | - |
| | | | 76.36% | 10.28% | 13.23% | | | | 0.13% | | | |
| Minority Male Participation: | 13.36% | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | |
| Caucasian Female Participation: | 10.28% | | | | | | | | | | | |

Dr. Walter Cooper Academy School #10 - HVAC 2

| | | | | | | | | | | | | |
|--|---------------|--------------|---------------|---------------|---------------|--|--|--|--------------|--|--|--|
| Project-Wide Participation: | 10,697 | 1,226 | 9,104 | 1,226 | 1,577 | | | | 16 | | | |
| | | | 76.36% | 10.28% | 13.23% | | | | 0.13% | | | |
| Minority Male Participation: | 13.36% | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | |
| Caucasian Female Participation: | 10.28% | | | | | | | | | | | |

EXHIBIT 9

Dr. Walter Cooper Academy School #10 - Plumbing 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|------------|---------------|--------------|---------------|----------|----------|----------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| Dr. Walter Cooper Academy School #10 - Plumbing 2 | | | | | | | | | | | | |
| M.A. Ferrauilo Plbg. & Htg., Inc. | 6615.5 | 460 | 6196 | 460 | 419.5 | - | - | - | - | - | - | - |
| Cannon & Noto Enterprise Inc | 527 | 116 | 527 | 116 | - | - | - | - | - | - | - | - |
| Coldwater Insulation, Inc. | 416 | - | 64 | - | 336 | - | - | - | 16 | - | - | - |
| WYCO Mechanical LLC | 357.5 | - | 80 | - | 277.5 | - | - | - | - | - | - | - |
| Contractor's Participation: | 7,916 | 576 | 6,867 | 576 | 1,033 | - | - | - | 16 | - | - | - |
| | | | 80.87% | 6.78% | 12.16% | | | | 0.19% | | | |
| Minority Male Participation: | 12.35% | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | |
| Caucasian Female Participation: | 6.78% | | | | | | | | | | | |

Dr. Walter Cooper Academy School #10 - Plumbing 2

| | | | | | | | | | | | | |
|--|---------------|------------|---------------|--------------|---------------|--|--|--|--------------|--|--|--|
| Project-Wide Participation: | 7,916 | 576 | 6,867 | 576 | 1,033 | | | | 16 | | | |
| | | | 80.86% | 6.78% | 12.16% | | | | 0.19% | | | |
| Minority Male Participation: | 12.35% | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | |
| Caucasian Female Participation: | 6.78% | | | | | | | | | | | |

East HS 2A

EXHIBIT 9

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|---------|-----------|---------|---------|---|----------|---|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| East HS 2A | | | | | | | | | | | | |
| AP Safety and Security Corp. | | | | | | | | | | | | |
| | 12938.53 | 2907.72 | 1607.16 | 2907.72 | 9757.37 | - | 1382 | - | 192 | - | - | - |
| Contractor's Participation: | 12,939 | 2,908 | 1,607 | 2,908 | 9,757 | - | 1,382 | - | 192 | - | - | - |
| | | | 10.14% | 18.35% | 61.58% | | 8.72% | | 1.21% | | | |
| Minority Male Participation: | 71.51% | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | |
| Caucasian Female Participation: | 18.35% | | | | | | | | | | | |
| Thurston Dudek | | | | | | | | | | | | |
| | 5089 | - | 4409 | - | 680 | - | - | - | - | - | - | - |
| Cannon & Noto Enterprise Inc | 432 | - | - | - | 432 | - | - | - | - | - | - | - |
| Coldwater Insulation, Inc. | 428 | - | 390 | - | 38 | - | - | - | - | - | - | - |
| DDT Construction LLC | 816 | - | 376 | - | 216 | - | 224 | - | - | - | - | - |
| OSO, Inc | 384 | - | 384 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 7,149 | - | 5,559 | - | 1,366 | - | 224 | - | - | - | - | - |
| | | | 77.76% | | 19.11% | | 3.13% | | | | | |
| Minority Male Participation: | 22.24% | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | |
| Caucasian Female Participation: | - | | | | | | | | | | | |

EXHIBIT 9

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|-----------------------|------------|--------------|------------|------------|-----------|----------|----------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Hewitt Young Electric | 4046 | 320 | 3873 | 320 | 173 | - | - | - | - | - | - |
| Bethany Technologies Company LLC | 1104.5 | - | 1104.5 | - | - | - | - | - | - | - | - | - |
| Unified Electric | 334 | 324 | 334 | 324 | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 5,485 | 644 | 5,312 | 644 | 173 | - | - | - | - | - | - | - |
| | | | 86.67% | 10.51% | 2.82% | | | | | | | |
| Minority Male Participation: | | 2.82% | | | | | | | | | | |
| Minority Female Participation: | | - | | | | | | | | | | |
| Caucasian Female Participation: | | 10.51% | | | | | | | | | | |
| Steve General Contractors | 1451.5 | 26 | 945.5 | - | 506 | 26 | - | - | - | - | - | - |
| Contractor's Participation: | 1,452 | 26 | 946 | - | 506 | 26 | - | - | - | - | - | - |
| | | | 63.99% | | 34.25% | 1.76% | | | | | | |
| Minority Male Participation: | | 34.25% | | | | | | | | | | |
| Minority Female Participation: | | 1.76% | | | | | | | | | | |
| Caucasian Female Participation: | | - | | | | | | | | | | |

EXHIBIT 9

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|------------|---------------|--------------|---------------|--------------|--------------|----------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| John W. Danforth | 22573 | 582.5 | 19563 | 580.5 | 2997 | 2 | 13 | - | - | - | - | - |
| Brede Tool & Supply Inc. | 83.5 | - | 65.5 | - | - | - | 18 | - | - | - | - | - |
| Coldwater Insulation, Inc. | 2747 | - | 2363 | - | 325 | - | 24 | - | 35 | - | - | - |
| Day Automation Systems | 490.5 | - | 490.5 | - | - | - | - | - | - | - | - | - |
| Grace Commercial Contractors LLC | 448.5 | 16 | 312 | 16 | 65.5 | - | 71 | - | - | - | - | - |
| Hewitt Young Electric | 1072 | - | 1072 | - | - | - | - | - | - | - | - | - |
| Indoor Air Technologies Inc. | 151.15 | - | 16 | - | 45.43 | - | 89.72 | - | - | - | - | - |
| OCM Construction, Inc. | 442.5 | - | 402.5 | - | 40 | - | - | - | - | - | - | - |
| Spring Sheet Metal | 94 | - | 39 | - | 47 | - | 8 | - | - | - | - | - |
| Unified Electric | 424 | 8 | 424 | 8 | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 28,526 | 607 | 24,748 | 605 | 3,520 | 2 | 224 | - | 35 | - | - | - |
| | | | 84.95% | 2.07% | 12.08% | 0.01% | 0.77% | | 0.12% | | | |
| Minority Male Participation: | 12.97% | | | | | | | | | | | |
| Minority Female Participation: | 0.01% | | | | | | | | | | | |
| Caucasian Female Participation: | 2.07% | | | | | | | | | | | |

EXHIBIT 9

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|-------------------------------------|-----------------------------------|------|-----------|------|-------|-----|----------|-----|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Holdsworth Klimowski Construction | 9090 | 24 | 9090 | 24 | - | - | - | - | - | - | - |
| 34 Group, Inc. | 424 | - | 336 | - | 88 | - | - | - | - | - | - | - |
| Accurate Acoustical | 14050.5 | 1169 | 11201 | 1169 | 1064 | - | 1445.5 | - | - | - | 340 | - |
| Acia Construction, LLC | 104 | - | 104 | - | - | - | - | - | - | - | - | - |
| Alexander Mitchell & Son, Inc. | 65 | - | 65 | - | - | - | - | - | - | - | - | - |
| Alpha Iron Works | 49 | - | 49 | - | - | - | - | - | - | - | - | - |
| CLA Installations | 2864.75 | 3.5 | 2155.75 | 3.5 | 709 | - | - | - | - | - | - | - |
| Colvin Draperies | 9 | - | 9 | - | - | - | - | - | - | - | - | - |
| DeHaan Masonry | 107 | - | 107 | - | - | - | - | - | - | - | - | - |
| Elmer W. Davis, Inc. | 1027.75 | 24.5 | 789.75 | 24.5 | 164.5 | - | 73.5 | - | - | - | - | - |
| Eugene G Sackett | 4049 | 148 | 3709 | 148 | 188 | - | 152 | - | - | - | - | - |
| Frontier Glass | 412.5 | - | 412.5 | - | - | - | - | - | - | - | - | - |
| Greens Remodeling LLC | 261.5 | - | 231.5 | - | 18.5 | - | 11.5 | - | - | - | - | - |
| Heaster Building Restoration, Inc. | 521.5 | - | 521.5 | - | - | - | - | - | - | - | - | - |
| Kraftwerks | 1257.83 | - | 1257.83 | - | - | - | - | - | - | - | - | - |
| Main-Ford General Supply Co | 9 | - | 9 | - | - | - | - | - | - | - | - | - |
| Mark Cerrone Inc | 14028 | 248 | 7709 | - | 4626 | - | 1525 | 248 | - | - | 168 | - |
| Newfane GC | 385.5 | - | 385.5 | - | - | - | - | - | - | - | - | - |
| Northeast Interior Systems, Inc. | 3551 | - | 3551 | - | - | - | - | - | - | - | - | - |
| Robert F Hyland & Sons, LLC | 1814 | - | 976.5 | - | 26 | - | 811.5 | - | - | - | - | - |
| Rochester Glass Inc. | 714.53 | - | 714.53 | - | - | - | - | - | - | - | - | - |
| Rochester Rigging & Erectors, Inc.. | 501.5 | - | 491 | - | - | - | - | - | - | - | 10.5 | - |
| Shades of Color, Inc. | 1875 | 382 | 1519.5 | 24 | 355.5 | 358 | - | - | - | - | - | - |
| Skylight Signs, Inc. | 18 | - | 18 | - | - | - | - | - | - | - | - | - |
| STEVE GENERAL CONTRACTOR INC | 14.5 | - | 14.5 | - | - | - | - | - | - | - | - | - |
| True Line Construction | 1040.5 | - | 1040.5 | - | - | - | - | - | - | - | - | - |
| Wayside Contractors | 11 | - | 5.5 | - | - | - | 5.5 | - | - | - | - | - |

EXHIBIT 9

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|-------|-----------|-------|--------|-------|----------|-------|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| Contractor's Participation: | 58,256 | 1,999 | 46,473 | 1,393 | 7,240 | 358 | 4,025 | 248 | - | - | 519 | - |
| | | | 77.14% | 2.31% | 12.01% | 0.59% | 6.68% | 0.41% | | | 0.86% | |
| Minority Male Participation: | 19.55% | | | | | | | | | | | |
| Minority Female Participation: | 1.00% | | | | | | | | | | | |
| Caucasian Female Participation: | 2.31% | | | | | | | | | | | |

| East HS 2A | | | | | | | | | | | | |
|--|---------------|-------|-----------|-------|--------|-------|----------|-------|---------------------------|---|------------------------------------|---|
| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
| | M | F | M | F | M | F | M | F | M | F | M | F |
| Project-Wide Participation: | 113,806 | 6,183 | 84,644 | 5,549 | 22,562 | 386 | 5,854 | 248 | 227 | | 519 | |
| | | | 70.54% | 4.62% | 18.80% | 0.32% | 4.88% | 0.21% | 0.19% | | 0.43% | |
| Minority Male Participation: | 24.30% | | | | | | | | | | | |
| Minority Female Participation: | 0.53% | | | | | | | | | | | |
| Caucasian Female Participation: | 4.62% | | | | | | | | | | | |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|---|----------------------|---------------|---------------|---------------|--------------|--------------|--------------|--------------|---------------------------|--------------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Edison Tech 2 | | | | | | | | | | | |
| Labella Associates, P.C. | 7513.55 | 3556.5 | 7141.8 | 1512.75 | 356.75 | 820.25 | 12 | 1223.5 | 3 | - | - | - |
| AVI Designs Inc. | 31 | - | 31 | - | - | - | - | - | - | - | - | - |
| CME Associates, Inc. | 71.75 | 13.5 | 48.25 | 7.5 | 12 | - | - | - | 11.5 | 6 | - | - |
| Coloring on Canvas, LLC | 311 | 538 | 189 | 178 | 122 | 305 | - | - | - | 55 | - | - |
| E Plumbing & Piping, Inc. | 28 | - | 28 | - | - | - | - | - | - | - | - | - |
| Edge GTS | 83 | - | 83 | - | - | - | - | - | - | - | - | - |
| Environmental Design & Research, Landscape Architecture, Engineering & Environmental Services, D.P.C | 605.3 | 576.8 | 512.05 | 514.5 | - | - | - | - | - | 62.3 | 93.25 | - |
| Heather Demoras Design | 553.2 | 449.1 | 553.2 | 449.1 | - | - | - | - | - | - | - | - |
| NPV Inc. | 86 | - | 86 | - | - | - | - | - | - | - | - | - |
| Popli Architecture & Engineering LSPC | 1155.55 | 159 | 1155.55 | 159 | - | - | - | - | - | - | - | - |
| Razak Associates Architecture Engineering & Land Surveying, PLLC | 237.25 | 57 | 227 | 35 | - | - | - | - | 7.75 | 22 | 2.5 | - |
| Contractor's Participation: | 10,676 | 5,350 | 10,055 | 2,856 | 491 | 1,125 | 12 | 1,224 | 22 | 145 | 96 | - |
| | | | 62.75% | 17.82% | 3.06% | 7.02% | 0.07% | 7.63% | 0.14% | 0.91% | 0.60% | |
| Minority Male Participation: | | 3.87% | | | | | | | | | | |
| Minority Female Participation: | | 15.56% | | | | | | | | | | |
| Caucasian Female Participation: | | 17.82% | | | | | | | | | | |

EXHIBIT 9

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|------------|--------------|------------|------------|------------|----------|---|---------------------------|---|------------------------------------|-------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| M.A. Ferrauilo Plbg. & Htg., Inc. | 5510.25 | 565.5 | 5277.25 | 314.5 | 233 | 251 | - | - | - | - | - | - |
| Coldwater Insulation, Inc. | 374 | - | 245 | - | 129 | - | - | - | - | - | - | - |
| WYCO Mechanical LLC | 120 | - | 120 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 6,004 | 566 | 5,642 | 315 | 362 | 251 | - | - | - | - | - | - |
| | | | 85.88% | 4.79% | 5.51% | 3.82% | | | | | | |
| Minority Male Participation: | | | | | | | | | | | | 5.51% |
| Minority Female Participation: | | | | | | | | | | | | 3.82% |
| Caucasian Female Participation: | | | | | | | | | | | | 4.79% |

EXHIBIT 9

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|---------------------------------------|------------------------|-------|-----------|-------|-------|------|----------|-----|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Manning Squires Hennig | 14374 | 32 | 12224 | - | 1249 | 32 | 893 | - | 8 | - | - |
| Accurate Acoustical | 2228.5 | 120 | 1707.5 | 120 | 469 | - | 52 | - | - | - | - | - |
| American Curb & Concrete Cutters Inc. | 77.75 | - | 77.75 | - | - | - | - | - | - | - | - | - |
| BRG Corporation | 730.5 | - | 724.5 | - | 6 | - | - | - | - | - | - | - |
| CLA Installations | 62.25 | - | 62.25 | - | - | - | - | - | - | - | - | - |
| Cummings Construction LLC | 4060.5 | - | 2875.5 | - | 1041 | - | 144 | - | - | - | - | - |
| Eugene G Sackett | 3306 | - | 2925 | - | 40 | - | 341 | - | - | - | - | - |
| Filtrec Corporation | 95 | - | 95 | - | - | - | - | - | - | - | - | - |
| FIRESTOP TECHNOLOGIES INC | 186 | - | 128.5 | - | 57.5 | - | - | - | - | - | - | - |
| G & J Contracting, Inc. | 23 | - | 23 | - | - | - | - | - | - | - | - | - |
| GrayCo Corp. of Upstate New York | 345.5 | 64 | 345.5 | 64 | - | - | - | - | - | - | - | - |
| Hamburg Overhead Door, Inc. | 126 | - | 126 | - | - | - | - | - | - | - | - | - |
| Hewitt Young Electric | 59 | - | 59 | - | - | - | - | - | - | - | - | - |
| IC Construction Services | 1359 | 104 | 1036 | 96 | - | - | 323 | - | - | - | - | 8 |
| Kelly Contracting, Inc | 135 | - | 135 | - | - | - | - | - | - | - | - | - |
| M.A. Ferrauilo Plbg. & Htg., Inc. | 20 | - | 20 | - | - | - | - | - | - | - | - | - |
| McClain Associates Inc. | 273.5 | 11.5 | 273.5 | 11.5 | - | - | - | - | - | - | - | - |
| MGM Insulation Inc | 485 | 96 | 204 | 96 | - | - | 281 | - | - | - | - | - |
| Montanosa Restoration, LLC | 14 | - | 14 | - | - | - | - | - | - | - | - | - |
| Mr. & Mrs. Clean All, LLC | 268 | - | 42.5 | - | 225.5 | - | - | - | - | - | - | - |
| North Coast Electric | 183.5 | - | 183.5 | - | - | - | - | - | - | - | - | - |
| Ravi Engineering & Land Surveying, PC | 16.5 | - | 16.5 | - | - | - | - | - | - | - | - | - |
| Redman Construction | 275 | - | 275 | - | - | - | - | - | - | - | - | - |
| Rochester Glass Inc. | 21 | - | 21 | - | - | - | - | - | - | - | - | - |
| Rochester Rigging & Erectors, Inc.. | 1075.5 | - | 951.5 | - | 120 | - | 4 | - | - | - | - | - |
| Safety Zone Environmental, LLC | 543 | - | 543 | - | - | - | - | - | - | - | - | - |

EXHIBIT 9

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|-------------------------|------------|---------------|------------|--------------|-----------|--------------|----------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Standard Insulating Co. | 41.42 | - | 41.42 | - | - | - | - | - | - | - | - |
| The MJA Company | 123 | - | - | - | - | - | - | - | 123 | - | - | - |
| Upstate Specialty Coatings | 634 | - | 634 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 31,141 | 428 | 25,764 | 388 | 3,208 | 32 | 2,038 | - | 131 | - | - | 8 |
| | | | 81.61% | 1.23% | 10.16% | 0.10% | 6.46% | | 0.41% | | | 0.03% |
| Minority Male Participation: | | 17.03% | | | | | | | | | | |
| Minority Female Participation: | | 0.13% | | | | | | | | | | |
| Caucasian Female Participation: | | 1.23% | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| Lloyd Mechanical Company, LLC | 1731.5 | - | 1731.5 | - | - | - | - | - | - | - | - | - |
| Cannon & Noto Enterprise Inc | 148 | - | 108 | - | 40 | - | - | - | - | - | - | - |
| Coldwater Insulation, Inc. | 262 | - | 246 | - | 16 | - | - | - | - | - | - | - |
| Cummings Construction LLC | 117 | - | 60 | - | 20 | - | 37 | - | - | - | - | - |
| Day Automation Systems | 55.5 | - | 55.5 | - | - | - | - | - | - | - | - | - |
| Great Lakes Ornamental Iron, Inc. | 832 | - | 832 | - | - | - | - | - | - | - | - | - |
| Heaster Building Restoration, Inc. | 45.5 | - | 45.5 | - | - | - | - | - | - | - | - | - |
| Hewitt Young Electric | 16 | - | 16 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 3,208 | - | 3,095 | - | 76 | - | 37 | - | - | - | - | - |
| | | | 96.48% | | 2.37% | | 1.15% | | | | | |
| Minority Male Participation: | | 3.52% | | | | | | | | | | |
| Minority Female Participation: | | - | | | | | | | | | | |
| Caucasian Female Participation: | | - | | | | | | | | | | |

EXHIBIT 9

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|------------------|------------|--------------|------------|--------------|------------|----------|----------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | John W. Danforth | 3320.5 | 390 | 2633.5 | 390 | 687 | - | - | - | - | - | - |
| Coldwater Insulation, Inc. | 1499 | - | 1496 | - | - | - | - | - | 3 | - | - | - |
| Day Automation Systems | 47 | - | 47 | - | - | - | - | - | - | - | - | - |
| Hewitt Young Electric | 118 | - | 118 | - | - | - | - | - | - | - | - | - |
| JPC, LTD | 32 | - | - | - | 32 | - | - | - | - | - | - | - |
| OCM Construction, Inc. | 153 | - | - | - | 153 | - | - | - | - | - | - | - |
| STEVE GENERAL CONTRACTOR INC | 42 | - | 16 | - | 26 | - | - | - | - | - | - | - |
| Contractor's Participation: | 5,212 | 390 | 4,311 | 390 | 898 | - | - | - | 3 | - | - | - |
| | | | 76.96% | 6.96% | 16.03% | | | | 0.05% | | | |
| Minority Male Participation: | 16.08% | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | |
| Caucasian Female Participation: | 6.96% | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| Buffalo Construction Consultants | 3188 | 171.25 | 3188 | 35.25 | - | 136 | - | - | - | - | - | - |
| Compliance & Administrative Services of New York | - | 634 | - | - | - | 634 | - | - | - | - | - | - |
| Rodriguez Construction Group | 149 | - | 149 | - | - | - | - | - | - | - | - | - |
| Roger's Enterprises | 3538 | - | - | - | 3466 | - | - | - | 72 | - | - | - |
| Safety Zone Ventures, LLC | 269.5 | 54.5 | 39.5 | 54.5 | - | - | - | - | 230 | - | - | - |
| Contractor's Participation: | 7,145 | 860 | 3,377 | 90 | 3,466 | 770 | - | - | 302 | - | - | - |
| | | | 42.19% | 1.12% | 43.30% | 9.62% | | | 3.77% | | | |
| Minority Male Participation: | 47.07% | | | | | | | | | | | |
| Minority Female Participation: | 9.62% | | | | | | | | | | | |
| Caucasian Female Participation: | 1.12% | | | | | | | | | | | |

EXHIBIT 9

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|-------------------|------------|------------|------------|------------|----------|----------|----------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Fisher Associates | 248.75 | 35 | 248.75 | 33.5 | - | - | - | 1.5 | - | - | - |
| Lozier Environmental Consulting | 48 | 2 | 8 | 2 | 40 | - | - | - | - | - | - | - |
| Ravi Engineering & Land Surveying, PC | 319.5 | 132.5 | 319.5 | 132.5 | - | - | - | - | - | - | - | - |
| Sienna Environmental Technologies LLC | 43.75 | 1 | 43.75 | - | - | - | - | 1 | - | - | - | - |
| Contractor's Participation: | 660 | 171 | 620 | 168 | 40 | - | - | 3 | - | - | - | - |
| | | | 74.65% | 20.23% | 4.82% | | | 0.30% | | | | |
| Minority Male Participation: | | 4.82% | | | | | | | | | | |
| Minority Female Participation: | | 0.30% | | | | | | | | | | |
| Caucasian Female Participation: | | 20.23% | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| Zoladz Construction Co., Inc. | 954.25 | 108 | 569 | 108 | 171.25 | - | - | - | 214 | - | - | - |
| Bill's Topsoil Sand & Gravel, LLC | 23 | - | - | - | 23 | - | - | - | - | - | - | - |
| CVF INC | 144.5 | 10.5 | 144.5 | 10.5 | - | - | - | - | - | - | - | - |
| Iroquois Bar Corp. | 18 | - | 9 | - | 9 | - | - | - | - | - | - | - |
| North Coast Electric | 24 | - | 16 | - | 8 | - | - | - | - | - | - | - |
| Contractor's Participation: | 1,164 | 119 | 739 | 119 | 211 | - | - | - | 214 | - | - | - |
| | | | 57.60% | 9.24% | 16.47% | | | | 16.69% | | | |
| Minority Male Participation: | | 33.16% | | | | | | | | | | |
| Minority Female Participation: | | - | | | | | | | | | | |
| Caucasian Female Participation: | | 9.24% | | | | | | | | | | |

EXHIBIT 9

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|---|------------------|--------------|---------------|--------------|--------------|-----------|-----------|----------|---------------------------|----------|------------------------------------|-----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Concord Electric | 13758.25 | 1230.5 | 10427.25 | 1209.5 | 3331 | 21 | - | - | - | - | - |
| Bethany Technologies Company LLC | 673.5 | - | 673.5 | - | - | - | - | - | - | - | - | - |
| Cannon Electric | 2662.5 | 533 | 2662.5 | 533 | - | - | - | - | - | - | - | - |
| Invictus Electrical | 715.5 | - | 715.5 | - | - | - | - | - | - | - | - | - |
| LTP Contracting Group LLC | 184.5 | - | - | - | - | - | - | - | - | - | 184.5 | - |
| Scott Construction of Rochester Inc. | 384 | - | 384 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 18,378 | 1,764 | 14,863 | 1,743 | 3,331 | 21 | - | - | - | - | 185 | - |
| | | | 73.79% | 8.65% | 16.54% | 0.10% | | | | | 0.92% | |
| Minority Male Participation: | | 17.46% | | | | | | | | | | |
| Minority Female Participation: | | 0.10% | | | | | | | | | | |
| Caucasian Female Participation: | | 8.65% | | | | | | | | | | |
| Elmer W. Davis, Inc. | 3291.25 | - | 1001 | - | 2213.75 | - | 76.5 | - | - | - | - | - |
| OSO, Inc | 155.5 | 77.5 | 155.5 | - | - | - | - | - | - | - | - | 77.5 |
| Runyon Lightning Protection & Restoration | - | 16 | - | 16 | - | - | - | - | - | - | - | - |
| Steve General Contractors | 295.5 | - | - | - | 295.5 | - | - | - | - | - | - | - |
| Contractor's Participation: | 3,742 | 94 | 1,157 | 16 | 2,509 | - | 77 | - | - | - | - | 78 |
| | | | 30.15% | 0.42% | 65.42% | | 1.99% | | | | | 2.02% |
| Minority Male Participation: | | 67.41% | | | | | | | | | | |
| Minority Female Participation: | | 2.02% | | | | | | | | | | |
| Caucasian Female Participation: | | 0.42% | | | | | | | | | | |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|----------|------------|----------|------------|----------|----------|----------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | 270 | | | | | | | | | | | |
| | 304.5 | - | 17 | - | 287.5 | - | - | - | - | - | - | - |
| BRG Corporation | 398 | - | 370 | - | 28 | - | - | - | - | - | - | - |
| GrayCo Corp. of Upstate New York | 8 | - | 8 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 711 | - | 395 | - | 316 | - | - | - | - | - | - | - |
| | | | 55.59% | | 44.41% | | | | | | | |
| Minority Male Participation: | 44.41% | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | |
| Caucasian Female Participation: | - | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| Edison Tech 2 | | | | | | | | | | | | |
| Project-Wide Participation: | 88,040 | 9,739 | 70,016 | 6,083 | 14,908 | 2,199 | 2,164 | 1,226 | 672 | 145 | 280 | 86 |
| | | | 71.61% | 6.22% | 15.25% | 2.25% | 2.21% | 1.25% | 0.69% | 0.15% | 0.29% | 0.09% |
| Minority Male Participation: | 18.43% | | | | | | | | | | | |
| Minority Female Participation: | 3.74% | | | | | | | | | | | |
| Caucasian Female Participation: | 6.22% | | | | | | | | | | | |

Edison Tech TV Studio 2

EXHIBIT 9

| | | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|-------|---------------|-----------|--------------|-----------|-----------|----------|----------|----------|---------------------------|----------|------------------------------------|----------|
| | | M | F | M | F | M | F | M | F | M | F | M | F |
| Edison Tech TV Studio 2 | | | | | | | | | | | | | |
| Concord Electric | | 891 | 79 | 819 | 79 | 72 | - | - | - | - | - | - | - |
| Cannon Electric | | 224 | - | 224 | - | - | - | - | - | - | - | - | - |
| LTP Contracting Group LLC | | 45 | - | - | - | - | - | - | - | - | - | 45 | - |
| Syracuse Scenery & Stage Lighting Co. Inc. | | 118.75 | - | 118.75 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | | 1,279 | 79 | 1,162 | 79 | 72 | - | - | - | - | - | 45 | - |
| | | | | 85.57% | 5.82% | 5.30% | | | | | | 3.31% | |
| Minority Male Participation: | 8.61% | | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | | |
| Caucasian Female Participation: | 5.82% | | | | | | | | | | | | |
| Edison Tech TV Studio 2 | | | | | | | | | | | | | |
| Project-Wide Participation: | | 1,279 | 79 | 1,162 | 79 | 72 | | | | | | 45 | |
| | | | | 85.56% | 5.82% | 5.30% | | | | | | 3.31% | |
| Minority Male Participation: | 8.62% | | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | | |
| Caucasian Female Participation: | 5.82% | | | | | | | | | | | | |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|---|---------------|--------------|--------------|--------------|------------|--------------|----------|------------|---------------------------|-----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| Flower City School #30/54 2 | | | | | | | | | | | | |
| Labella Associates, P.C. | 5225.5 | 3375 | 5022.5 | 656 | 201 | 2322.75 | - | 384.5 | 2 | 11.75 | - | - |
| City Blue Imaging | - | 2 | - | 2 | - | - | - | - | - | - | - | - |
| Edge Architecture | 15.25 | 61 | 14.5 | 61 | - | - | - | - | 0.75 | - | - | - |
| Edge GTS | 341.6 | 149.15 | 193.6 | 148.4 | 128 | - | - | - | 20 | 0.75 | - | - |
| Environmental Design & Research, Landscape Architecture, Engineering & Environmental Services, D.P.C | 551 | 930.5 | 437.75 | 930.5 | - | - | - | - | - | - | 113.25 | - |
| Heather Demoras Design | 234.5 | 175.2 | 234.5 | 175.2 | - | - | - | - | - | - | - | - |
| On the Mark Utility Locating Services | 6 | - | 6 | - | - | - | - | - | - | - | - | - |
| Popli Architecture & Engineering LSPC | 676.5 | 158.8 | 640.5 | 158.8 | 36 | - | - | - | - | - | - | - |
| Razak Associates Architecture Engineering & Land Surveying, PLLC | 316.5 | 20 | 305 | 13 | - | - | - | - | 11.5 | 7 | - | - |
| Target Drilling, Co. | 40 | - | 40 | - | - | - | - | - | - | - | - | - |
| Vargas Associates | - | 38.5 | - | 38.5 | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 7,407 | 4,910 | 6,894 | 2,183 | 365 | 2,323 | - | 385 | 34 | 20 | 113 | - |
| | | | 55.97% | 17.73% | 2.96% | 18.86% | | 3.12% | 0.28% | 0.16% | 0.92% | |
| Minority Male Participation: | | 4.16% | | | | | | | | | | |
| Minority Female Participation: | | 22.14% | | | | | | | | | | |
| Caucasian Female Participation: | | 17.73% | | | | | | | | | | |

EXHIBIT 9

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|------------|---------------|--------------|---------------|----------|--------------|----------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| M.A. Ferrauilo Plbg. & Htg., Inc. | 4787.5 | 496 | 4233.5 | 496 | 554 | - | - | - | - | - | - | - |
| Coldwater Insulation, Inc. | 274 | - | 68 | - | 70 | - | 36 | - | 100 | - | - | - |
| Day Automation Systems | 67 | - | 67 | - | - | - | - | - | - | - | - | - |
| Hewitt Young Electric | 325 | - | 325 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 5,454 | 496 | 4,694 | 496 | 624 | - | 36 | - | 100 | - | - | - |
| | | | 78.88% | 8.34% | 10.49% | | 0.61% | | 1.68% | | | |
| Minority Male Participation: | 12.78% | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | |
| Caucasian Female Participation: | 8.34% | | | | | | | | | | | |

EXHIBIT 9

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|---------------------------------------|------------------------|-------|-----------|------|--------|-----|----------|-------|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Manning Squires Hennig | 2791 | 16 | 2652 | - | 115 | 16 | 24 | - | - | - | - |
| Access Lift & Ramps | 17.75 | - | 17.75 | - | - | - | - | - | - | - | - | - |
| Alliance Door & Hardware Inc. | 42 | - | 42 | - | - | - | - | - | - | - | - | - |
| Alpha Iron Works | 37.5 | - | 37.5 | - | - | - | - | - | - | - | - | - |
| ArchWood, Inc | 1148.03 | - | 1148.03 | - | - | - | - | - | - | - | - | - |
| BRG Corporation | 1686 | - | 1542 | - | 88 | - | 72 | - | - | - | - | - |
| C&A Pavement Markings | 3 | - | 3 | - | - | - | - | - | - | - | - | - |
| Cardinal Lawn & Landscape | 37.5 | - | 37.5 | - | - | - | - | - | - | - | - | - |
| Cooper Sign Company | 92.25 | - | 78.25 | - | - | - | - | - | - | - | 14 | - |
| DECCA PAVING, INC. | 485.5 | - | 265 | - | 220.5 | - | - | - | - | - | - | - |
| Design Specialists Inc | 50 | - | 50 | - | - | - | - | - | - | - | - | - |
| Eastwood Industries Inc. | 56 | - | 56 | - | - | - | - | - | - | - | - | - |
| ECTV Flooring LLC | 72 | - | 72 | - | - | - | - | - | - | - | - | - |
| Elmer W. Davis, Inc. | 2195.5 | - | 970 | - | 911.5 | - | 314 | - | - | - | - | - |
| Eugene G Sackett | 3274 | 120 | 2973 | - | - | - | 301 | 120 | - | - | - | - |
| FIRESTOP TECHNOLOGIES INC | 687.5 | 96 | 523 | 96 | 148.5 | - | 16 | - | - | - | - | - |
| Floorshow, Inc. | 72 | - | 72 | - | - | - | - | - | - | - | - | - |
| Flower City Monitoring Services, LTD. | 1685 | 415.5 | 20 | - | 529.5 | - | 1135.5 | 415.5 | - | - | - | - |
| G&J Contracting, Inc. | 32 | - | 32 | - | - | - | - | - | - | - | - | - |
| Geneva Granite Co., Inc. | 45 | - | 45 | - | - | - | - | - | - | - | - | - |
| Greens Remodeling LLC | 90 | - | 55 | - | - | - | 35 | - | - | - | - | - |
| IC Construction Services | 1311.5 | - | 499.5 | - | - | - | 812 | - | - | - | - | - |
| Keeler Construction | 2841.5 | 44.5 | 2669.5 | 39.5 | 73 | 5 | 73.5 | - | 3.5 | - | 22 | - |
| Lakeview Lawn & Landscape, Inc. | 62.22 | - | 3.75 | - | - | - | 58.47 | - | - | - | - | - |
| Mark Cerrone Inc | 17192.5 | 1138 | 10178 | - | 3274.5 | - | 3300 | 1138 | - | - | 440 | - |
| Montanosa Restoration, LLC | 1166.5 | - | 736.5 | - | 206.5 | - | 223.5 | - | - | - | - | - |
| Pittsburgh Stage Inc. | 31.5 | - | 31.5 | - | - | - | - | - | - | - | - | - |

EXHIBIT 9

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|-----------------------------|---------------|---------------|------------|--------------|-----------|--------------|--------------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Rochester Davis-Fetch Corp. | 3854.5 | - | 3520.5 | - | 70 | - | - | - | 128 | - | 136 |
| Roger's Enterprises | 809 | - | 648 | - | 161 | - | - | - | - | - | - | - |
| STEEL TECH FABRICATOR INC | 347.5 | - | 108.5 | - | - | - | 142.5 | - | - | - | 96.5 | - |
| Susquehanna Sheet Metal | 46 | - | 46 | - | - | - | - | - | - | - | - | - |
| Valleyview Enterprises LLC | 425.5 | - | 425.5 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 42,688 | 1,830 | 29,558 | 136 | 5,798 | 21 | 6,507 | 1,674 | 132 | - | 709 | - |
| | | | 66.36% | 0.30% | 13.02% | 0.05% | 14.62% | 3.76% | 0.30% | | 1.59% | |
| Minority Male Participation: | | 29.53% | | | | | | | | | | |
| Minority Female Participation: | | 3.81% | | | | | | | | | | |
| Caucasian Female Participation: | | 0.30% | | | | | | | | | | |
| Thurston Dudek | 2636 | - | 2428 | - | 208 | - | - | - | - | - | - | - |
| Coldwater Insulation, Inc. | 406.5 | - | 15 | - | 160 | - | 10 | - | 221.5 | - | - | - |
| OSO, Inc | 1040 | - | 1040 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 4,083 | - | 3,483 | - | 368 | - | 10 | - | 222 | - | - | - |
| | | | 85.32% | | 9.01% | | 0.24% | | 5.43% | | | |
| Minority Male Participation: | | 14.68% | | | | | | | | | | |
| Minority Female Participation: | | - | | | | | | | | | | |
| Caucasian Female Participation: | | - | | | | | | | | | | |

Flower City School #30/54 2

EXHIBIT 9

| | | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|--|---------------|--------------|---------------|--------------|--------------|--------------|--------------|--------------|---------------------------|--------------|------------------------------------|------------|
| | | M | F | M | F | M | F | M | F | M | F | M | F |
| Buffalo Construction Consultants | | | | | | | | | | | | | |
| | | 2369 | 61.5 | 2369 | 8.5 | - | 53 | - | - | - | - | - | - |
| Rodriguez Construction Group | | 1076 | - | 1076 | - | - | - | - | - | - | - | - | - |
| Roger's Enterprises | | - | 302 | - | - | - | 302 | - | - | - | - | - | - |
| Safety Zone Ventures, LLC | | 73 | 1560 | 73 | - | - | - | - | - | - | 1200 | - | 360 |
| Contractor's Participation: | | 3,518 | 1,924 | 3,518 | 9 | - | 355 | - | - | - | 1,200 | - | 360 |
| | | | | 64.65% | 0.16% | | 6.52% | | | | 22.05% | | 6.62% |
| Minority Male Participation: | | - | | | | | | | | | | | |
| Minority Female Participation: | | 35.19% | | | | | | | | | | | |
| Caucasian Female Participation: | | 0.16% | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | | |
| Frey Electric Construction Co. | | | | | | | | | | | | | |
| | | 12306 | 114 | 9983.5 | 114 | 1504.5 | - | 485 | - | - | - | 333 | - |
| Crowley Lightning Protection Inc. | | 3 | - | 3 | - | - | - | - | - | - | - | - | - |
| Rand & Jones Enterprises Co. Inc. | | 343 | - | - | - | - | - | - | - | - | - | 343 | - |
| Contractor's Participation: | | 12,652 | 114 | 9,987 | 114 | 1,505 | - | 485 | - | - | - | 676 | - |
| | | | | 78.22% | 0.89% | 11.79% | | 3.80% | | | | 5.30% | |
| Minority Male Participation: | | 20.89% | | | | | | | | | | | |
| Minority Female Participation: | | - | | | | | | | | | | | |
| Caucasian Female Participation: | | 0.89% | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | | |
| Flower City School #30/54 2 | | | | | | | | | | | | | |
| Project-Wide Participation: | | 75,801 | 9,274 | 58,134 | 2,937 | 8,660 | 2,699 | 7,038 | 2,058 | 487 | 1,220 | 1,498 | 360 |
| | | | | 68.33% | 3.45% | 10.18% | 3.17% | 8.27% | 2.42% | 0.57% | 1.43% | 1.76% | 0.42% |
| Minority Male Participation: | | 20.79% | | | | | | | | | | | |
| Minority Female Participation: | | 7.45% | | | | | | | | | | | |
| Caucasian Female Participation: | | 3.45% | | | | | | | | | | | |

George Mather Forbes #4 2

EXHIBIT 9

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|--------------|---------------|---------------|---------------|---|--------------|---|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| George Mather Forbes #4 2 | | | | | | | | | | | | |
| AP Safety and Security Corp. | 8993 | 4597 | 4057 | 4597 | 4360.5 | - | 456 | - | 119.5 | - | - | - |
| Contractor's Participation: | 8,993 | 4,597 | 4,057 | 4,597 | 4,361 | - | 456 | - | 120 | - | - | - |
| Minority Male Participation: | 36.33% | | 29.84% | 33.83% | 32.09% | | 3.36% | | 0.88% | | | |
| Minority Female Participation: | - | | | | | | | | | | | |
| Caucasian Female Participation: | 33.83% | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| Thurston Dudek | 5056 | - | 4400 | - | 656 | - | - | - | - | - | - | - |
| Coldwater Insulation, Inc. | 246 | - | 50 | - | 196 | - | - | - | - | - | - | - |
| CW Piping LLC | 90 | - | 90 | - | - | - | - | - | - | - | - | - |
| DDT Construction LLC | 384 | - | 384 | - | - | - | - | - | - | - | - | - |
| OSO, Inc | 1389 | - | 1389 | - | - | - | - | - | - | - | - | - |
| Pipitone Enterprises LLC | 147 | - | 147 | - | - | - | - | - | - | - | - | - |
| WYCO Mechanical LLC | 368 | - | 296 | - | 72 | - | - | - | - | - | - | - |
| Contractor's Participation: | 7,680 | - | 6,756 | - | 924 | - | - | - | - | - | - | - |
| Minority Male Participation: | 12.03% | | 87.97% | | 12.03% | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | |
| Caucasian Female Participation: | - | | | | | | | | | | | |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|-------------------------|------|-----------|------|-------|---|----------|---|---------------------------|---|------------------------------------|-----|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | DiPasquale Construction | 1960 | 680 | 1960 | 680 | - | - | - | - | - | - | - |
| Ajay Glass & Mirror Co., Inc. | 280.5 | - | 280.5 | - | - | - | - | - | - | - | - | - |
| All Ways Concrete Pumping | 8 | - | 8 | - | - | - | - | - | - | - | - | - |
| AR Pierrepont Co. | 5 | - | 5 | - | - | - | - | - | - | - | - | - |
| ArchWood, Inc | 849.11 | - | 849.11 | - | - | - | - | - | - | - | - | - |
| Brooks Brothers Painting of Rochester Inc. | 2279.5 | 303 | 1703 | 56 | 576.5 | - | - | - | - | - | - | 247 |
| C&A Pavement Markings | 5.5 | - | 5.5 | - | - | - | - | - | - | - | - | - |
| CLA Installations | 41.25 | - | 41.25 | - | - | - | - | - | - | - | - | - |
| Cummings Construction LLC | 10465.5 | - | 8323 | - | 1904 | - | 238.5 | - | - | - | - | - |
| DECCA PAVING, INC. | 111 | - | 111 | - | - | - | - | - | - | - | - | - |
| DeClerck Flooring Inc. | 136 | - | 136 | - | - | - | - | - | - | - | - | - |
| Eugene G Sackett | 1245 | - | 684 | - | 79 | - | 482 | - | - | - | - | - |
| FIRESTOP TECHNOLOGIES INC | 141 | - | 104 | - | 8 | - | 29 | - | - | - | - | - |
| Frederico Demolition LLC | 1757.5 | - | 1757.5 | - | - | - | - | - | - | - | - | - |
| G&J Contracting, Inc. | 37 | - | 37 | - | - | - | - | - | - | - | - | - |
| Garden Grove | 18422.25 | - | 13347.25 | - | 791 | - | 4234 | - | 50 | - | - | - |
| Geneva Granite Co., Inc. | 35 | - | 35 | - | - | - | - | - | - | - | - | - |
| GrayCo Corp. of Upstate New York | 2450.5 | 64 | 2431 | 64 | - | - | - | - | - | - | 19.5 | - |
| Greens Remodeling LLC | 46.5 | - | 46.5 | - | - | - | - | - | - | - | - | - |
| IC Construction Services | 448 | - | 354 | - | - | - | 94 | - | - | - | - | - |
| Kraftwerks | 89.85 | - | 89.85 | - | - | - | - | - | - | - | - | - |
| Montanosa Restoration, LLC | 464 | - | 372 | - | 72 | - | 20 | - | - | - | - | - |
| P D S CONSTRUCTION | 10 | - | 10 | - | - | - | - | - | - | - | - | - |
| Ramar Steel Sales Inc. | 208.75 | - | 208.75 | - | - | - | - | - | - | - | - | - |
| Ravi Engineering & Land Surveying, PC | 59 | - | 59 | - | - | - | - | - | - | - | - | - |
| STEEL TECH FABRICATOR INC | 109 | - | 24 | - | 24.5 | - | 44.5 | - | - | - | 16 | - |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|------------------------------|---------------|---------------|--------------|--------------|----------|---------------|----------|---------------------------|----------|------------------------------------|--------------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | STEVE GENERAL CONTRACTOR INC | 352 | - | 80 | - | 272 | - | - | - | - | - | - |
| Susquehanna Sheet Metal | 102.5 | - | 102.5 | - | - | - | - | - | - | - | - | - |
| Van Putte Gardens | 36.6 | - | 36.6 | - | - | - | - | - | - | - | - | - |
| Wayside Contractors | 100 | - | 33.5 | - | - | - | 66.5 | - | - | - | - | - |
| Contractor's Participation: | 42,256 | 1,047 | 33,235 | 800 | 3,727 | - | 5,209 | - | 50 | - | 36 | 247 |
| | | | 76.74% | 1.85% | 8.61% | | 12.03% | | 0.12% | | 0.08% | 0.57% |
| Minority Male Participation: | | 20.84% | | | | | | | | | | |
| Minority Female Participation: | | 0.57% | | | | | | | | | | |
| Caucasian Female Participation: | | 1.85% | | | | | | | | | | |

John W. Danforth

| | | | | | | | | | | | | |
|--|----------------|---------------|---------------|--------------|---------------|--------------|--------------|----------|--------------|----------|----------|----------|
| | 13732.5 | 489 | 12603 | 409 | 1129.5 | 80 | - | - | - | - | - | - |
| Coldwater Insulation, Inc. | 1875 | - | 290 | - | 1497 | - | - | - | 88 | - | - | - |
| Day Automation Systems | 85.5 | - | 85.5 | - | - | - | - | - | - | - | - | - |
| GM Mechanical | 160 | - | 144 | - | 16 | - | - | - | - | - | - | - |
| Grace Commercial Contractors LLC | 69 | - | 39 | - | 18 | - | 12 | - | - | - | - | - |
| OCM Construction, Inc. | 863 | - | - | - | 863 | - | - | - | - | - | - | - |
| Contractor's Participation: | 16,785 | 489 | 13,162 | 409 | 3,524 | 80 | 12 | - | 88 | - | - | - |
| | | | 76.19% | 2.37% | 20.40% | 0.46% | 0.07% | | 0.51% | | | |
| Minority Male Participation: | | 20.98% | | | | | | | | | | |
| Minority Female Participation: | | 0.46% | | | | | | | | | | |
| Caucasian Female Participation: | | 2.37% | | | | | | | | | | |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|------------------|---------------|---------------|---------------|---------------|----------|--------------|----------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Concord Electric | 14890.5 | - | 12653 | - | 2173.5 | - | - | - | 64 | - | - |
| Bethany Technologies Company LLC | 966 | 8 | 966 | 8 | - | - | - | - | - | - | - | - |
| Cannon Electric | 3950.5 | - | 1765 | - | 2185.5 | - | - | - | - | - | - | - |
| Invictus Electrical | 628 | - | 628 | - | - | - | - | - | - | - | - | - |
| LTP Contracting Group LLC | 671 | - | 114.5 | - | - | - | - | - | - | - | 556.5 | - |
| Scott Construction of Rochester Inc. | 761 | - | 31 | - | - | - | 730 | - | - | - | - | - |
| Contractor's Participation: | 21,867 | 8 | 16,158 | 8 | 4,359 | - | 730 | - | 64 | - | 557 | - |
| | | | 73.86% | 0.04% | 19.93% | | 3.34% | | 0.29% | | 2.54% | |
| Minority Male Participation: | | 26.10% | | | | | | | | | | |
| Minority Female Participation: | | - | | | | | | | | | | |
| Caucasian Female Participation: | | 0.04% | | | | | | | | | | |
| DiMarco Constructors | 5709 | 1676 | 4608 | 1676 | - | - | - | - | 1101 | - | - | - |
| Global Urban Enterprises, LLC | 278.7 | - | 278.7 | - | - | - | - | - | - | - | - | - |
| Popli Architecture & Engineering LSPC | 26.5 | 1848 | 22.5 | 1848 | - | - | - | - | 4 | - | - | - |
| PRUDENT ENGINEERING LLP | 304 | - | 234.5 | - | - | - | - | - | 69.5 | - | - | - |
| Singleton Consultants | 957 | - | 618 | - | 339 | - | - | - | - | - | - | - |
| Contractor's Participation: | 7,275 | 3,524 | 5,762 | 3,524 | 339 | - | - | - | 1,175 | - | - | - |
| | | | 53.35% | 32.63% | 3.14% | | | | 10.88% | | | |
| Minority Male Participation: | | 14.02% | | | | | | | | | | |
| Minority Female Participation: | | - | | | | | | | | | | |
| Caucasian Female Participation: | | 32.63% | | | | | | | | | | |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|--------|-----------|-------|--------|-------|----------|---|---------------------------|---|------------------------------------|-------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| George Mather Forbes #4 2 | | | | | | | | | | | | |
| Project-Wide Participation: | 104,856 | 9,665 | 79,129 | 9,338 | 17,233 | 80 | 6,407 | | 1,496 | | 592 | 247 |
| | | | 69.10% | 8.15% | 15.05% | 0.07% | 5.59% | | 1.31% | | 0.52% | 0.22% |
| Minority Male Participation: | | 22.47% | | | | | | | | | | |
| Minority Female Participation: | | 0.29% | | | | | | | | | | |
| Caucasian Female Participation: | | 8.15% | | | | | | | | | | |

Independent Compliance Officer 2

EXHIBIT 9

| | | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|---|-----------------------|----------------|---------------|---------------|---------------|---------------|---------------|----------|--------------|---------------------------|--------------|------------------------------------|---|
| | | M | F | M | F | M | F | M | F | M | F | M | F |
| Independent Compliance Officer 2 | | | | | | | | | | | | | |
| Baker Tilly Virchow Krause, LLP | | | | | | | | | | | | | |
| | | 3416.76 | 824.2 | 3416.76 | 690.75 | - | - | - | 122.65 | - | 10.8 | - | - |
| | Ampie Enterprises Inc | 85.75 | 38.25 | 85.75 | 38.25 | - | - | - | - | - | - | - | - |
| | Roger's Enterprises | 394.5 | 1866.5 | - | - | 394.5 | 1866.5 | - | - | - | - | - | - |
| Contractor's Participation: | | 3,897 | 2,729 | 3,503 | 729 | 395 | 1,867 | - | 123 | - | 11 | - | - |
| Minority Male Participation: | | | | 52.87% | 11.00% | 5.95% | 28.17% | | 1.85% | | 0.16% | | |
| Minority Female Participation: | | | 5.95% | | | | | | | | | | |
| Caucasian Female Participation: | | | 30.18% | | | | | | | | | | |
| Caucasian Female Participation: | | | 11.00% | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | | |
| Anchin, Block & Anchin LLP | | | | | | | | | | | | | |
| | | 3219.23 | 600.17 | 3183.9 | 416.1 | 5.5 | - | - | - | 29.83 | 184.07 | - | - |
| | Fusco Personnel Inc. | 702.5 | - | - | - | 702.5 | - | - | - | - | - | - | - |
| | Roger's Enterprises | 1835.5 | 754 | - | - | 1835.5 | 754 | - | - | - | - | - | - |
| Contractor's Participation: | | 5,757 | 1,354 | 3,184 | 416 | 2,544 | 754 | - | - | 30 | 184 | - | - |
| Minority Male Participation: | | | | 44.77% | 5.85% | 35.77% | 10.60% | | | 0.42% | 2.59% | | |
| Minority Female Participation: | | | 36.19% | | | | | | | | | | |
| Caucasian Female Participation: | | | 13.19% | | | | | | | | | | |
| Caucasian Female Participation: | | | 5.85% | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | | |
| Independent Compliance Officer 2 | | | | | | | | | | | | | |
| Project-Wide Participation: | | 9,654 | 4,083 | 6,686 | 1,145 | 2,938 | 2,621 | | 123 | 30 | 195 | | |
| Minority Male Participation: | | | | 48.67% | 8.34% | 21.39% | 19.08% | | 0.89% | 0.22% | 1.42% | | |
| Minority Female Participation: | | | 21.60% | | | | | | | | | | |
| Caucasian Female Participation: | | | 21.39% | | | | | | | | | | |
| Caucasian Female Participation: | | | 8.34% | | | | | | | | | | |

John Walton School #16 - Phase 2a.1 (2020) 2A EXHIBIT 9

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|---|---------------|--------|-----------|--------|--------|---|----------|---|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| John Walton School #16 - Phase 2a.1 (2020) 2A | | | | | | | | | | | | |
| AP Safety and Security Corp. | | | | | | | | | | | | |
| | 937.42 | 544.58 | 343.5 | 544.58 | 402.08 | - | 157.84 | - | 34 | - | - | - |
| Contractor's Participation: | 937 | 545 | 344 | 545 | 402 | - | 158 | - | 34 | - | - | - |
| | | | 23.18% | 36.75% | 27.13% | | 10.65% | | 2.29% | | | |
| Minority Male Participation: | 40.07% | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | |
| Caucasian Female Participation: | 36.75% | | | | | | | | | | | |
| Concord Electric | | | | | | | | | | | | |
| | 331 | - | 331 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 331 | - | 331 | - | - | - | - | - | - | - | - | - |
| | | | 100.00% | | | | | | | | | |
| Minority Male Participation: | - | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | |
| Caucasian Female Participation: | - | | | | | | | | | | | |
| M.A. Ferrauilo Plbg. & Htg., Inc. | | | | | | | | | | | | |
| | 255 | 24 | 255 | 24 | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 255 | 24 | 255 | 24 | - | - | - | - | - | - | - | - |
| | | | 91.40% | 8.60% | | | | | | | | |
| Minority Male Participation: | - | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | |
| Caucasian Female Participation: | 8.60% | | | | | | | | | | | |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|------------------|-----|-----------|-----|-------|---|----------|---|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | NAIRY Mechanical | 252 | - | 252 | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 252 | - | 252 | - | - | - | - | - | - | - | - | - |
| | | | 100.00% | | | | | | | | | |
| Minority Male Participation: | | | | | | | | | | | | |
| Minority Female Participation: | | | | | | | | | | | | |
| Caucasian Female Participation: | | | | | | | | | | | | |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|-------------------------|-----------|---------------|--------------|--------------|--------------|---------------|---|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | DiPasquale Construction | 760 | - | 760 | - | - | - | - | - | - | - | - |
| AP Plumbing | 99.7 | - | 91.93 | - | 7.77 | - | - | - | - | - | - | - |
| C&A Pavement Markings | 17.5 | - | 17.5 | - | - | - | - | - | - | - | - | - |
| Garden Grove | 839.25 | - | 504.25 | - | 77 | - | 258 | - | - | - | - | - |
| Lakeview Lawn & Landscape, Inc. | 68.83 | - | 11.56 | - | - | - | 57.27 | - | - | - | - | - |
| Montanosa Restoration, LLC | 43.5 | - | 34 | - | 9.5 | - | - | - | - | - | - | - |
| MRI Services LLC | 323.5 | - | 318.5 | - | 5 | - | - | - | - | - | - | - |
| New York State Fence Co., Inc. | 52 | 2 | 52 | 2 | - | - | - | - | - | - | - | - |
| P D S CONSTRUCTION | 13.5 | - | 13.5 | - | - | - | - | - | - | - | - | - |
| Ravi Engineering & Land Surveying, PC | 21 | - | 21 | - | - | - | - | - | - | - | - | - |
| Shades of Color, Inc. | 14 | 10 | 14 | - | - | 10 | - | - | - | - | - | - |
| STEEL TECH FABRICATOR INC | 199.5 | - | 80.5 | - | - | - | 119 | - | - | - | - | - |
| Titan Roofing | 156.5 | - | 156.5 | - | - | - | - | - | - | - | - | - |
| Tweedie Construction Services | 40 | - | 20 | - | - | - | 20 | - | - | - | - | - |
| Contractor's Participation: | 2,649 | 12 | 2,095 | 2 | 99 | 10 | 454 | - | - | - | - | - |
| | | | 78.74% | 0.08% | 3.73% | 0.38% | 17.07% | | | | | |
| Minority Male Participation: | 20.80% | | | | | | | | | | | |
| Minority Female Participation: | 0.38% | | | | | | | | | | | |
| Caucasian Female Participation: | 0.08% | | | | | | | | | | | |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|-----|-----------|--------|--------|-------|----------|---|---------------------------|---|------------------------------------|--------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| John Walton School #16 - Phase 2a.1 (2020) 2A | | | | | | | | | | | | |
| Project-Wide Participation: | 4,424 | 581 | 3,277 | 571 | 501 | 10 | 612 | | 34 | | | |
| | | | 65.47% | 11.40% | 10.02% | 0.20% | 12.23% | | 0.68% | | | |
| Minority Male Participation: | | | | | | | | | | | | 22.93% |
| Minority Female Participation: | | | | | | | | | | | | 0.20% |
| Caucasian Female Participation: | | | | | | | | | | | | 11.40% |

John Walton Spencer School #16 2

EXHIBIT 9

| | | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|--|---------------|--------|-----------|--------|--------|---|----------|---|---------------------------|---|------------------------------------|---|
| | | M | F | M | F | M | F | M | F | M | F | M | F |
| John Walton Spencer School #16 2 | | | | | | | | | | | | | |
| AP Safety and Security Corp. | | | | | | | | | | | | | |
| | | 4506 | 3524.5 | 35 | 3524.5 | 3454 | - | 986 | - | 31 | - | - | - |
| Contractor's Participation: | | 4,506 | 3,525 | 35 | 3,525 | 3,454 | - | 986 | - | 31 | - | - | - |
| Minority Male Participation: | | | | 0.43% | 43.89% | 43.01% | | 12.28% | | 0.39% | | | |
| Minority Female Participation: | | | | | | | | | | | | | |
| Caucasian Female Participation: | | | | | 43.89% | | | | | | | | |
| <hr/> | | | | | | | | | | | | | |
| East Coast Electric | | | | | | | | | | | | | |
| | | 39334 | - | 36734.5 | - | 1491 | - | 1108.5 | - | - | - | - | - |
| Cannon Electric | | 646 | - | 646 | - | - | - | - | - | - | - | - | - |
| North Coast Electric | | 285 | - | 245 | - | 40 | - | - | - | - | - | - | - |
| Sanitary Solutions | | 88.5 | - | - | - | 88.5 | - | - | - | - | - | - | - |
| Contractor's Participation: | | 40,354 | - | 37,626 | - | 1,620 | - | 1,109 | - | - | - | - | - |
| Minority Male Participation: | | | | 93.24% | | 4.01% | | 2.75% | | | | | |
| Minority Female Participation: | | | | | | | | | | | | | |
| Caucasian Female Participation: | | | | | | | | | | | | | |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|-----------------------------------|------------|---------------|--------------|---------------|--------------|--------------|---|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | M.A. Ferrauilo Plbg. & Htg., Inc. | 3264.75 | 131 | 3160.75 | 91 | 104 | 40 | - | - | - | - | - |
| Cannon & Noto Enterprise Inc | 1404 | 149 | 1204 | 149 | 200 | - | - | - | - | - | - | - |
| Coldwater Insulation, Inc. | 1647 | - | 166 | - | 1481 | - | - | - | - | - | - | - |
| Day Automation Systems | 265.75 | - | 265.75 | - | - | - | - | - | - | - | - | - |
| GENESEE BUILDING RESTORATION INC | 1605.5 | 288 | 638 | 232 | 967.5 | 56 | - | - | - | - | - | - |
| Hewitt Young Electric | 294 | - | 294 | - | - | - | - | - | - | - | - | - |
| Kimmel Sheet Metal | 2905.5 | - | 2430.5 | - | 118 | - | 357 | - | - | - | - | - |
| Massive Testing & Balancing | 193 | - | 193 | - | - | - | - | - | - | - | - | - |
| Rochester Davis-Fetch Corp. | 56 | - | 53 | - | 3 | - | - | - | - | - | - | - |
| WYCO Mechanical LLC | 1056 | - | 696 | - | 360 | - | - | - | - | - | - | - |
| Contractor's Participation: | 12,692 | 568 | 9,101 | 472 | 3,234 | 96 | 357 | - | - | - | - | - |
| | | | 68.64% | 3.56% | 24.39% | 0.72% | 2.69% | | | | | |
| Minority Male Participation: | 27.08% | | | | | | | | | | | |
| Minority Female Participation: | 0.72% | | | | | | | | | | | |
| Caucasian Female Participation: | 3.56% | | | | | | | | | | | |

EXHIBIT 9

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|----------------------------------|------------------------|-------|-----------|-------|-------|--------|----------|-------|---------------------------|-----|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Manning Squires Hennig | 28485 | 876.5 | 22776 | 475.5 | 5127.5 | 401 | 174.5 | - | 407 | - | - |
| Alpha Iron Works | 622 | - | 622 | - | - | - | - | - | - | - | - | - |
| American Janitorial Services | 265 | 280 | 265 | 280 | - | - | - | - | - | - | - | - |
| BRG Corporation | 5951.5 | - | 5951.5 | - | - | - | - | - | - | - | - | - |
| C&A Pavement Markings | 9 | - | 9 | - | - | - | - | - | - | - | - | - |
| CLA Installations | 2644.25 | - | 1138.25 | - | - | - | - | - | - | - | 1506 | - |
| DeClerck Flooring Inc. | 327 | - | 327 | - | - | - | - | - | - | - | - | - |
| Drapery Industries, Inc. | 6 | - | 6 | - | - | - | - | - | - | - | - | - |
| ECTV Flooring LLC | 181 | - | 91.5 | - | 89.5 | - | - | - | - | - | - | - |
| Elk Specialty Flooring | 432.5 | - | 360.5 | - | - | - | - | - | - | - | 72 | - |
| Eugene G Sackett | 2381 | 107 | 2029 | 107 | - | - | 352 | - | - | - | - | - |
| FIRESTOP TECHNOLOGIES INC | 82 | - | 43 | - | 31 | - | 8 | - | - | - | - | - |
| Frontier Glass | 9 | - | 9 | - | - | - | - | - | - | - | - | - |
| Greens Remodeling LLC | 59.5 | - | 59.5 | - | - | - | - | - | - | - | - | - |
| Hojack Park LLC | 32 | - | 32 | - | - | - | - | - | - | - | - | - |
| IC Construction Services | 2669 | 304 | 2326 | 304 | 50 | - | 181 | - | 112 | - | - | - |
| Keeler Construction | 2022.5 | 146.5 | 1773.5 | 74 | 24.5 | 72.5 | 187.5 | - | 3.5 | - | 33.5 | - |
| Lakeview Lawn & Landscape, Inc. | 202.46 | - | 202.46 | - | - | - | - | - | - | - | - | - |
| M.G.M. Insulation, Inc. | 1475.5 | - | 682.5 | - | 793 | - | - | - | - | - | - | - |
| Main-Ford General Supply Co | 27 | - | 27 | - | - | - | - | - | - | - | - | - |
| Maxam Athletic Inc. | 88.6 | - | 88.6 | - | - | - | - | - | - | - | - | - |
| McClain Associates Inc. | 203.5 | 46.75 | 203.5 | 46.75 | - | - | - | - | - | - | - | - |
| Montanosa Restoration, LLC | 548 | - | 532 | - | 16 | - | - | - | - | - | - | - |
| Northeast Interior Systems, Inc. | 1821 | - | 1701 | - | 120 | - | - | - | - | - | - | - |
| Otis Elevator Company | 272.75 | - | 159.75 | - | - | - | 113 | - | - | - | - | - |
| Pittsburgh Stage Inc. | 24 | - | 24 | - | - | - | - | - | - | - | - | - |
| Rochester Davis-Fetch Corp. | 4604 | 596 | 3983 | 504 | 621 | 92 | - | - | - | - | - | - |
| Safety Zone Ventures, LLC | 999 | 220 | 999 | 220 | - | - | - | - | - | - | - | - |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|--------------|---------------|--------------|--------------|------------|--------------|----------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Titan Roofing | 8607.5 | - | 6962.5 | - | 1201.5 | - | 443.5 | - | - | - | - |
| Toth Sports | 14 | - | 14 | - | - | - | - | - | - | - | - | - |
| US Ceiling Corp | 1443.16 | - | 169.12 | - | 3.94 | - | 1270.1 | - | - | - | - | - |
| Contractor's Participation: | 66,509 | 2,577 | 53,567 | 2,011 | 8,078 | 566 | 2,730 | - | 523 | - | 1,612 | - |
| | | | 77.54% | 2.91% | 11.69% | 0.82% | 3.95% | | 0.76% | | 2.33% | |
| Minority Male Participation: | 18.73% | | | | | | | | | | | |
| Minority Female Participation: | 0.82% | | | | | | | | | | | |
| Caucasian Female Participation: | 2.91% | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| Mark Cerrone Inc. | 4957 | 664 | 1892 | 160 | 2836 | 504 | 229 | - | - | - | - | - |
| ARMOR FENCE COMPANY OF WNY INC | 61 | - | 61 | - | - | - | - | - | - | - | - | - |
| Cardinal Lawn & Landscape | 8 | - | 8 | - | - | - | - | - | - | - | - | - |
| CROSBY-BROWNLIE INC | 144 | - | 144 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 5,170 | 664 | 2,105 | 160 | 2,836 | 504 | 229 | - | - | - | - | - |
| | | | 36.08% | 2.74% | 48.61% | 8.64% | 3.93% | | | | | |
| Minority Male Participation: | 52.54% | | | | | | | | | | | |
| Minority Female Participation: | 8.64% | | | | | | | | | | | |
| Caucasian Female Participation: | 2.74% | | | | | | | | | | | |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|--------------|--------------|--------------|--------------|------------|------------|----------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| Buffalo Construction Consultants | 4386 | 109.5 | 4386 | 23.5 | - | 86 | - | - | - | - | - | - |
| Capital Alliance Solutions, LLC | - | 152 | - | 152 | - | - | - | - | - | - | - | - |
| Compliance & Administrative Services of New York | - | 112 | - | - | - | 112 | - | - | - | - | - | - |
| Roger's Enterprises | 560 | 361 | 560 | - | - | 361 | - | - | - | - | - | - |
| Safety Zone Ventures, LLC | - | 64.5 | - | 64.5 | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 4,946 | 799 | 4,946 | 240 | - | 559 | - | - | - | - | - | - |
| | | | 86.09% | 4.18% | | 9.73% | | | | | | |
| Minority Male Participation: | | - | | | | | | | | | | |
| Minority Female Participation: | | 9.73% | | | | | | | | | | |
| Caucasian Female Participation: | | 4.18% | | | | | | | | | | |
| DV Brown & Associates, Inc. | 4830.75 | 1377 | 3331.25 | 1377 | 1483.5 | - | - | - | - | - | 16 | - |
| CW Piping LLC | 3168 | - | 3160 | - | 8 | - | - | - | - | - | - | - |
| Diversified Industries of WNY, LTD. | 150.5 | - | 150.5 | - | - | - | - | - | - | - | - | - |
| Superior Thermal Systems | 1446 | - | 716 | - | - | - | 722 | - | 8 | - | - | - |
| United Mechanical | 1024 | - | 1024 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 10,619 | 1,377 | 8,382 | 1,377 | 1,492 | - | 722 | - | 8 | - | 16 | - |
| | | | 69.87% | 11.48% | 12.43% | | 6.02% | | 0.07% | | 0.13% | |
| Minority Male Participation: | | 18.65% | | | | | | | | | | |
| Minority Female Participation: | | - | | | | | | | | | | |
| Caucasian Female Participation: | | 11.48% | | | | | | | | | | |

| | | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|---|--------|---------------|-------|-----------|-------|--------|-------|----------|---|---------------------------|---|------------------------------------|---|
| | | M | F | M | F | M | F | M | F | M | F | M | F |
| John Walton Spencer School #16 2 | | | | | | | | | | | | | |
| Project-Wide Participation: | | 144,795 | 9,509 | 115,761 | 7,785 | 20,712 | 1,725 | 6,132 | | 562 | | 1,628 | |
| | | | | 75.02% | 5.05% | 13.42% | 1.12% | 3.97% | | 0.36% | | 1.05% | |
| Minority Male Participation: | 18.82% | | | | | | | | | | | | |
| Minority Female Participation: | 1.12% | | | | | | | | | | | | |
| Caucasian Female Participation: | 5.05% | | | | | | | | | | | | |

EXHIBIT 9

John Walton Spencer School #16 - Structural Steel 2

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|-----------|--------------|-----------|------------|----------|------------|----------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| John Walton Spencer School #16 - Structural Steel 2 | | | | | | | | | | | | |
| Manning Squires Hennig | | | | | | | | | | | | |
| | 2984 | - | 2236.5 | - | 735.5 | - | - | - | 12 | - | - | - |
| Art Hill Excavating Inc. | 173.75 | - | 173.75 | - | - | - | - | - | - | - | - | - |
| CMI Structural Construction | 18 | - | 18 | - | - | - | - | - | - | - | - | - |
| G&J Contracting, Inc. | 306.5 | - | 306.5 | - | - | - | - | - | - | - | - | - |
| IC Construction Services | 120 | - | 80 | - | - | - | - | - | 40 | - | - | - |
| Keeler Construction | 1549 | 33.5 | 1541 | 33.5 | 8 | - | - | - | - | - | - | - |
| North Coast Electric | 16 | - | 16 | - | - | - | - | - | - | - | - | - |
| Passero Associates | 42 | - | 42 | - | - | - | - | - | - | - | - | - |
| STEEL TECH FABRICATOR INC | 1180 | - | 488 | - | 153.5 | - | 325 | - | - | - | 213.5 | - |
| Contractor's Participation: | 6,389 | 34 | 4,902 | 34 | 897 | - | 325 | - | 52 | - | 214 | - |
| | | | 76.32% | 0.52% | 13.97% | | 5.06% | | 0.81% | | 3.32% | |
| Minority Male Participation: | | 23.16% | | | | | | | | | | |
| Minority Female Participation: | | - | | | | | | | | | | |
| Caucasian Female Participation: | | 0.52% | | | | | | | | | | |

John Walton Spencer School #16 - Structural Steel 2

| | | | | | | | | | | | | |
|--|-------|--------|--------|-------|--------|--|-------|--|-------|--|-------|--|
| Project-Wide Participation: | 6,389 | 34 | 4,902 | 34 | 897 | | 325 | | 52 | | 214 | |
| | | | 76.32% | 0.52% | 13.97% | | 5.06% | | 0.81% | | 3.32% | |
| Minority Male Participation: | | 23.16% | | | | | | | | | | |
| Minority Female Participation: | | - | | | | | | | | | | |
| Caucasian Female Participation: | | 0.52% | | | | | | | | | | |

Martin B Anderson School #1 2

EXHIBIT 9

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|--------------------------------------|------------|--------------|------------|------------|------------|--------------|---|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Martin B Anderson School #1 2 | | | | | | | | | | | |
| Executive Investigations & Security | 6982.91 | 495.59 | 3883.33 | 118 | 365.5 | 377.59 | 2734.08 | - | - | - | - | - |
| Contractor's Participation: | 6,983 | 496 | 3,883 | 118 | 366 | 378 | 2,734 | - | - | - | - | - |
| | | | 51.92% | 1.58% | 4.89% | 5.05% | 36.56% | | | | | |
| Minority Male Participation: | 41.45% | | | | | | | | | | | |
| Minority Female Participation: | 5.05% | | | | | | | | | | | |
| Caucasian Female Participation: | 1.58% | | | | | | | | | | | |

| | | | | | | | | | | | | |
|--|--------------|------------|--------------|------------|------------|------------|--------------|--|--|--|--|--|
| Martin B Anderson School #1 2 | | | | | | | | | | | | |
| Project-Wide Participation: | 6,983 | 496 | 3,883 | 118 | 366 | 378 | 2,734 | | | | | |
| | | | 51.93% | 1.58% | 4.89% | 5.05% | 36.56% | | | | | |
| Minority Male Participation: | 41.45% | | | | | | | | | | | |
| Minority Female Participation: | 5.05% | | | | | | | | | | | |
| Caucasian Female Participation: | 1.58% | | | | | | | | | | | |

EXHIBIT 9

| All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|---------------|---|-----------|---|-------|---|----------|---|---------------------------|---|------------------------------------|---|
| M | F | M | F | M | F | M | F | M | F | M | F |

Monroe High School 2B

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|------------------------|---------------|---------------|--------------|--------------|--------------|--------------|--------------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Manning Squires Hennig | | | | | | | | | | | |
| Bereza Iron Works, Inc. | 549.5 | 65 | 549.5 | 65 | - | - | - | - | - | - | - | - |
| BRG Corporation | 972 | - | 972 | - | - | - | - | - | - | - | - | - |
| Drapery Industries, Inc. | 126.75 | - | 98 | - | 28.75 | - | - | - | - | - | - | - |
| EJ Militello Concrete, Inc. | 106 | - | 94 | - | 12 | - | - | - | - | - | - | - |
| Eugene G Sackett | 5541 | 613 | 4633 | 613 | 478 | - | 430 | - | - | - | - | - |
| G&J Contracting, Inc. | 712 | - | 399.5 | - | - | - | - | - | - | - | 312.5 | - |
| GypTech Systems, Inc. | 1040 | - | 1040 | - | - | - | - | - | - | - | - | - |
| Highland Masonry & Restoration | 9020.5 | 262 | 7823.5 | 262 | 1017.5 | - | 179.5 | - | - | - | - | - |
| IC Construction Services | 2833.5 | 446.5 | 1331 | 446.5 | 56 | - | 1048.5 | - | 270 | - | 128 | - |
| Insulation Coatings and Consultants | 9 | - | 9 | - | - | - | - | - | - | - | - | - |
| Manning Squires Hennig | 18202 | 9 | 16846.5 | - | 567.5 | 9 | 303 | - | 453 | - | 32 | - |
| Mark Cerrone Inc | 9838.75 | 322 | 8458.75 | 66 | 1308 | 80 | 72 | 176 | - | - | - | - |
| Montanosa Restoration, LLC | 10863 | 40 | 7542.5 | 40 | 720 | - | 2600.5 | - | - | - | - | - |
| New York State Fence Co., Inc. | 17 | - | 17 | - | - | - | - | - | - | - | - | - |
| Riccelli Trucking Inc | 47.75 | - | 45 | - | - | - | 1.5 | - | 1.25 | - | - | - |
| Rochester Davis-Fetch Corp. | 1809 | - | 1491 | - | 286 | - | 32 | - | - | - | - | - |
| Safety Zone Environmental, LLC | 126 | 612 | 126 | 612 | - | - | - | - | - | - | - | - |
| STEEL TECH FABRICATOR INC | 1152 | - | 644 | - | - | - | 231 | - | - | - | 277 | - |
| Susquehanna Sheet Metal | 106.5 | - | 106.5 | - | - | - | - | - | - | - | - | - |
| Titan Roofing | 3667 | - | 1621.5 | - | 1619 | - | 426.5 | - | - | - | - | - |
| Toth Sports | 35 | - | 35 | - | - | - | - | - | - | - | - | - |
| Wendel WD AESLA | 69 | - | 69 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 66,843 | 2,370 | 53,952 | 2,105 | 6,093 | 89 | 5,325 | 176 | 724 | - | 750 | - |
| | | | 77.96% | 3.04% | 8.80% | 0.13% | 7.69% | 0.25% | 1.05% | | 1.08% | |
| Minority Male Participation: | | 18.62% | | | | | | | | | | |
| Minority Female Participation: | | 0.38% | | | | | | | | | | |
| Caucasian Female Participation: | | 3.04% | | | | | | | | | | |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|-------------------|---------------|--------------|-----------|--------------|------------|------------|------------|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Mark Cerrone Inc. | 4048 | 271 | 2208.5 | 2 | 1397.5 | 160 | 442 | 109 | - | - | - |
| ARMOR FENCE COMPANY OF WNY INC | 7.5 | - | 7.5 | - | - | - | - | - | - | - | - | - |
| BRG Corporation | 20 | - | 20 | - | - | - | - | - | - | - | - | - |
| Cardinal Lawn & Landscape | 8.75 | - | 8.75 | - | - | - | - | - | - | - | - | - |
| CROSBY-BROWNLIE INC | 57 | - | 57 | - | - | - | - | - | - | - | - | - |
| Montanosa Restoration, LLC | 299 | - | 299 | - | - | - | - | - | - | - | - | - |
| North Coast Electric | 104 | - | 104 | - | - | - | - | - | - | - | - | - |
| P D S CONSTRUCTION | 429.25 | - | 429.25 | - | - | - | - | - | - | - | - | - |
| Susan M Anacker Professional Land Surveyor, PLLC | 5.5 | 1 | 5.5 | 1 | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 4,979 | 272 | 3,140 | 3 | 1,398 | 160 | 442 | 109 | - | - | - | - |
| | | | 59.78% | 0.06% | 26.61% | 3.05% | 8.42% | 2.08% | | | | |
| Minority Male Participation: | | 35.03% | | | | | | | | | | |
| Minority Female Participation: | | 5.13% | | | | | | | | | | |
| Caucasian Female Participation: | | 0.06% | | | | | | | | | | |
| Lloyd Mechanical Company, LLC | 8255.5 | 98.5 | 7690.5 | 98.5 | 565 | - | - | - | - | - | - | - |
| Cummings Construction LLC | 181 | - | 124 | - | 20 | - | 37 | - | - | - | - | - |
| Precision Concrete & Masonry, Inc.. | 457.1 | - | 222.9 | - | 234.2 | - | - | - | - | - | - | - |
| Contractor's Participation: | 8,894 | 99 | 8,037 | 99 | 819 | - | 37 | - | - | - | - | - |
| | | | 89.38% | 1.10% | 9.11% | | 0.41% | | | | | |
| Minority Male Participation: | | 9.52% | | | | | | | | | | |
| Minority Female Participation: | | - | | | | | | | | | | |
| Caucasian Female Participation: | | 1.10% | | | | | | | | | | |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|------------------|------------|---------------|------------|--------------|----------|--------------|----------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | John W. Danforth | 9612 | 368 | 9126 | 368 | 486 | - | - | - | - | - | - |
| CID, LLC | 31 | - | 31 | - | - | - | - | - | - | - | - | - |
| Coldwater Insulation, Inc. | 176 | - | 168 | - | 8 | - | - | - | - | - | - | - |
| Day Automation Systems | 34.5 | - | 34.5 | - | - | - | - | - | - | - | - | - |
| GM Mechanical | 40 | - | 40 | - | - | - | - | - | - | - | - | - |
| Heaster Building Restoration, Inc. | 108 | - | 58 | - | 50 | - | - | - | - | - | - | - |
| Hewitt Young Electric | 110 | - | 110 | - | - | - | - | - | - | - | - | - |
| OCM Construction, Inc. | 192 | - | 192 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 10,304 | 368 | 9,760 | 368 | 544 | - | - | - | - | - | - | - |
| | | | 91.45% | 3.45% | 5.10% | | | | | | | |
| Minority Male Participation: | | 5.10% | | | | | | | | | | |
| Minority Female Participation: | | - | | | | | | | | | | |
| Caucasian Female Participation: | | 3.45% | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| Concord Electric | 13881 | - | 11302 | - | 505.5 | - | 1440 | - | - | - | 633.5 | - |
| Cannon Electric | 5270.5 | 351 | 3984 | 351 | 1286.5 | - | - | - | - | - | - | - |
| Invictus Electrical | 1631.5 | - | 1631.5 | - | - | - | - | - | - | - | - | - |
| NorthCoast Electrical Solutions | 972.5 | - | 324 | - | 648.5 | - | - | - | - | - | - | - |
| Contractor's Participation: | 21,756 | 351 | 17,242 | 351 | 2,441 | - | 1,440 | - | - | - | 634 | - |
| | | | 77.99% | 1.59% | 11.04% | | 6.51% | | | | 2.87% | |
| Minority Male Participation: | | 20.42% | | | | | | | | | | |
| Minority Female Participation: | | - | | | | | | | | | | |
| Caucasian Female Participation: | | 1.59% | | | | | | | | | | |

EXHIBIT 9

| | | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|--------|---------------|-------|-----------|-------|--------|-------|----------|-------|---------------------------|---|------------------------------------|-------|
| | | M | F | M | F | M | F | M | F | M | F | M | F |
| Monroe High School 2B | | | | | | | | | | | | | |
| Project-Wide Participation: | | 112,775 | 3,459 | 92,130 | 2,925 | 11,294 | 249 | 7,244 | 285 | 724 | | | 1,383 |
| | | | | 79.26% | 2.52% | 9.72% | 0.21% | 6.23% | 0.25% | 0.62% | | | 1.19% |
| Minority Male Participation: | 17.76% | | | | | | | | | | | | |
| Minority Female Participation: | 0.46% | | | | | | | | | | | | |
| Caucasian Female Participation: | 2.52% | | | | | | | | | | | | |

Monroe High School 2A

EXHIBIT 9

| | | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|--------|----------------|---------------|--------------|--------------|--------------|---|------------|---|---------------------------|---|------------------------------------|---|
| | | M | F | M | F | M | F | M | F | M | F | M | F |
| Monroe High School 2A | | | | | | | | | | | | | |
| AP Safety and Security Corp. | | | | | | | | | | | | | |
| | | 7725.67 | 1875.3 | 181.67 | 1875.3 | 7390 | - | 112 | - | 42 | - | - | - |
| Contractor's Participation: | | 7,726 | 1,875 | 182 | 1,875 | 7,390 | - | 112 | - | 42 | - | - | - |
| | | | | 1.89% | 19.53% | 76.97% | | 1.17% | | 0.44% | | | |
| Minority Male Participation: | 78.58% | | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | | |
| Caucasian Female Participation: | 19.53% | | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | | |
| CJS Architects | | | | | | | | | | | | | |
| | | 2870 | 3045 | 2870 | 3045 | - | - | - | - | - | - | - | - |
| M.J. Engineering & Land Surveying | | 695 | 71 | 695 | 71 | - | - | - | - | - | - | - | - |
| M/E Engineering | | 1019.5 | 48 | 883.5 | 48 | 94 | - | 42 | - | - | - | - | - |
| Contractor's Participation: | | 4,585 | 3,164 | 4,449 | 3,164 | 94 | - | 42 | - | - | - | - | - |
| | | | | 57.42% | 40.83% | 1.21% | | 0.54% | | | | | |
| Minority Male Participation: | 1.75% | | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | | |
| Caucasian Female Participation: | 40.83% | | | | | | | | | | | | |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------------|--------------|---------------|--------------|---------------|--------------|--------------|----------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | East Coast Electric | 39348.45 | - | 34572.45 | - | 3372.5 | - | 1403.5 | - | - | - | - |
| Cannon Electric | 675 | - | 160 | - | 515 | - | - | - | - | - | - | - |
| GENESEE BUILDING RESTORATION INC | 46 | - | 41.5 | - | 4.5 | - | - | - | - | - | - | - |
| North Coast Electric | 1971.5 | - | 1422.5 | - | 549 | - | - | - | - | - | - | - |
| Sanitary Solutions | 192 | - | - | - | 192 | - | - | - | - | - | - | - |
| Contractor's Participation: | 42,233 | - | 36,196 | - | 4,633 | - | 1,404 | - | - | - | - | - |
| | | | 85.71% | | 10.97% | | 3.32% | | | | | |
| Minority Male Participation: | 14.29% | | | | | | | | | | | |
| Minority Female Participation: | | - | | | | | | | | | | |
| Caucasian Female Participation: | | - | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| M.A. Ferrauilo Plbg. & Htg., Inc. | 4982.75 | 152 | 4074.25 | 130 | 908.5 | 22 | - | - | - | - | - | - |
| Cannon & Noto Enterprise Inc | 2243 | 515 | 1835 | 150 | 408 | 365 | - | - | - | - | - | - |
| Coldwater Insulation, Inc. | 814 | - | 628 | - | 186 | - | - | - | - | - | - | - |
| Day Automation Systems | 230 | - | 230 | - | - | - | - | - | - | - | - | - |
| Hewitt Young Electric | 518 | - | 518 | - | - | - | - | - | - | - | - | - |
| Kimmel Sheet Metal | 1877.5 | - | 1461.5 | - | 416 | - | - | - | - | - | - | - |
| Massive Testing & Balancing | 163 | - | 163 | - | - | - | - | - | - | - | - | - |
| Spring Sheet Metal | 228.5 | - | 168 | - | 60.5 | - | - | - | - | - | - | - |
| WYCO Mechanical LLC | 112 | - | 112 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 11,169 | 667 | 9,190 | 280 | 1,979 | 387 | - | - | - | - | - | - |
| | | | 77.64% | 2.37% | 16.72% | 3.27% | | | | | | |
| Minority Male Participation: | 16.72% | | | | | | | | | | | |
| Minority Female Participation: | | 3.27% | | | | | | | | | | |
| Caucasian Female Participation: | | 2.37% | | | | | | | | | | |

EXHIBIT 9

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|------------------------|---------------|---------------|--------------|--------------|--------------|--------------|--------------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Manning Squires Hennig | 15551 | - | 12984.5 | - | 1117 | - | 1425.5 | - | 24 | - | - |
| American Janitorial Services | 2607.75 | 242 | 2277.25 | 230.5 | 160 | 11.5 | 170.5 | - | - | - | - | - |
| BRG Corporation | 40 | - | 40 | - | - | - | - | - | - | - | - | - |
| FIRESTOP TECHNOLOGIES INC | 6 | - | - | - | 6 | - | - | - | - | - | - | - |
| G & J Contracting, Inc. | 26.5 | - | 17.5 | - | - | - | - | - | - | - | 9 | - |
| I C Construction Services Inc | 4791.5 | 1201 | 3669 | 1201 | - | - | 1122.5 | - | - | - | - | - |
| Mark Cerrone Inc | 9446 | 51 | 6554 | - | 2825 | 8 | 67 | 43 | - | - | - | - |
| Montanosa Restoration, LLC | 6265.5 | - | 4350 | - | 271.5 | - | 1644 | - | - | - | - | - |
| Rochester Davis-Fetch Corp. | 9175 | 24 | 8810 | 24 | 277 | - | 88 | - | - | - | - | - |
| RW Painting, Inc. | 1104 | 376 | 999 | 376 | - | - | 105 | - | - | - | - | - |
| Safety Zone Ventures, LLC | 1072 | 440 | 1072 | 440 | - | - | - | - | - | - | - | - |
| Spring Sheet Metal | 1724.5 | - | 1601 | - | 123.5 | - | - | - | - | - | - | - |
| STEEL TECH FABRICATOR INC | 534 | - | 142.5 | - | 7 | - | 369.5 | - | - | - | 15 | - |
| Susquehanna Sheet Metal | 3 | - | 3 | - | - | - | - | - | - | - | - | - |
| Tiede-Zoeller Tile | 3183 | - | 2149 | - | 610.5 | - | 423.5 | - | - | - | - | - |
| Upstate Specialty Coatings | 500 | - | 500 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 56,030 | 2,334 | 45,169 | 2,272 | 5,398 | 20 | 5,416 | 43 | 24 | - | 24 | - |
| | | | 77.40% | 3.89% | 9.25% | 0.03% | 9.28% | 0.07% | 0.04% | | 0.04% | |
| Minority Male Participation: | | 18.61% | | | | | | | | | | |
| Minority Female Participation: | | 0.10% | | | | | | | | | | |
| Caucasian Female Participation: | | 3.89% | | | | | | | | | | |

Monroe High School 2A

EXHIBIT 9

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|-------------------------------|--------------|----------------|--------------|---------------|------------|--------------|-----------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Lloyd Mechanical Company, LLC | 9711 | - | 7190.5 | - | 1167 | - | 1353.5 | - | - | - | - |
| Coldwater Insulation, Inc. | 88 | - | 66 | - | 22 | - | - | - | - | - | - | - |
| Heaster Building Restoration, Inc. | 263.5 | - | 263.5 | - | - | - | - | - | - | - | - | - |
| Steve General Contractors | 1649 | - | 537 | - | 1112 | - | - | - | - | - | - | - |
| Contractor's Participation: | 11,712 | - | 8,057 | - | 2,301 | - | 1,354 | - | - | - | - | - |
| | | | 68.79% | | 19.65% | | 11.56% | | | | | |
| Minority Male Participation: | 31.21% | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | |
| Caucasian Female Participation: | - | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| Monroe High School 2A | | | | | | | | | | | | |
| Project-Wide Participation: | 133,453 | 8,040 | 103,242 | 7,591 | 21,795 | 407 | 8,327 | 43 | 66 | | 24 | |
| | | | 72.97% | 5.36% | 15.40% | 0.29% | 5.88% | 0.03% | 0.05% | | 0.02% | |
| Minority Male Participation: | 21.35% | | | | | | | | | | | |
| Minority Female Participation: | 0.32% | | | | | | | | | | | |
| Caucasian Female Participation: | 5.36% | | | | | | | | | | | |

Program Manager 2

EXHIBIT 9

| | | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|---|--|----------------|---------------|---------------|---------------|---------------|---------------|---------------|--------------|---------------------------|--------------|------------------------------------|----------|
| | | M | F | M | F | M | F | M | F | M | F | M | F |
| Program Manager 2 | | | | | | | | | | | | | |
| Savin Engineers PC | | 79599.13 | 40213.05 | 32244.3 | 10878.25 | 37872.33 | 21082.05 | 9435.5 | 3518.75 | 47 | 4734 | - | - |
| A La Renee Marketing, Inc. | | - | 342 | - | 166 | - | 176 | - | - | - | - | - | - |
| Charo Cleaning Inc. | | 134.5 | 5 | - | - | 134.5 | 5 | - | - | - | - | - | - |
| Flood And Flood Photography And Videography LLC | | 126 | - | - | - | 107 | - | - | - | 19 | - | - | - |
| Gilbane Building Company | | 34068.89 | 1745.45 | 27557 | 1565.8 | 6451.89 | 179.65 | 60 | - | - | - | - | - |
| LaLew Public Relations | | - | 171.55 | - | - | - | 171.55 | - | - | - | - | - | - |
| Land NPR Productions | | - | 1399.88 | - | - | - | 1399.88 | - | - | - | - | - | - |
| Millennium Strategies | | 29 | - | 29 | - | - | - | - | - | - | - | - | - |
| Path Mark Innovation | | - | 12.65 | - | - | - | 12.65 | - | - | - | - | - | - |
| Roger's Enterprises | | 93 | - | - | - | 93 | - | - | - | - | - | - | - |
| Savin Engineers PC | | 2925 | 2059.5 | 1113 | 698.5 | 1812 | 813.5 | - | 44.5 | - | 503 | - | - |
| TES Staffing | | 3859.58 | 1325.51 | 426.5 | 29.25 | 3395.58 | 948.22 | 37.5 | 348.04 | - | - | - | - |
| Vargas Associates | | 2200.25 | 20241.09 | 1107.75 | 18463.34 | - | - | 1092.5 | 391.5 | - | 1386.25 | - | - |
| W.R. Revels Company | | 69 | - | - | - | 69 | - | - | - | - | - | - | - |
| Contractor's Participation: | | 123,104 | 67,516 | 62,478 | 31,801 | 49,935 | 24,789 | 10,626 | 4,303 | 66 | 6,623 | - | - |
| | | | | 32.79% | 16.68% | 26.20% | 13.00% | 5.57% | 2.26% | 0.03% | 3.47% | | |
| Minority Male Participation: | | 31.80% | | | | | | | | | | | |
| Minority Female Participation: | | 18.73% | | | | | | | | | | | |
| Caucasian Female Participation: | | 16.68% | | | | | | | | | | | |

Program Manager 2

EXHIBIT 9

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|--------------------------|----------|------------------|----------|--------------|----------|-----------------|----------|----------------------------------|----------|---|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Program Manager 2 | | | | | | | | | | | |
| Project-Wide Participation: | 123,104 | 67,516 | 62,478 | 31,801 | 49,935 | 24,789 | 10,626 | 4,303 | 66 | 6,623 | | |
| | | | 32.78% | 16.68% | 26.20% | 13.00% | 5.57% | 2.26% | 0.03% | 3.47% | | |
| Minority Male Participation: | | | 31.81% | | | | | | | | | |
| Minority Female Participation: | | | 18.74% | | | | | | | | | |
| Caucasian Female Participation: | | | 16.68% | | | | | | | | | |

School 7 2A

EXHIBIT 9

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|---------------|---------------|---------------|---------------|----------|---------------|----------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| School 7 2A | | | | | | | | | | | | |
| AP Safety and Security Corp. | 6353.67 | 2738.66 | 96.5 | 2738.66 | 5260.67 | - | 445 | - | 527.5 | - | 24 | - |
| Contractor's Participation: | 6,354 | 2,739 | 97 | 2,739 | 5,261 | - | 445 | - | 528 | - | 24 | - |
| Minority Male Participation: | 68.81% | | 1.07% | 30.12% | 57.86% | | 4.89% | | 5.80% | | 0.26% | |
| Minority Female Participation: | | - | | | | | | | | | | |
| Caucasian Female Participation: | | 30.12% | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| East Coast Electric | 15477.5 | - | 13158 | - | 576 | - | 1743.5 | - | - | - | - | - |
| AP Property Servicers of Webster | 47.34 | - | 47.34 | - | - | - | - | - | - | - | - | - |
| Cannon Electric | 362 | - | 157 | - | 205 | - | - | - | - | - | - | - |
| North Coast Electric | 1191 | - | 902 | - | 289 | - | - | - | - | - | - | - |
| Sanitary Solutions | 21.5 | - | - | - | 21.5 | - | - | - | - | - | - | - |
| Contractor's Participation: | 17,099 | - | 14,264 | - | 1,092 | - | 1,744 | - | - | - | - | - |
| Minority Male Participation: | 16.58% | | 83.42% | | 6.38% | | 10.20% | | | | | |
| Minority Female Participation: | | - | | | | | | | | | | |
| Caucasian Female Participation: | | - | | | | | | | | | | |

EXHIBIT 9

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|-------------------------------|--------------|---------------|---------------|--------------|--------------|----------|---|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | LeChase Construction Services | 7045 | 195 | 7045 | 195 | - | - | - | - | - | - | - |
| Burgio and Campofelice Inc. | 1164 | - | 1164 | - | - | - | - | - | - | - | - | - |
| Charo Cleaning Inc. | 22 | - | - | - | 22 | - | - | - | - | - | - | - |
| Popli Architecture & Engineering LSPC | 26 | 14 | 2 | 14 | - | - | - | - | 24 | - | - | - |
| Roger's Enterprises | 581.5 | 2934 | - | 2774 | 581.5 | 160 | - | - | - | - | - | - |
| Singleton Consultants | 3 | 3 | 3 | 1 | - | 2 | - | - | - | - | - | - |
| Contractor's Participation: | 8,842 | 3,146 | 8,214 | 2,984 | 604 | 162 | - | - | 24 | - | - | - |
| | | | 68.53% | 24.89% | 5.03% | 1.35% | | | 0.20% | | | |
| Minority Male Participation: | 5.23% | | | | | | | | | | | |
| Minority Female Participation: | 1.35% | | | | | | | | | | | |
| Caucasian Female Participation: | 24.89% | | | | | | | | | | | |
| M.A. Ferrauilo Plbg. & Htg., Inc. | 5820.25 | 265 | 5390.25 | 265 | 430 | - | - | - | - | - | - | - |
| Cannon & Noto Enterprise Inc | 224 | - | 224 | - | - | - | - | - | - | - | - | - |
| Coldwater Insulation, Inc. | 210 | - | 210 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 6,254 | 265 | 5,824 | 265 | 430 | - | - | - | - | - | - | - |
| | | | 89.34% | 4.06% | 6.60% | | | | | | | |
| Minority Male Participation: | 6.60% | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | |
| Caucasian Female Participation: | 4.06% | | | | | | | | | | | |

EXHIBIT 9

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------------------------|---------------|--------------|--------------|------------|------------|------------|-----------|---------------------------|-----------|------------------------------------|------------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | SEI Design Group Architects, PC | 3050.5 | 2153.5 | 3036 | 1738.5 | - | 208 | - | - | 14.5 | - | - |
| Building Energy Solutions LLC | - | 611 | - | 611 | - | - | - | - | - | - | - | - |
| Dataflow Reprographics LLC | 36 | 169.17 | - | 50 | 36 | 79.17 | - | 40 | - | - | - | - |
| Environmental Design & Research, Landscape Architecture, Engineering & Environmental Services, D.P.C | 330.5 | 203 | 330.5 | 157 | - | - | - | - | - | 46 | - | - |
| IBC Engineering | 2657.9 | 143 | 2021.5 | 143 | 371.4 | - | - | - | 265 | - | - | - |
| Integrative Design & Architecture | 376.25 | 34.5 | - | - | - | - | 376.25 | 34.5 | - | - | - | - |
| Kenel J Antoine Architect & Associates | 1015 | - | 573 | - | 442 | - | - | - | - | - | - | - |
| Kris B. Kimmel Construction Drafting, Inc. | - | 1.5 | - | - | - | 1.5 | - | - | - | - | - | - |
| NPV Inc. | 56 | - | 56 | - | - | - | - | - | - | - | - | - |
| Plan Architectural Studio | 24.25 | - | 24.25 | - | - | - | - | - | - | - | - | - |
| Popli Architecture & Engineering LSPC | 582 | 26.5 | 582 | 26.5 | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 8,128 | 3,342 | 6,623 | 2,726 | 849 | 289 | 376 | 75 | 280 | 46 | - | 207 |
| | | | 57.73% | 23.77% | 7.41% | 2.52% | 3.28% | 0.65% | 2.44% | 0.40% | | 1.80% |
| Minority Male Participation: | | 13.13% | | | | | | | | | | |
| Minority Female Participation: | | 5.37% | | | | | | | | | | |
| Caucasian Female Participation: | | 23.77% | | | | | | | | | | |

EXHIBIT 9

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------------------|--------------|--------------|------------|--------------|------------|---------------|--------------|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | ME Holvey Consulting, LLC | - | 144 | - | 144 | - | - | - | - | - | - | - |
| Envoy Environmental | 626.5 | 66 | - | 66 | 385.5 | - | 241 | - | - | - | - | - |
| Flower City Monitoring Services, LTD. | 1535.5 | 21.5 | - | - | 782.5 | 21.5 | 753 | - | - | - | - | - |
| Health & Safety Resources, LLC | 16 | - | 16 | - | - | - | - | - | - | - | - | - |
| ME Holvey Consulting, LLC | - | 114 | - | 114 | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 2,178 | 346 | 16 | 324 | 1,168 | 22 | 994 | - | - | - | - | - |
| | | | 0.64% | 12.84% | 46.28% | 0.85% | 39.39% | | | | | |
| Minority Male Participation: | | 85.67% | | | | | | | | | | |
| Minority Female Participation: | | 0.85% | | | | | | | | | | |
| Caucasian Female Participation: | | 12.84% | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| Fibertech Environment | 22219 | 2070.5 | 6087 | 78 | 7080.5 | 646 | 9051.5 | 1346.5 | - | - | - | - |
| S.E.G. Construction Inc. | 3497.1 | 422 | 504.5 | - | - | - | 2992.6 | 422 | - | - | - | - |
| Steve General Contractors | 1281 | - | 497 | - | 784 | - | - | - | - | - | - | - |
| Contractor's Participation: | 26,997 | 2,493 | 7,089 | 78 | 7,865 | 646 | 12,044 | 1,769 | - | - | - | - |
| | | | 24.04% | 0.26% | 26.67% | 2.19% | 40.84% | 6.00% | | | | |
| Minority Male Participation: | | 67.51% | | | | | | | | | | |
| Minority Female Participation: | | 8.19% | | | | | | | | | | |
| Caucasian Female Participation: | | 0.26% | | | | | | | | | | |

EXHIBIT 9

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|-------------------------|------|-----------|------|-------|-----|----------|----|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | DiPasquale Construction | 1993 | 156.5 | 1993 | 156.5 | - | - | - | - | - | - | - |
| ArchWood, Inc | 2233.75 | 7.25 | 2233.75 | 7.25 | - | - | - | - | - | - | - | - |
| C&A Pavement Markings | 9 | - | 9 | - | - | - | - | - | - | - | - | - |
| CLA Installations | 1273.25 | - | 1227.75 | - | 45.5 | - | - | - | - | - | - | - |
| Cummings Construction LLC | 1395 | - | 1168.5 | - | 223.5 | - | 3 | - | - | - | - | - |
| DECCA PAVING, INC. | 192.5 | - | 83.5 | - | 109 | - | - | - | - | - | - | - |
| Eaton Associates | 232 | 80 | 152 | - | - | - | 80 | 80 | - | - | - | - |
| Elmer W. Davis, Inc. | 1272 | - | 403 | - | 867.5 | - | 1.5 | - | - | - | - | - |
| Floorshow, Inc. | 128 | - | 128 | - | - | - | - | - | - | - | - | - |
| G&J Contracting, Inc. | 96 | - | 91 | - | - | - | - | - | - | - | 5 | - |
| Garden Grove | 11734.5 | 8 | 10245 | - | 224 | 8 | 1265.5 | - | - | - | - | - |
| Gibbs Enterprises | 23.5 | - | 23.5 | - | - | - | - | - | - | - | - | - |
| Heaster Building Restoration, Inc. | 114.5 | - | 114.5 | - | - | - | - | - | - | - | - | - |
| Hojack Park LLC | 91 | - | 91 | - | - | - | - | - | - | - | - | - |
| Oneida Sales & Services, Inc. | 2000 | 305 | 1272.5 | - | 284 | 305 | 443.5 | - | - | - | - | - |
| P D S CONSTRUCTION | 182 | - | 182 | - | - | - | - | - | - | - | - | - |
| Ramar Steel Sales Inc. | 712.5 | - | 552 | - | - | - | 160.5 | - | - | - | - | - |
| Ravi Engineering & Land Surveying, PC | 50.5 | - | 50.5 | - | - | - | - | - | - | - | - | - |
| Renewal Property Maintenance Services, LLC | 100 | - | 32 | - | 68 | - | - | - | - | - | - | - |
| Skylight Signs, Inc. | 16 | - | 16 | - | - | - | - | - | - | - | - | - |
| Steve General Contractors | 954 | - | 475.5 | - | 478.5 | - | - | - | - | - | - | - |
| Syracuse Scenery & Stage Lighting Co. Inc. | 27 | - | 27 | - | - | - | - | - | - | - | - | - |
| Upstate Fireproofing Inc. | 48 | - | 48 | - | - | - | - | - | - | - | - | - |

School 7 2A

EXHIBIT 9

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|-----|-----------|-------|-------|-------|----------|-------|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| Contractor's Participation: | 24,878 | 557 | 20,619 | 164 | 2,300 | 313 | 1,954 | 80 | - | - | 5 | - |
| | | | 81.08% | 0.64% | 9.04% | 1.23% | 7.68% | 0.31% | | | 0.02% | |
| Minority Male Participation: | 16.74% | | | | | | | | | | | |
| Minority Female Participation: | 1.54% | | | | | | | | | | | |
| Caucasian Female Participation: | 0.64% | | | | | | | | | | | |

John W. Danforth

| | | | | | | | | | | | | |
|--|-----------------|--------------|---------------|--------------|--------------|---|----------|---|----------|---|---|---|
| | 12634.75 | 1390 | 11410.75 | 1390 | 1224 | - | - | - | - | - | - | - |
| FIRESTOP TECHNOLOGIES INC | 23.5 | - | 8.5 | - | 15 | - | - | - | - | - | - | - |
| Hewitt Young Electric | 247 | - | 247 | - | - | - | - | - | - | - | - | - |
| Industrial Scaffold Co. Inc. | 32 | - | 24 | - | 8 | - | - | - | - | - | - | - |
| MGM Insulation Inc | 1025.5 | - | 809.5 | - | 202 | - | 6 | - | 8 | - | - | - |
| Unified Electric | - | 117.5 | - | 117.5 | - | - | - | - | - | - | - | - |
| United Mechanical | 598 | - | 598 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 14,561 | 1,508 | 13,098 | 1,508 | 1,449 | - | 6 | - | 8 | - | - | - |
| | | | 81.51% | 9.38% | 9.02% | | 0.04% | | 0.05% | | | |
| Minority Male Participation: | 9.11% | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | |
| Caucasian Female Participation: | 9.38% | | | | | | | | | | | |

School 7 2A

| | | | | | | | | | | | | |
|--|---------|--------|--------|--------|--------|-------|--------|-------|-------|-------|-------|-------|
| Project-Wide Participation: | 115,291 | 14,394 | 75,844 | 10,787 | 21,017 | 1,431 | 17,563 | 1,923 | 839 | 46 | 29 | 207 |
| | | | 58.48% | 8.32% | 16.21% | 1.10% | 13.54% | 1.48% | 0.65% | 0.04% | 0.02% | 0.16% |
| Minority Male Participation: | 30.42% | | | | | | | | | | | |
| Minority Female Participation: | 2.78% | | | | | | | | | | | |
| Caucasian Female Participation: | 8.32% | | | | | | | | | | | |

School Without Walls - HVAC 2B

EXHIBIT 9

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|------------|--------------|-----------|-----------|------------|------------|---|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| School Without Walls - HVAC 2B | | | | | | | | | | | | |
| M.A. Ferrauilo Plbg. & Htg., Inc. | | | | | | | | | | | | |
| | 561.5 | 244.5 | 558.5 | 16 | 3 | 228.5 | - | - | - | - | - | - |
| Cannon & Noto Enterprise Inc | 20 | - | 20 | - | - | - | - | - | - | - | - | - |
| Coldwater Insulation, Inc. | 32 | - | 32 | - | - | - | - | - | - | - | - | - |
| Day Automation Systems | 166.5 | - | 166.5 | - | - | - | - | - | - | - | - | - |
| Hewitt Young Electric | 24 | - | 24 | - | - | - | - | - | - | - | - | - |
| Kimmel Sheet Metal | 646 | - | 284.5 | - | - | - | 361.5 | - | - | - | - | - |
| Robert F Hyland & Sons, LLC | 254 | - | 190 | - | - | - | 64 | - | - | - | - | - |
| WYCO Mechanical LLC | 8 | - | - | - | 8 | - | - | - | - | - | - | - |
| Contractor's Participation: | 1,712 | 245 | 1,276 | 16 | 11 | 229 | 426 | - | - | - | - | - |
| | | | 65.19% | 0.82% | 0.56% | 11.68% | 21.75% | | | | | |
| Minority Male Participation: | | 22.31% | | | | | | | | | | |
| Minority Female Participation: | | 11.68% | | | | | | | | | | |
| Caucasian Female Participation: | | 0.82% | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| School Without Walls - HVAC 2B | | | | | | | | | | | | |
| Project-Wide Participation: | 1,712 | 245 | 1,276 | 16 | 11 | 229 | 426 | | | | | |
| | | | 65.19% | 0.82% | 0.56% | 11.68% | 21.75% | | | | | |
| Minority Male Participation: | | 22.31% | | | | | | | | | | |
| Minority Female Participation: | | 11.68% | | | | | | | | | | |
| Caucasian Female Participation: | | 0.82% | | | | | | | | | | |

School Without Walls 2B

EXHIBIT 9

| | | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|--------|---------------|---------|-----------|---------|---------|---|----------|---|---------------------------|---|------------------------------------|---|
| | | M | F | M | F | M | F | M | F | M | F | M | F |
| School Without Walls 2B | | | | | | | | | | | | | |
| AP Safety and Security Corp. | | | | | | | | | | | | | |
| | | 5623 | 1138.25 | 679.33 | 1138.25 | 3439.17 | - | 952.5 | - | 552 | - | - | - |
| Contractor's Participation: | | 5,623 | 1,138 | 679 | 1,138 | 3,439 | - | 953 | - | 552 | - | - | - |
| | | | | 10.05% | 16.83% | 50.87% | | 14.09% | | 8.16% | | | |
| Minority Male Participation: | 73.12% | | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | | |
| Caucasian Female Participation: | 16.83% | | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | | |
| East Coast Electric | | | | | | | | | | | | | |
| | | 4270.5 | - | 4156.5 | - | 94 | - | 20 | - | - | - | - | - |
| Cannon Electric | | 488 | - | 488 | - | - | - | - | - | - | - | - | - |
| GENESEE BUILDING RESTORATION INC | | 24 | - | 24 | - | - | - | - | - | - | - | - | - |
| North Coast Electric | | 230 | - | 230 | - | - | - | - | - | - | - | - | - |
| Sanitary Solutions | | 23 | - | - | - | 23 | - | - | - | - | - | - | - |
| Contractor's Participation: | | 5,036 | - | 4,899 | - | 117 | - | 20 | - | - | - | - | - |
| | | | | 97.28% | | 2.32% | | 0.40% | | | | | |
| Minority Male Participation: | 2.72% | | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | | |
| Caucasian Female Participation: | - | | | | | | | | | | | | |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|----------|--------------|----------|--------------|----------|----------|----------|---------------------------|----------|------------------------------------|----------|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| M.A. Ferrauilo Plbg. & Htg., Inc. | 1736.5 | - | 869.5 | - | 867 | - | - | - | - | - | - | - |
| Cannon & Noto Enterprise Inc | 527 | - | 299 | - | 228 | - | - | - | - | - | - | - |
| Coldwater Insulation, Inc. | 26 | - | 26 | - | - | - | - | - | - | - | - | - |
| Contractor's Participation: | 2,290 | - | 1,195 | - | 1,095 | - | - | - | - | - | - | - |
| | | | 52.17% | | 47.83% | | | | | | | |
| Minority Male Participation: | | 47.83% | | | | | | | | | | |
| Minority Female Participation: | | - | | | | | | | | | | |
| Caucasian Female Participation: | | - | | | | | | | | | | |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|--------------------|------|-----------|--------|-------|------|----------|---|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| | Javen Construction | 2995 | - | 2973.5 | - | 21.5 | - | - | - | - | - | - |
| Ace Architectural LLC | 80 | - | 48 | - | - | - | - | - | - | - | 32 | - |
| ADONIS CONSTRUCTION LLC | 328 | - | 246 | - | 82 | - | - | - | - | - | - | - |
| Ajay Glass & Mirror Co., Inc. | 605 | - | 605 | - | - | - | - | - | - | - | - | - |
| Baltz Concrete Construction | 495.75 | - | 479.75 | - | 16 | - | - | - | - | - | - | - |
| BBT Construction Services, Inc. | 1401.5 | 3.5 | 1401.5 | 3.5 | - | - | - | - | - | - | - | - |
| Bereza Iron Works, Inc. | 110 | - | 110 | - | - | - | - | - | - | - | - | - |
| CBC Construction | 32 | - | 32 | - | - | - | - | - | - | - | - | - |
| DeHaan Masonry | 767 | - | 767 | - | - | - | - | - | - | - | - | - |
| Eugene G Sackett | 14 | - | 14 | - | - | - | - | - | - | - | - | - |
| Finger Lakes Service Group, Inc | 324.25 | - | 124.5 | - | 21.25 | - | 178.5 | - | - | - | - | - |
| GrayCo Corp. of Upstate New York | 1204.5 | - | 1040.5 | - | - | - | 38 | - | - | - | 126 | - |
| HS Industrial Equipment | 20 | - | 20 | - | - | - | - | - | - | - | - | - |
| Marques & Associates Land Surveyors And Engineer P C | 24 | - | 24 | - | - | - | - | - | - | - | - | - |
| Newfane GC | 844.5 | - | 844.5 | - | - | - | - | - | - | - | - | - |
| Precision Concrete & Masonry, Inc.. | 2339 | - | 1980.5 | - | 358.5 | - | - | - | - | - | - | - |
| Property Management Construction Services | 1060 | - | 900 | - | 160 | - | - | - | - | - | - | - |
| Shades of Color, Inc. | 302 | 64 | - | 64 | 294 | - | 8 | - | - | - | - | - |
| STEEL TECH FABRICATOR INC | 223 | - | 128.5 | - | - | - | 37 | - | - | - | 57.5 | - |
| Tradesman International, LLC | 8 | 29.5 | 8 | 29.5 | - | - | - | - | - | - | - | - |
| Upstate Specialty Coatings | 256 | - | 256 | - | - | - | - | - | - | - | - | - |

| | All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|--|---------------|-------|-----------|-------|--------|---|----------|---|---------------------------|---|------------------------------------|---|
| | M | F | M | F | M | F | M | F | M | F | M | F |
| Contractor's Participation: | 13,434 | 97 | 12,003 | 97 | 953 | - | 262 | - | - | - | 216 | - |
| | | | 88.71% | 0.72% | 7.05% | | 1.93% | | | | 1.59% | |
| Minority Male Participation: | 10.57% | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | |
| Caucasian Female Participation: | 0.72% | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | |
| School Without Walls 2B | | | | | | | | | | | | |
| Project-Wide Participation: | 26,382 | 1,235 | 18,776 | 1,235 | 5,604 | | 1,234 | | 552 | | 216 | |
| | | | 67.99% | 4.47% | 20.29% | | 4.47% | | 2.00% | | 0.78% | |
| Minority Male Participation: | 27.54% | | | | | | | | | | | |
| Minority Female Participation: | - | | | | | | | | | | | |
| Caucasian Female Participation: | 4.47% | | | | | | | | | | | |

EXHIBIT 9

Program-Wide Participation:

| All Employees | | Caucasian | | Black | | Hispanic | | Asian or Pacific Islander | | American Indian or Native American | |
|---------------|---------|-----------|---------|---------|--------|----------|--------|---------------------------|-------|------------------------------------|-------|
| M | F | M | F | M | F | M | F | M | F | M | F |
| 1,421,045 | 160,162 | 1,053,655 | 101,658 | 246,993 | 38,209 | 100,952 | 11,066 | 11,627 | 8,233 | 7,835 | 996 |
| | | 66.64% | 6.43% | 15.62% | 2.42% | 6.38% | 0.70% | 0.74% | 0.52% | 0.50% | 0.06% |

Minority Male Participation: 23.24%

Minority Female Participation: 3.70%

Caucasian Female Participation: 6.43%

EXHIBIT 10

WORK HOUR BREAKDOWN
EXHIBIT 10
MAY 2022 MONTHLY REPORT

| | Total Employees Male Hours | Total Employees Female Hours | Total Minority Employees Male Hours | Total Minority Employees Female Hours |
|--|----------------------------------|------------------------------------|---|---|
| Anchin, Block & Anchin LLP | 13.50 | - | - | - |
| Independent Compliance Officer Phase 2 | 13.50 | - | - | - |
| Grand Total | 13.50 | - | - | - |

EXHIBIT 11

WORKFORCE BREAKDOWN
EXHIBIT 11
MAY 2022 MONTHLY REPORT

| | Male Workforce Count | Female Workforce Count | Minority Male Workforce Count | Minority Female Workforce Count |
|---|-------------------------|---------------------------|----------------------------------|------------------------------------|
| Independent Compliance Officer Phase 2 | 2 | 0 | 0 | 0 |
| Anchin, Block & Anchin LLP | 2 | 0 | 0 | 0 |
| Grand Total | 2 | 0 | 0 | 0 |

EXHIBIT 12

Business Participation Utilization

May 2022

| Project | Total Contract Amount | MBE Contract Allocation | WBE Contract Allocation | SBE Contract Allocation | DBE Contract Allocation | | | | |
|---|-----------------------|-------------------------|-------------------------|-------------------------|-------------------------|------------------|--------------|----------------|--------------|
| Program Manager Phase 2 | 31,606,804 | 21,282,387 | 67.33% | 3,196,250 | 10.11% | 323,703 | 1.02% | 206,095 | 0.65% |
| Savin Engineers PC | 31,606,804 | 21,282,387 | 67.33% | 3,196,250 | 10.11% | 323,703 | 1.02% | 206,095 | 0.65% |
| School 7 - Phase 2 | 23,546,447 | 3,697,213 | 15.70% | 3,124,409 | 13.27% | 1,066,322 | 4.53% | 510,701 | 2.17% |
| AP Safety and Security Corp. | 766,483 | | | 766,483 | 100.00% | | | | |
| East Coast Electric | 2,520,969 | 368,740 | 14.63% | 59,991 | 2.38% | 90,599 | 3.59% | 119,895 | 4.76% |
| LeChase Construction Services | 1,121,665 | 254,233 | 22.67% | 135,194 | 12.05% | 8,000 | 0.71% | 6,960 | 0.62% |
| M.A. Ferrauilo Plbg. & Htg., Inc. | 1,349,848 | 427,791 | 31.69% | 140,434 | 10.40% | 117,298 | 8.69% | 115,905 | 8.59% |
| SEI Design Group Architects, PC | 1,212,000 | 140,700 | 11.61% | 66,131 | 5.46% | 55,101 | 4.55% | | |
| ME Holvey Consulting, LLC | 275,311 | 62,159 | 22.58% | 35,000 | 12.71% | 1,300 | 0.47% | 1,500 | 0.54% |
| Fibertech Environment | 1,049,277 | 335,600 | 31.98% | 250,000 | 23.83% | | | | |
| DiPasquale Construction | 11,332,643 | 1,286,602 | 11.35% | 1,267,748 | 11.19% | 744,024 | 6.57% | 146,441 | 1.29% |
| John W. Danforth | 3,918,251 | 821,388 | 20.96% | 403,428 | 10.30% | 50,000 | 1.28% | 120,000 | 3.06% |
| Monroe High School Phase 2A | 24,001,807 | 4,197,700 | 17.49% | 4,634,304 | 19.31% | 904,926 | 3.77% | 677,651 | 2.82% |
| AP Safety and Security Corp. | 766,483 | | | 766,483 | 100.00% | | | | |
| East Coast Electric | 3,640,349 | 563,300 | 15.47% | 104,172 | 2.86% | 164,620 | 4.52% | 204,106 | 5.61% |
| M.A. Ferrauilo Plbg. & Htg., Inc. | 2,941,881 | 510,666 | 17.36% | 351,998 | 11.97% | 168,444 | 5.73% | 208,537 | 7.09% |
| Manning Squires Hennig | 14,932,985 | 2,908,654 | 19.48% | 3,309,013 | 22.16% | 153,862 | 1.03% | 185,300 | 1.24% |
| Lloyd Mechanical Company, LLC | 1,720,109 | 215,080 | 12.50% | 102,638 | 5.97% | 418,000 | 1.05% | 79,708 | 4.63% |
| Independent Compliance Officer Phase 2 | 2,280,000 | 387,600 | 17.00% | 228,000 | 10.00% | 68,400 | 3.00% | 68,400 | 3.00% |
| Baker Tilly Virchow Krause, LLP | 2,280,000 | 387,600 | 17.00% | 228,000 | 10.00% | 68,400 | 3.00% | 68,400 | 3.00% |

EXHIBIT 12

| Project | Total Contract Amount | MBE Contract Allocation | WBE Contract Allocation | SBE Contract Allocation | DBE Contract Allocation | | | | |
|---|-----------------------|-------------------------|-------------------------|-------------------------|-------------------------|----------------|---------------|----------------|--------------|
| Edison Tech Phase 2 | 20,363,439 | 3,432,154 | 16.85% | 2,732,431 | 13.42% | 808,320 | 3.97% | 404,635 | 1.99% |
| Labella Associates, P.C. | 1,722,480 | 345,825 | 20.08% | 303,650 | 17.63% | 50,705 | 2.94% | 42,000 | 2.44% |
| M.A. Ferrauilo Plbg. & Htg., Inc. | 1,326,331 | 220,014 | 16.59% | 128,415 | 9.64% | | | | |
| Manning Squires Hennig | 6,449,698 | 718,602 | 11.14% | 1,064,914 | 16.51% | 143,720 | 2.23% | 71,500 | 1.11% |
| Lloyd Mechanical Company, LLC | 1,885,128 | 421,136 | 22.34% | 268,200 | 14.23% | 345,345 | 18.32% | 53,220 | 2.82% |
| John W. Danforth | 2,334,500 | 510,586 | 21.87% | 256,458 | 10.99% | 10,000 | 0.43% | 148,650 | 6.37% |
| Buffalo Construction Consultants | 1,911,175 | 427,111 | 22.35% | 191,118 | 10.00% | 57,000 | 2.98% | 43,265 | 2.26% |
| Zoladz Construction Co., Inc. | 945,373 | 142,000 | 15.02% | 176,525 | 18.67% | 88,000 | 9.31% | 46,000 | 4.87% |
| Concord Electric | 2,739,477 | 474,380 | 17.32% | 254,651 | 9.30% | 113,550 | 4.14% | 76,093 | 2.78% |
| Elmer W. Davis, Inc. | 1,049,277 | 172,500 | 16.44% | 88,500 | 8.43% | 30,250 | 2.88% | | |
| Commissioning Phase 2 | 13,912 | 6,972 | 50.12% | 1,965 | 14.12% | | | | |
| Erdman Anthony | 13,912 | 6,972 | 50.12% | 1,965 | 14.12% | | | | |
| District Wide Technology Phase 2 | 1,236,440 | 210,195 | 17.00% | 123,644 | 10.00% | 902,601 | 73.00% | | |
| Millennium Strategies | 1,236,440 | 210,195 | 17.00% | 123,644 | 10.00% | 902,601 | 73.00% | | |
| John Walton Spencer School #16 | 25,155,221 | 3,665,726 | 14.57% | 2,180,582 | 8.67% | 797,538 | 3.17% | 498,492 | 1.98% |
| East Coast Electric | 3,492,000 | 557,600 | 15.97% | 305,981 | 8.76% | 98,400 | 2.82% | 196,800 | 5.64% |
| Manning Squires Hennig | 16,316,238 | 2,164,011 | 13.26% | 1,399,021 | 8.57% | 371,113 | 2.27% | 74,030 | 0.45% |
| Mark Cerrone Inc. | 1,777,000 | 315,000 | 17.73% | 3,000 | 0.17% | 207,714 | 11.69% | 33,300 | 1.87% |
| Buffalo Construction Consultants | 1,479,388 | 281,115 | 19.00% | 149,890 | 10.13% | 44,381 | 3.00% | 81,977 | 5.54% |
| DV Brown & Associates, Inc. | 2,117,886 | 348,000 | 16.43% | 327,937 | 15.48% | 75,930 | 3.59% | 112,385 | 5.31% |
| Monroe High School 2B | 10,008,458 | 1,759,045 | 17.58% | 947,843 | 9.47% | 220,476 | 2.20% | 312,855 | 3.13% |
| Mark Cerrone Inc. | 1,583,000 | 269,910 | 17.05% | 143,175 | 9.04% | 54,500 | 3.44% | 19,114 | 1.21% |
| Lloyd Mechanical Company, LLC | 1,610,482 | 142,596 | 8.85% | 68,500 | 4.25% | | | | |
| John W. Danforth | 3,269,591 | 524,162 | 16.03% | 375,903 | 11.50% | 60,763 | 1.86% | 129,978 | 3.98% |
| Concord Electric | 3,545,385 | 822,377 | 23.20% | 360,265 | 10.16% | 105,213 | 2.97% | 163,763 | 4.62% |

EXHIBIT 12

| Project | Total Contract Amount | MBE Contract Allocation | | | WBE Contract Allocation | | SBE Contract Allocation | | DBE Contract Allocation | |
|--|-----------------------|-------------------------|---------------|------------------|-------------------------|------------------|-------------------------|------------------|-------------------------|--|
| School Without Walls Phase 2B | 5,808,043 | 973,650 | 16.76% | 1,142,206 | 19.67% | 257,521 | 4.43% | 351,782 | 6.06% | |
| AP Safety and Security Corp. | 329,500 | | | 329,500 | 100.00% | | | | | |
| East Coast Electric | 1,044,737 | 158,000 | 15.12% | 33,481 | 3.20% | 29,224 | 2.80% | 154,527 | 14.79% | |
| M.A. Ferrauilo Plbg. & Htg., Inc. | 452,734 | 75,140 | 16.60% | 11,000 | 2.43% | 79,346 | 17.53% | | | |
| Javen Construction | 3,981,072 | 740,510 | 18.60% | 768,225 | 19.30% | 148,951 | 3.74% | 197,255 | 4.95% | |
| Children's School of Rochester #1 | 15,924,208 | 3,169,279 | 19.90% | 948,441 | 5.96% | 1,055,795 | 6.63% | 496,274 | 3.12% | |
| M.A. Ferrauilo Plbg. & Htg., Inc. | 2,226,909 | 390,446 | 17.53% | 302,549 | 13.59% | 23,250 | 1.04% | | | |
| Mark Cerrone Inc. | 1,583,237 | 440,456 | 27.82% | 20,000 | 1.26% | 30,206 | 1.91% | | | |
| Thurston Dudek | 1,466,000 | 390,000 | 26.60% | 51,400 | 3.51% | 44,000 | 3.00% | 50,009 | 3.41% | |
| Fisher Associates | 270,000 | 45,900 | 17.00% | 27,000 | 10.00% | 8,100 | 3.00% | 8,100 | 3.00% | |
| Concord Electric | 2,288,972 | 495,619 | 21.65% | 220,390 | 9.63% | 66,830 | 2.92% | 139,165 | 6.08% | |
| Holdsworth Klimowski Construction | 8,089,090 | 1,406,859 | 17.39% | 327,102 | 4.04% | 883,409 | 10.92% | 299,000 | 3.70% | |
| School Without Walls - HVAC | 832,416 | 122,730 | 14.74% | 83,378 | 10.02% | 19,920 | 2.39% | 12,210 | 1.47% | |
| M.A. Ferrauilo Plbg. & Htg., Inc. | 832,416 | 122,730 | 14.74% | 83,378 | 10.02% | 19,920 | 2.39% | 12,210 | 1.47% | |
| East HS Phase 2A | 8,413,843 | 1,298,641 | 15.43% | 769,945 | 9.15% | 250,493 | 2.98% | 238,617 | 2.84% | |
| Thurston Dudek | 1,724,000 | 293,080 | 17.00% | 174,200 | 10.10% | 51,720 | 3.00% | 51,720 | 3.00% | |
| John W. Danforth | 6,689,843 | 1,005,561 | 15.03% | 595,745 | 8.91% | 198,773 | 2.97% | 186,897 | 2.79% | |
| John Walton Spencer School #16 - Structural Steel | 1,890,000 | 663,630 | 35.11% | 178,500 | 9.44% | | | 61,849 | 3.27% | |
| Manning Squires Hennig | 1,890,000 | 663,630 | 35.11% | 178,500 | 9.44% | | | 61,849 | 3.27% | |
| Dr. Walter Cooper Academy School #10 | 21,618,865 | 2,291,714 | 10.60% | 4,673,354 | 21.62% | 247,255 | 1.14% | 1,847,576 | 8.55% | |
| Concord Electric | 3,395,084 | 584,250 | 17.21% | 343,850 | 10.13% | 103,455 | 3.05% | 103,125 | 3.04% | |
| Manning Squires Hennig | 16,972,981 | 1,489,464 | 8.78% | 4,274,322 | 25.18% | 100,800 | 0.59% | 1,744,451 | 10.28% | |
| SEI Design Group Architects, PC | 1,250,800 | 218,000 | 17.43% | 55,181 | 4.41% | 43,000 | 3.44% | | | |

EXHIBIT 12

| Project | Total Contract Amount | MBE Contract Allocation | WBE Contract Allocation | SBE Contract Allocation | DBE Contract Allocation | | | | |
|--|-----------------------|-------------------------|-------------------------|-------------------------|-------------------------|----------------|--------------|----------------|--------------|
| Flower City School #30/54 | 8,695,812 | 1,458,690 | 16.77% | 1,067,756 | 12.28% | 538,203 | 6.19% | 257,780 | 2.96% |
| Labella Associates, P.C. | 1,273,000 | 216,680 | 17.02% | 280,712 | 22.05% | 42,703 | 3.35% | 38,190 | 3.00% |
| M.A. Ferrauilo Plbg. & Htg., Inc. | 3,127,000 | 532,000 | 17.01% | 303,044 | 9.69% | 330,000 | 10.55% | 94,000 | 3.01% |
| Thurston Dudek | 732,000 | 123,000 | 16.80% | 70,000 | 9.56% | 22,000 | 3.01% | 22,000 | 3.01% |
| Buffalo Construction Consultants | 1,163,000 | 197,710 | 17.00% | 116,300 | 10.00% | 74,800 | 6.43% | 34,890 | 3.00% |
| Frey Electric Construction Co. | 2,400,812 | 389,300 | 16.22% | 297,700 | 12.40% | 68,700 | 2.86% | 68,700 | 2.86% |
| Clara Barton School #2 | 21,831,842 | 3,140,386 | 14.38% | 1,691,197 | 7.75% | 700,256 | 3.21% | 293,660 | 1.35% |
| DiPasquale Construction | 15,817,855 | 2,199,719 | 13.91% | 1,252,316 | 7.92% | 609,586 | 3.85% | 132,220 | 0.84% |
| John W. Danforth | 2,858,428 | 574,100 | 20.08% | 272,621 | 9.54% | 40,000 | 1.40% | 101,102 | 3.54% |
| Concord Electric | 3,155,559 | 366,567 | 11.62% | 166,260 | 5.27% | 50,670 | 1.61% | 60,338 | 1.91% |
| Dag Hammarskjold School #6 | 6,240,826 | 1,074,754 | 17.22% | 619,961 | 9.93% | 265,096 | 4.25% | 394,461 | 6.32% |
| Buffalo Construction Consultants | 1,016,600 | 125,698 | 12.36% | 19,950 | 1.96% | 91,550 | 9.01% | 183,275 | 18.03% |
| Concord Electric | 3,851,226 | 635,110 | 16.49% | 462,711 | 12.01% | 129,329 | 3.36% | 124,736 | 3.24% |
| DV Brown & Associates, Inc. | 1,373,000 | 313,945 | 22.87% | 137,300 | 10.00% | 44,216 | 3.22% | 86,450 | 6.30% |
| George Mather Forbes #4 | 25,471,147 | 3,590,321 | 14.10% | 3,027,009 | 11.88% | 594,834 | 2.34% | 490,583 | 1.93% |
| AP Safety and Security Corp. | 556,130 | | | 556,130 | 100.00% | | | | |
| Thurston Dudek | 1,232,800 | 217,929 | 17.68% | 121,000 | 9.82% | 36,459 | 2.96% | 39,747 | 3.22% |
| DiPasquale Construction | 14,470,564 | 1,857,052 | 12.83% | 1,409,132 | 9.74% | 413,696 | 2.86% | 125,000 | 0.86% |
| John W. Danforth | 4,064,495 | 678,497 | 16.69% | 404,125 | 9.94% | | | 141,361 | 3.48% |
| Concord Electric | 4,047,157 | 650,082 | 16.06% | 426,622 | 10.54% | 111,679 | 2.76% | 151,475 | 3.74% |
| DiMarco Constructors | 1,100,000 | 186,760 | 16.98% | 110,000 | 10.00% | 33,000 | 3.00% | 33,000 | 3.00% |
| Edison Tech TV Studio | 697,000 | 20,294 | 2.91% | 151,030 | 21.67% | 4,831 | 0.69% | 3,825 | 0.55% |
| Concord Electric | 697,000 | 20,294 | 2.91% | 151,030 | 21.67% | 4,831 | 0.69% | 3,825 | 0.55% |
| Dr. Walter Cooper Academy School #10 - HVAC | 3,281,896 | 610,000 | 18.59% | 361,055 | 11.00% | 100,381 | 3.06% | 109,000 | 3.32% |
| M.A. Ferrauilo Plbg. & Htg., Inc. | 3,281,896 | 610,000 | 18.59% | 361,055 | 11.00% | 100,381 | 3.06% | 109,000 | 3.32% |
| Dr. Walter Cooper Academy School #10 - Plumbing | 1,105,080 | 203,687 | 18.43% | 126,705 | 11.47% | 40,000 | 3.62% | 35,100 | 3.18% |
| M.A. Ferrauilo Plbg. & Htg., Inc. | 1,105,080 | 203,687 | 18.43% | 126,705 | 11.47% | 40,000 | 3.62% | 35,100 | 3.18% |

EXHIBIT 12

| Project | Total Contract Amount | MBE Contract Allocation | | WBE Contract Allocation | | SBE Contract Allocation | | DBE Contract Allocation | |
|-------------------------|--------------------------------------|--|--|--|--|--|--|---|--|
| Project Wide Allocation | Total Contract Amount 394,429,852 | MBE Contract Allocation 75,205,976 19.07% | | WBE Contract Allocation 46,525,055 11.80% | | SBE Contract Allocation 9,925,437 2.52% | | DBE Contract Allocation 10,289,756 2.61% | |

Rochester Schools Modernization Program - Eligible Business Entity Participation Report

Children's School of Rochester #1 2B

M.A. Ferrauilo Plbg. & Htg., Inc.

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|----------------------------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Cannon & Noto Enterprise Inc | MBE | 6,983 | 337,000 | 18,446 | 355,446 | 1.96% |
| Coldwater Insulation, Inc. | WBE | 6,660 | 125,000 | | 125,000 | 5.33% |
| GENESEE BUILDING RESTORATION INC | WBE | | 65,610 | | 65,610 | |
| Massive Testing & Balancing | SBE | 7,733 | 23,250 | | 23,250 | 33.26% |
| Professional Tradesmen, Inc. | WBE | 1,675 | 17,523 | 716 | 18,239 | 9.18% |
| Riccelli Trucking Inc | WBE | | 1,700 | | 1,700 | |
| Unified Electric | MBE | 26,650 | 35,000 | | 35,000 | 76.14% |
| WYCO Mechanical LLC | WBE | | 92,000 | | 92,000 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 2,187,000 | | |
| Change Orders to Date: | 39,909 | | |
| Total Current Contract: | 2,226,909 | | Required Percentage: |
| MBE Portion of Current Contract: | 390,446 | 17.53% | 17.00% |
| WBE Portion of Current Contract: | 302,549 | 13.59% | 10.00% |
| SBE Portion of Current Contract: | 23,250 | 1.04% | 3.00% |
| DBE Portion of Current Contract: | | | 3.00% |

Mark Cerrone Inc.

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|---|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Can-Am Consultants Inc | SBE | | 4,750 | | 4,750 | |
| Cannon & Noto Enterprise Inc | MBE | | 216,000 | 48,000 | 264,000 | |
| Cardinal Lawn & Landscape | SBE | | 5,700 | | 5,700 | |
| Flood And Flood Photography And Videography LLC | SBE | | 2,900 | | 2,900 | |
| Safety Zone Ventures, LLC | WBE | | 20,000 | | 20,000 | |
| Simco Supply LLC | SBE | | 12,000 | 4,856 | 16,856 | |
| Unified Electric | MBE | | 172,000 | 4,456 | 176,456 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|-----------------------------|--------|
| Original Contract: | 1,577,000 | | |
| Change Orders to Date: | 6,237 | | |
| Total Current Contract: | 1,583,237 | | |
| | | Required Percentage: | |
| MBE Portion of Current Contract: | 440,456 | 27.82% | 17.00% |
| WBE Portion of Current Contract: | 20,000 | 1.26% | 10.00% |
| SBE Portion of Current Contract: | 30,206 | 1.91% | 3.00% |
| DBE Portion of Current Contract: | | | 3.00% |

Thurston Dudek

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|----------------------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Coldwater Insulation, Inc. | WBE | 46,774 | 51,400 | | 51,400 | 91.00% |
| CW Piping LLC | MBE | 227,285 | 390,000 | | 390,000 | 58.28% |
| DDT Construction LLC | SBE | | 44,000 | | 44,000 | |
| OSO, Inc | DBE | 38,018 | 44,000 | 6,009 | 50,009 | 76.02% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 1,466,000 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 1,466,000 | | Required Percentage: |
| MBE Portion of Current Contract: | 390,000 | 26.60% | 17.00% |
| WBE Portion of Current Contract: | 51,400 | 3.51% | 10.00% |
| SBE Portion of Current Contract: | 44,000 | 3.00% | 3.00% |
| DBE Portion of Current Contract: | 50,009 | 3.41% | 3.00% |

Fisher Associates

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|---------------------------------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Can-Am Consultants Inc | SBE | | 8,100 | | 8,100 | |
| Chemtech Consulting Group, Inc. | DBE | | 8,100 | | 8,100 | |
| Lozier Environmental Consulting | WBE | | 27,000 | | 27,000 | |
| Ravi Engineering & Land Surveying, PC | MBE | 4,686 | 22,950 | | 22,950 | 20.42% |
| Sienna Environmental Technologies LLC | MBE | | 22,950 | | 22,950 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|---------|--------|-----------------------------|
| Original Contract: | 270,000 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 270,000 | | Required Percentage: |
| MBE Portion of Current Contract: | 45,900 | 17.00% | 17.00% |
| WBE Portion of Current Contract: | 27,000 | 10.00% | 10.00% |
| SBE Portion of Current Contract: | 8,100 | 3.00% | 3.00% |
| DBE Portion of Current Contract: | 8,100 | 3.00% | 3.00% |

Concord Electric

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|----------------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Cannon Electric | MBE | 427,158 | 365,180 | 130,439 | 495,619 | 86.19% |
| Invictus Electrical | WBE | 209,370 | 216,480 | 3,910 | 220,390 | 95.00% |
| MS Unlimited Inc. | DBE | 132,641 | 128,100 | 11,065 | 139,165 | 95.31% |
| North Coast Electric | SBE | 66,830 | 64,050 | 2,780 | 66,830 | 100.00% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 2,135,000 | | |
| Change Orders to Date: | 153,972 | | |
| Total Current Contract: | 2,288,972 | | Required Percentage: |
| MBE Portion of Current Contract: | 495,619 | 21.65% | 17.00% |
| WBE Portion of Current Contract: | 220,390 | 9.63% | 10.00% |
| SBE Portion of Current Contract: | 66,830 | 2.92% | 3.00% |
| DBE Portion of Current Contract: | 139,165 | 6.08% | 3.00% |

Children's School of Rochester #1 2B

EXHIBIT 13

Holdsworth Klimowski Construction

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Acia Construction,LLC | WBE | | 30,000 | | 30,000 | |
| AL Slawson LLC | DBE | | 85,000 | | 85,000 | |
| Arrow Sheet Metal Works Inc. | DBE | | 62,000 | | 62,000 | |
| DECCA PAVING, INC. | DBE | | 122,000 | | 122,000 | |
| Diehl Development Inc. | SBE | | 800,000 | 83,409 | 883,409 | |
| FIRESTOP TECHNOLOGIES INC | WBE | | 4,745 | | 4,745 | |
| Kelly Contracting, Inc | WBE | | 96,000 | | 96,000 | |
| Kraftwerks | WBE | | 51,739 | 18,288 | 70,027 | |
| M.J. Dreher Trucking, Inc. | DBE | | 30,000 | | 30,000 | |
| McClain Associates Inc. | WBE | | 5,360 | 1,900 | 7,260 | |
| Premier Sign Systems LLC | MBE | | 13,200 | | 13,200 | |
| Robert F Hyland & Sons, LLC | MBE | | 37,000 | | 37,000 | |
| Scott Construction of Rochester Inc. | MBE | | 196,859 | | 196,859 | |
| Shades of Color, Inc. | MBE | | 244,000 | | 244,000 | |
| STEEL TECH FABRICATOR INC | MBE | | 417,000 | | 417,000 | |
| STEVE GENERAL CONTRACTOR INC | MBE | | 330,000 | 168,800 | 498,800 | |
| Syracuse Scenery & Stage Lighting Co. Inc. | WBE | | 14,800 | | 14,800 | |
| Wayside Contractors | WBE | | 100,810 | | 100,810 | |
| WYCO Mechanical LLC | WBE | | 3,460 | | 3,460 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 7,733,000 | | |
| Change Orders to Date: | 356,090 | | |
| Total Current Contract: | 8,089,090 | | Required Percentage: |
| MBE Portion of Current Contract: | 1,406,859 | 17.39% | 17.00% |
| WBE Portion of Current Contract: | 327,102 | 4.04% | 10.00% |
| SBE Portion of Current Contract: | 883,409 | 10.92% | 3.00% |
| DBE Portion of Current Contract: | 299,000 | 3.70% | 3.00% |

Clara Barton School #2 2

EXHIBIT 13

DiPasquale Construction

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|---|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| ArchWood, Inc | WBE | | 220,000 | 8,250 | 228,250 | |
| Arrow Sheet Metal Works Inc. | WBE | | 439,700 | 3,145 | 442,845 | |
| Brooks Brothers Painting of Rochester Inc. | MBE | | 155,000 | -68,710 | 86,290 | |
| C&A Pavement Markings | WBE | | 500 | 2,209 | 2,709 | |
| Casarsa Construction Supply Incorporated - Supplier (EBE Certified) | WBE | | 90,000 | 62,091 | 152,091 | |
| Cummings Construction LLC | MBE | | 140,000 | -78,055 | 61,945 | |
| DECCA PAVING, INC. | MBE | | 68,000 | 49,604 | 117,604 | |
| G&J Contracting, Inc. | DBE | 20,250 | 132,220 | 5,528 | 137,748 | 14.70% |
| G.P. Land & Carpet Corp. | WBE | | 226,367 | 30,176 | 256,543 | |
| Garden Grove | SBE | 269,675 | 500,000 | 109,586 | 609,586 | 44.24% |
| Gateway III Construction | MBE | 190,903 | 590,300 | 212,850 | 803,150 | 23.77% |
| P D S CONSTRUCTION | WBE | 39,025 | 215,000 | 6,976 | 221,976 | 17.58% |
| Ravi Engineering & Land Surveying, PC | MBE | 3,310 | 9,800 | 13,244 | 23,044 | 14.36% |
| STEEL TECH FABRICATOR INC | MBE | 53,871 | 610,000 | 21,190 | 631,190 | 8.53% |
| STEVE GENERAL CONTRACTOR INC | MBE | | 710,000 | -100,971 | 609,029 | |
| Susquehanna Sheet Metal | WBE | | 43,269 | | 43,269 | |
| Syracuse Scenery & Stage Lighting Co. Inc. | WBE | | 27,650 | | 27,650 | |
| Wayside Contractors | WBE | | 34,830 | -10,015 | 24,815 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|------------|--------|-----------------------------|
| Original Contract: | 14,250,824 | | |
| Change Orders to Date: | 1,575,047 | | |
| Total Current Contract: | 15,825,871 | | Required Percentage: |
| MBE Portion of Current Contract: | 2,332,251 | 14.74% | 17.00% |
| WBE Portion of Current Contract: | 1,324,101 | 8.37% | 10.00% |
| SBE Portion of Current Contract: | 609,586 | 3.85% | 3.00% |
| DBE Portion of Current Contract: | 137,748 | 0.87% | 3.00% |

John W. Danforth

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|------------------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| MGM Insulation Inc | MBE | | 454,860 | 119,240 | 574,100 | |
| OCM Construction, Inc. | DBE | | 101,102 | | 101,102 | |
| Unified Electric | SBE | | 40,000 | | 40,000 | |
| United Mechanical | WBE | | 272,621 | | 272,621 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 2,675,000 | | |
| Change Orders to Date: | 183,428 | | |
| Total Current Contract: | 2,858,428 | | Required Percentage: |
| MBE Portion of Current Contract: | 574,100 | 20.08% | 17.00% |
| WBE Portion of Current Contract: | 272,621 | 9.54% | 10.00% |
| SBE Portion of Current Contract: | 40,000 | 1.40% | 3.00% |
| DBE Portion of Current Contract: | 101,102 | 3.54% | 3.00% |

Clara Barton School #2 2

EXHIBIT 13

Concord Electric

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--------------------------------------|------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Cannon Electric | MBE | 70,794 | 366,567 | | 366,567 | 19.31% |
| Invictus Electrical | WBE | | 166,260 | | 166,260 | |
| LTP Contracting Group LLC | DBE | 35,858 | 53,261 | 7,077 | 60,338 | 59.43% |
| Scott Construction of Rochester Inc. | SBE | | 50,670 | | 50,670 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|----------------------------------|-----------|--------|----------------------|
| Original Contract: | 1,639,000 | | |
| Change Orders to Date: | 1,516,559 | | |
| Total Current Contract: | 3,155,559 | | Required Percentage: |
| MBE Portion of Current Contract: | 366,567 | 11.62% | 17.00% |
| WBE Portion of Current Contract: | 166,260 | 5.27% | 10.00% |
| SBE Portion of Current Contract: | 50,670 | 1.61% | 3.00% |
| DBE Portion of Current Contract: | 60,338 | 1.91% | 3.00% |

Erdman Anthony

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|---------------------------------------|------------|--------------------|-------------------|---------------------|----------------|-----------------|
| Edge GTS | WBE | | 1,965 | | 1,965 | |
| Popli Architecture & Engineering LSPC | MBE | | 6,972 | | 6,972 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|----------------------------------|--------|--------|----------------------|
| Original Contract: | 13,912 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 13,912 | | Required Percentage: |
| MBE Portion of Current Contract: | 6,972 | 50.12% | 17.00% |
| WBE Portion of Current Contract: | 1,965 | 14.12% | 10.00% |
| SBE Portion of Current Contract: | | | 3.00% |
| DBE Portion of Current Contract: | | | 3.00% |

Buffalo Construction Consultants

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|-----------------------------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Capital Alliance Solutions, LLC | WBE | 5,000 | 102,744 | -92,794 | 9,950 | 50.25% |
| Dataflow Reprographics LLC | WBE | 400 | 10,000 | | 10,000 | 4.00% |
| J&C Construction Support Services | SBE | | 10,000 | | 10,000 | |
| Rodriguez Construction Group | MBE | 43,520 | 172,550 | -46,852 | 125,698 | 34.62% |
| Roger's Enterprises | DBE | 49,680 | 30,498 | 152,777 | 183,275 | 27.11% |
| Safety Zone Environmental, LLC | SBE | 2,970 | 18,500 | 44,600 | 63,100 | 4.71% |
| Trophy Point LLC | SBE | | 19,450 | -1,000 | 18,450 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 1,016,600 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 1,016,600 | | Required Percentage: |
| MBE Portion of Current Contract: | 125,698 | 12.36% | 17.00% |
| WBE Portion of Current Contract: | 19,950 | 1.96% | 10.00% |
| SBE Portion of Current Contract: | 91,550 | 9.01% | 3.00% |
| DBE Portion of Current Contract: | 183,275 | 18.03% | 3.00% |

Concord Electric

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--------------------------------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Bethany Technologies Company LLC | WBE | | 168,000 | 33,795 | 201,795 | |
| Cannon Electric | MBE | 128,594 | 635,110 | | 635,110 | 20.25% |
| Invictus Electrical | WBE | 53,023 | 260,916 | | 260,916 | 20.32% |
| LTP Contracting Group LLC | DBE | 25,156 | 118,845 | 5,891 | 124,736 | 20.17% |
| NorthCoast Electrical Solutions | SBE | | 112,275 | 17,054 | 129,329 | |
| Scott Construction of Rochester Inc. | SBE | | 112,200 | -112,200 | | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 3,734,000 | | |
| Change Orders to Date: | 117,226 | | |
| Total Current Contract: | 3,851,226 | | Required Percentage: |
| MBE Portion of Current Contract: | 635,110 | 16.49% | 17.00% |
| WBE Portion of Current Contract: | 462,711 | 12.01% | 10.00% |
| SBE Portion of Current Contract: | 129,329 | 3.36% | 3.00% |
| DBE Portion of Current Contract: | 124,736 | 3.24% | 3.00% |

Dag Hammarskjold School #6 2

EXHIBIT 13

DV Brown & Associates, Inc.

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|-------------------------------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Diversified Industries of WNY, LTD. | WBE | 8,404 | 137,300 | | 137,300 | 6.12% |
| JMA Integrated Solutions LLC | SBE | 14,364 | 41,190 | 3,026 | 44,216 | 32.49% |
| MGM Insulation Inc | DBE | | 85,000 | 1,450 | 86,450 | |
| United Mechanical | MBE | 41,354 | 233,410 | 80,535 | 313,945 | 13.17% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 1,373,000 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 1,373,000 | | Required Percentage: |
| MBE Portion of Current Contract: | 313,945 | 22.87% | 17.00% |
| WBE Portion of Current Contract: | 137,300 | 10.00% | 10.00% |
| SBE Portion of Current Contract: | 44,216 | 3.22% | 3.00% |
| DBE Portion of Current Contract: | 86,450 | 6.30% | 3.00% |

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|-----------------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Millennium Strategies | | | | | | |
| Keating Consulting | WBE | | 123,644 | | 123,644 | |
| Millennium Strategies | SBE | | 902,601 | | 902,601 | |
| W.R. Revels Company | MBE | | 210,195 | | 210,195 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 1,236,440 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 1,236,440 | | Required Percentage: |
| MBE Portion of Current Contract: | 210,195 | 17.00% | 17.00% |
| WBE Portion of Current Contract: | 123,644 | 10.00% | 10.00% |
| SBE Portion of Current Contract: | 902,601 | 73.00% | 3.00% |
| DBE Portion of Current Contract: | | | 3.00% |

Concord Electric

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|----------------------------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Avarus Solutions, LLC | SBE | | 103,455 | | 103,455 | |
| Bethany Technologies Company LLC | WBE | | 246,958 | | 246,958 | |
| Cannon Electric | MBE | | 584,250 | | 584,250 | |
| Invictus Electrical | WBE | | 96,892 | | 96,892 | |
| LTP Contracting Group LLC | DBE | | 103,125 | | 103,125 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 3,344,000 | | |
| Change Orders to Date: | 51,084 | | |
| Total Current Contract: | 3,395,084 | | Required Percentage: |
| MBE Portion of Current Contract: | 584,250 | 17.21% | 17.00% |
| WBE Portion of Current Contract: | 343,850 | 10.13% | 10.00% |
| SBE Portion of Current Contract: | 103,455 | 3.05% | 3.00% |
| DBE Portion of Current Contract: | 103,125 | 3.04% | 3.00% |

Manning Squires Hennig

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|-------------------------------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| ArchWood, Inc | WBE | | 740,000 | -6,369 | 733,632 | |
| Cummings Construction LLC | MBE | | 822,000 | -87,391 | 734,609 | |
| G&J Contracting, Inc. | DBE | | 300,000 | 6,150 | 306,150 | |
| IC Construction Services | MBE | | 190,200 | 9,894 | 200,094 | |
| Iroquois Bar Corp. | MBE | | 440,000 | 8,555 | 448,555 | |
| Mark Cerrone Inc | WBE | | 3,236,800 | 97,131 | 3,333,931 | |
| Montanosa Restoration, LLC | MBE | | 47,000 | 106,446 | 153,446 | |
| Mr. & Mrs. Clean All, LLC | MBE | | 8,400 | | 8,400 | |
| Obriens Septic | WBE | | 8,000 | 2,228 | 10,228 | |
| Premier Sign Systems LLC | MBE | | 15,500 | 20,115 | 35,615 | |
| Riccelli Trucking Inc | WBE | | 75,000 | | 75,000 | |
| Rochester Rigging & Erectors, Inc.. | DBE | | 1,400,000 | 40,320 | 1,440,320 | |
| Roger's Enterprises | SBE | | 100,800 | | 100,800 | |
| Susquehanna Sheet Metal | WBE | | 54,000 | -2,578 | 51,422 | |
| Ziske-Kraftwerks Inc | WBE | | 66,000 | 6,037 | 72,037 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|------------|--------|-----------------------------|
| Original Contract: | 16,305,000 | | |
| Change Orders to Date: | 816,676 | | |
| Total Current Contract: | 17,121,676 | | Required Percentage: |
| MBE Portion of Current Contract: | 1,580,719 | 9.23% | 17.00% |
| WBE Portion of Current Contract: | 4,276,250 | 24.98% | 10.00% |
| SBE Portion of Current Contract: | 100,800 | 0.59% | 3.00% |
| DBE Portion of Current Contract: | 1,746,470 | 10.20% | 3.00% |

SEI Design Group Architects, PC

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Building Energy Solutions LLC | SBE | | 43,000 | | 43,000 | |
| Dataflow Reprographics LLC | WBE | | 181 | | 181 | |
| Environmental Design & Research, Landscape Architecture, Engineering & Environmental Services, D.P.C | WBE | | 55,000 | | 55,000 | |
| Integrative Design & Architecture | MBE | | 45,000 | | 45,000 | |
| Kenel J Antoine Architect & Associates | MBE | | 60,000 | | 60,000 | |
| Popli Architecture & Engineering LSPC | MBE | | 113,000 | | 113,000 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 1,250,800 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 1,250,800 | | Required Percentage: |
| MBE Portion of Current Contract: | 218,000 | 17.43% | 17.00% |
| WBE Portion of Current Contract: | 55,181 | 4.41% | 10.00% |
| SBE Portion of Current Contract: | 43,000 | 3.44% | 3.00% |
| DBE Portion of Current Contract: | | | 3.00% |

Dr. Walter Cooper Academy School #10 - HVAC 2 EXHIBIT 13

M.A. Ferrauilo Plbg. & Htg., Inc.

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|----------------------------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Cannon & Noto Enterprise Inc | MBE | | 570,000 | | 570,000 | |
| Coldwater Insulation, Inc. | WBE | | 167,000 | | 167,000 | |
| GM Mechanical | DBE | | 109,000 | | 109,000 | |
| Grace Commercial Contractors LLC | SBE | | 32,381 | | 32,381 | |
| Hale Technologies | SBE | | 68,000 | | 68,000 | |
| Mechanical Testing Inc. | WBE | | 32,000 | | 32,000 | |
| Safety Zone Environmental, LLC | WBE | | 495 | | 495 | |
| Unified Electric | MBE | | 40,000 | | 40,000 | |
| WYCO Mechanical LLC | WBE | | 161,560 | | 161,560 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 3,284,591 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 3,281,896 | | Required Percentage: |
| MBE Portion of Current Contract: | 610,000 | 18.59% | 17.00% |
| WBE Portion of Current Contract: | 361,055 | 11.00% | 10.00% |
| SBE Portion of Current Contract: | 100,381 | 3.06% | 3.00% |
| DBE Portion of Current Contract: | 109,000 | 3.32% | 3.00% |

Dr. Walter Cooper Academy School #10 - Plumbing 2

EXHIBIT 13

M.A. Ferrauilo Plbg. & Htg., Inc.

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--------------------------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Cannon & Noto Enterprise Inc | MBE | | 172,000 | | 172,000 | |
| Coldwater Insulation, Inc. | WBE | | 59,000 | | 59,000 | |
| Country Estate of WNY | SBE | | 40,000 | | 40,000 | |
| GM Mechanical | DBE | | 35,100 | | 35,100 | |
| JHP Industrial Supply Co Inc | MBE | | 31,687 | | 31,687 | |
| Safety Zone Environmental, LLC | WBE | | 833 | | 833 | |
| WYCO Mechanical LLC | WBE | | 50,000 | 16,872 | 66,872 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 1,070,225 | | |
| Change Orders to Date: | 34,855 | | |
| Total Current Contract: | 1,105,080 | | Required Percentage: |
| MBE Portion of Current Contract: | 203,687 | 18.43% | 17.00% |
| WBE Portion of Current Contract: | 126,705 | 11.47% | 10.00% |
| SBE Portion of Current Contract: | 40,000 | 3.62% | 3.00% |
| DBE Portion of Current Contract: | 35,100 | 3.18% | 3.00% |

Thurston Dudek

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|------------------------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Cannon & Noto Enterprise Inc | MBE | | 293,080 | | 293,080 | |
| Coldwater Insulation, Inc. | WBE | | 107,200 | | 107,200 | |
| DDT Construction LLC | SBE | | 51,720 | | 51,720 | |
| OSO, Inc | DBE | | 51,720 | | 51,720 | |
| Pipitone Enterprises LLC | WBE | | 67,000 | | 67,000 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 1,724,000 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 1,724,000 | | Required Percentage: |
| MBE Portion of Current Contract: | 293,080 | 17.00% | 17.00% |
| WBE Portion of Current Contract: | 174,200 | 10.10% | 10.00% |
| SBE Portion of Current Contract: | 51,720 | 3.00% | 3.00% |
| DBE Portion of Current Contract: | 51,720 | 3.00% | 3.00% |

Hewitt Young Electric

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|----------------------------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Bethany Technologies Company LLC | WBE | | 1,284,500 | 301,851 | 1,586,351 | |
| Cannon & Noto Enterprise Inc | SBE | | 323,000 | | 323,000 | |
| LTP Contracting Group LLC | DBE | | 386,000 | -2,100 | 383,900 | |
| Unified Electric | MBE | | 1,500,000 | 83,362 | 1,583,362 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|------------|--------|-----------------------------|
| Original Contract: | 11,398,000 | | |
| Change Orders to Date: | 1,886,293 | | |
| Total Current Contract: | 13,284,293 | | Required Percentage: |
| MBE Portion of Current Contract: | 1,583,362 | 11.92% | 17.00% |
| WBE Portion of Current Contract: | 1,586,351 | 11.94% | 10.00% |
| SBE Portion of Current Contract: | 323,000 | 2.43% | 3.00% |
| DBE Portion of Current Contract: | 383,900 | 2.89% | 3.00% |

John W. Danforth

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|------------------------------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Coldwater Insulation, Inc. | WBE | | 438,700 | 4,975 | 443,675 | |
| Grace Commercial Contractors LLC | SBE | | 96,900 | 26,873 | 123,773 | |
| Indoor Air Technologies Inc. | WBE | | 54,120 | 12,400 | 66,520 | |
| OCM Construction, Inc. | MBE | | 1,001,945 | 3,616 | 1,005,561 | |
| Rosecroft Property Maintenance LLC | DBE | | 179,471 | 7,426 | 186,897 | |
| Unified Electric | SBE | | 75,000 | | 75,000 | |
| United Mechanical | WBE | | 85,550 | | 85,550 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 5,857,000 | | |
| Change Orders to Date: | 832,843 | | |
| Total Current Contract: | 6,689,843 | | Required Percentage: |
| MBE Portion of Current Contract: | 1,005,561 | 15.03% | 17.00% |
| WBE Portion of Current Contract: | 595,745 | 8.91% | 10.00% |
| SBE Portion of Current Contract: | 198,773 | 2.97% | 3.00% |
| DBE Portion of Current Contract: | 186,897 | 2.79% | 3.00% |

Edison Tech 2

EXHIBIT 13

Labella Associates, P.C.

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| CME Associates, Inc. | SBE | | 11,628 | | 11,628 | |
| Edge GTS | DBE | | 42,000 | | 42,000 | |
| Environmental Design & Research, Landscape Architecture, Engineering & Environmental Services, D.P.C | WBE | | 95,000 | | 95,000 | |
| Heather Demoras Design | WBE | | 70,000 | | 70,000 | |
| NPV Inc. | SBE | | 28,000 | | 28,000 | |
| Popli Architecture & Engineering LSPC | MBE | | 210,000 | | 210,000 | |
| Razak Associates Architecture Engineering & Land Surveying, PLLC | MBE | | 70,000 | 40,825 | 110,825 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|-----------------------------|--------|
| Original Contract: | 1,706,000 | | |
| Change Orders to Date: | 16,480 | | |
| Total Current Contract: | 1,722,480 | | |
| | | Required Percentage: | |
| MBE Portion of Current Contract: | 320,825 | 18.63% | 17.00% |
| WBE Portion of Current Contract: | 165,000 | 9.58% | 10.00% |
| SBE Portion of Current Contract: | 39,628 | 2.30% | 3.00% |
| DBE Portion of Current Contract: | 42,000 | 2.44% | 3.00% |

Edison Tech 2

EXHIBIT 13

M.A. Ferrauilo Plbg. & Htg., Inc.

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|------------------------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Cannon & Noto Enterprise Inc | MBE | | 189,720 | | 189,720 | |
| Coldwater Insulation, Inc. | WBE | 4,750 | 50,000 | 7,925 | 57,925 | 8.20% |
| WYCO Mechanical LLC | WBE | | 62,000 | | 62,000 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|-----------------------------|--------|
| Original Contract: | 1,116,000 | | |
| Change Orders to Date: | 153,441 | | |
| Total Current Contract: | 1,269,441 | | |
| | | Required Percentage: | |
| MBE Portion of Current Contract: | 189,720 | 14.95% | 17.00% |
| WBE Portion of Current Contract: | 119,925 | 9.45% | 10.00% |
| SBE Portion of Current Contract: | | | 3.00% |
| DBE Portion of Current Contract: | | | 3.00% |

Manning Squires Hennig

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|-------------------------------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Cummings Construction LLC | MBE | 61,935 | 250,000 | 64,821 | 314,821 | 19.67% |
| FIRESTOP TECHNOLOGIES INC | WBE | 13,455 | 29,900 | 4,938 | 34,838 | 38.62% |
| G & J Contracting, Inc. | DBE | 23,350 | 34,100 | -1,400 | 32,700 | 71.41% |
| IC Construction Services | MBE | 20,521 | 230,000 | 33,126 | 263,126 | 7.80% |
| McClain Associates Inc. | MBE | 63,377 | 68,370 | 19,602 | 87,972 | 72.04% |
| Mr. & Mrs. Clean All, LLC | MBE | 17,204 | 23,415 | 20,160 | 43,575 | 39.48% |
| Nickerson Corporation Inc. | WBE | 14,850 | 95,247 | 5,995 | 101,242 | 14.67% |
| Obriens Septic | WBE | 6,840 | 16,200 | | 16,200 | 42.22% |
| Riccelli Trucking Inc | WBE | 45,853 | 38,000 | | 38,000 | 120.67% |
| Rochester Rigging & Erectors, Inc.. | WBE | 527,330 | 741,000 | 4,697 | 745,697 | 70.72% |
| Safety Zone Environmental, LLC | DBE | 22,120 | 67,600 | | 67,600 | 32.72% |
| Upstate Specialty Coatings | SBE | 18,968 | 91,550 | 52,170 | 143,720 | 13.20% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 5,978,000 | | |
| Change Orders to Date: | 257,332 | | |
| Total Current Contract: | 6,235,332 | | Required Percentage: |
| MBE Portion of Current Contract: | 711,323 | 11.41% | 17.00% |
| WBE Portion of Current Contract: | 939,137 | 15.06% | 10.00% |
| SBE Portion of Current Contract: | 143,720 | 2.30% | 3.00% |
| DBE Portion of Current Contract: | 100,300 | 1.61% | 3.00% |

Lloyd Mechanical Company, LLC

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|------------------------------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Cannon & Noto Enterprise Inc | MBE | | 149,180 | | 149,180 | |
| Coldwater Insulation, Inc. | WBE | | 94,600 | | 94,600 | |
| Great Lakes Ornamental Iron, Inc. | SBE | | 53,220 | | 53,220 | |
| Heaster Building Restoration, Inc. | DBE | | 53,220 | | 53,220 | |
| Herline Technologies | WBE | | 166,400 | | 166,400 | |
| JHP Industrial Supply Co Inc | MBE | | 222,792 | | 222,792 | |
| JPC, LTD | WBE | | 7,200 | | 7,200 | |
| Unified Electric | MBE | | 20,000 | | 20,000 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 1,824,000 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 1,824,000 | | Required Percentage: |
| MBE Portion of Current Contract: | 391,972 | 21.49% | 17.00% |
| WBE Portion of Current Contract: | 268,200 | 14.70% | 10.00% |
| SBE Portion of Current Contract: | 53,220 | 2.92% | 3.00% |
| DBE Portion of Current Contract: | 53,220 | 2.92% | 3.00% |

John W. Danforth

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|------------------------------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Coldwater Insulation, Inc. | WBE | | 94,500 | | 94,500 | |
| JPC, LTD | MBE | | 8,400 | | 8,400 | |
| OCM Construction, Inc. | MBE | | 498,021 | | 498,021 | |
| Rosecroft Property Maintenance LLC | DBE | | 148,650 | | 148,650 | |
| Unified Electric | SBE | | 10,000 | | 10,000 | |
| United Mechanical | WBE | | 161,618 | | 161,618 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 2,334,500 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 2,334,500 | | Required Percentage: |
| MBE Portion of Current Contract: | 506,421 | 21.69% | 17.00% |
| WBE Portion of Current Contract: | 256,118 | 10.97% | 10.00% |
| SBE Portion of Current Contract: | 10,000 | 0.43% | 3.00% |
| DBE Portion of Current Contract: | 148,650 | 6.37% | 3.00% |

Buffalo Construction Consultants

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Compliance & Administrative Services of New York | WBE | 61,765 | 114,263 | | 114,263 | 54.06% |
| Dataflow Reprographics LLC | WBE | 44 | 10,000 | -9,919 | 81 | 54.32% |
| J&C Construction Support Services | SBE | | 57,000 | | 57,000 | |
| Rodriguez Construction Group | MBE | 25,080 | 43,268 | | 43,268 | 57.96% |
| Roger's Enterprises | DBE | 174,859 | 259,543 | 251,520 | 511,063 | 34.21% |
| Safety Zone Ventures, LLC | SBE | 9,353 | 76,855 | | 76,855 | 12.17% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|-----------------------------|--------|
| Original Contract: | 1,378,500 | | |
| Change Orders to Date: | 532,675 | | |
| Total Current Contract: | 1,911,175 | | |
| | | Required Percentage: | |
| MBE Portion of Current Contract: | 43,268 | 2.26% | 17.00% |
| WBE Portion of Current Contract: | 114,344 | 5.98% | 10.00% |
| SBE Portion of Current Contract: | 133,855 | 7.00% | 3.00% |
| DBE Portion of Current Contract: | 511,063 | 26.74% | 3.00% |

Edison Tech 2

EXHIBIT 13

Zoladz Construction Co., Inc.

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|-----------------------------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Bill's Topsoil Sand & Gravel, LLC | MBE | | 115,000 | | 115,000 | |
| C&A Pavement Markings | WBE | | 2,525 | | 2,525 | |
| City Electric Company, Inc | WBE | | 34,000 | | 34,000 | |
| CVF INC | DBE | | 46,000 | | 46,000 | |
| Iroquois Bar Corp. | MBE | | 27,000 | | 27,000 | |
| North Coast Electric | SBE | | 88,000 | | 88,000 | |
| Samson Fuel | WBE | | 10,000 | | 10,000 | |
| UPSTATE STEEL INC | WBE | | 130,000 | | 130,000 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|---------|--------|-----------------------------|
| Original Contract: | 945,373 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 945,373 | | Required Percentage: |
| MBE Portion of Current Contract: | 142,000 | 15.02% | 17.00% |
| WBE Portion of Current Contract: | 176,525 | 18.67% | 10.00% |
| SBE Portion of Current Contract: | 88,000 | 9.31% | 3.00% |
| DBE Portion of Current Contract: | 46,000 | 4.87% | 3.00% |

Concord Electric

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--------------------------------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Bethany Technologies Company LLC | WBE | 49,704 | 89,788 | 8,776 | 98,564 | 50.43% |
| Cannon Electric | MBE | 554,787 | 441,150 | 2,297 | 443,447 | 125.11% |
| Invictus Electrical | WBE | 97,801 | 146,310 | | 146,310 | 66.85% |
| LTP Contracting Group LLC | DBE | 140,914 | 71,625 | 4,468 | 76,093 | 185.19% |
| Scott Construction of Rochester Inc. | SBE | 87,150 | 111,150 | | 111,150 | 78.41% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 2,344,000 | | |
| Change Orders to Date: | 238,063 | | |
| Total Current Contract: | 2,582,063 | | Required Percentage: |
| MBE Portion of Current Contract: | 443,447 | 17.17% | 17.00% |
| WBE Portion of Current Contract: | 244,874 | 9.48% | 10.00% |
| SBE Portion of Current Contract: | 111,150 | 4.30% | 3.00% |
| DBE Portion of Current Contract: | 76,093 | 2.95% | 3.00% |

Edison Tech 2

EXHIBIT 13

Elmer W. Davis, Inc.

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|---|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| OSO, Inc | WBE | | 88,500 | | 88,500 | |
| Runyon Lightning Protection & Restoration | SBE | | 30,250 | | 30,250 | |
| Steve General Contractors | MBE | 101,632 | 172,500 | | 172,500 | 58.92% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 1,049,277 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 1,049,277 | | Required Percentage: |
| MBE Portion of Current Contract: | 172,500 | 16.44% | 17.00% |
| WBE Portion of Current Contract: | 88,500 | 8.43% | 10.00% |
| SBE Portion of Current Contract: | 30,250 | 2.88% | 3.00% |
| DBE Portion of Current Contract: | | | 3.00% |

Concord Electric

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Cannon Electric | MBE | | 16,000 | 4,294 | 20,294 | |
| LTP Contracting Group LLC | DBE | 3,825 | 3,060 | 765 | 3,825 | 100.00% |
| Scott Construction of Rochester Inc. | SBE | | 3,000 | 1,831 | 4,831 | |
| Syracuse Scenery & Stage Lighting Co. Inc. | WBE | | 149,500 | 1,530 | 151,030 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|---------|--------|-----------------------------|
| Original Contract: | 697,000 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 697,000 | | Required Percentage: |
| MBE Portion of Current Contract: | 20,294 | 2.91% | 17.00% |
| WBE Portion of Current Contract: | 151,030 | 21.67% | 10.00% |
| SBE Portion of Current Contract: | 4,831 | 0.69% | 3.00% |
| DBE Portion of Current Contract: | 3,825 | 0.55% | 3.00% |

Labella Associates, P.C.

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Edge Architecture | SBE | | 38,190 | 4,513 | 42,703 | |
| Edge GTS | DBE | | 38,190 | | 38,190 | |
| Environmental Design & Research, Landscape Architecture, Engineering & Environmental Services, D.P.C | WBE | | 70,015 | 75,920 | 145,935 | |
| Heather Demoras Design | WBE | | 63,650 | 921 | 64,571 | |
| NPV Inc. | WBE | | 20,912 | | 20,912 | |
| Pinewoods Engineering, P.C. | WBE | | 23,000 | | 23,000 | |
| Popli Architecture & Engineering LSPC | MBE | | 140,300 | | 140,300 | |
| Razak Associates Architecture Engineering & Land Surveying, PLLC | MBE | | 76,380 | | 76,380 | |
| Vargas Associates | WBE | | 12,000 | 14,294 | 26,294 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 1,273,000 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 1,273,000 | | Required Percentage: |
| MBE Portion of Current Contract: | 216,680 | 17.02% | 17.00% |
| WBE Portion of Current Contract: | 280,712 | 22.05% | 10.00% |
| SBE Portion of Current Contract: | 42,703 | 3.35% | 3.00% |
| DBE Portion of Current Contract: | 38,190 | 3.00% | 3.00% |

M.A. Ferrauilo Plbg. & Htg., Inc.

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|------------------------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Cannon & Noto Enterprise Inc | MBE | | 492,000 | | 492,000 | |
| Coldwater Insulation, Inc. | WBE | | 175,000 | | 175,000 | |
| GM Mechanical | DBE | | 94,000 | | 94,000 | |
| Mechanical Testing Inc. | WBE | | 21,000 | | 21,000 | |
| Riccelli Trucking Inc | WBE | | 614 | | 614 | |
| TJM Mechanical | SBE | | 330,000 | | 330,000 | |
| Unified Electric | MBE | | 40,000 | | 40,000 | |
| WYCO Mechanical LLC | WBE | | 106,430 | | 106,430 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 3,127,000 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 3,127,000 | | Required Percentage: |
| MBE Portion of Current Contract: | 532,000 | 17.01% | 17.00% |
| WBE Portion of Current Contract: | 303,044 | 9.69% | 10.00% |
| SBE Portion of Current Contract: | 330,000 | 10.55% | 3.00% |
| DBE Portion of Current Contract: | 94,000 | 3.01% | 3.00% |

Manning Squires Hennig

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Access Lift & Ramps | SBE | | 13,100 | | 13,100 | |
| ArchWood, Inc | WBE | | 329,500 | 13,800 | 343,300 | |
| C&A Pavement Markings | WBE | | 1,794 | | 1,794 | |
| Cooper Sign Company | DBE | | 11,182 | 31,428 | 42,610 | |
| DECCA PAVING, INC. | MBE | | 284,835 | -8,525 | 276,310 | |
| Design Specialists Inc | WBE | | 33,754 | | 33,754 | |
| Flower City Monitoring Servicess, LTD. | MBE | | 332,567 | 10,000 | 342,567 | |
| G&J Contracting, Inc. | MBE | | 12,900 | 1,500 | 14,400 | |
| G.P. Land & Carpet Corp. | WBE | | 207,966 | 49,725 | 257,691 | |
| IC Construction Services | MBE | | 224,000 | 2,911 | 226,911 | |
| Mark Cerrone Inc | WBE | | 1,358,500 | 550,408 | 1,908,908 | |
| Montanosa Restoration, LLC | MBE | | 174,300 | 55,213 | 229,513 | |
| Obriens Septic | SBE | | 26,000 | 2,055 | 28,055 | |
| Riccelli Trucking Inc | WBE | | 18,000 | 4,208 | 22,208 | |
| Roger's Enterprises | MBE | | 88,549 | | 88,549 | |
| STEEL TECH FABRICATOR INC | MBE | | 197,500 | 3,474 | 200,974 | |
| Susquehanna Sheet Metal | SBE | | 55,899 | -2,622 | 53,277 | |
| Ziske-Kraftwerks Inc | WBE | | 50,685 | 9,653 | 60,338 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|------------|--------|-----------------------------|
| Original Contract: | 10,228,000 | | |
| Change Orders to Date: | 2,203,628 | | |
| Total Current Contract: | 12,431,628 | | Required Percentage: |
| MBE Portion of Current Contract: | 1,379,223 | 11.09% | 17.00% |
| WBE Portion of Current Contract: | 2,627,993 | 21.14% | 10.00% |
| SBE Portion of Current Contract: | 94,431 | 0.76% | 3.00% |
| DBE Portion of Current Contract: | 42,610 | 0.34% | 3.00% |

Thurston Dudek

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|----------------------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Coldwater Insulation, Inc. | WBE | | 70,000 | | 70,000 | |
| CW Piping LLC | SBE | | 22,000 | | 22,000 | |
| OSO, Inc | MBE | | 123,000 | | 123,000 | |
| WYCO Mechanical LLC | DBE | | 22,000 | | 22,000 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|---------|--------|-----------------------------|
| Original Contract: | 732,000 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 732,000 | | Required Percentage: |
| MBE Portion of Current Contract: | 123,000 | 16.80% | 17.00% |
| WBE Portion of Current Contract: | 70,000 | 9.56% | 10.00% |
| SBE Portion of Current Contract: | 22,000 | 3.01% | 3.00% |
| DBE Portion of Current Contract: | 22,000 | 3.01% | 3.00% |

Buffalo Construction Consultants

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|-----------------------------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| J&C Construction Support Services | SBE | | 18,000 | 30,000 | 48,000 | |
| Rodriguez Construction Group | MBE | | 197,710 | 3,955 | 201,665 | |
| Roger's Enterprises | DBE | | 34,890 | | 34,890 | |
| Safety Zone Ventures, LLC | WBE | | 116,300 | | 116,300 | |
| Trophy Point LLC | SBE | | 26,800 | | 26,800 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 1,163,000 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 1,163,000 | | Required Percentage: |
| MBE Portion of Current Contract: | 201,665 | 17.34% | 17.00% |
| WBE Portion of Current Contract: | 116,300 | 10.00% | 10.00% |
| SBE Portion of Current Contract: | 74,800 | 6.43% | 3.00% |
| DBE Portion of Current Contract: | 34,890 | 3.00% | 3.00% |

Frey Electric Construction Co.

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Dyno Group | MBE | | 389,300 | 21,724 | 411,024 | |
| ELECTRICAL SERVICE & SYSTMS INSTALL INC | DBE | | 68,700 | | 68,700 | |
| North Coast Electric | SBE | | 68,700 | 8,677 | 77,377 | |
| Rand & Jones Enterprises Co. Inc. | WBE | | 297,700 | 52,684 | 350,384 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 2,290,000 | | |
| Change Orders to Date: | 168,281 | | |
| Total Current Contract: | 2,458,281 | | Required Percentage: |
| MBE Portion of Current Contract: | 411,024 | 16.72% | 17.00% |
| WBE Portion of Current Contract: | 350,384 | 14.25% | 10.00% |
| SBE Portion of Current Contract: | 77,377 | 3.15% | 3.00% |
| DBE Portion of Current Contract: | 68,700 | 2.79% | 3.00% |

Thurston Dudek

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|----------------------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Coldwater Insulation, Inc. | WBE | | 76,000 | | 76,000 | |
| CW Piping LLC | MBE | | 100,000 | 11,929 | 111,929 | |
| DDT Construction LLC | SBE | | 36,459 | | 36,459 | |
| OSO, Inc | MBE | 12,880 | 106,000 | | 106,000 | 12.15% |
| Pipitone Enterprises LLC | WBE | | 45,000 | | 45,000 | |
| WYCO Mechanical LLC | DBE | 4,668 | 36,459 | 3,288 | 39,747 | 11.74% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 1,232,800 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 1,232,800 | | Required Percentage: |
| MBE Portion of Current Contract: | 217,929 | 17.68% | 17.00% |
| WBE Portion of Current Contract: | 121,000 | 9.82% | 10.00% |
| SBE Portion of Current Contract: | 36,459 | 2.96% | 3.00% |
| DBE Portion of Current Contract: | 39,747 | 3.22% | 3.00% |

George Mather Forbes #4 2

EXHIBIT 13

DiPasquale Construction

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| ArchWood, Inc | WBE | | 578,000 | | 578,000 | |
| Arrow Sheet Metal Works Inc. | WBE | | 112,000 | 500 | 112,500 | |
| Brooks Brothers Painting of Rochester Inc. | MBE | | 175,000 | -98,448 | 76,552 | |
| Cummings Construction LLC | MBE | | 1,300,000 | | 1,300,000 | |
| DECCA PAVING, INC. | MBE | | 40,000 | | 40,000 | |
| G&J Contracting, Inc. | MBE | | 125,500 | | 125,500 | |
| G.P. Land & Carpet Corp. | WBE | | 526,000 | | 526,000 | |
| Garden Grove | SBE | | 396,510 | | 396,510 | |
| Interstate Steel Sales, Inc. | DBE | | 125,000 | | 125,000 | |
| Kraftwerks | WBE | | 130,147 | | 130,147 | |
| Ravi Engineering & Land Surveying, PC | MBE | | 15,000 | | 15,000 | |
| Signarama | SBE | | 7,140 | 10,046 | 17,186 | |
| STEVE GENERAL CONTRACTOR INC | MBE | | 300,000 | | 300,000 | |
| Susquehanna Sheet Metal | WBE | | 62,485 | | 62,485 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|------------|--------|-----------------------------|
| Original Contract: | 13,455,000 | | |
| Change Orders to Date: | 1,015,564 | | |
| Total Current Contract: | 14,470,564 | | Required Percentage: |
| MBE Portion of Current Contract: | 1,857,052 | 12.83% | 17.00% |
| WBE Portion of Current Contract: | 1,409,132 | 9.74% | 10.00% |
| SBE Portion of Current Contract: | 413,696 | 2.86% | 3.00% |
| DBE Portion of Current Contract: | 125,000 | 0.86% | 3.00% |

George Mather Forbes #4 2

EXHIBIT 13

John W. Danforth

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|----------------------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Coldwater Insulation, Inc. | WBE | | 276,200 | | 276,200 | |
| GM Mechanical | DBE | 2,142 | 126,679 | 14,682 | 141,361 | 1.52% |
| OCM Construction, Inc. | MBE | 183,021 | 678,497 | | 678,497 | 26.97% |
| United Mechanical | WBE | 5,229 | 127,925 | | 127,925 | 4.09% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 3,984,900 | | |
| Change Orders to Date: | 79,595 | | |
| Total Current Contract: | 4,064,495 | | Required Percentage: |
| MBE Portion of Current Contract: | 678,497 | 16.69% | 17.00% |
| WBE Portion of Current Contract: | 404,125 | 9.94% | 10.00% |
| SBE Portion of Current Contract: | | | 3.00% |
| DBE Portion of Current Contract: | 141,361 | 3.48% | 3.00% |

George Mather Forbes #4 2

EXHIBIT 13

Concord Electric

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--------------------------------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Bethany Technologies Company LLC | WBE | | 109,103 | 45,165 | 154,268 | |
| Cannon Electric | MBE | 21,487 | 627,490 | 22,592 | 650,082 | 3.31% |
| Invictus Electrical | WBE | 49,288 | 269,602 | 2,752 | 272,354 | 18.10% |
| LTP Contracting Group LLC | DBE | 12,546 | 112,080 | 39,395 | 151,475 | 8.28% |
| Scott Construction of Rochester Inc. | SBE | | 110,850 | 829 | 111,679 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 3,684,000 | | |
| Change Orders to Date: | 363,157 | | |
| Total Current Contract: | 4,047,157 | | Required Percentage: |
| MBE Portion of Current Contract: | 650,082 | 16.06% | 17.00% |
| WBE Portion of Current Contract: | 426,622 | 10.54% | 10.00% |
| SBE Portion of Current Contract: | 111,679 | 2.76% | 3.00% |
| DBE Portion of Current Contract: | 151,475 | 3.74% | 3.00% |

George Mather Forbes #4 2

EXHIBIT 13

DiMarco Constructors

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|---------------------------------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Global Urban Enterprises, LLC | SBE | | 33,000 | | 33,000 | |
| Popli Architecture & Engineering LSPC | MBE | 10,500 | 186,760 | | 186,760 | 5.62% |
| PRUDENT ENGINEERING LLP | DBE | 3,668 | 33,000 | | 33,000 | 11.12% |
| Singleton Consultants | WBE | | 110,000 | | 110,000 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 1,100,000 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 1,100,000 | | Required Percentage: |
| MBE Portion of Current Contract: | 186,760 | 16.98% | 17.00% |
| WBE Portion of Current Contract: | 110,000 | 10.00% | 10.00% |
| SBE Portion of Current Contract: | 33,000 | 3.00% | 3.00% |
| DBE Portion of Current Contract: | 33,000 | 3.00% | 3.00% |

Independent Compliance Officer 2

EXHIBIT 13

Baker Tilly Virchow Krause, LLP

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--------------------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Ampie Enterprises Inc | WBE | 7,409 | 222,500 | | 222,500 | 3.33% |
| Marten's Janitorial | SBE | | 12,300 | | 12,300 | |
| Roger's Enterprises | SBE | | 56,100 | | 56,100 | |
| Roger's Enterprises | DBE | | 68,400 | | 68,400 | |
| Roger's Enterprises | MBE | 112,842 | 387,600 | | 387,600 | 29.11% |
| Tasteful Connections Inc | WBE | | 5,500 | | 5,500 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 2,280,000 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 2,280,000 | | Required Percentage: |
| MBE Portion of Current Contract: | 387,600 | 17.00% | 17.00% |
| WBE Portion of Current Contract: | 228,000 | 10.00% | 10.00% |
| SBE Portion of Current Contract: | 68,400 | 3.00% | 3.00% |
| DBE Portion of Current Contract: | 68,400 | 3.00% | 3.00% |

Concord Electric

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|-----------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Cannon Electric | MBE | | 11,260 | 1,989 | 13,249 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|---------|--------|-----------------------------|
| Original Contract: | 166,600 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 86,600 | | Required Percentage: |
| MBE Portion of Current Contract: | 13,249 | 15.30% | 17.00% |
| WBE Portion of Current Contract: | | | 10.00% |
| SBE Portion of Current Contract: | | | 3.00% |
| DBE Portion of Current Contract: | | | 3.00% |

John Walton School #16 - Phase 2a.1 (2020) 2A EXHIBIT 13

NAIRY Mechanical

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|-------------------------------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Pipitone Enterprises LLC | WBE | | 27,963 | 851 | 28,814 | |
| Star Insulation Inc. | SBE | | 8,331 | | 8,331 | |
| Unified Mechanical Contractors Inc. | MBE | | 80,000 | | 80,000 | |
| WYCO Mechanical LLC | WBE | | 8,331 | | 8,331 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|---------|--------|-----------------------------|
| Original Contract: | 277,700 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 277,700 | | Required Percentage: |
| MBE Portion of Current Contract: | 80,000 | 28.81% | 17.00% |
| WBE Portion of Current Contract: | 37,145 | 13.38% | 10.00% |
| SBE Portion of Current Contract: | 8,331 | 3.00% | 3.00% |
| DBE Portion of Current Contract: | | | 3.00% |

East Coast Electric

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|----------------------------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Cannon Electric | MBE | 16,972 | 557,600 | | 557,600 | 3.04% |
| GENESEE BUILDING RESTORATION INC | WBE | 125,824 | 58,000 | | 58,000 | 216.94% |
| Gilligan Electric Corp. | WBE | | 182,100 | | 182,100 | |
| MS Unlimited Inc. | DBE | | 196,800 | | 196,800 | |
| North Coast Electric | SBE | 23,008 | 98,400 | | 98,400 | 23.38% |
| Rite Price Companies Technology | WBE | | 55,481 | | 55,481 | |
| Sanitary Solutions | WBE | | 10,400 | | 10,400 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 3,492,000 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 3,492,000 | | Required Percentage: |
| MBE Portion of Current Contract: | 557,600 | 15.97% | 17.00% |
| WBE Portion of Current Contract: | 305,981 | 8.76% | 10.00% |
| SBE Portion of Current Contract: | 98,400 | 2.82% | 3.00% |
| DBE Portion of Current Contract: | 196,800 | 5.64% | 3.00% |

Manning Squires Hennig

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|----------------------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| FIRESTOP TECHNOLOGIES INC | WBE | | 4,900 | | 4,900 | |
| G&J Contracting, Inc. | DBE | | 73,775 | 255 | 74,030 | |
| G.P. Land & Carpet Corp. | WBE | | 691,484 | | 691,484 | |
| IC Construction Services | MBE | | 435,000 | | 435,000 | |
| Kraftwerks | WBE | | 64,862 | 6,360 | 71,222 | |
| McClain Associates Inc. | WBE | 6,468 | 67,185 | 10,620 | 77,805 | 8.31% |
| Montanosa Restoration, LLC | SBE | | 365,900 | 5,213 | 371,113 | |
| Safety Zone Ventures, LLC | WBE | | 126,000 | | 126,000 | |
| STEEL TECH FABRICATOR INC | MBE | | 52,000 | 8,245 | 60,245 | |
| Titan Roofing | MBE | | 1,665,000 | 3,766 | 1,668,766 | |
| US Ceiling Corp | WBE | | 427,610 | | 427,610 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|------------|-----------------------------|--------|
| Original Contract: | 16,058,000 | | |
| Change Orders to Date: | 258,238 | | |
| Total Current Contract: | 16,316,238 | | |
| | | Required Percentage: | |
| MBE Portion of Current Contract: | 2,164,011 | 13.26% | 17.00% |
| WBE Portion of Current Contract: | 1,399,021 | 8.57% | 10.00% |
| SBE Portion of Current Contract: | 371,113 | 2.27% | 3.00% |
| DBE Portion of Current Contract: | 74,030 | 0.45% | 3.00% |

Mark Cerrone Inc.

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| ARMOR FENCE COMPANY OF WNY INC | DBE | | 13,300 | | 13,300 | |
| Cannon & Noto Enterprise Inc | MBE | | 315,000 | | 315,000 | |
| MS Unlimited Inc. | DBE | | 20,000 | | 20,000 | |
| NorthCoast Electrical Solutions | SBE | | 207,000 | 714 | 207,714 | |
| Susan M Anacker Professional Land Surveyor, PLLC | WBE | | 3,000 | | 3,000 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 1,777,000 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 1,777,000 | | Required Percentage: |
| MBE Portion of Current Contract: | 315,000 | 17.73% | 17.00% |
| WBE Portion of Current Contract: | 3,000 | 0.17% | 10.00% |
| SBE Portion of Current Contract: | 207,714 | 11.69% | 3.00% |
| DBE Portion of Current Contract: | 33,300 | 1.87% | 3.00% |

Buffalo Construction Consultants

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|---|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Capital Alliance Solutions, LLC | WBE | 26,813 | 94,064 | | 94,064 | 28.51% |
| Compliance & Administrative Services of New York | WBE | | 147,950 | -105,298 | 42,653 | |
| Dataflow Reprographics LLC | WBE | | 10,000 | 3,174 | 13,174 | |
| KHEOPS Architecture, Engineering & Survey, D.P.C. | DBE | | 45,000 | -14,108 | 30,893 | |
| Rodriguez Construction Group | DBE | 38,085 | 13,500 | 37,585 | 51,085 | 74.55% |
| Roger's Enterprises | MBE | | 260,744 | 20,371 | 281,115 | |
| Safety Zone Ventures, LLC | SBE | 5,805 | 44,460 | -79 | 44,381 | 13.08% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 1,293,618 | | |
| Change Orders to Date: | 185,770 | | |
| Total Current Contract: | 1,479,388 | | Required Percentage: |
| MBE Portion of Current Contract: | 281,115 | 19.00% | 17.00% |
| WBE Portion of Current Contract: | 149,890 | 10.13% | 10.00% |
| SBE Portion of Current Contract: | 44,381 | 3.00% | 3.00% |
| DBE Portion of Current Contract: | 81,977 | 5.54% | 3.00% |

John Walton Spencer School #16 2

EXHIBIT 13

DV Brown & Associates, Inc.

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|-------------------------------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| CW Piping LLC | MBE | 303,997 | 348,000 | | 348,000 | 87.36% |
| Diversified Industries of WNY, LTD. | SBE | 75,930 | 59,820 | 16,110 | 75,930 | 100.00% |
| MGM Insulation Inc | DBE | 97,344 | 59,820 | 52,565 | 112,385 | 86.62% |
| United Mechanical | WBE | 338,506 | 199,400 | 123,289 | 322,689 | 104.90% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 1,994,000 | | |
| Change Orders to Date: | 96,595 | | |
| Total Current Contract: | 2,090,595 | | Required Percentage: |
| MBE Portion of Current Contract: | 348,000 | 16.65% | 17.00% |
| WBE Portion of Current Contract: | 322,689 | 15.44% | 10.00% |
| SBE Portion of Current Contract: | 75,930 | 3.63% | 3.00% |
| DBE Portion of Current Contract: | 112,385 | 5.38% | 3.00% |

Manning Squires Hennig

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|---------------------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Art Hill Excavating Inc. | WBE | | 178,500 | | 178,500 | |
| G&J Contracting, Inc. | DBE | | 53,816 | 8,033 | 61,849 | |
| IC Construction Services | MBE | | 14,200 | | 14,200 | |
| STEEL TECH FABRICATOR INC | MBE | 185,250 | 645,000 | 4,430 | 649,430 | 28.53% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 1,785,000 | | |
| Change Orders to Date: | 105,000 | | |
| Total Current Contract: | 1,890,000 | | Required Percentage: |
| MBE Portion of Current Contract: | 663,630 | 35.11% | 17.00% |
| WBE Portion of Current Contract: | 178,500 | 9.44% | 10.00% |
| SBE Portion of Current Contract: | | | 3.00% |
| DBE Portion of Current Contract: | 61,849 | 3.27% | 3.00% |

Monroe High School 2B

EXHIBIT 13

Mark Cerrone Inc.

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| ALPCO Recycling, Inc. | SBE | | 5,000 | | 5,000 | |
| ARMOR FENCE COMPANY OF WNY INC | DBE | | 5,460 | | 5,460 | |
| BEDROCK CONSTRUCTION ENTERPRISES INC | MBE | | 10,350 | | 10,350 | |
| CROSBY-BROWNLIE INC | WBE | | 6,425 | | 6,425 | |
| Flood And Flood Photography And Videography LLC | MBE | | 1,920 | 960 | 2,880 | |
| Herb Boyce Grading Co. | SBE | | 15,200 | | 15,200 | |
| Home Guard Environmental Services Inc | MBE | | 255,000 | | 255,000 | |
| Marques & Associates Land Surveyors And Engineer P C | MBE | | 1,680 | | 1,680 | |
| MS Unlimited Inc. | DBE | | 10,000 | 3,654 | 13,654 | |
| North Coast Electric | SBE | | 34,300 | | 34,300 | |
| Obriens Septic | WBE | | 1,750 | | 1,750 | |
| P D S CONSTRUCTION | WBE | | 132,000 | | 132,000 | |
| Susan M Anacker Professional Land Surveyor, PLLC | WBE | | 3,000 | | 3,000 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 1,583,000 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 1,583,000 | | Required Percentage: |
| MBE Portion of Current Contract: | 269,910 | 17.05% | 17.00% |
| WBE Portion of Current Contract: | 143,175 | 9.04% | 10.00% |
| SBE Portion of Current Contract: | 54,500 | 3.44% | 3.00% |
| DBE Portion of Current Contract: | 19,114 | 1.21% | 3.00% |

Lloyd Mechanical Company, LLC

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|-------------------------------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Coldwater Insulation, Inc. | WBE | | 68,500 | | 68,500 | |
| Precision Concrete & Masonry, Inc.. | MBE | | 142,596 | | 142,596 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|-----------------------------|--------|
| Original Contract: | 1,598,000 | | |
| Change Orders to Date: | 12,482 | | |
| Total Current Contract: | 1,610,482 | | |
| | | Required Percentage: | |
| MBE Portion of Current Contract: | 142,596 | 8.85% | 17.00% |
| WBE Portion of Current Contract: | 68,500 | 4.25% | 10.00% |
| SBE Portion of Current Contract: | | | 3.00% |
| DBE Portion of Current Contract: | | | 3.00% |

Monroe High School 2B

EXHIBIT 13

John W. Danforth

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|------------------------------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| CID, LLC | SBE | | | 19,250 | 19,250 | |
| Coldwater Insulation, Inc. | WBE | 70,101 | 145,900 | 8,292 | 154,192 | 45.46% |
| GM Mechanical | DBE | 9,145 | 93,901 | 7,028 | 100,928 | 9.06% |
| Heaster Building Restoration, Inc. | DBE | 20,353 | 29,050 | | 29,050 | 70.06% |
| Mark Cerrone Inc | WBE | | 47,768 | | 47,768 | |
| OCM Construction, Inc. | MBE | 5,150 | 522,196 | 1,966 | 524,162 | 0.98% |
| Unified Electric | SBE | | 35,000 | 6,513 | 41,513 | |
| United Mechanical | WBE | 89,053 | 169,454 | 4,489 | 173,943 | 51.20% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 3,071,300 | | |
| Change Orders to Date: | 198,291 | | |
| Total Current Contract: | 3,269,591 | | Required Percentage: |
| MBE Portion of Current Contract: | 524,162 | 16.03% | 17.00% |
| WBE Portion of Current Contract: | 375,903 | 11.50% | 10.00% |
| SBE Portion of Current Contract: | 60,763 | 1.86% | 3.00% |
| DBE Portion of Current Contract: | 129,978 | 3.98% | 3.00% |

Monroe High School 2B

EXHIBIT 13

Concord Electric

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|---------------------------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Cannon Electric | MBE | 817,057 | 821,690 | 687 | 822,377 | 99.35% |
| Invictus Electrical | WBE | 341,734 | 335,640 | 24,625 | 360,265 | 94.86% |
| MS Unlimited Inc. | DBE | | 143,443 | 20,320 | 163,763 | |
| NorthCoast Electrical Solutions | SBE | | 100,595 | 4,618 | 105,213 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 3,349,000 | | |
| Change Orders to Date: | 196,385 | | |
| Total Current Contract: | 3,545,385 | | Required Percentage: |
| MBE Portion of Current Contract: | 822,377 | 23.20% | 17.00% |
| WBE Portion of Current Contract: | 360,265 | 10.16% | 10.00% |
| SBE Portion of Current Contract: | 105,213 | 2.97% | 3.00% |
| DBE Portion of Current Contract: | 163,763 | 4.62% | 3.00% |

AP Safety and Security Corp.

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|------------------------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| AP Safety and Security Corp. | WBE | | 766,483 | | 766,483 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|---------|---------|-----------------------------|
| Original Contract: | 766,483 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 766,483 | | Required Percentage: |
| MBE Portion of Current Contract: | | | 17.00% |
| WBE Portion of Current Contract: | 766,483 | 100.00% | 10.00% |
| SBE Portion of Current Contract: | | | 3.00% |
| DBE Portion of Current Contract: | | | 3.00% |

Monroe High School 2A

EXHIBIT 13

East Coast Electric

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| ASP Industries, Inc | WBE | 2,943 | 2,942 | | 2,942 | 100.03% |
| Bethany Technologies Company LLC | WBE | | 329,360 | -329,360 | | |
| Cannon Electric | MBE | 498,539 | 563,300 | | 563,300 | 88.50% |
| City Electric Company, Inc | WBE | | 4,732 | | 4,732 | |
| GENESEE BUILDING RESTORATION INC | WBE | 22,190 | 38,032 | | 38,032 | 58.35% |
| Huber Electric Inc | WBE | 4,510 | 4,510 | | 4,510 | 100.01% |
| MS Unlimited Inc. - Supplier (EBE Certified) | DBE | 132,962 | 204,106 | | 204,106 | 65.14% |
| North Coast Electric | SBE | 148,469 | 164,620 | | 164,620 | 90.19% |
| Right Price Companies Inc | WBE | | 40,760 | | 40,760 | |
| Sanitary Solutions | SBE | 7,430 | 4,632 | 8,564 | 13,196 | 56.30% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 3,293,600 | | |
| Change Orders to Date: | 346,749 | | |
| Total Current Contract: | 3,640,349 | | Required Percentage: |
| MBE Portion of Current Contract: | 563,300 | 15.47% | 17.00% |
| WBE Portion of Current Contract: | 90,975 | 2.50% | 10.00% |
| SBE Portion of Current Contract: | 177,816 | 4.88% | 3.00% |
| DBE Portion of Current Contract: | 102,053 | 2.80% | 3.00% |

Monroe High School 2A

EXHIBIT 13

M.A. Ferrauilo Plbg. & Htg., Inc.

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|---|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Cannon & Noto Enterprise Inc | MBE | 6,275 | 353,000 | -14,519 | 338,481 | 1.85% |
| Coldwater Insulation, Inc. | WBE | | 150,000 | 51,449 | 201,449 | |
| Herline Technologies | WBE | | 88,156 | | 88,156 | |
| Jennings Construction Services LLC - Supplier (EBE Certified) | MBE | 37,319 | 60,213 | | 60,213 | 61.98% |
| Kris B. Kimmel Construction Drafting, Inc. | SBE | 6,300 | 13,000 | | 13,000 | 48.46% |
| Riccelli Trucking Inc | WBE | | 8,000 | | 8,000 | |
| Unified Electric | MBE | | 60,000 | | 60,000 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 2,387,000 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 2,387,000 | | Required Percentage: |
| MBE Portion of Current Contract: | 428,588 | 17.96% | 17.00% |
| WBE Portion of Current Contract: | 297,605 | 12.47% | 10.00% |
| SBE Portion of Current Contract: | 13,000 | 0.54% | 3.00% |
| DBE Portion of Current Contract: | | 0.00% | 3.00% |

Monroe High School 2A

EXHIBIT 13

Manning Squires Hennig

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|---------------------------------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Cummings Construction LLC | MBE | | 50,000 | | 50,000 | |
| FIRESTOP TECHNOLOGIES INC | WBE | 18,900 | 68,200 | | 68,200 | 27.71% |
| Flower City Monitoring Services, LTD. | MBE | | 13,500 | | 13,500 | |
| G & J Contracting, Inc. | DBE | 70,800 | 81,000 | 5,100 | 86,100 | 82.23% |
| G.P. Land & Carpet Corp. | WBE | 239,284 | 596,000 | 246 | 596,246 | 40.13% |
| I C Construction Services Inc | MBE | 199,042 | 1,032,000 | 23,023 | 1,055,023 | 18.87% |
| Mark Cerrone Inc | WBE | 815,168 | 1,814,000 | 59,127 | 1,873,127 | 43.52% |
| McClain Associates Inc. | WBE | | 150,000 | | 150,000 | |
| Safety Zone Ventures, LLC | DBE | 28,580 | 96,800 | | 96,800 | 29.52% |
| STEEL TECH FABRICATOR INC | MBE | | 750,000 | 16,471 | 766,471 | |
| Upstate Specialty Coatings | SBE | 42,663 | 62,750 | 31,403 | 94,153 | 45.31% |
| US Ceiling Corp | MBE | | 600,000 | | 600,000 | |
| Ziske-Kraftwerks Inc | WBE | 149,378 | 763,000 | | 763,000 | 19.58% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|------------|--------|-----------------------------|
| Original Contract: | 14,087,000 | | |
| Change Orders to Date: | 350,671 | | |
| Total Current Contract: | 14,437,671 | | Required Percentage: |
| MBE Portion of Current Contract: | 2,484,994 | 17.21% | 17.00% |
| WBE Portion of Current Contract: | 3,450,573 | 23.90% | 10.00% |
| SBE Portion of Current Contract: | 94,153 | 0.65% | 3.00% |
| DBE Portion of Current Contract: | 182,900 | 1.27% | 3.00% |

Monroe High School 2A

EXHIBIT 13

Lloyd Mechanical Company, LLC

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Coldwater Insulation, Inc. | WBE | | 72,000 | | 72,000 | |
| E Plumbing & Piping, Inc. | SBE | | 45,108 | -22,308 | 22,800 | |
| E Plumbing & Piping, Inc. | WBE | | 150,360 | -142,523 | 7,838 | |
| Heaster Building Restoration, Inc. | DBE | | 45,108 | 12,350 | 57,458 | |
| Kris B. Kimmel Construction Drafting, Inc. | SBE | | 18,000 | | 18,000 | |
| Steve General Contractors | MBE | | 195,612 | | 195,612 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|-----------------------------|--------|
| Original Contract: | 1,503,600 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 1,503,600 | | |
| | | Required Percentage: | |
| MBE Portion of Current Contract: | 195,612 | 13.01% | 17.00% |
| WBE Portion of Current Contract: | 79,838 | 5.31% | 10.00% |
| SBE Portion of Current Contract: | 40,800 | 2.71% | 3.00% |
| DBE Portion of Current Contract: | 57,458 | 3.82% | 3.00% |

Program Manager 2

EXHIBIT 13

Savin Engineers PC

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|---|------------|--------------------|-------------------|---------------------|----------------|-----------------|
| A La Renee Marketing, Inc. | SBE | 29,355 | 29,355 | | 29,355 | 100.00% |
| C&C Miraculous Cleaning | SBE | | 8,500 | | 8,500 | |
| Charo Cleaning Inc. | SBE | | 3,722 | | 3,722 | |
| Cummings Construction LLC | MBE | 7,371 | 206,095 | -190,135 | 15,960 | 46.18% |
| Dataflow Reprographics LLC | WBE | | 12,702 | | 12,702 | |
| Fahy-Williams Publishing, Inc. | SBE | | 435 | | 435 | |
| Flood And Flood Photography And Videography LLC | MBE | 14,360 | 20,645 | 34,355 | 55,000 | 26.11% |
| Frank Springer Interiors | SBE | 11,750 | 11,750 | | 11,750 | 100.00% |
| Land NPR Productions | SBE | 35,339 | 202,717 | | 202,717 | 17.43% |
| Marten's Janitorial | SBE | | 69,158 | | 69,158 | |
| Millennium Strategies | SBE | | 67,433 | 5,100 | 72,533 | |
| Occasional Elegance | DBE | | | 2,300 | 2,300 | |
| Printing Plus | SBE | | 21,549 | | 21,549 | |
| Rhino's Pizzeria | SBE | | 14,681 | | 14,681 | |
| Roger's Enterprises | DBE | 11,793 | 206,095 | | 206,095 | 5.72% |
| Savin Engineers PC | MBE | 2,160,205 | 20,964,016 | 641,241 | 21,605,257 | 10.00% |
| Scott Construction of Rochester Inc. | SBE | 21,068 | 21,865 | | 21,865 | 96.35% |
| Vargas Associates | WBE | 343,436 | 3,196,250 | | 3,196,250 | 10.74% |

Contractor's Eligible Business Entity Participation:

| | | | |
|----------------------------------|------------|--------|----------------------|
| Original Contract: | 31,606,804 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 31,606,804 | | Required Percentage: |
| MBE Portion of Current Contract: | 21,676,217 | 68.58% | 17.00% |
| WBE Portion of Current Contract: | 3,208,952 | 10.15% | 10.00% |
| SBE Portion of Current Contract: | 456,265 | 1.44% | 3.00% |
| DBE Portion of Current Contract: | 208,395 | 0.66% | 3.00% |

AP Safety and Security Corp.

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|------------------------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| AP Safety and Security Corp. | WBE | | 766,483 | | 766,483 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|---------|---------|-----------------------------|
| Original Contract: | 766,483 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 766,483 | | Required Percentage: |
| MBE Portion of Current Contract: | | | 17.00% |
| WBE Portion of Current Contract: | 766,483 | 100.00% | 10.00% |
| SBE Portion of Current Contract: | | | 3.00% |
| DBE Portion of Current Contract: | | | 3.00% |

East Coast Electric

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|-----------------------------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Cannon Electric | MBE | 146,669 | 368,740 | | 368,740 | 39.78% |
| GENESSEE BUILDING RESTORATION INC | WBE | 20,027 | 9,500 | 24,609 | 34,109 | 58.71% |
| Gilligan Electric Corp. | WBE | | | | | |
| Huber Electric Inc | WBE | | 30,895 | 1,261 | 32,156 | |
| MS Unlimited Inc. | DBE | | 119,895 | | 119,895 | |
| North Coast Electric | SBE | 18,763 | 62,686 | | 62,686 | 29.93% |
| Rite Price Companies Technology | WBE | | 15,481 | | 15,481 | |
| Sanitary Solutions | WBE | | 10,400 | | 10,400 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 2,284,730 | | |
| Change Orders to Date: | 135,933 | | |
| Total Current Contract: | 2,420,663 | | Required Percentage: |
| MBE Portion of Current Contract: | 368,740 | 15.23% | 17.00% |
| WBE Portion of Current Contract: | 92,146 | 3.81% | 10.00% |
| SBE Portion of Current Contract: | 62,686 | 2.59% | 3.00% |
| DBE Portion of Current Contract: | 119,895 | 4.95% | 3.00% |

LeChase Construction Services

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Burgio and Campofelice Inc. | WBE | | 67,200 | | 67,200 | |
| Charo Cleaning Inc. | SBE | | | 8,000 | 8,000 | |
| Environmental Design & Research, Landscape Architecture, Engineering & Environmental Services, D.P.C | WBE | | 450 | | 450 | |
| NPV Inc. | WBE | | 9,270 | | 9,270 | |
| Popli Architecture & Engineering LSPC | WBE | | 6,960 | | 6,960 | |
| Roger's Enterprises | DBE | | 248,000 | 6,233 | 254,233 | |
| Singleton Consultants | WBE | 32,306 | 10,396 | 26,275 | 36,671 | 88.10% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 1,173,915 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 1,121,665 | | Required Percentage: |
| MBE Portion of Current Contract: | | | 17.00% |
| WBE Portion of Current Contract: | 120,551 | 10.75% | 10.00% |
| SBE Portion of Current Contract: | 8,000 | 0.71% | 3.00% |
| DBE Portion of Current Contract: | 254,233 | 22.67% | 3.00% |

M.A. Ferrauilo Plbg. & Htg., Inc.

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Cannon & Noto Enterprise Inc | MBE | 912 | 100,000 | 11,806 | 111,806 | 0.82% |
| CW Piping LLC | MBE | | 200,000 | | 200,000 | |
| Empire State Mechanical Contractors, Inc. | WBE | | 13,708 | | 13,708 | |
| Heaster Building Restoration, Inc. | DBE | | 35,280 | | 35,280 | |
| JHP Industrial Supply Co Inc | DBE | | 29,873 | | 29,873 | |
| Kris B. Kimmel Construction Drafting, Inc. | SBE | | 30,000 | 7,470 | 37,470 | |
| Lakeview Construction | SBE | | 15,280 | 52,720 | 68,000 | |
| WYCO Mechanical LLC | WBE | | 68,600 | | 68,600 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 1,176,000 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 1,176,000 | | Required Percentage: |
| MBE Portion of Current Contract: | 311,806 | 26.51% | 17.00% |
| WBE Portion of Current Contract: | 83,308 | 7.08% | 10.00% |
| SBE Portion of Current Contract: | 105,470 | 8.97% | 3.00% |
| DBE Portion of Current Contract: | 65,153 | 5.54% | 3.00% |

SEI Design Group Architects, PC

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Building Energy Solutions LLC | WBE | 28,000 | 34,000 | | 34,000 | 82.35% |
| Dataflow Reprographics LLC | WBE | 226 | 20,000 | | 20,000 | 1.13% |
| Environmental Design & Research, Landscape Architecture, Engineering & Environmental Services, D.P.C | SBE | 21,948 | 44,500 | | 44,500 | 49.32% |
| Kenel J Antoine Architect & Associates | MBE | 28,000 | 70,000 | | 70,000 | 40.00% |
| NPV Inc. | WBE | | 6,500 | | 6,500 | |
| Popli Architecture & Engineering LSPC | MBE | 7,762 | 54,000 | | 54,000 | 14.37% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 1,212,000 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 1,212,000 | | Required Percentage: |
| MBE Portion of Current Contract: | 124,000 | 10.23% | 17.00% |
| WBE Portion of Current Contract: | 60,500 | 4.99% | 10.00% |
| SBE Portion of Current Contract: | 44,500 | 3.67% | 3.00% |
| DBE Portion of Current Contract: | | | 3.00% |

School 7 2A

EXHIBIT 13

ME Holvey Consulting, LLC

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|---------------------------------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Flower City Monitoring Services, LTD. | WBE | | 22,667 | 17,000 | 39,667 | |
| Health & Safety Resources, LLC | SBE | | 1,300 | | 1,300 | |
| Panther Graphics, Inc. | DBE | | 1,500 | | 1,500 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|---------|--------|-----------------------------|
| Original Contract: | 133,333 | | |
| Change Orders to Date: | 100,000 | | |
| Total Current Contract: | 233,333 | | Required Percentage: |
| MBE Portion of Current Contract: | | | 17.00% |
| WBE Portion of Current Contract: | 39,667 | 17.00% | 10.00% |
| SBE Portion of Current Contract: | 1,300 | 0.56% | 3.00% |
| DBE Portion of Current Contract: | 1,500 | 0.64% | 3.00% |

Fibertech Environment

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|---------------------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| S.E.G. Construction Inc. | WBE | 191,250 | 250,000 | | 250,000 | 76.50% |
| Steve General Contractors | MBE | 172,859 | 335,600 | | 335,600 | 51.51% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 1,974,200 | | |
| Change Orders to Date: | 163,197 | | |
| Total Current Contract: | 2,137,397 | | Required Percentage: |
| MBE Portion of Current Contract: | 335,600 | 15.70% | 17.00% |
| WBE Portion of Current Contract: | 250,000 | 11.70% | 10.00% |
| SBE Portion of Current Contract: | | | 3.00% |
| DBE Portion of Current Contract: | | | 3.00% |

School 7 2A

EXHIBIT 13

DiPasquale Construction

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|---|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| ArchWood, Inc | WBE | 111,563 | 543,000 | 26,846 | 569,846 | 19.58% |
| Casarsa Construction Supply Incorporated - SUPPLIER SUB REQUIREMENT | WBE | 182,896 | 90,000 | | 90,000 | 203.22% |
| Cummings Construction LLC | MBE | 70,672 | 167,000 | -3,365 | 163,635 | 43.19% |
| DECCA PAVING, INC. | MBE | 55,362 | 80,000 | 48,475 | 128,475 | 43.09% |
| Eaton Associates | MBE | 10,061 | | | | |
| G&J Contracting, Inc. | MBE | | 32,200 | 1,000 | 33,200 | |
| G.P. Land & Carpet Corp. | WBE | 124,884 | 310,000 | | 310,000 | 40.29% |
| Garden Grove | SBE | 295,794 | 650,000 | 57,524 | 707,524 | 41.81% |
| Heaster Building Restoration, Inc. | DBE | 5,738 | 92,000 | -10,270 | 81,730 | 7.02% |
| Hojack Park LLC | SBE | 7,220 | 35,000 | 1,500 | 36,500 | 19.78% |
| Oneida Sales & Services, Inc. | MBE | 395,137 | 558,000 | -33,632 | 524,368 | 75.35% |
| P D S CONSTRUCTION | WBE | 2,373 | 4,500 | 37,450 | 41,950 | 5.66% |
| Ramar Steel Sales Inc. | DBE | 15,675 | 64,177 | | 64,177 | 24.42% |
| Ravi Engineering & Land Surveying, PC | MBE | 1,435 | 20,000 | -13,076 | 6,924 | 20.72% |
| Renewal Property Maintenance Services, LLC | WBE | 13,598 | 19,000 | | 19,000 | 71.57% |
| Steve General Contractors | MBE | 90,390 | 405,000 | | 405,000 | 22.32% |
| Syracuse Scenery & Stage Lighting Co. Inc. | WBE | 16,340 | 18,400 | -1,200 | 17,200 | 95.00% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|------------|--------|-----------------------------|
| Original Contract: | 9,885,000 | | |
| Change Orders to Date: | 1,447,643 | | |
| Total Current Contract: | 11,332,643 | | Required Percentage: |
| MBE Portion of Current Contract: | 1,261,602 | 11.13% | 17.00% |
| WBE Portion of Current Contract: | 957,996 | 8.45% | 10.00% |
| SBE Portion of Current Contract: | 744,024 | 6.57% | 3.00% |
| DBE Portion of Current Contract: | 145,907 | 1.29% | 3.00% |

John W. Danforth

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|------------------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| GM Mechanical | MBE | | 523,700 | 538 | 524,238 | |
| MGM Insulation Inc | MBE | 20,976 | 297,150 | | 297,150 | 7.06% |
| OCM Construction, Inc. | DBE | | 120,000 | | 120,000 | |
| Unified Electric | SBE | | 50,000 | | 50,000 | |
| United Mechanical | WBE | 55,439 | 380,990 | 22,438 | 403,428 | 13.74% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 3,821,000 | | |
| Change Orders to Date: | 130,145 | | |
| Total Current Contract: | 3,951,145 | | Required Percentage: |
| MBE Portion of Current Contract: | 821,388 | 20.79% | 17.00% |
| WBE Portion of Current Contract: | 403,428 | 10.21% | 10.00% |
| SBE Portion of Current Contract: | 50,000 | 1.27% | 3.00% |
| DBE Portion of Current Contract: | 120,000 | 3.04% | 3.00% |

School Without Walls - HVAC 2B

EXHIBIT 13

M.A. Ferrauilo Plbg. & Htg., Inc.

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Cannon & Noto Enterprise Inc | MBE | | 122,730 | | 122,730 | |
| Coldwater Insulation, Inc. | WBE | 606 | 5,000 | 1,583 | 6,583 | 9.21% |
| Heaster Building Restoration, Inc. | DBE | | 12,210 | | 12,210 | |
| Kris B. Kimmel Construction Drafting, Inc. | SBE | | 12,000 | 7,920 | 19,920 | |
| WYCO Mechanical LLC | WBE | | 83,979 | -7,184 | 76,795 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|---------|--------|-----------------------------|
| Original Contract: | 849,000 | | |
| Change Orders to Date: | | | |
| Total Current Contract: | 832,416 | | Required Percentage: |
| MBE Portion of Current Contract: | 122,730 | 14.74% | 17.00% |
| WBE Portion of Current Contract: | 83,378 | 10.02% | 10.00% |
| SBE Portion of Current Contract: | 19,920 | 2.39% | 3.00% |
| DBE Portion of Current Contract: | 12,210 | 1.47% | 3.00% |

School Without Walls 2B

EXHIBIT 13

East Coast Electric

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|----------------------------------|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Cannon Electric | MBE | 24,600 | 158,000 | | 158,000 | 15.57% |
| GENESEE BUILDING RESTORATION INC | WBE | | 10,000 | | 10,000 | |
| MS Unlimited Inc. | DBE | | 154,527 | | 154,527 | |
| North Coast Electric | SBE | | 29,224 | | 29,224 | |
| Rite Price Companies Technology | WBE | | 15,481 | | 15,481 | |
| Sanitary Solutions | WBE | 152 | 8,000 | | 8,000 | 1.90% |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|-----------------------------|--------|
| Original Contract: | 979,150 | | |
| Change Orders to Date: | 65,587 | | |
| Total Current Contract: | 1,044,737 | | |
| | | Required Percentage: | |
| MBE Portion of Current Contract: | 158,000 | 15.12% | 17.00% |
| WBE Portion of Current Contract: | 33,481 | 3.20% | 10.00% |
| SBE Portion of Current Contract: | 29,224 | 2.80% | 3.00% |
| DBE Portion of Current Contract: | 154,527 | 14.79% | 3.00% |

School Without Walls 2B

EXHIBIT 13

M.A. Ferrauilo Plbg. & Htg., Inc.

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| Cannon & Noto Enterprise Inc | MBE | | 75,140 | | 75,140 | |
| Coldwater Insulation, Inc. | WBE | 1,782 | 11,000 | | 11,000 | 16.20% |
| JHP Industrial Supply Co Inc | SBE | | 54,500 | -1,376 | 53,124 | |
| Kris B. Kimmel Construction Drafting, Inc. | SBE | | 3,000 | 1,944 | 4,944 | |
| Lakeview Construction | SBE | | 19,000 | 2,278 | 21,278 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|---------|--------|-----------------------------|
| Original Contract: | 442,000 | | |
| Change Orders to Date: | 10,734 | | |
| Total Current Contract: | 452,734 | | Required Percentage: |
| MBE Portion of Current Contract: | 75,140 | 16.60% | 17.00% |
| WBE Portion of Current Contract: | 11,000 | 2.43% | 10.00% |
| SBE Portion of Current Contract: | 79,346 | 17.53% | 3.00% |
| DBE Portion of Current Contract: | | | 3.00% |

Javen Construction

| | EBE Status | Total Paid to Date | Original Contract | Total Change Orders | Total Contract | Percentage Paid |
|--|-------------------|---------------------------|--------------------------|----------------------------|-----------------------|------------------------|
| ADONIS CONSTRUCTION LLC | MBE | | 57,000 | | 57,000 | |
| Arrow Sheet Metal Works Inc. | DBE | | 173,800 | 1,145 | 174,945 | |
| Construction Services by Ken | MBE | | 34,792 | | 34,792 | |
| Finger Lakes Service Group, Inc | WBE | | 757,577 | 10,648 | 768,225 | |
| Marques & Associates Land Surveyors And Engineer P C | MBE | | 3,300 | 900 | 4,200 | |
| McClain Associates Inc. | SBE | | 26,025 | -786 | 25,239 | |
| MGM Insulation Inc | SBE | | 6,451 | | 6,451 | |
| Newfane GC | SBE | 2,520 | 92,000 | 25,261 | 117,261 | 2.15% |
| Precision Concrete & Masonry, Inc.. | MBE | 8,360 | 305,207 | 6,838 | 312,045 | 2.68% |
| Shades of Color, Inc. | MBE | | 63,500 | | 63,500 | |
| STEEL TECH FABRICATOR INC | MBE | | 268,000 | 974 | 268,974 | |
| UPSTATE STEEL INC | DBE | | 22,082 | 228 | 22,310 | |

Contractor's Eligible Business Entity Participation:

| | | | |
|---|-----------|--------|-----------------------------|
| Original Contract: | 3,915,000 | | |
| Change Orders to Date: | 66,072 | | |
| Total Current Contract: | 3,981,072 | | Required Percentage: |
| MBE Portion of Current Contract: | 740,510 | 18.60% | 17.00% |
| WBE Portion of Current Contract: | 768,225 | 19.30% | 10.00% |
| SBE Portion of Current Contract: | 148,951 | 3.74% | 3.00% |
| DBE Portion of Current Contract: | 197,255 | 4.95% | 3.00% |

EXHIBIT 14

| REPORTING PERIOD | SCHOOL | CONTRACTOR | NUMBER OF ROCHESTER RESIDENTS ACTIVE EMPLOYEES | TOTAL NUMBER OF ACTIVE EMPLOYEES | PERCENTAGE |
|------------------|--------|------------|--|----------------------------------|------------|
|------------------|--------|------------|--|----------------------------------|------------|

May 2022

| | | | | | |
|--------------------------------|--|----------------------------|---|---|-------|
| Independent Compliance Officer | | | | | |
| | | Anchin, Block & Anchin LLP | 0 | 2 | 0.00% |
| TOTAL MAY 2022 COUNT | | | 0 | 2 | 0.00% |