

Resolution 2018-19: 77

Change Orders #41 & #42 to Holdsworth Klimowski Construction Contract (Children’s School of Rochester School 15)

By Board Vice Chair Michael Schmidt

WHEREAS, the Rochester School Facilities Modernization Program Act (“the Act”) established the Rochester Joint Schools Construction Board (“RJSCB” or “Board”), a seven voting member board consisting of equal representation by the City of Rochester (“City”) and the Rochester City School District (“District”), as well as a member jointly selected by the City and the District; and

WHEREAS, under the Act, the RJSCB has certain enumerated powers to act as agent for the District, the City, or both; and

WHEREAS, the authorizing legislation for Phase 2 of the Rochester Schools Modernization Program (“RSMP”) was signed into law by the Governor of the State of New York on December 17, 2014; and

WHEREAS, the amended Act authorized up to 26 projects in Phase 2 of the RSMP including a District Wide Technology program which involves technology upgrades and infrastructure work at several of the possible projects; and

WHEREAS, for Phase 2 of the RSMP, the RJSCB intends to undertake 14 projects for the design, reconstruction, or rehabilitation of existing school buildings for their continued use by the District (collectively, the “Phase 2 Projects”), which have been further defined as Phase 2a, Phase 2b, Phase 2c and Phase 2d, plus a DWT project at each of the Phase 2 school buildings; and

WHEREAS, the Children’s School of Rochester School 15 (“School 15”) is one of the projects included in Phase 2b of the RSMP as provided in the Phase 2 Master Plan; and

WHEREAS, the RJSCB approved the award of the general construction contract to Holdsworth Klimowski Construction (“HKC”) for the School 15 project in Phase 2b (Resolution 2017-18: 26); and

WHEREAS, the RJSCB entered into a contract with HKC (Resolution 2017-18: 26) dated August 7, 2017 (the “Contract”), to perform the scope of services defined in the contract documents as the general construction contractor’s scope of work; and

WHEREAS, following the execution of the Contract, HKC, along with The Pike Company, Inc. (the Construction Manager), and the Program Manager, identified changes in the scope of work, and cost proposals were then obtained for these changes in scope items and provided to the Construction Manager and the Program Manager for review; and

WHEREAS, Change Order #41 includes the following items:

- | | |
|---|------------|
| 1. Remove & Replace Existing Concrete Sidewalks as Directed in the Field by the PM and AoR | \$2,412.00 |
| 2. Assemble & Install Kiln - Furnished by VARGAS | \$502.00 |
| 3. Provide 3 1/4 x 3 1/4 x 36" Long Wood Blocking to extend the Interactive Monitor bracket mounting, paint white, Time and | |

Material work (QTY 38)	\$3,638.00
4. Bulletin 43: Replace Existing Chain Link Fence at the exterior stair well to the Teachers room with Ornamental fence	\$8,981.00
5. Revised Railing at Ramp: Revised Bulletin 27 : Modify the wall side handrail at the entrance ramp.	\$9,012.00
6. Provide Two additional Coats of Wax on VCT Floors	\$7,490.00

The total amount of Change Order #41 is \$32,080.00; and

WHEREAS, Change Order #42 includes the following items:

1. Bulletin 46: River at Dry Swales	\$35,190.00
-------------------------------------	-------------

The total amount of Change Order #42 is \$35,190.00; and

WHEREAS, the Construction Manager and the Program Manager believe that the change order work is necessary, the pricing is appropriate and the Contract Time will not be increased by the foregoing changes; and

WHEREAS, the Program Manager thereafter recommended to the RJSCB's M/WBE and Services Procurement Committee (the "Committee") that HKC's Contract should be amended to add these scope items for an increase in the Contract Sum of \$67,270.00; and

WHEREAS, the Committee considered and discussed the Program Manager's recommendation at its November 1, 2018 meeting and after due deliberation, it approved the request to amend the Contract.

THEREFORE, BE IT RESOLVED:

1. The proposed Change Orders to HKC's Contract between the RJSCB and Contractor dated August 7, 2017 as set forth above are hereby approved; and
2. The RJSCB Chair is hereby authorized, in the name and on behalf of the RJSCB, to execute Change Orders to the Contract that are consistent with this approval and in an acceptable form to the Chair upon the advice of the Program Manager and the RJSCB's general counsel.

Second by Board Member Jones
Approved 4-0 with Member Richards away