

**Resolution 2018-19: 5**  
**Change Order #19 to DiPasquale Construction, Inc. Contract (School 7)**

**By Board Member Brown**

WHEREAS, the Rochester School Facilities Modernization Program Act (“the Act”) established the Rochester Joint Schools Construction Board (“RJSCB” or “Board”), a seven voting member board consisting of equal representation by the City of Rochester (“City”) and the Rochester City School District (“District”), as well as a member jointly selected by the City and the District; and

WHEREAS, under the Act, the RJSCB has certain enumerated powers to act as agent for the District, the City, or both; and

WHEREAS, the authorizing legislation for Phase 2 of the Rochester Schools Modernization Program (“RSMP”) was signed into law by the Governor of the State of New York on December 17, 2014; and

WHEREAS, the amended Act authorized up to 26 projects in Phase 2 of the RSMP including a District Wide Technology program which involves technology upgrades and infrastructure work at several of the possible projects; and

WHEREAS, for Phase 2 of the RSMP, the RJSCB intends to undertake 14 projects for the design, reconstruction, or rehabilitation of existing school buildings for their continued use by the District (collectively, the “Phase 2 Projects”), which have been further defined as Phase 2a, Phase 2b, Phase 2c and Phase 2d, plus a DWT project at each of the Phase 2 school buildings; and

WHEREAS, the Virgil I. Grissom School No. 7 (“School 7”) is one of the projects included in Phase 2a of the RSMP as provided in the Phase 2 Master Plan; and

WHEREAS, the RJSCB approved the award of the general contractor contract to DiPasquale Construction, Inc. (“DCI”) for the School 7 project in Phase 2a (Resolution 2016-17: 212); and

WHEREAS, the RJSCB entered into a contract with DCI (Resolution 2016-17: 212) dated May 25, 2017 (the “Contract”), to perform the scope of services defined in the contract documents as the general contractor’s scope of work; and

WHEREAS, following the execution of the Contract, DCI, along with LeChase Construction (the Construction Manager), and the Program Manager, identified changes in the scope of work, and cost proposals were then obtained for these changes in scope items and provided to the Construction Manager and the Program Manager for review; and

WHEREAS, Change Order #19 includes the following items:

1. Moisture Mitigation - Terrazzo Floors	\$1,949.00
2. Laminate Classrooms w/ Drywall	\$4,263.00
3. Add Soffit Room 109	\$762.00
4. Exterior Fence Enclosure Elevator A/C	\$3,296.00
5. Credit Misc. Demo	(\$2,062.00)
6. Add Window Treatments Room 208C	\$1,274.00
7. Added Hardware for Cafeteria Soffit	\$531.00
8. Misc. Steel Bent Plates in Stair ST-1	\$2,405.00
9. Grab Bar Revision	\$91.00
10. Sanitary Napkin Dispensers	\$3,420.00
11. MEP Masonry Infills - 1st Floor	\$17,467.00
12. Extend Gym Stage Framing	\$4,259.00

The total amount of Change Order #19 is \$57,725.00; and

WHEREAS, the Construction Manager and the Program Manager believe that the change order work is necessary, the pricing is appropriate and the Contract Time will not be increased by the foregoing changes; and

WHEREAS, the Program Manager thereafter recommended to the RJSCB's M/WBE and Services Procurement Committee (the "Committee") that DCI's Contract should be amended to add and delete these scope items for a net increase in the Contract Sum of \$37,655.00; and

WHEREAS, the Committee considered and discussed the Program Manager's recommendation at its February 1, 2018 meeting and after due deliberation, it approved the request to amend the Contract as set forth herein.

THEREFORE, BE IT RESOLVED:

1. The proposed Change Order to DCI's Contract between the Board and Contractor dated May 25, 2017 as set forth above is hereby approved; and
2. The RJSCB's Chair is hereby authorized, in the name and on behalf of the RJSCB, to execute the Change Order to the Contract that is consistent with this approval and in an acceptable form to the Chair upon the advice of the Program Manager and the RJSCB's general counsel.

**Second by Board Member Jones**

**Approved 7-0**